

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

1

Citizens' Oversight Committee Financial Report - November 2, 2023

Т

School Name/ProjectName/Fund Code	Initial Bud	jet	Budget Changes		Revised Budget		Commitments		Payments		emaining Against Commitments	%	Remaining Agair Budget	nst	%	Bond Language
Fund Summary Total	\$146,651,3				151,289,921.14		, - ,)	\$	15,670,042.71	13%	\$ 29,098,343.	.31	19%	
21.1 - Measure EE - Series A	\$118,436,9		\$(98,721,928.87)		19,715,000.00		19,715,000.00		19,715,000.00	\$	-	-	\$-		-	
21.2 - Measure EE - Series B 21.3 - Measure EE - Series C			\$ 24,799,977.13 \$ 78,560,525.47		26,317,498.24				26,317,498.24	\$	- 15,670,042.71	- 21%	\$ \$ 29,098,343.	31	- 28%	
21.3 - Measure LE - Genes C	φ 20,030,0	57.45	φ 70,000,020.47	Ψ	105,257,422.50	ļΨ	10,133,013.33	Ψ	00,403,030.00	Ψ	13,070,042.71	2170	φ 29,090,040.	.51	2070	
															1000/	
District Wide Total	\$ 12,675,9		\$(11,328,742.12)		1,347,218.88		-	\$	-	\$	-	-	\$ 1,347,218.		100%	
Measure EE Program Contingency Total	\$ 12,675,9	61.00	\$ (11,328,742.12)	\$	1,347,218.88	\$	-	\$	-	\$	-	-	\$ 1,347,218.	.88	100%	
		0.40		•					0.45,000,00	\$	-	-	\$-		-	
District Office Total	\$ 2,004,3		\$ (1,059,126.40)		945,266.08	\$	945,266.08		945,266.08	\$	-	-	•		-	TECH - Improve telephone, data, and communication
Communication System/PA (Completed) Total	\$	-	\$ 1,110.34	\$	1,110.34	\$	1,110.34	\$	1,110.34	\$	-	-	\$ -	-	-	systems
										\$	-	-	\$-	-	-	
Door and Gate Hardware (In Modernization) Total	\$ 1,6	81.00	\$ (1,681.00)	\$	-	\$	-	\$	-	\$	-	-	\$-	-	-	Improve security, door locks & monitoring systems
										\$	-	-	\$ -		-	
Fire Alarm, Comm. and PA (In Modernization) Total	\$ 80,5	69.00	\$ (80,569.00)	\$	-	\$	-	\$	-	\$	-	-	\$ -	-	-	Upgrade or replace fire sensors, monitoring, alarm systems and fire sprinklers
										\$	-	-	\$ -		-	
Flooring (in Modernization) Total	\$ 420.3	60.00	\$ (420,360.00)	\$	-	\$	-	\$	-	\$	-	-	\$ -		-	Repair/replace roofing and flooring
	\$ 120,0	00.00	¢ (120,000.00)	Ψ		ľ		Ŷ		\$	_		\$-		_	
	¢		¢ 40.000.00	¢	40.000.00	6	10 202 02	¢	40.000.00	<u> </u>						TECH - Replace energy management software
HVAC EMS (Completed) Total	\$	-	\$ 18,363.63	Ф	18,363.63	\$	18,363.63	Ф	18,363.63		-		r		-	
										\$	-		\$-	•		Repair/replace heating, ventilation and air conditioning
HVAC Zone Upgrade 2nd Floor (Completed) Total	\$ 10,8	50.00	\$ -	\$	10,850.00	\$	10,850.00	\$	10,850.00	\$	-	-	\$ -	-	-	systems for energy efficiency
										\$	-	-	\$-	-	-	
Interactive Flat Panels (Completed) Total	\$ 34,0	93.98	\$ -	\$	34,093.98	\$	34,093.98	\$	34,093.98	\$	-	-	\$ -	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
										\$	-	-	\$-		-	
Interior and Exterior Painting (In Modernization) Total	\$ 280.2	40.00	\$ (280,240.00)	\$	-	\$	-	\$	-	\$	-	-	\$ -		-	Repair/paint interior/exterior areas
			,							\$	-	-	\$-		-	
IT Wireless Access Points (Completed) Total	\$ 22.4	52.22	\$ -	\$	22.452.22	\$	22.452.22	¢	22.452.22	\$			\$ -	_		TECH - Upgrade electrical capacity, technology
	<i>v 22,1</i>		Ŷ	Ψ	22, 102.22	ľ	<i>LL, 10L.LL</i>	Ŷ	<i>LL</i> , <i>IOL.LL</i>	\$, ,			infrastructure and hardware including fiber/wireless
		04.00	<u>^</u>	¢	440 404 00		110 101 00	¢		- Ŧ	-				-	TECH - Improve telephone, data, and communication
New Phone System (Completed) Total	\$ 112,4	84.22	Ф -	\$	112,484.22	\$	112,484.22	\$	112,484.22	\$	-		\$-	-	-	systems
										\$	-		\$-	•	-	TECH - Add interactive whiteboards, computer systems,
New Servers & Power Upgrade for IT (Completed) Total	\$ 216,1	59.39	\$ -	\$	216,159.39	\$	216,159.39	\$	216,159.39	\$	-	-	\$ -	-	-	projectors, servers, classroom technology and teaching



Printed 10/25/2023 Fund Budget Status Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	maining Against Budget	Ren	%	aining Against ommitments		Payments		Commitments	c	Revised Budget	R	udget Changes	Br	Initial Budget		School Name/ProjectName/Fund Code
	-	-	\$	-	-	\$											
Repair/replace roofing and flooring	-	-	\$		-	\$	-	\$	-	\$	-	\$	(420,360.00)	\$	\$ 420,360.00	\$	Roofing (In Modernization) Total
Improve security, door locks & monitoring system		-	\$ \$		-	\$ \$	96,973.74	\$	96,973.74	\$	96.973.74	\$	68,453.74	\$	\$ 28,520.00	\$	Security Upgrade - Ext. Door Locks (Completed) Total
	-	-	\$	-	-	\$		-	,	-					-,		···· · · · · · · · · · · · · · · · · ·
Repair/replace inefficient lighting	-	-	\$		-	\$	56,155.89	\$	56,155.89	\$	56,155.89	\$	56,155.89	\$; -	\$	Site Lighting (Completed) Total
	-	-	\$	-	-	\$											
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireles	-	-	\$	-	-		376,622.67	\$	376,622.67	\$	376,622.67	\$	-	\$	\$ 376,622.67	\$	Switch Replace/Connectivity IT (Completed) Total
	- 29%	- 1.465.816.20	\$	- 2%	- 77.925.53	\$	3,447,634,56	¢	3.525.560.09	¢	4.991.376.29	¢	87.256.80	¢	4.904.119.49	¢	District Wide Total
Other Allowable Projects	2970	1,405,010.20		2 70	11,925.55	ې م	-, ,		-,,		,,	<u>ې</u>	. ,		,,	ې ب	
	-	-	\$ \$	-	-	ծ Տ	177,522.01	\$	177,522.01	\$	177,522.01	\$	-	\$	\$ 177,522.01	\$	Long Range Comp Master Plan (Completed) Total
Other Allowable Projects	32%	1,453,556.20		2%	60,000.00	\$	3,046,444.09	\$	3,106,444.09	\$	4,560,000.29	\$	-	\$	\$ 4,560,000.29	\$	Program Support/Miscellaneous Projects M-EE (In Pr
	-	-	\$	-	-	\$				-							Total
Improve security, door locks and monitoring system	-	-	\$		-		1,101.80	\$	1,101.80	\$	1,101.80	\$	1,101.80	\$; -	\$	Rooftop Identification (Completed) Total
	-	-	\$	-	-	\$											
Other Allowable Projects	-	-	\$ \$	-	-	\$ \$	52,752.19	\$	52,752.19	\$	52,752.19	\$	-	\$	\$ 52,752.19	\$	Science Classroom Performa (Completed) Total
Other Allowable Projects	6%	12,260.00	\$	10%	17,925.53	\$	169,814.47	\$	187,740.00	\$	200.000.00	\$	86,155.00	\$	\$ 113,845.00	\$	State New Const. & Mod. Eligibility (In Process) Total
	-	-	\$	-	-	\$,	÷	,	ç		ç		ç		ļ	
	-	-	\$	-	-	\$	300,296.99	\$	300,296.99	\$	300,296.99	\$	(870,986.78)	\$	5 1,171,283.77	\$	Maintenance & Operations Total
Upgrade door and gate hardware	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(1,681.00)	\$	5 1,681.00	\$	Door and Gate Hardware (In Ext.Door Locks) Total
	-	-	\$	-	-	\$											
Other Allowable Projects	-	-	\$	-	-	\$	59,999.00	\$	59,999.00	\$	59,999.00	\$	59,999.00	\$; -	\$	Ext. Door Locks (Completed) Total
	-	-	\$	-	-	\$											
Upgrade or replace fire sensors, monitoring, alar systems and fire sprinklers	-	-	\$ \$		-	\$ \$	-	\$	-	\$	-	\$	(56,398.00)	\$	56,398.00	\$	Fire Alarm Replacement (Completed) Total
Repair/replace roofing and flooring	-	-			-			•									
, , , <u>,</u> ,	-	-	\$ \$		-	\$ \$	-	\$	-	\$	-	\$	(84,072.00)	\$	\$ 84,072.00	\$	Flooring (Completed) Total
TECH - Replace energy management software			\$				5,798.27	¢	5,798.27	\$	5,798.27	¢	5,798.27	\$	-	\$	HVAC EMS (Completed) Total



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	ing Against udget		%	ig Against itments		Payments		Commitments	c	Revised Budget	R	udget Changes	Bu	Initial Budget		School Name/ProjectName/Fund Code
	-	-	\$	-	-	\$											
Repair/paint interior/exterior areas	-	-	\$	-	-	\$	31,800.00	\$	31,800.00	\$	31,800.00	\$	(87,302.00)	\$	119,102.00	\$	Interior/Exterior Paint (Completed) Total
	-	-	\$	-	-	\$											
Modernize existing permanent building	-	-	\$		-	\$	-	\$	-	\$	-	\$	(753,145.00)	\$	753,145.00	\$	Modernize Existing Perm. Building (Completed) Total
TECH - Improve telephone, data, and communicatio		-		-	-	\$											
systems	-	-	\$ \$	-	-	\$ \$	5,370.64	\$	5,370.64	\$	5,370.64	\$	-	\$	5,370.64	\$	New Phone System (Completed) Total
Repair/replace roofing and flooring		-			-			_				_					
	-	-		-	-	\$	100,525.00	\$	100,525.00	\$	100,525.00	\$	(25,583.00)	\$	126,108.00	\$	Roof Replacement (Completed) Total
Repair/replace inefficient lighting	-	-	\$	-	-	\$											
Repair/replace inefficient lighting	-	-	\$	-	-	\$	71,396.95	\$	71,396.95	\$	71,396.95	\$	71,396.95	\$	-	\$	Site Lighting (Completed) Total
	-	-	\$	-	-	\$											
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless	-	-	\$	-	-	\$	25,407.13	\$	25,407.13	\$	25,407.13	\$	-	\$	25,407.13	\$	Switch Replacement/Connectivity IT (Completed) Total
	-	-	\$	-	-	\$											
	-	-	\$	-	-	\$	112,816.96	\$	112,816.96	\$	112,816.96	\$	112,816.96	\$	-	\$	Bouquet Canyon Total
Other Allowable Projects	-	-	\$	-	-		5,946.78	\$	5,946.78	\$	5,946.78	\$	5,946.78	\$	-	\$	HVAC EMS (Completed) Total
Other Allowable Projects	-	-	\$	-	-	\$											
Other Allowable Projects	-	-	\$	-	-	\$	75,078.90	\$	75,078.90	\$	75,078.90	\$	75,078.90	\$	-	\$	HVAC Replacement (Completed) Total
	-	-	\$	-	-	\$											
Other Allowable Projects	-	-	\$	-	-	\$	31,791.28	\$	31,791.28	\$	31,791.28	\$	31,791.28	\$	-	\$	Site Lighting (Completed) Total
	-	-	\$	-	-	\$											
Other Allowable Projects	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	Temp Housing Roof Replacement (Completed) Total
	-	-	\$	-	-	\$											
	18%	39,794.11	\$ 1,53	-	-	\$	6,966,045.72	\$ (6,966,045.72	\$	8,505,839.83	\$	2,610,861.76	\$	5,894,978.07	\$	Bridgeport Total
Other Allowable Projects	-	-	\$	-	-	\$	447,543.99	\$	447,543.99	\$	447,543.99	\$	299,497.99	\$	148,046.00	\$	Activity & Turf Areas (Planned) Total
	-	-	\$	-	-	\$,		,		,		,		-,		
Repair/maintain asphalt & concrete pavements in		-	\$		-	\$		\$		\$	-	¢	(708,506.00)	¢	708,506.00	¢	Asphalt/Concrete/Pavement - Park Lot (City Owne Total
playcourts, activity areas and parking lots	-	-	پ \$		-	پ \$	-	φ	-	Ŷ	-	φ	(700,300.00)	φ	700,500.00	Ŷ	
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	94%	25,490.11			-	\$	74,509.89	\$	74,509.89	\$	1,200,000.00	\$	482,637.00	\$	717,363.00	\$	Asphalt/Concrete/Pavement-Play Court (Planned) Total
	-	-	-	-	-	\$											
TECH - Add interactive whiteboards, computer system projectors, servers, classroom technology and teaching			\$		-	\$	28,039.31	\$	28.039.31	\$	28,039.31	\$	28,039.31	\$		\$	Audio Visual System (Completed) Total



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	emaining Against Budget	Rer	%		Remainir Comm	Payments	Commitments		Revised Budget	I	udget Changes	Br	Initial Budget		School Name/ProjectName/Fund Code
=	-	-	\$	-	-	\$										
Repair/replace heating, ventilation and air conditionin systems for energy efficiency	-	-	\$	-	-	\$	78,460.56	\$ 78,460.56	\$	78,460.56	\$	78,460.56	\$	-	\$	Bipolar Ionization (Completed) Total
	-	-	\$	-	-	\$									_	
Repair/replace laminate at cabinetry	-	-	Ψ	-	-	\$	92,590.00	\$ 92,590.00	\$	92,590.00	\$	(64,520.00)	\$	5 157,110.00	\$	Casework/Countertop Repair/Replace (Completed) Total
Other Allowable Projects	-	-	\$	-	-	\$									_	
	-	-	\$		-		692,306.11	\$ 692,306.11	\$	692,306.11	\$	692,306.11	\$	-	\$	Classroom Furniture (Completed) Total
TECH - Improve telephone, data, and communication	-	-	\$	-	-	\$									_	
systems	-	-	\$		-	\$	49,829.02	\$ 49,829.02	\$	49,829.02	\$	(68,186.98)	\$	5 118,016.00	\$	Communications System/PA/Marquee (Completed) Total
	-	-	\$	-	-	\$									_	
Other Allowable Projects	-	-	\$	-	-	\$	-	\$ -	\$	-	\$	(518,519.00)	\$	518,519.00	\$	Fire Alarm Replacement (Not Needed) Total
	-	-	\$	-	-	\$										
Add science lab & equipment	76%	225,328.09	\$	-	-	\$	72,085.91	\$ 72,085.91	\$	297,414.00	\$	-	\$	5 297,414.00	\$	Flex Classroom (Science Lab) (In Process) Total
	-	-	\$	-	-	\$										
Replace floor finishes	10%	63,136.91	\$	-	-	\$	571,122.69	\$ 571,122.69	\$	634,259.60	\$	(250,000.00)	\$	884,259.60	\$	Flooring (In Process) Total
	-	-	\$	-	-	\$									_	
TECH - Replace energy management software	-	-	\$		-	\$	210,598.76	\$ 210,598.76	\$	210,598.76	\$	96,909.76	\$	5 113,689.00	\$	HVAC EMS (Completed) Total
	-	-	\$	-	-	\$										
Repair/replace heating, ventilation and air conditionin systems for energy efficiency	-	-	\$	-	-	\$	1,256,651.14	\$ 1,256,651.14	\$	1,256,651.14	\$	1,256,651.14	\$	-	\$	HVAC Replacement (Completed) Total
	-	-	\$	-	-	\$										
TECH - Add interactive whiteboards, computer systen projectors, servers, classroom technology and teachir	-	-	\$	-	-	\$	271,656.42	\$ 271,656.42	\$	271,656.42	\$	-	\$	5 271,656.42	\$	Interactive Flat Panels (Completed) Total
	-	-	\$	-	-	\$										
Repair/paint interior/exterior areas, including wood tri	-	-	\$	-	-	\$	126,325.27	\$ 126,325.27	\$	126,325.27	\$	(221,791.73)	\$	348,117.00	\$	Interior/Exterior Painting (Completed) Total
	-	-	\$	-	-	\$										
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless	-	-	\$	-	-	\$	20,099.20	\$ 20,099.20	\$	20,099.20	\$	-	\$	20,099.20	\$	IT Wireless Access Points (Completed) Total
	-	-	\$	-	-	\$										
Improve/upgrade kitchen hood and ceramic tile finishe	-	-	\$	-	-	\$	-	\$ -	\$	-	\$	(54,927.00)	\$	54,927.00	\$	Kitchen - Deep Clean, Regrout RRM (Completed) Total
	-	-	\$	-	-	\$										
Improve/upgrade kitchen hood and ceramic tile finishe	-	-	\$	-	-	\$	-	\$ -	\$	-	\$	(24,171.00)	\$	5 24,171.00	\$	Kitchen Hood - Noise RRM (Completed) Total
			\$						1			. ,				

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)



Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code		Initial Budget	E	Budget Changes	F	Revised Budget		Commitments		Payments		ining Against nmitments	%	Re	maining Against Budget	%	Bond Language
Landscaping (Completed) Total	\$	-	\$	509,352.49	\$	509,352.49	\$	509,352.49	\$	509,352.49	\$	-	-	\$	-	-	Improve grading, landscaping, irrigation, and storm drain systems
											\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
obby Remodel Single Point of Entry (Completed) Total	\$	782,750.00	\$	(733,748.96)	\$	49,001.04	\$	49,001.04	\$	49,001.04	\$	-	-		-	-	improve security, door locks a monitoring systems
											\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication
New Phone System (Completed) Total	\$	21,950.04	\$	-	\$	21,950.04	\$	21,950.04	\$	21,950.04	\$	-	-	Ŷ	-	-	systems
											\$	-	-	\$	-	-	- <u></u>
Roof Replacement (Completed) Total	\$	-	\$	1,144,901.55	\$	1,144,901.55	\$	1,144,901.55	\$	1,144,901.55	\$	-	-	\$	-	-	Improve security, door locks and monitoring systems
											\$	-	-	\$	-	-	
Rooftop Identifcation (Completed) Total	\$	-	\$	6,803.13	\$	6,803.13	\$	6,803.13	\$	6,803.13	\$	-	-	\$	-	-	Improve security, door locks and monitoring systems
											\$	-	-	\$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$	136,825.00	\$	158,981.53	\$	295,806.53	\$	295,806.53	\$	295,806.53	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
											\$	-	-	\$	-	-	
Shade Structure (Planned) Total	\$	153,664.00	\$	73,676.58	\$	227,340.58	\$	227,340.58	\$	227,340.58	\$	-	-	\$	-	-	Provide shade structures for weather protection
		,		-,		,		,		,	\$	-	-	\$	-	-	
Site Fencing (Completed) Total	\$	-	\$	254,832.30	\$	254,832.30	\$	254,832.30	\$	254,832.30	\$	-	-		-	-	Improve security, door locks & monitoring systems
	Ű		Ŷ	201,002.00	Ŷ	201,002.00	ľ	201,002.00	Ŷ	201,002.00	\$	-	-	\$	_	-	
Site Grading & Drainage (In Landscaping) Total	\$	148,046.00	\$	(148,046.00)	\$	-	\$	-	\$		\$	-	-		-	-	Improve grading, landscaping, irrigation, and storm drain
	ľ	110,010.00	Ŷ	(110,010.00)	Ŷ		ľ		Ŷ		\$	-	-	\$	-	_	systems
Site Lighting (Completed) Total	\$		\$	310,125.98	¢	310,125.98	\$	310,125.98	\$	310,125.98	φ \$	-			-	-	Repair/replace inefficient lighting
Site Lighting (completed) rotal	Ŷ	-	φ	570,725.90	Ψ	510,120.90	, v	570,725.90	φ	510,125.90	φ \$	-		•	-	-	
Cite Crossifie Master Plan (Completed) Total	6	5.288.51	¢		¢	5 000 54	6	5.288.51	¢	5 000 54	- T		-			-	Other Allowable Projects
Site Specific Master Plan (Completed) Total	\$	5,288.51	Þ	-	\$	5,288.51	\$	5,288.57	Φ	5,288.51	\$	-		\$	-	-	
											\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology
Switch Replacement/Connectivity IT (Completed) Total	\$	138,722.30	\$	-	\$	138,722.30	\$	138,722.30	\$	138,722.30	\$	-	-		-	-	infrastructure and hardware including fiber/wireless
Track & Playground Addition/Improvement (Not Sure	-										\$	-	-	\$	-	-	
Track & Playground Addition/Improvement (Not Sure Total	\$	125,839.00	\$	-	\$	125,839.00	\$	-	\$	-	\$	-	-	\$	125,839.00	100%	Add walk-track
											\$	-	-	\$	-	-	
Window Tint/Blinds (Completed) Total	\$	-	\$	10,103.00	\$	10,103.00	\$	10,103.00	\$	10,103.00	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
											\$	-	-	\$	-	-	
Cedarcreek Total	\$ 1	14,296,724.81	\$	6,291,520.63	\$	20,588,245.44	\$	19,214,514.24	\$	12,911,337.86	\$6,	303,176.38	33%	\$	1,373,731.20	7%	

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)



Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Init	itial Budget	В	udget Changes	Revised Budget		Commitments		Payments		maining Against Commitments	%	Re	maining Against Budget	%	Bond Language
Activity & Turf Areas (In Process) Total	\$	145,268.00	\$	332,447.89	\$ 477,715.89	\$	319, 136. 17	\$	35,765.37	\$ \$	283,370.80	89%	\$ \$	158,579.72	33%	Other Allowable Projects
Asbestos/Lead Abatement (Not Needed) Total	\$	119,846.00	\$	(119,846.00)	\$ -	\$	-	\$	-	\$	-	-	\$	-	-	Other Allowable Projects
Asphalt Concrete Pavement - Park Lot (In MPR) Total	\$	262,443.00	\$	(262,443.00)	\$ -	\$	-	\$	-	\$	-	-	\$	-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
Asphalt/Concrete Pavement - Play Courts (In Proces Total	\$	782,984.00	\$	593,366.07	\$ 1,376,350.07	\$	643,110.37	\$	537,413.82	\$ \$	- 105,696.55	- 16%	\$	- 733,239.70	- 53%	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
Audio Visual System (Completed) Total	\$	17,749.33	\$	6,125.58	\$ 23,874.91	\$	23,874.91	\$	23,874.91	<u>ծ</u> \$ \$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
Bipolar Ionization (Completed) Total	\$	-	\$	38,560.97	\$ 38,560.97	\$	38,560.97	\$	38,560.97	\$	-		\$	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
Casework/Countertop (In Process) Total	\$	425,832.00	\$	(361,812.00)	\$ 64,020.00	\$	64,020.00	\$	64,020.00	\$	-		\$	-	-	Upgrade/replace cabinetry
Classroom Building Addition (Not sure of need) Total	\$ 1,	,849,032.00	\$ ((1,849,032.00)	\$ -	\$	-	\$	-	\$ \$	-	-	\$ \$	-	-	Replace aging portable classrooms with new permaner classrooms
Classroom Furniture (In Process) Total	\$	-	\$	111,913.39	\$ 111,913.39	\$	111,913.39	\$	-	\$ \$	- 111,913.39	- 100%	\$ \$	-	-	Other Allowable Projects
Classroom Tack and Marker Boards (Not needed) Total	\$	185,144.00	\$	(185,144.00)	\$ -	\$	-	\$	-	\$ \$	-	-	\$ \$	-	-	Other Allowable Projects
Communication System/PA/Marquee (Completed) Total	\$	135,602.00	\$	(78,203.16)	\$ 57,398.84	\$	57,398.84	\$	57,398.84	\$ \$	-	-	\$ \$		-	TECH - Improve telephone, data, and communication systems
Comprehensive Electrical Replacement (Future Possi Total	\$	784,705.00	\$	(784,705.00)	\$ -	\$	-	\$		\$ \$	-		\$ \$	-	-	Repair/replace inefficient lighting and upgrade electrica capacity and infrastructure
Comprehensive Plumbing Replacement (Future Possibi Total	\$	374,518.00	\$	(374,518.00)	\$ -	\$	-	\$	-	\$ \$	-		\$ \$	-	-	Repair/replace plumbing, drinking fountains
Fire Alarm Replacement (Completed) Total	\$	205,093.00	\$	252,718.71	\$ 457,811.71	\$	457,811.71	\$	457,811.71	\$ \$	-	-	\$ \$	-	-	Other Allowable Projects
Flex Classroom (Science Lab) Phase I (Completed) Total	\$	291.834.00	\$	(225,759.46)	\$ 66,074.54	s	66.075.03	¢	66.075.03	\$ \$	-		\$ \$	- (0.49)	- (0%)	Modernize classrooms to include a science lab and equipment

Account Ability

Budget vs. Commitments and Payments for Specific Funds

Citizens' Oversight Committee Financial Report - November 2, 2023

School Name/ProjectName/Fund Code	Initial Budget		Budget Changes	F	Revised Budget	Commitments	Payments	emaining Against Commitments	%	Rem	naining Against Budget	%	Bond Language
								\$ -	-	\$	-	-	
ex Classroom (Science Lab) Phase II (In Process) Total	\$ -		\$ 4,270,364.35	\$	4,270,364.35	\$ 4,270,364.21	\$ 530,779.09	3,739,585.12	88%	\$	0.14	0%	Modernize classrooms to include a science lab and equipment
								\$ -	-	\$	-	-	
Flooring (In Process) Total	\$ 356,684.	00 \$	\$ (356,684.00)	\$	-	\$ -	\$ -	\$ -	-	\$	-	-	Other Allowable Projects
								\$ -	-	\$	-	-	
HVAC EMS (Completed) Total	\$ -		\$ 80,257.42	\$	80,257.42	\$ 80,257.42	\$ 80,257.42	\$ -	-	\$	-	-	TECH - Replace energy management software
								\$ -	-	\$	-	-	
HVAC Replacement (Completed) Total	\$ -		\$ 629,746.59	\$	629,746.59	\$ 629,746.59	\$ 629,746.59	\$ -		\$	-	-	Repair/replace heating, ventilation and air conditionin systems for energy efficiency
								\$ -	-	\$	-	-	
Interactive Flat Panels (Completed) Total	\$ 159,345.	10	\$-	\$	159,345.10	\$ 159,345.10	\$ 159,345.10	\$ -	-	\$	-	-	TECH - Add interactive whiteboards, computer syster projectors, servers, classroom technology and teachi
								\$ -	-	\$	-	-	FJ,,
Interior/Exterior Paint (Completed) Total	\$ 71,337.	00 \$	\$ 43,249.29	\$	114,586.29	\$ 114,586.29	\$ 114,586.29	\$ -	-	\$	-	-	Repair/paint interior/exterior areas
								\$ -	-	\$	-	-	
IT Wireless Access Points (Completed) Total	\$ 17,749.	00 \$	\$ 11,910.35	\$	29,659.35	\$ 29,659.35	\$ 29,659.35	\$ -		\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
								\$ -	-	\$	-	-	
Landscaping - Edible Schoolyard (In Process) Total	\$		\$ 2,321,892.96	\$	2,321,892.96	\$ 2,321,892.96	\$ 364,418.71	1,957,474.25	84%		-	-	Improve grading, landscaping, irrigation, and storm di systems
								\$ -	-	\$	-	-	Repair/replace inefficient lighting and upgrade electr
Lighting Systems (In Site Lighting) (Completed) Total	\$ 726,753	00 \$	\$ (726,753.00)	\$	-	\$ -	\$ -	\$ -		\$	-	-	capacity and infrastructure
								\$ -	-	\$	-	-	Improve security, door locks & monitoring systems
bby Remodel/Single Point of Entry (Future Possib Total	\$		\$ 439,040.35	\$	439,040.35	\$ 399,040.35	\$ 399,040.35	\$ -	-	\$	40,000.00	9%	improve security, door locks & monitoring systems
								\$ -	-	\$	-	-	
ain Electrical Distrib System-Repair/Replace (Not Total	\$ 447,479.	00 \$	\$ (447,479.00)	\$	-	\$ -	\$ -	\$ -	-	\$	-	-	Repair/replace inefficient lighting and upgrade electric capacity and infrastructure
								\$ -	-	\$	-	-	
New Multipurpose Building (Completed) Total	\$ 2,003,177.	00 \$	\$ 5,811,349.44	\$	7,814,526.44	\$ 7,814,526.44	\$ 7,814,526.44	\$ -	-	\$	-	-	Modernize/upgrade the Multi Purpose Room/Kitche
								\$ -	-	\$	-	-	
New Phone System (Completed) Total	\$ 17,904.	95	\$-	\$	17,904.95	\$ 17,904.95	\$ 17,904.95	\$ -		\$	-	-	TECH - Improve telephone, data, and communicati systems
								\$ -	-	\$	-	-	·
Play EquipSand-Replace w/Rubber Surface (with Acti Total	\$ 130,742.	00 \$	\$ (130,742.00)	\$	-	\$ -	\$ -	\$ -	-	\$	-	-	Replace play structure sand areas with artificial mate
Total								\$ -	-	\$	-	-	

Printed 10/25/2023 Fund Budget Status Fund Budget status of selected Funds (thru 10/25/2023)



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code		Initial Budget	Budget Changes	Revised Budget	Commitments	Payments		maining Against Commitments	%	Re	emaining Against Budget	%	Bond Language
Relocatable Classroom Demo/Removal (Completed) Total	\$	46,080.00	\$ (46,080.00) \$		\$ -	\$ -	\$ \$	-	-	\$ \$	-	-	Replace aging portable classrooms with new permanent classrooms
Renovate/Upgrade Toilet Room (Future Possibility) Total	\$	1,440,012.00	\$ (1,000,000.00) \$	440,012.00	\$ -	\$ -	\$	-	-	\$	440,012.00	100%	Other Allowable Projects
Replace Ceiling & Wall Tiles (Not Needed) Total	\$	285,347.00	\$ (285,347.00) \$; -	\$ -	\$ -	\$ \$	-	-	\$ \$	-	-	Other Allowable Projects
Replace Drinking Fountains (Completed) Total	\$	82,286.00	\$ (82,286.00)	5 -	\$ -	\$ -	\$ \$	-	-	\$ \$	-	-	Repair/replace plumbing, drinking fountains
Replace Exterior Doors (Future Possibility) Total	\$	164,573.00	\$ (164,573.00) \$	5 -	\$ -	\$ 	\$ \$	-	-	\$ \$	-	-	Improve security, door locks & monitoring systems
Replace Terrazzo w/ceramic tile (in restroom reno) Total	\$	98,744.00	\$ (98,744.00)		\$ 	\$ 	\$ \$	-	-	\$ \$	-	-	Other Allowable Projects
Roof Replacement (Completed) Total	s S	988,487.00	. ,		\$ 564,853.04	\$ 564,853.04	\$ \$	-	-	\$ \$	-	-	Repair/replace roofing, windows and doors
		900,407.00	 (423,633.96) \$				\$	-	-	\$	-	-	Improve security, door locks and monitoring systems
Rooftop Identification (Completed) Total	\$	-	\$ 11,603.05 \$	11,603.05	\$ 11,603.05	\$ 11,603.05	\$ \$	-	-	\$ \$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$	104,419.00	\$ 147,938.73 \$	252,357.73	\$ 252,357.73	\$ 252,357.73	\$ \$	-	-	\$ \$	-	-	Improve security, door locks & monitoring systems
Seismic Upgrade (Future Possibility) Total	\$	356,684.00	\$ (249,968.87) \$	106,715.13	\$ 104,815.00	\$ 91,036.25	\$ \$	13,778.75 -	13%	\$ \$	1,900.13	2%	Other Allowable Projects
Shade Structure (In Process) Total	\$	194,556.00	\$ (97,637.06) \$	96,918.94	\$ 96,918.94	\$ 5,928.95	\$ \$	90,989.99	94%	\$ \$	-	-	Provide shade structures for weather protection
Signage (Completed) Total	\$	-	\$ 34,518.42 \$	34,518.42	\$ 34,518.42	\$ 34,150.89	\$	367.53	1%	\$	-	-	Other Allowable Projects
Single Point of Entry/Fence (Completed) Total	\$	-	\$ 14,641.00 \$	14,641.00	\$ 14,641.00	\$ 14,641.00	\$ \$	-	-	\$ \$	-	-	Improve security, door locks, monitoring systems
Site Fencing (with Lobby Remodel) Total	\$	-	\$ 12,857.00 \$	12,857.00	\$ 12,857.00	\$ 12,857.00	\$ \$	-	-	\$ \$	-	-	Improve security, door locks & monitoring systems
Site Grading & Drainage (included in MPR) Total	\$	290,537.00	\$ (290,537.00)	5 -	\$ -	\$ -	\$ \$	-	-	\$ \$	-	-	Improve grading, landscaping, irrigation, and storm drain systems



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	naining Against Budget		%	aining Against ommitments		Payments		Commitments		Revised Budget		udget Changes	В	Initial Budget		School Name/ProjectName/Fund Code
-	-	-	\$	-	-	\$				1							
Repair/replace inefficient lighting and upgrade electrica capacity and infrastructure	-	-	\$	-	-	\$	343,763.58	\$	343,763.58	3 \$	343,763.58	\$	343,763.58	\$	-	\$	Site Lighting Upgrade/Addition (Completed) Total
<u> </u>	-	-	\$	-	-	\$											
- Other Allowable Projects	-	-	\$		-	\$	7,735.00	\$	7,735.00)\$	7,735.00	\$	-	\$	5 7,735.00	\$	Site Specific Master Plan (Completed) Total
	-	-	\$	-	-	\$										_	
Survey/repair/replace underground utilities	-	-	\$		-	\$	38,500.00	\$	38,500.00) \$	38,500.00	\$	(371,689.00)	\$	410,189.00	\$	Survey Underground Utilities (Completed) Total
TECH - Upgrade electrical capacity, technology	-	-	\$	-	-	\$				-						_	
 infrastructure and hardware including fiber/wireless 	-	-	\$ \$	-	-	\$ \$	109,726.43	\$	109,726.43	3 \$	109,726.43	\$	-	\$	5 109,726.43	\$	Switch Replacement/Connectivity IT (Completed) Total
Repair/replace roofing, windows and doors					-	· - •										-	
	-	-	\$ \$	-	-	\$ \$	-	\$	-	\$	-	\$	(61,715.00)	\$	61,715.00	\$	Upgrade - Incl. Roof Drain (In Roof Replace) Total
Repair/replace roofing, windows and doors						· - · - ·		•				•	(1.1.1.1.0.00)	•			
	-	-	\$ \$	-	-	\$ \$	-	\$	-	\$	-	\$	(144,413.00)	\$	5 144,413.00	\$	Window System - Repair (Completed) Total
Improve security, door locks & monitoring systems			_ ·			\$	3,000.00	¢	2 000 00		2 000 00	¢	2 000 00	\$		6	Window Tint/Dlinds (Completed) Total
-		-	\$ \$	-	-	\$ \$	3,000.00	φ	3,000.00) \$	3,000.00	φ	3,000.00	φ	-	\$	Window Tint/Blinds (Completed) Total
6	4%	.047.082.88	-	19%	.460.828.39	\$ 4	18.934.319.99	\$ 1	23.395.148.38	5 \$ 3	24.442.231.26	\$	0.245.460.95	\$ 1	14.196.770.31	\$	Charles Helmers Total
Other Allowable Projects	-	_	\$	9%	71,663.37	s	769.327.03	s	840,990.40		840,990.40	s	698,499,40	\$	5 142,491.00	\$	Activity & Turf Areas (In Process) Total
						\$	/00,02/.00	Ŷ	010,000.10	Ĩ	010,000.10	Ŷ	000,100.10	Ŷ	112,101.00	ľ	
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots		-	\$ \$	-	-	ֆ \$	9,110.00	\$	9,110.00) \$	9,110.00	\$	(195,466.00)	\$	\$ 204,576.00		Asphalt Concrete Pavement - Parking Lot (In New CR
	-	-	\$	-	-	\$											Total
 Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots 	-	-	\$		-	\$	13,665.00	\$	13,665.00) \$	13,665.00	\$	(327,295.00)	\$	340,960.00	\$	Asphalt/Concrete Pavement - Play Courts (In New CR Total
	-	-	\$	-	-	\$											1014
-		-	\$	-	-	\$	29,039.19	\$	29,039.19	9 \$	29,039.19	\$	29,039.19	\$	-	\$	Audio Visual System (Completed) Total
TECH - Add interactive whiteboards, computer systems projectors, servers, classroom technology and teaching	-				-	\$											
	-	-	\$	-				\$	47,633.95	5 \$	47,633.95	\$	47,633.95	\$	-	\$	Bipolar Ionization (Completed) Total
	- - -	-	\$		-		47,633.95	Ψ	11,000.00		,	*	-				
projectors, servers, classroom technology and teaching Repair/replace heating, ventilation and air conditioning systems for energy efficiency	-		\$		-	\$ \$	47,633.95	Ŷ	11,000.00		,	-					
projectors, servers, classroom technology and teaching Repair/replace heating, ventilation and air conditioning	- - - - -	-	\$ \$ \$	-		\$ \$	47,633.95	\$	-	\$	-		(313,869.00)	\$	\$ 313,869.00	\$	Ceiling Tile Replacement (Not Needed) Total
projectors, servers, classroom technology and teaching Repair/replace heating, ventilation and air conditioning systems for energy efficiency	- - - - - -	-	\$ \$	-	- - -	\$	47,633.95		-	_				\$	313,869.00	\$	Ceiling Tile Replacement (Not Needed) Total



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	В	Budget Changes		Revised Budget		Commitments		Payments		maining Against Commitments	%	Re	maining Against Budget	%	Bond Language
Classroom Furniture (In Process) Total	\$ -	\$	1,300,000.00	\$	1,300,000.00	\$	816,652.67	\$	-	\$ \$	816,652.67	100%	\$ \$	483,347.33	37%	 Other Allowable Projects
Communication System/PA/Marquee (Completed) Total	\$ 177,200.00	\$	(128,867.73)	\$	48,332.27	\$	48,332.27	\$	48,332.27	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
Exterior Doors and Hardware (In New CRB) Total	\$ 168,144.00	\$	(168,144.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Repair/replace entry structure, doors, flooring and roofing
Fire Alarm Replacement (Completed) Total	\$ 866,382.44	\$	-	\$	866,382.44	\$	866, 382.44	\$	866,382.44	\$ \$	-	-	\$	-	-	Other Allowable Projects
Flex Classroom (Science Lab) (In New CRB) Total	\$ 286,254.00	\$	(247,254.00)	\$	39,000.00	\$	39,000.00	\$	39,000.00	\$	-	-	\$ \$	-	-	Add science lab & equipment
Flooring (Planned) Total	\$ 480,471.00	\$	-	\$	480,471.00	\$	112,829.51	\$	112,829.51	\$ \$	-	-	\$	- 367,641.49	- 77%	Repair/replace entry structure, doors, flooring and roofing
HVAC EMS (Completed) Total	\$ 42,036.00	\$	40,988.96	\$	83,024.96	\$	83,024.96	\$	83,024.96	\$ \$	-	-	\$ \$		-	TECH - Replace energy management software
HVAC Replacement (Completed) Total	\$ 1,509,183.77	\$	104,619.14	\$	1,613,802.91	\$	1,613,802.91	\$	1,613,802.91	\$ \$	-	-	\$ \$	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
Interactive Flat Panels (Completed) Total	\$ 239,741.43	\$	-	\$	239,741.43	\$	239,741.43	\$	239,741.43	\$ \$	-	-	\$ \$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
Interior/Exterior Painting (Planned) Total	\$ 96,094.00	\$	89,990.00	\$	186,084.00	\$	89,990.00	\$	89,990.00	\$ \$	-	-	\$ \$	- 96,094.00	- 52%	Repair/paint interior/exterior areas
IT Wireless Access Points (Completed) Total	\$ 18,164.38	\$	7,938.91	\$	26,103.29	\$	26,103.29	\$	26,103.29	\$ \$	-	-	\$ \$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
New Phone System (Completed) Total	\$ 21,449.52	\$		\$	21,449.52	\$	21,449.52	\$	21,449.52	\$ \$	-	-	\$ \$	-	-	TECH - Improve telephone, data, and communication systems
elocatable Classroom Demo/Removal (Completed) Total	\$ 137.878.00		(137,878.00)	\$	-	\$		\$		\$ \$	-	-	\$ \$	-	-	Replace aging portable classrooms with new permanent
Roof Replacement (Completed) Total	\$ 1.433.253.69			\$	1,433,253.69		1,433,253.69	\$	1,433,253.69	\$ \$	-	-	\$ \$	-	-	classrooms
Nooi Nepiacement (Completed) Total	φ 1,405,205.09	φ	-	φ	1,433,233.09	Ŷ	1,700,200.09	φ	1,733,233.09	ۍ \$	-		پ \$	-	-	Improve security, door locks and monitoring systems



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	E	Budget Changes	F	Revised Budget	Commitments	Payments		naining Against ommitments	%	Re	maining Against Budget	%	Bond Language
								\$	-	-	\$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$ 49,910.00	\$	224,755.94	\$	274,665.94	\$ 274,665.94	\$ 274,665.94	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
								\$	-	-	\$	-	-	
Shade Structure (In Process) Total	\$-	\$	119,015.49	\$	119,015.49	\$ 119,015.49	\$ 93,028.23	\$	25,987.26	22%	\$	-	-	Repair/replace entry structure,doors,floors and roofing
								\$	-	-	\$	-	-	
Signage (Completed) Total	\$ -	\$	29,841.52	\$	29,841.52	\$ 29,841.52	\$ 28,349.45	\$	1,492.07	5%		-	-	Other Allowable Projects
								\$	-	-	\$	-	-	
Single Point of Entry/Fence (Completed) Total	\$-	\$	269,775.69	\$	269,775.69	\$ 269,775.69	\$ 269,775.69	\$ \$	-		\$	-	-	Improve security, door locks & monitoring systems
								-	-	-	\$	-	-	Improve grading, landscaping, irrigation, and storm drain
Site Grading & Drainage (Planned) Total	\$ 356,227.00	\$	(198,421.46)	\$	157,805.54	\$ 57,805.54	\$ 57,805.54	\$ \$	-	-	\$ \$	100,000.00	63% -	systems
Site Lighting (Completed) Total	\$ -	\$	132,677.21	\$	132,677.21	\$ 132,677.21	\$ 132,677.21	\$			φ \$		-	Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure
			-		-	-	-	\$	-	-	\$	_	-	
Site Plumbing (In New CR) Total	\$ 222,642.00	\$	(222,642.00)	\$	-	\$ -	\$ 	\$	-		\$	-	-	Repair/replace plumbing
								\$	-	-	\$	-	-	
Site Specific Master Plan (Completed) Total	\$ 5,288.50	\$	-	\$	5,288.50	\$ 5,288.50	\$ 5,288.50	\$	-	-	\$	-	-	Other Allowable Projects
								\$	-	-	\$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$ 148,614.58	\$	-	\$	148,614.58	\$ 148,614.58	\$ 148,614.58	\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
								\$	-	-	\$	-	-	
Window Tint/Blinds (Completed) Total	\$-	\$	15,549.93	\$	15,549.93	\$ 15,549.93	\$ 15,549.93	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
								\$	-	-	\$	-	-	
Emblem Total	\$ 4,704,677.32		(4,156,091.88)	\$	548,585.44	\$ 548,585.44	\$ 548,585.44	\$	-	-	\$	-	-	Other Allowable Projects
Activity & Turf Areas (Completed) Total	\$ 142,491.00	\$	(142,491.00)	\$	-	\$ -	\$ -	\$	-		\$	-	-	
								\$	-	-	\$	-	-	
Asphalt Concrete Pavement-Parking Lot (Planned) Total	\$ 550,651.00	\$	(550,651.00)	\$	-	\$ -	\$ -	\$	-	-	\$	-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
								\$	-	-	\$	-	-	
Sphalt Concrete Pavement-Play Courts (Planned) Total	\$ 639,301.00	\$	(639,301.00)	\$	-	\$ -	\$ -	\$	-	-	\$	-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
								\$	-	-	\$	-	-	
	\$ 89.247.00	-	(89,247.00)	6	-	\$ -	\$	\$			\$			TECH - Improve telephone, data, and communication



Printed 10/25/2023 Fund Budget Status Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget		Budget Changes	R	evised Budget		Commitments		Payments	maining Against Commitments	%	Rema	aining Against Budget	%	Bond Language
EMS Software Program (in HVAC EMS) Total	\$ 41,143.0	0\$	(41,143.00)	\$	-	\$	-	\$	-	\$ -	-	\$	-	-	TECH - Replace energy management software
										\$ -	-	\$	-	-	
Flex Classroom (Science Lab) (In Process) Total	\$ 286,254.0	0\$	(286,254.00)	\$	-	\$	-	\$	-	\$ -	-	\$	-	-	Improve science lab and equipment
										\$ -	-	\$	-	-	
HVAC Replacement (Completed) Total	\$ 1,483,727.0	0\$	(1,483,727.00)	\$	-	\$	-	\$	-	\$ -	-		-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
										\$ -		\$	-	-	TECH Add interactive whiteheards, computer systems
Interactive Flat Panels (Completed) Total	\$ 277,580.2	0\$	-	\$	277,580.20	\$	277,580.20	\$	277,580.20	\$ -	-	\$	-	-	TECH - Add interactive whiteboards, computer systems projectors, servers, classroom technology and teaching
										\$ -	-	\$	-	-	
New Phone System (Completed) Total	\$ 21,829.9	2 \$	-	\$	21,829.92	\$	21,829.92	\$	21,829.92	\$ -	-	\$	-	-	TECH - Improve telephone, data, and communication systems
										\$ -	-	\$	-	-	
Relocatable Classroom Demo/Removal (Completed) Total	\$ 111,910.0	0\$	(111,910.00)	\$	-	\$	-	\$	-	\$ -	-	\$	-	-	Remove aging portable classrooms
										\$ -	-	\$	-	-	
Restore Turf Activity Field (in Track) Total	\$ 196,561.0	0\$	(196,561.00)	\$	-	\$	-	\$	-	\$ -	-	\$	-	-	Other Allowable Projects
										\$ -	-	\$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$ 60,605.0	0\$	221.12	\$	60,826.12	\$	60,826.12	\$	60,826.12	\$ -	-	\$	-	-	Improve security, additional walk-through gates, door locks and monitoring systems
										\$ -	-	\$	-	-	
Seismic Upgrade (Future Possibility) Total	\$ 303,075.0	0\$	(303,075.00)	\$	-	\$	-	\$	-	\$ -	-	\$	-	-	Other Allowable Projects
										\$ -	-	\$	-	-	
Shade Structure (Planned) Total	\$ 190,836.0	0\$	(190,836.00)	\$	-	\$	-	\$	-	\$ -	-	\$	-	-	Provide shade structures for weather protection
										\$ -	-	\$	-	-	
Site Specific Master Plan (Completed) Total	\$ 8,010.0	0\$	-	\$	8,010.00	\$	8,010.00	\$	8,010.00	\$ -	-	\$	-	-	Other Allowable Projects
										\$ -	-	\$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$ 180,339.2	0\$	-	\$	180,339.20	\$	180,339.20	\$	180,339.20	\$ -		\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
										\$ -	-	\$	-	-	
Walk Track & Playground Addition/Impr (Completed) Total	\$ 121,117.0	0\$	(121,117.00)	\$	-	\$	-	\$	-	\$ -	-	\$	-	-	Add walk-track
	¢ 0 000 777 5	o	4 202 054 04	¢	44 44 2 400 0=	<u>.</u>	0 070 007 07	¢	0.050.400.40	\$ -	-	\$	-	-	
Highlands Total	\$ 6,809,775.5		4,303,354.31		11,113,129.87	\$	8,976,667.67	\$	8,952,492.42	\$ 24,175.25	0%	· · · · ·	136,462.20	19%	Other Allowable Projects
Activity & Turf Areas (Completed) Total	\$ 142,491.0	0\$	196,174.17	\$	338,665.17	\$	338,665.17	\$	338,665.17	\$ -	-	\$	-	-	
										\$ -	-	\$	-	-	

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)



Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial	Budget	В	udget Changes	Revise	d Budget		Commitments		Payments		aining Against ommitments	%	Remainin Bud		%	Bond Language
Asphalt Concrete Pavement - Parking Lot (Completed Total	\$ 44	13,248.00	\$	(387,535.00)	\$	55,713.00	\$	55,713.00	\$	55,713.00	\$	-	-	\$	-	-	 Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
Asphalt/Concrete Pavement - Play Court (with walk Total	\$ 61	13,729.00	\$	(613,729.00)	\$	-	\$	-	\$	-	\$ \$	-	-	\$ \$	-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
											\$	-	-	\$	-	-	
Audio Visual System (Completed) Total	\$	-	\$	24,998.51	\$	24,998.51	\$	24,998.51	\$	24,998.51	\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems projectors, servers, classroom technology and teaching
Bipolar Ionization (Completed) Total	\$	-	\$	61,769.64	¢	61,769.64	s	61,769.64	¢	61,769.64	\$ \$	-	-	•	-	-	Repair/replace heating, ventilation and air conditioning
Bipolar Ionization (Completed) Total	φ	-	φ	01,709.04	φ	01,709.04	Ŷ	01,709.04	φ	01,709.04	چ \$	-	-	\$ \$	-	-	systems for energy efficiency
Classroom Furniture (In Process) Total	\$	-	\$	69.993.26	\$	69.993.26	\$	69.993.26	\$	69.993.26	\$	-	-	<u> </u> \$	-	-	Other Allowable Projects
	-			,	-			,	•	,	\$	-	-	•	-	-	
Communication System/PA/Marquee (Completed) Total	\$ 14	12,170.00	\$	(85,184.13)	\$	56,985.87	\$	56,985.87	\$	56,985.87	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
Comprehensive Electrical Replacement (with Moderni											\$	-	-	\$	-	-	Other Allowable Projects
Total	\$ 1,15	55,990.00	\$ ((1,155,990.00)	\$	-	\$	-	\$	-	\$	-	-	÷	-	-	Other Allowable Projects
Comprehensive Plumbing Replacement (Not Needed)			•	(554 300 00)	•				•		\$	-	-	¥	-	-	Other Allowable Projects
Total	\$ 55	51,723.00	\$	(551,723.00)	\$	-	\$	-	\$	-	\$ \$	-	-	\$ \$	-	-	
Countertop Laminate Replacement (with Modernizatio Total	\$ 6	3,054.00	\$	(63,054.00)	\$	-	\$	-	\$	-	\$	-		\$	-	-	Repair/replace flooring, roofing and laminate counterto
1014											\$	-	-	\$	-	-	
EMS Software Program (in HVAC EMS) Total	\$ 4	12,036.00	\$	(42,036.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	TECH - Replace energy management software
											\$	-	-	\$	-	-	
Flex Classroom (Science Lab) (in Modernization) Total	\$ 28	36,254.00	\$	(185,150.55)	\$ 1	01,103.45	\$	101,103.45	\$	101,103.45	\$	-	-	\$	-	-	Add science lab & equipment
											\$	-	-	\$	-	-	
Flooring (in Modernization) Total	\$ 65	59,965.00	\$	(541,936.53)	\$ 1	18,028.47	\$	118,028.47	\$	118,028.47	\$	-	-	\$	-	-	Repair/replace flooring, roofing and laminate counterto
											\$	-	-	\$	-	-	
HVAC EMS (Completed) Total	\$	-	\$	44,865.22	\$	44,865.22	\$	44,865.22	\$	44,865.22	\$	-	-	\$	-	-	TECH - Replace energy management software
											\$	-	-	\$	-	-	
HVAC Replacement (Completed) Total	\$	-	\$	438,711.26	\$ 4	38,711.26	\$	438,711.26	\$	438,711.26	\$	-	-	\$	-	-	Repair/maintain heating, ventilation and air conditionin systems for energy efficiency
											\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems
Interactive Flat Panels (Completed) Total	\$ 14	10,556.25	\$	-	\$ 1	40,556.25	\$	140,556.25	\$	140,556.25	\$	-	-	\$	-	-	projectors, servers, classroom technology and teaching



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	I	Budget Changes		Revised Budget		Commitments		Payments		naining Against commitments	%	Re	maining Against Budget	%	Bond Language
										\$	-	-	\$	-	-	
Interior/Exterior Paint (Completed) Total	\$ 105,090.00	\$	6,260.00	\$	111,350.00	\$	111,350.00	\$	111,350.00	\$	-	-	\$	-	-	Repair/paint interior/exterior areas
										\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology
IT Wireless Access Points (Completed) Total	\$ 18,141.92	\$	7,139.02	\$	25,280.94	\$	25,280.94	\$	25,280.94	\$	-	-	\$	-	-	infrastructure and hardware including fiber/wireless
										\$	-	-	\$	-	-	Add science lab & equipment
odernization with Science/Flex Lab (In Process) Total	\$-	\$	6,294,430.53	\$	6,294,430.53	\$	6,157,968.33	\$	6,133,793.08	\$	24,175.25	0%	\$	136,462.20	2%	
										\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication
New Phone System (Completed) Total	\$ 17,872.43	\$	-	\$	17,872.43	\$	17,872.43	\$	17,872.43	\$	-	-	\$	-	-	systems
										\$	-	-	\$	-	-	
catable Classroom Demo/Removal (Completed) Total	\$ 53,806.00	\$	(53,806.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Remove aging portable classrooms
										\$	-	-	\$	-	-	
Roof Replacement (in Modernization) Total	\$ 893,265.00	\$	(411,787.47)	\$	481,477.53	\$	481,477.53	\$	481,477.53	\$	-	-	\$	-	-	Repair/replace flooring, roofing and laminate countertop
										\$	-	-	\$	-	-	
Rooftop Identification (Completed) Total	\$-	\$	13,203.13	\$	13,203.13	\$	13,203.13	\$	13,203.13	\$	-	-	\$	-	-	Improve security, door locks and monitoring systems
										\$	-	-	\$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$ 78,328.00	\$	114,441.37	\$	192,769.37	\$	192,769.37	\$	192,769.37	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
										\$	-	-	\$	-	-	
Seismic Upgrade (Not Needed) Total	\$ 416,409.00	\$	(416,409.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Other Allowable Projects
										\$	-	-	\$	-	-	
Shade Structure (Planned) Total	\$ 190,836.00	\$	(190,836.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Provide shade structures for weather protection
										\$	-	-	\$	-	-	
Signage (Completed) Total	\$ -	\$	31,703.97	\$	31,703.97	\$	31,703.97	\$	31,703.97	\$	-		\$	-	-	Other Allowable Projects
	-	-							.,	\$	-		\$	_		
Single Point of Entry/Fence (Completed) Total	\$ 10,797.00	¢	-	\$	10,797.00	\$	10,797.00	¢	10,797.00	\$			\$	_		Improve security, door locks & monitoring systems
	• 10,101.00	Ψ		Ψ	10,101.00	ľ	10,101.00	Ψ	10,101.00	\$	-		\$	-	_	
Site Fencing (Completed) Total	\$ -	\$	91,953.00	¢	91,953.00	\$	91,953.00	¢	91,953.00	ب ج			ф \$		-	Improve security, door locks & monitoring systems
Sile Ferding (Completed) Total	ψ -	φ	91,905.00	φ	91,903.00	ļ [°]	91,905.00	φ	91,900.00	پ \$	-		پ \$	-	-	
Site Grading & Drainage - Hillside (Completed) Total	\$ 362,981.00		(362,981.00)	¢		\$		¢		φ			φ \$		-	Improve grading, landscaping, irrigation, and storm drain
			1767 081 (1/1)	× ×	-	1 8	-	S	-	.8	-	-	8	-	-	systems



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Bu	dget	в	udget Changes	I	Revised Budget	Commitments		Payments		naining Against ommitments	%	F	Remaining Against Budget	%	Bond Language
Site Grading & Drainage - Resolve ponding (Complet Total	\$ 7,	315.00	\$	(7,315.00)	\$	-	\$ -	\$	-	\$	-	-	\$	-	-	Improve grading, landscaping, irrigation, and storm drai systems
										\$	-	-	\$	-	-	
Site Grading & Drainage - Surface Drainage (Comple Total	\$ 14,0	531.00	\$	(14,631.00)	\$	-	\$ -	\$	-	\$ ¢	-	-	\$ \$	-	-	Improve grading, landscaping, irrigation, and storm drai systems
Site Grading & Drainage (Completed) Total	\$ 133,0	018.73	\$	-	\$	133,018.73	\$ 133,018.73	\$	133,018.73	ф \$	-	-	ب \$		-	Improve grading, landscaping, irrigation, and storm dra systems
										\$	-	-	\$	-	-	
Site Lighting (Completed) Total	\$	-	\$	102,744.91	\$	102,744.91	\$ 102,744.91	\$	102,744.91	\$	-	-	\$	-	-	Repair/replace inefficient lighting
										\$	-	-	\$	-	-	
Site Specific Master Plan (Completed) Total	\$ 7,5	500.00	\$	-	\$	7,500.00	\$ 7,500.00	\$	7,500.00	\$	-		\$	-	-	Other Allowable Projects
										\$	-	-	\$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$ 137,4	451.23	\$	-	\$	137,451.23	\$ 137,451.23	\$	137,451.23	\$	-	-	\$		-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
										\$	-	-	\$	-	-	Add walk track
Track & Playground Addition (Planned) Total	\$ 121,	117.00	\$	1,878,883.00	\$	2,000,000.00	\$ -	\$	-	\$	-	-		2,000,000.00	100%	Add walk-track
										\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
Window Tint/Blinds (Completed) Total	\$	-	\$	10,187.00	\$	10,187.00	\$ 10,187.00	\$	10,187.00	\$ ¢	-	-	\$	-	-	
James Foster Total	\$ 8.229.7	718 30	\$	(5.559.863.65)	\$	2.669.854.65	\$ 1.415.958.97	\$	1.415.958.97	φ S	-	-	φ \$	1.253.895.68	47%	
Activity & Turf Areas (In Process) Total		491.00		209,418.76		351,909.76	48,014.08	\$	48,014.08	\$	-	-	\$, ,	86%	Other Allowable Projects
										\$	-	-	\$	-	-	
ADA Pathway (In New CRB) Total	\$ 213,	736.00	\$	(213,736.00)	\$	-	\$ -	\$	-	\$	-	-	\$		-	Improve ADA compliant pathways
Apple 16 Concrete Devergent Devision Lat (In New CD										\$	-	-	\$	-	-	
Asphalt Concrete Pavement - Parking Lot (In New CR Total	\$ 272,	768.00	\$	(272,768.00)	\$	-	\$ -	\$	-	\$	-		\$	-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
Asphalt/Concrete/Pavement-Play Courts (In Process)										\$	-	-	\$	-	-	
Asphalo Concrete/Favement-Flay Courts (III Flocess) Total	\$ 349,4	484.00	\$	(349,484.00)	\$	-	\$ -	\$	-	\$	-		\$	-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
										\$	-	-	\$	-	-	Repair/replace plumbing, drinking fountains & restroc
Building Plumbing Replacement (Not Needed) Total	\$ 279,0	024.00	\$	(279,024.00)	\$	-	\$ -	\$	-	\$ ¢	-	-	\$	-	-	
	-		_		-			_		\$	-	-	\$		-	Other Allowable Projects
Classroom Furniture (In Process) Total	\$	-	\$	850,000.00	\$	850,000.00	\$ -	\$	-	\$	-	-	\$	850,000.00	100%	



Printed 10/25/2023 Fund Budget Status Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	Budget Changes	Revised	d Budget	Co	ommitments		Payments		ning Against mitments	%	Re	naining Against Budget	%	Bond Language
Communication System/PA/Marquee (Completed) Total	\$ 170,300.00	\$ (142,527.3	34) \$	27,772.66	\$	27,772.66	\$	27,772.66	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
									\$	-	-	\$	-	-	TECH - Replace energy management software
EMS Software Program (in HVAC EMS) Total	\$ 40,399.00	\$ (40,399.0	00) \$	-	\$	-	\$	-	\$	-		\$	-	-	TECH - Replace energy management soltware
									\$	-	-	\$	-	-	Add science lab and equipment
Flex Classroom (Science Lab) (In Process) Total	\$ 286,254.00	\$ (280,894.2	22) \$	5,359.78	\$	5,359.78	\$	5,359.78	\$ \$	-		\$ \$	-	-	
	a	@ (004 7 00 /			•		•		- T		-	-			Replace floor finishes
Flooring (Completed) Total	\$ 321,739.00	\$ (321,739.0)() \$	-	\$	0.00	\$	0.00	\$	(0.00)	(50%)		(0.00)	-	
									\$	-	-	\$	-	-	TECH - Replace energy management software
HVAC EMS (Completed) Total	\$ 111,098.00	\$ (111,098.0)0)\$	-	\$	-	\$	-	\$	-	-	\$	-	-	TECH - Replace energy management software
									\$	-	-	\$	-	-	
HVAC Replacement (Completed) Total	\$ 1,107,813.00	\$ (1,107,813.0	00) \$	-	\$	-	\$	-	\$	-	-	\$	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
									\$	-	-	\$	-	-	
Interactive Flat Panels (Completed) Total	\$ 194,832.74	\$-	\$ 1	94,832.74	\$	194,832.74	\$	194,832.74	\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
									\$	-	-	\$	-	-	
Interior/Exterior Paint (Planned) Total	\$ 88,625.00	\$ 99,475.0	00 \$ 1	88,100.00	\$	88,100.00	\$	88,100.00	\$	-	-	Ŷ	100,000.00	53%	Repair/paint interior/exterior areas
									\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology
IT Wireless Access Points (Completed) Total	\$ 21,044.15	\$ 7,516.5	58 \$	28,560.73	\$	28,560.73	\$	28,560.73	\$	-	-	\$	-	-	infrastructure and hardware including fiber/wireless
									\$	-	-	\$	-	-	Madamia the Office II allow for afficiency and a social
Lobby Remodel/Single Point of Entry (Completed) Total	\$ 1,286,500.00	\$ (646,845.7	77)\$6	39,654.23	\$	639,654.23	\$	639,654.23	\$	-	-	\$	-	-	Modernize the Office/Lobby for efficiency and security
									\$	-	-	\$	-	-	
New Phone System (Completed) Total	\$ 17,612.01	\$-	\$	17,612.01	\$	17,612.01	\$	17,612.01	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
									\$	-	-	\$	-	-	
Parking Lot Control Gates (Cancelled) Total	\$ 90,272.00	\$ (90,272.0	00) \$	-	\$	-	\$	-	\$	-	-	\$	-	-	Improve security, door locks, monitoring systems
									\$	-	-	\$	-	-	
Relocatable Classroom Demo/Removal (Completed) Total	\$ 38,783.00	\$ (38,783.0	00) \$	-	\$	-	\$	-	\$	-	-	\$	-	-	Replace aging portable classrooms with new permanent classrooms
									\$	-	-	\$	-	-	
Roof Replacement (Completed) Total	\$ 753,313.00	\$ (753,313.0	00) \$	-	\$	-	\$	-	\$	-	-	\$	-	-	Replace roofing
									\$	-	-	\$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$ 89.125.00	\$ 142.735.3		31,860.34	\$	231.860.34	\$	231.860.34	\$		-	\$			Improve security, door locks monitoring systems



Budget vs. Commitments and Payments for Specific Funds

Citizens' Oversight Committee Financial Report - November 2, 2023

School Name/ProjectName/Fund Code		Initial Budget	В	udget Changes	I	Revised Budget		Commitments		Payments		naining Against commitments	%	R	temaining Against Budget	%	Bond Language
											\$	-	-	\$	-	-	=
Shade Structure - Lunch (Future Possibility) Total	\$	1,908,360.00	\$ ((1,908,360.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Provide shade structures for weather protection
											\$	-	-	\$	-	-	Provide shade structures for weather protection
Shade Structure - Play Equipment (In Process) Total	\$	190,836.00	\$	(190,836.00)	\$	-	\$	-	\$	-	\$ \$	-	-	\$ \$	-	-	Provide shade structures for weather protection
			•		•		•		•			-		<u> </u>	-	-	Other Allowable Projects
Site Specific Master Plan (Completed) Total	\$	6,358.20	\$	-	\$	6,358.20	\$	6,358.20	\$	6,358.20	\$ \$	-	-	\$ \$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$	127,834.20	\$	-	\$	127,834.20	\$	127,834.20	\$	127,834.20	\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
											\$	-	-	\$	-	-	
Vinyl Wall Fabric replacement (Future Possibility) Total	\$	-	\$	-	\$	-	\$	-	\$	0.00	\$	(0.00)	-	\$	-	-	Other Allowable Projects
											\$	-	-	\$	-	-	
Walk Track - Addition (In Process) Total	\$	121,117.00	\$	(121,117.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Add walk track
Manustation to a Tatal	^	7 7 4 4 0 5 0 4 0	^	0.055.000.07	^	40,400,000,00	^	5 000 400 04	^	5 0 44 700 00	\$	-	-	\$	-	-	
Mountainview Total		7,744,650.12	\$	2,655,380.87	\$	10,400,030.99	\$	5,388,193.61	\$	5,341,708.99	\$	46,484.62	1%	\$	5,011,837.38	48%	Other Allowable Projects
Activity & Turf Areas (Completed) Total	\$	145,268.00	\$	313,506.76	\$	458,774.76	\$	458,774.76	\$	458,774.76	\$ \$	-	-	\$ \$	-	-	
Asphalt Concrete Pavement-Parking Lot (Planned) Total	\$	677,833.00	\$	822,167.00	\$	1,500,000.00	\$	24,996.00	\$	24,996.00	\$	-	-		1,475,004.00	98%	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
											\$	-	-	\$	-	-	
Asphalt Concrete Pavement-Play Courts (Planned) Total	\$	521,410.00	\$	300,000.00	\$	821,410.00	\$	34,471.00	\$	34,471.00	\$	-	-	\$	786,939.00	96%	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
											\$	-	-	\$	-	-	
Audio Visual System (Completed) Total	\$	-	\$	24,998.84	\$	24,998.84	\$	24,998.84	\$	24,998.84	\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems projectors, servers, classroom technology and teaching
			_		_				_		\$	-	-	\$	-	-	Repair/replace heating, ventilation and air conditioning
Bipolar Ionization (Completed) Total	\$	-	\$	90,056.43	\$	90,056.43	\$	90,056.43	\$	90,056.43	\$ \$	-	-	\$ \$	-	-	systems for energy efficiency
Building Plumbing (Not Needed) Total	\$	70,972.00	\$	(70,972.00)	\$	-	\$	-	\$		\$		-	\$			Repair/replace plumbing
Building Fluthbing (Not Needed) Fotal	Ý	10,312.00	Ψ	(10,012.00)	Ψ	_	Ψ		Ψ		\$ \$	-	-	\$	-	-	
Communication System/PA/Marquee (Completed) Total	\$	214,836.00	\$	(152,839.89)	\$	61,996.11	\$	61,996.11	\$	61,996.11	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
											\$	-	-	\$	-	-	
EMS Software Program (in HVAC EMS) (Completed) Total	\$	41,143.00	\$	(41,143.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	TECH - Replace energy management software
	1										\$	_		\$	_	-	

Budget Status of Specific Funds

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	I	Budget Changes	R	evised Budget	Commitments		Payments		naining Against commitments	%	Re	maining Against Budget	%	Bond Language
Exterior Door Office/Lobby (Completed) Total	\$ 10,286.00	\$	(10,286.00)	\$	-	\$ -	\$	-	\$ \$	-	-	\$ \$	-	-	Provide Exterior Door to Admin Office/Lobby
Exterior Stucco Coating (Not Needed) Total	\$ 230,402.00	\$	(230,402.00)	\$	-	\$ -	\$	-	\$	-	-	\$	-	-	Repair/replace flooring, doors, hardware, roofing, stucco
Fire Alarm Replacement (Completed) Total	\$ 511,046.00	\$	38,562.39	\$	549,608.39	\$ 549,608.39	\$	549,608.39	\$ \$	-	-	\$ \$	-	-	Other Allowable Projects
Flex Classroom (Science Lab) (In Process) Total	\$ 291,834.00	\$	17,361.75	\$	309, 195. 75	\$ 128,935.23	\$	128,935.23	\$ \$	-	-	\$ \$	- 180,260.52	- 58%	Add science lab & equipment
									\$	-	-		-	-	Repair/replace flooring, doors, hardware, roofing, stucco
Flooring (Completed) Total	\$ 342,860.00	\$	9,208.79	\$	352,068.79	\$ 352,068.79	\$	352,068.79	\$ \$	-	-	\$ \$	-	-	
HVAC EMS (Completed) Total	\$ -	\$	128,990.02	\$	128,990.02	\$ 128,990.02	\$	128,990.02	\$	-	-	\$	-	-	TECH - Replace energy management software
HVAC Replacement (Completed) Total	\$ 711,020.00	\$	(132,377.82)	\$	578,642.18	\$ 578,642.18	\$	578,642.18	\$ \$	-		\$ \$	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
									\$	-	-		-	-	TECH - Add interactive whiteboards, computer systems,
Interactive Flat Panels (Completed) Total	\$ 259,820.62	\$	-	\$	259,820.62	\$ 259,820.62	\$	259,820.62	\$ \$	-	-	\$ \$	-	-	projectors, servers, classroom technology and teaching
Interior/Exterior Paint (Planned) Total	\$ 177,755.00	\$	322,245.00	\$	500,000.00	\$ 116,500.00	\$	116,500.00	\$	-	-	\$	383,500.00	77%	Repair/paint interior/exterior areas
IT Wireless Access Points (Completed) Total	\$ 28.208.61	\$	11,462.81	\$	39,671.42	\$ 39.671.42	\$	39,671.42	\$ \$	-	-	\$ \$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
	-,		,			/ -	-	, -	\$	-	-	\$	-	-	
Landscaping (Completed) Total	\$ -	\$	61,694.59	\$	61,694.59	\$ 61,694.59	\$	61,694.59	\$	-	-	\$	-	-	Improve grading, landscaping, irrigation, and storm drain systems
Main Electrical Distribution System (Not Needed) Total	\$ 447,479.00	\$	(447,479.00)	\$	-	\$ -	\$	-	\$ \$	-	-	-	-	-	Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure
Madamiastica (findamatan DD (in Durana) Tatal		¢	554 000 00	¢	554 000 00	54 000 00	¢	0.4.44.00	\$	-	-	\$	-	-	Other Allowable Projects
Modernization - Kindergarten RR (In Process) Total	\$ -	\$	554,626.00	φ	554,626.00	\$ 54,626.00	\$	8,141.38	\$ \$	46,484.62 -	85% -	\$ \$	500,000.00 -	90%	
New Phone System (Completed) Total	\$ 22,446.65	\$	-	\$	22,446.65	\$ 22,446.65	\$	22,446.65	\$	-		\$	-	-	TECH - Improve telephone, data, and communication systems
Replace Exterior Door Locks & Hardware (Completed) Total	\$ 140,573.00	\$	(38,073.00)	\$	102,500.00	\$ 102,500.00	\$	102,500.00	\$ \$	-		\$ \$	-	-	Repair/replace flooring, doors, harware, roofing, stucco

Account Ability

Printed 10/25/2023 Fund Budget Status Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	naining Against Budget	Rem	%	st	ining Against mmitments		Payments		Commitments	0	Revised Budget	F	udget Changes	B	Initial Budget		School Name/ProjectName/Fund Code
	-	-	\$	-		-	\$							<u></u>				
Repair/replace flooring, doors, hardware, roofing, st	-	-	\$	-		-	\$	1,048,749.84	\$	1,048,749.84	\$	1,048,749.84	\$	(462,168.16)	\$	1,510,918.00	\$	Roof Replacement (Completed) Total
	-	-	\$	-		-	\$											
Improve security, door locks, monitoring systems perimeter fencing/gates	-	-	\$			-	\$	10,403.13	\$	10,403.13	\$	10,403.13	\$	10,403.13	\$	-	\$	Rooftop Identification (Completed) Total
	-	-	\$	-		-	\$											
Improve security, door locks, monitoring systems perimeter fencing/gates	-	-	\$	-		-	\$	578,999.52	\$	578,999.52	\$	578,999.52	\$	227,388.52	\$	351,611.00	\$	Security Upgrade - Ext. Door Locks (Completed) Total
Provide shade structures for weather protection	-	-	\$	-		-	\$	·										
Provide shade structures for weather protection	-	-	\$			-	\$	-	\$	-	\$	-	\$	(3,307.00)	\$	3,307.00	\$	Shade Structure - Lunch Area (in Shade) Total
Provide shade structures for weather protection	-	-		-		-	\$										-	
	44%	86,133.86	\$	-		-	\$	111,729.14	\$	111,729.14	\$	197,863.00	\$	3,307.00	\$	194,556.00	\$	Shade Structure (Planned) Total
ading, landscaping, irrigation, and storm drain syste	-	-	\$ \$			-	\$ \$		¢		¢		•	(110 200 00)	•	110 200 00	6	Cita Duaina que Que dinas & Channes Duain (la Tural) Tatal
	-	-				-	\$ •	-	\$	-	\$	-	φ	(119,328.00)	φ	119,328.00	\$	Site Drainage-Grading & Storm Drain (In Track) Total
Perimeter fencing/gates at Park side of school si	-	-		-		-	\$											
	-	-	\$			-	\$	102,914.00	\$	102,914.00	\$	102,914.00	\$	65,342.00	\$	37,572.00	\$	Site Fencing (Completed) Total
	-	-	\$	-		-	\$											
Repair/replace inefficient lighting and upgrade elect capacity and infrastructure	-	-	Ŷ	-		-	\$	291,646.71	\$	291,646.71	\$	291,646.71	\$	291,646.71	\$	-	\$	Site Lighting (Completed) Total
Other Allowable Desireds	-	-	\$	-		-	\$										_	
Other Allowable Projects	-	-	\$	-		-	\$	6,840.00	\$	6,840.00	\$	6,840.00	\$	-	\$	6,840.00	\$	Site Specific Master Plan (Completed) Total
	-	-	\$	-		-	\$											
Survey/repair/replace underground utilities	-	-	\$	-		-	\$	-	\$	-	\$	-	\$	(410,189.00)	\$	410,189.00	\$	Survey Underground Utilities (Not Needed) Total
	-	-	\$	-		-	\$											
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireles	-	-	\$	-		-	\$	141,658.24	\$	141,658.24	\$	141,658.24	\$	-	\$	141,658.24	\$	Switch Replacement/Connectivity IT (Completed) Total
	-	-	\$	-		-	\$											
Add walk track	100%	1,600,000.00	\$ 1	-		-	\$	-	\$	-	\$	1,600,000.00	\$	1,476,522.00	\$	123,478.00	\$	Track & Playground Addition/Improv (Planned) Total
	-	-	\$	-		-	\$											
Improve security, door locks, monitoring systems perimeter fencing/gates	-	-	\$	-		-	\$	4,456.00	\$	4,456.00	\$	4,456.00	\$	4,456.00	\$	-	\$	Window Tint/Blinds (Completed) Total
	-	-	\$	-		-	\$											
Other Allewable Dreis-tr	29%	2,042,714.00	\$2	-		-	\$	5,002,676.34	\$	5,002,676.34	\$	7,045,390.34	\$	199,254.94	\$	6,846,135.40	\$	North Park Total
Other Allowable Projects	-	-	\$	-		-	\$	237,909.33	\$	237,909.33	\$	237,909.33	\$	89,863.33	\$	148,046.00	\$	Activity & Turf Areas (Completed) Total
	-	-	\$	-		-	\$										1	



Printed 10/25/2023 Fund Budget Status Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	I	Budget Changes		Revised Budget		Commitments		Payments		naining Against ommitments	%	R	Remaining Against Budget	%	Bond Language
Asphalt Concrete Pavement-Parking Lot (Planned) Total	\$ 487,098.00	\$	-	\$	487,098.00	\$	-	\$	-	\$ \$	-	-	\$ \$	487,098.00	100%	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
Asphalt Concrete Pavement-Play Courts (Planned) Total	\$ 584,518.00	\$	1,015,482.00	\$	1,600,000.00	\$	44,384.00	\$	44,384.00	\$	-	-	\$	1,555,616.00	97%	Repair/maintain asphalt & concrete pavements in playcourts and activity areas.
Audio Visual System (Completed) Total	\$ -	\$	24,998.73	\$	24,998.73	\$	24,998.73	\$	24,998.73	\$ \$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
Bipolar Ionization (Completed) Total	\$ -	\$	64,079.76	\$	64,079.76	\$	64,079.76	\$	64,079.76	\$ \$	-	-	\$ \$	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
Communication System/PA/Marquee (Completed) Total	\$ 141,381.00	\$	(87,667.60)	\$	53,713.40	\$	53,713.40	\$	53,713.40	\$ \$	-	-	\$ \$	-	-	TECH - Improve telephone, data, and communication systems
EMS Software Program (in HVAC EMS) (Completed) Total	\$ 42,036.00	\$	(42,036.00)	\$	-	\$	-	\$	-	\$ \$	-	-	\$ \$		-	TECH - Replace energy management software
Exterior Doors and Hardware (Completed) Total	\$ 42,036.00	\$	(42,036.00)	\$	-	\$	-	\$	-	\$ \$	-	-	\$ \$	-	-	Repair/replace interior wall coverings, windows, extgerior doors, flooring, and roofing
Exterior HM Window System (Not Needed) Total	\$ 29,005.00	\$	(29,005.00)	\$	-	\$		\$		\$ \$	-	-	\$ \$	-	-	Repair/replace interior wall coverings, windows, exterior doors, flooring, and roofing
Exterior Paint Tube Steel Fences (Completed) Total	\$ 26,437.00	\$	(26,437.00)	\$		\$		\$		\$ \$	-	-	\$ \$	-	-	Repair/paint interior/exterior areas
Fire Alarm Replacement (Completed) Total	\$		151.277.22		528.654.22	s			528.654.22	\$ \$	-	-	\$ \$	-	-	Other Allowable Projects
			- /		,			-		\$		-	\$	-		Add science lab & equipment
Flex Classroom (Science Lab) (In Process) Total	\$ 297,414.00	\$	(177,437.08)	-	119,976.92			-	119,976.92	\$ \$	-	-	\$ \$	-	-	Repair/replace interior wall coverings, windows, exterior
Flooring (Completed) Total	\$ -	\$	184,156.80	\$	184,156.80	\$	184,156.80	\$	184,156.80	\$ \$	-	-	\$ \$	-	-	doors, flooring, and roofing
HVAC EMS (Completed) Total	\$ -	\$	221,817.28	\$	221,817.28	\$	221,817.28	\$	221,817.28	\$ \$	-	-	\$ \$	-	-	TECH - Replace energy management software
HVAC Replacement (Completed) Total	\$ 525,046.00	\$	616,435.56	\$	1,141,481.56	\$	1,141,481.56	\$	1,141,481.56	\$ \$	-	-	\$ \$	-	-	Repair/maintain heating, ventilation and air conditioning systems for energy efficiency
Interactive Flat Panels (Completed) Total	\$ 232,477.87	\$	-	\$	232,477.87	\$	232,477.87	\$	232,477.87	\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)



Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	aining Against Budget	%		Remaining Ag Commitme	5	Pay		Commitmer		Revised Budget		udget Changes	Вι	Initial Budget		School Name/ProjectName/Fund Code
-	-	-	\$ -	-	6					+							
Repair/paint interior/exterior areas	-	-	\$ -	-	;	50.00	1	00 \$	129,35	00 \$	129,350.00	\$	(1,912.00)	\$	\$ 131,262.00	a/ \$	Interior/Exterior Paint (Completed) Total
<u> </u>	-	-	\$ -	-	5												
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireles	-	-	\$ -	-		63.78		78 \$	34,06	78 \$	34,063.78	\$	11,084.81	\$	\$ 22,978.97	al \$	IT Wireless Access Points (Completed) Total
 Improve landscaping, drainage, irrigation, and storm 	-	-	\$ -	-	5					+							
- and gutter systems	-	-	\$	-		41.50		50 \$	47,44	50 \$	47,441.50	\$	(4,374.50)	\$	\$ 51,816.00	a/ \$	Landscaping (Completed) Total
 Improve security, door locks & monitoring system 	-	-	\$ -	-	5					+						_	
-	-	-	\$ -	-	5	62.82		82 \$	45,56	32 \$	45,562.82	\$	(737,187.18)	\$	\$ 782,750.00	al \$	Lobby Remodel/Single Point of Entry (Completed) Total
	-	-	\$ -	-	\$												
TECH - Improve telephone, data, and communicati	-	-	\$ -	-	;	17.55		55 \$	21,21	55 \$	21,217.55	\$	-	\$	\$ 21,217.55	al \$	New Phone System (Completed) Total
-	-	-	\$ -	-	6												
- Repair/replace plumbing	-	-	\$ -	-	5	-				\$	-	\$	(783,097.00)	\$	\$ 783,097.00	a/ \$	Plumbing, Heating, AC, Electrical (Not Needed) Total
-	-	-	\$ -	-	6												
Improve landscaping, drainage, irrigation, and storm and gutter systems	-	-	\$	-	;	-				\$	-	\$	(14,124.00)	\$	\$ 14,124.00		Roof Gutter/Downspout System (In Roof Replacement) Total
	-	-	\$ -	-	\$												
 Repair/replace interior wall coverings, windows, external doors, flooring, and roofing 	-	-	\$ -	-		16.94	7	94 \$	792,91	94 \$	792,916.94	\$	(259,615.06)	\$	\$ 1,052,532.00	a/ \$	Roof Replacement (Completed) Total
-	-	-	\$ -	-	5					\perp							
Improve security, door locks and monitoring system	-	-	\$ -	-		03.13		13 \$	20,80	13 \$	20,803.13	\$	20,803.13	\$	5 -	al \$	Rooftop Identification (Completed) Total
-	-	-	\$ -	-	5					\perp							
Improve security, door locks & monitoring system	-	-	\$ -	-	;	60.55	2	55 \$	258,56	55 \$	258,560.55	\$	107,333.55	\$	\$ 151,227.00	al \$	Security Upgrade - Ext. Door Locks (Completed) Total
-	-	-	\$ -	-	5												
- Other Allowable Projects	-	-	\$ -	-	5	-				\$	-	\$	(118,966.00)	\$	\$ 118,966.00	a/ \$	hade Structure - Lunch Shelter (Not Sure of Need) Total
_	-	_	\$ -	-	6								(),	-			
Improve security, door locks & monitoring system		_	\$ 	-	<u>ب</u>	81.03	2	02 0	372,48)3 \$	372,481.03	¢	372,481.03	\$	¢	a/ \$	Single Point of Entry/Fence (Completed) Total
	-					01.05	5	05 ,	572,40	J P	572,401.05	φ	572,401.05	φ	, -		Single Found of Entry/Fence (Completed) Total
 Improve landscaping, drainage, irrigation, storm drain 	-	-	\$ -	-	6					+							
gutter systems	-	-	\$ -	-	;	-				\$	-	\$	(190,015.00)	\$	\$ 190,015.00	al \$	Site Drainage-Slope/debris basin (Completed) Total
Repair/replace inefficient lighting	-	-	\$ -	-	\$					+							
- Repairreplace memorent lightillig	-	-	\$ -	-		33.16	2	16 \$	248,43	16 \$	248,433.16	\$	248,433.16	\$	5 -	a/ \$	Site Lighting (Completed) Total
-	-	-	\$ -	-	6												

Account-Ability

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	Budget Changes	Revised Budget		Commitments	Payments		Remaining Against Commitments	%		ning Against Budget	%	Bond Language
Site Specific Master Plan (Completed) Total	\$ 5,288.50	\$-	\$ 5,288	3.50	\$ 5,288.50	\$ 5,288		-	-	\$	-	-	Other Allowable Projects
							\$	-	-	\$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$ 126,705.51	\$-	\$ 126,705	5.51	\$ 126,705.51	\$ 126,70	.51 \$			\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
Vinyl Wall Fabric Replacement MPR (Completed) Total	\$ 403,546.00	\$ (368,263.00) \$ 35,283	3.00	\$ 35,283.00	\$ 35,283	م .00 \$	-	-	\$	-	-	Repair/replace interior wall coverings, windows, exterior doors, flooring, and roofing
							\$	-	-	\$	-	-	
Wider walk access to play courts (Completed) Total	\$ 57,738.00	\$ (57,738.00)\$	- \$	\$ -	\$	- \$	-	-	\$	-	-	Widen access to play/activity courts
							\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
Window Tint/Blinds (Completed) Total	\$ -	\$ 10,919.00	\$ 10,919	9.00	\$ 10,919.00	\$ 10,919	.00 \$	-	-	\$	-	-	
Dium Convon Total	\$ 11.293.563.47	\$ 6.549.083.54	\$ 17.842.647	7 01 0	\$ 16.744.497.01	\$ 16.732.619	40 ¢	11.877.61	0%	\$	- 98.150.00	- 6%	
Plum Canyon Total	+	÷ ;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;			• • • • • • • • • • • • •	• • • • • • • • • • • • • • • • • • • •		,	0%		,	0%	Other Allowable Projects
Activity & Turf Areas (Completed) Total	\$ 145,268.00	\$ 365,064.65	\$ 510,332	2.65	\$ 510,332.65	\$ 510,332	.65 \$ \$		-	\$	-	-	
Asphalt Concrete Pavement - Play Courts (Completed Total	\$ 712,594.00	\$ (653,136.00) \$ 59,458	3.00	\$ 59,458.00	\$ 59,458	.00 \$	-	-	\$ \$	-	-	Repair/maintain asphalt and concrete pavements in playcourts and activity areas
Asphalt Concrete Pavement-Parking Lot (Completed)							\$	-	-	\$	-	-	Repair/maintain asphalt & concrete pavements in
Total	\$ 439,723.00	\$ (439,723.00)\$	- 5	\$ -	\$	- \$	-		\$	-	-	playcourts, activity areas and parking lots
							\$	-	-	Ŧ	-	-	TECH - Add interactive whiteboards, computer systems,
Audio Visual System (Completed) Total	\$ -	\$ 24,998.84	\$ 24,998	3.84	\$ 24,998.84	\$ 24,998				\$	-	-	projectors, servers, classroom technology and teaching
							\$		-	Ψ	-	-	Repair/replace heating, ventilation and air conditioning
Bipolar Ionization (Completed) Total	\$ -	\$ 70,348.86	\$ 70,348	3.86	\$ 70,348.86	\$ 70,348	.86 \$	-	-	\$	-	-	systems for energy efficiency
							\$	-	-	\$	-	-	
Classroom Building Addition (Completed) Total	\$ 6,109,765.00	\$ 5,062,407.04	\$ 11,172,172	2.04	\$ 11,172,172.04	\$ 11,162,55	.94 \$	9,620.10	0%	\$	-	-	Replace aging portable classrooms with new permanent classrooms
							\$	-	-	\$	-	-	
Classroom Furniture (Completed) Total	\$-	\$ 709,583.06	\$ 709,583	3.06	\$ 709,583.06	\$ 709,58	.06 \$	-	-	\$	-	-	Other Allowable Projects
							\$	-	-	\$	-	-	
Communication System/PA/Marquee (Completed) Total	\$ 104,864.00	\$ (46,317.07)\$ 58,546	5.93	\$ 58,546.93	\$ 58,540	.93 \$	-		\$	-	-	TECH - Improve telephone, data, and communication systems
							\$	-	-	\$	-	-	
EMS Software Program (in HVAC EMS) Total	\$ 41,143.00	\$ (41,143.00)\$	- \$	\$-	\$	- \$	-	-	\$	-	-	TECH - Replace energy management software
				1			•			^			

Account-Ability

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial	l Budget	Вι	udget Changes	Revise	ed Budget	Commitments	Payments	ng Against litments	%	Rem	naining Against Budget	%	Bond Language
Fire Alarm Replacement (Completed) Total	\$ 29	95,788.00	\$	166,033.19	\$	461,821.19	\$ 461,821.19	\$ 461,821.19	\$ -	-	\$	-	-	Other Allowable Projects
									\$ -	-	\$	-	-	
Flex Classroom (Science Lab) (in CRB) Total	\$ 29	91,834.00	\$	(291,834.00)	\$	-	\$ -	\$ -	\$ -	-	\$	-	-	Add science lab & equipment
									\$ -	-	\$	-	-	
Flooring (Completed) Total	\$ 66	60,334.00	\$	(380,088.50)	\$	280, 245. 50	\$ 280,245.50	\$ 280,245.50	\$ -	-	\$	-	-	Repair/replace flooring
									\$ -	-	\$	-	-	
HVAC EMS (Completed) Total	\$	-	\$	183,392.10	\$	183,392.10	\$ 183,392.10	\$ 183,392.10	\$ -	-	\$	-	-	TECH - Replace energy management software
									\$ -	-	\$	-	-	
HVAC Replacement (Completed) Total	\$ 41	11,531.00	\$	463,712.46	\$	875,243.46	\$ 875,243.46	\$ 875,243.46	\$ -	-	Ŷ	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
									\$ -	-	\$	-	-	·
Interactive Flat Panels (Completed) Total	\$ 19	98,201.64	\$	16,850.96	\$	215,052.60	\$ 215,052.60	\$ 215,052.60	\$ -	-	\$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
									\$ -	-	\$	-	-	
Interior/Exterior Painting (Completed) Total	\$ 10	02,883.00	\$	108,434.80	\$	211,317.80	\$ 211,317.80	\$ 211,317.80	\$ -	-	\$	-	-	Repair/paint interior/exterior areas
									\$ -	-	\$	-	-	·
IT Wireless Access Points (Completed) Total	\$ 2	22,011.56	\$	725.56	\$	22,737.12	\$ 22,737.12	\$ 22,737.12	\$ -	-	\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
									\$ -	-	\$	-	-	
New Phone System (Completed) Total	\$ 1	18,852.30	\$	-	\$	18,852.30	\$ 18,852.30	\$ 18,852.30	\$ -	-	\$	-	-	TECH - Improve telephone, data, and communication systems
									\$ -	-	\$	-	-	
Parking Lot Control Gates (Completed) Total	\$ 9	91,175.00	\$	(82,725.00)	\$	8,450.00	\$ 8,450.00	\$ 8,450.00	\$ -	-	Ŷ	-	-	Add parking lot gate control
									\$ -	-	\$	-	-	
Relocatable Classroom Demo/Removal (Completed) Total	\$ 5	52,663.00	\$	(52,663.00)	\$	-	\$ -	\$ -	\$ -	-	\$	-	-	Replace aging portable classrooms with new permanent classrooms
									\$ -	-	\$	-	-	
Roof Replacement (Completed) Total	\$ 1,12	22,569.00	\$	(445,932.09)	\$	676,636.91	\$ 676,636.91	\$ 676,636.91	\$ -	-	\$	-	-	Repair/replace roofing and flooring
									\$ -	-	\$	-	-	·
Rooftop Identification (Completed) Total	\$	-	\$	10,403.13	\$	10,403.13	\$ 10,403.13	\$ 10,403.13	\$ -	-	\$	-	-	Improve security, door locks and monitoring systems
									\$ -	-	\$	-	-	·
Security Upgrade - Ext. Door Locks (Completed) Total	\$ 9	90,016.00	\$	221,445.51	\$	311,461.51	\$ 311,461.51	\$ 311,461.51	\$ -		\$	-	-	Improve security, door locks & monitoring systems
									\$ -	-	\$	-	-	·
Shade Structure (Completed) Total	\$ 12	23,251.00	\$	(73,963.00)	\$	49,288.00	\$ 49,288.00	\$ 49,288.00	\$ -	-	\$	-	-	Provide shade structures for weather protection





Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	Вι	udget Changes	I	Revised Budget		Commitments		Payments		naining Against commitments	%	Re	emaining Against Budget	%	Bond Language
										\$	-	-	\$	-		
Signage (Completed) Total	\$-	\$	36,453.19	\$	36,453.19	\$	36,453.19	\$	36,453.19	\$	-	-	\$	-	-	Other Allowable Projects
										\$	-	-	\$	-	-	
Single Point of Entry (In Process) Total	\$-	\$	110,000.00	\$	110,000.00	\$	11,850.00	\$	9,592.49	\$	2,257.51	19%	\$	98,150.00	89%	Improve security, door locks, monitoring systems
										\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
Site Fencing (Completed) Total	\$ -	\$	422,737.84	\$	422,737.84	\$	422,737.84	\$	422,737.84	\$	-	-	\$	-	-	improve security, door locks & monitoring systems
										\$	-	-	\$	-	-	
Site Lighting (Completed) Total	\$-	\$	207,495.01	\$	207,495.01	\$	207,495.01	\$	207,495.01	\$	-	-	\$	-	-	Repair/replace inefficient lighting
										\$	-	-	\$	-	-	Other Allowable Projects
Site Specific Master Plan (Completed) Total	\$ 7,500.00	\$	-	\$	7,500.00	\$	7,500.00	\$	7,500.00	\$	-	-	\$	-	-	Other Allowable Projects
										\$	-	-	\$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$ 128,118.97	\$	-	\$	128,118.97	\$	128,118.97	\$	128,118.97	\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
										\$	-	-	\$	-	-	Add walk track
Walk Track - Addition (Planned) Total	\$ 123,478.00	\$	876,522.00	\$	1,000,000.00	\$	-	\$	-	\$	-	-	\$	1,000,000.00	100%	
										\$	-	-	\$	-	-	
Rio Vista Total	\$ 13,279,985.86	\$ (4	4,531,036.98)	\$	8,748,948.88	\$	6,602,172.22	\$	6,076,603.44	\$	525,568.78	8%	\$	2,146,776.66	25%	
Activity & Turf Areas (Planned) Total	\$ 148,046.00	\$	646,247.18	\$	794, 293. 18	\$	294, 293. 18	\$	294,293.18	\$	-	-	\$	500,000.00	63%	Other Allowable Projects
										\$	-	-	\$	-	-	Beneir/conless besting ventilation and sir conditioning
Additional ductwork (Not Needed) Total	\$ 289,717.00	\$	(289,717.00)	\$	-	\$	-	\$	-	\$ \$	-		\$ \$	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
				_				_			-	-			-	Repair/maintain asphalt & concrete pavements in
Asphalt Concrete Pavement-Parking Lot (Planned) Total	\$ 511,896.00	\$	288,104.00	\$	800,000.00	\$	13,770.00	\$	13,770.00	\$	-	-	\$	786,230.00	98%	playcourts, activity areas and parking lots
										\$	-	-	\$	-	-	Repair/maintain asphalt & concrete pavements in
Asphalt/Concrete Pavement - Play Court (In Process Total	\$ 487,098.00	\$	(359,645.50)	\$	127,452.50	\$	127,452.50	\$	95,464.85	\$	31,987.65		\$	-	-	Repair/maintain aspnait & concrete pavements in playcourts, activity areas and parking lots
										\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems
Audio Visual System (Completed) Total	\$-	\$	24,998.73	\$	24,998.73	\$	24,998.73	\$	24,998.73	\$	-		\$	-	-	projectors, servers, classroom technology and teaching
										\$	-	-	\$	-	-	Repair/replace heating, ventilation and air conditioning
Bipolar Ionization (Completed) Total	\$ -	\$	33,050.20	\$	33,050.20	\$	33,050.20	\$	33,050.20	\$	-		\$	-	-	systems for energy efficiency
										\$	-	-	\$	-	-	
						-				- T						Replace aging portable classrooms with new permanen



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	Initial Budget	Buc	dget Changes	Revised Budget		Commitments	Payments		ning Against mitments	%	Re	maining Against Budget	%	Bond Language
Communication System/PA/Marquee (Completed) Total	\$ 168,355.00) \$	(113,143.58)	\$ 55,211.4	2 \$	55,211.42	\$ 55,211.42	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
Comprehensive Electrical Replacement (Not Needed)								\$	-	-	Ψ	-		Other Allowable Projects
Total	\$ 965,205.00)\$	(965,205.00)	\$-	\$	-	\$ -	\$ \$	-	-	\$ \$	-	-	
Comprehensive Plumbing Replacement (Not Needed) Total	\$ 460,666.00) \$	(460,666.00)	\$ -	\$	-	\$ -	\$	-		\$	-	-	Other Allowable Projects
1014								\$	-	-	\$	-	-	
Fire Alarm Replacement (Completed) Total	\$ 396,536.00) \$	108,744.34	\$ 505,280.3	34 \$	505,280.34	\$ 505,280.34	\$	-	-	\$	-	-	Other Allowable Projects
								\$	-	-	\$	-	-	
Flex Classroom (Science Lab) (In Process) Total	\$ 297,414.00	\$	-	\$ 297,414.0	00 \$	117,880.05	\$ 117,880.05	\$	-	-	\$	179,533.95	60%	Add science lab & equipment
								\$	-	-	\$	-	-	
Flooring (Completed) Total	\$ 438,730.00) \$	(137,864.57)	\$ 300,865.4	I3 \$	300,865.43	\$ 300,865.43	\$	-	-	\$	-	-	Repair/replace flooring, vinyl wall fabric and roofing
								\$	-	-	\$	-	-	
Grading & Storm Drain System (Not Needed) Total	\$ 266,020.00) \$	(266,020.00)	\$ -	\$	-	\$ -	\$	-	-	\$	-	-	Improve grading, landscaping, irrigation, drainage & sto drain systems
								\$	-	-	\$	-	-	
HVAC EMS (Completed) Total	\$ 42,036.00)\$	20,788.52	\$ 62,824.3	52 \$	62,824.52	\$ 62,824.52	\$	-		\$	-	-	TECH - Replace energy management software
								\$	-	-	\$	-	-	
HVAC Replacement (Completed) Total	\$-	\$	813,846.31	\$ 813,846.3	81 \$	813,846.31	\$ 813,846.31	\$	-	-	\$	-	-	Repair/replace heating, ventilation and air conditionin systems for energy efficiency
					_			\$	-	-	Ψ	-	-	TECH - Add interactive whiteboards, computer system
Interactive Flat Panels (Completed) Total	\$ 190,267.19) \$	-	\$ 190,267.1	9 \$	190,267.19	\$ 190,267.19	\$	-	-	\$	-	-	projectors, servers, classroom technology and teaching
								\$	-	-	\$	-	-	
Interior/Exterior Paint (Completed) Total	\$ 87,746.00)\$	166,830.00	\$ 254,576.0	0 \$	254,576.00	\$ 254,576.00	\$	-	-	\$	-	-	Repair/paint interior/exterior areas
								\$	-	-	\$	-	-	
IT Wireless Access Points (Completed) Total	\$ 20,651.56	\$	2,902.23	\$ 23,553.7	79 \$	23,553.79	\$ 23,553.79	\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
								\$	-	-	\$	-	-	, and the second s
New Phone System (Completed) Total	\$ 24,294.82	2 \$	-	\$ 24,294.8	32 \$	24,294.82	\$ 24,294.82	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
								\$	-	-	\$	-	-	
Pelocatable Classroom Demo/Removal (Completed) Total	\$ 53,806.00) \$	(53,806.00)	\$-	\$	-	\$ -	\$	-	-	\$	-	-	Replace aging portable classrooms with new permanen classrooms
								\$	-	-	\$	-	-	
Roofing Replacement (Planned) Total	\$ 1,540,788.00) .\$	(759,835.05)	\$ 780.952.9	95 S	678.266.15	\$ 678.266.15	\$		_	\$	102,686.80	13%	Repair/replace flooring, vinyl wall fabric and roofing



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	naining Against Budget	Rem	%	ning Against mitments		Payments		Commitments		Revised Budget	I	udget Changes	В	Initial Budget		School Name/ProjectName/Fund Code
	-	-	\$	-	-	\$											
Improve security, door locks and monitoring syst	-	-	\$	-	-	\$	10,003.13	\$	10,003.13	\$	10,003.13	\$	10,003.13	\$	\$-	\$	Rooftop Identification (Completed) Total
	-	-	\$	-	-	\$											
Improve security, door locks & monitoring syste	-	-	\$	-	-	\$	244,441.36	\$	244,441.36	\$	244,441.36	\$	107,616.36	\$	\$ 136,825.00	\$	Security Upgrade - Ext. Door Locks (Completed) Total
Others Allevis ble Designate	-	-	\$	-	-	\$											
Other Allowable Projects	-	-	\$	10%	14,193.50	\$	121,649.02	\$	135,842.52	\$	135,842.52	\$	(302,887.48)	\$	\$ 438,730.00	\$	Seismic Upgrade (Future Possibility) Total
Provide shade structures for weather protection	-	-	\$	-	-	\$	· ·									_	
Provide shade structures for weather protection	100%	500,000.00	\$ ¢	-	-	\$	-	\$	-	\$	500,000.00	\$	202,586.00	\$	\$ 297,414.00	\$	Shade Structure (Planned) Total
Repair/replace/install site fencing		-	\$	-	-	 		•				•					
	-	-	\$ \$		-	\$ \$	142,737.60	\$	142,737.60	\$	142,737.60	\$	142,737.60	\$	5 -	\$	Site Fencing (Planned) Total
Repair/replace inefficient lighting			\$			\$	279,331.06	\$	279,331.06	\$	279,331.06	\$	279,331.06	\$	s -	\$	Site Lighting (Completed) Total
	_	_	\$	-		\$	-,			-	-,		-,				3 • 3 (• • <i>p</i> • • • <i>p</i> • • • <i>p</i>
Other Allowable Projects		-	\$		-	\$	6,247.50	\$	6,247.50	\$	6,247.50	\$	-	\$	\$ 6,247.50	\$	Site Specific Master Plan (Completed) Total
	-	-	\$	-	-	\$											
TECH - Upgrade electrical capacity, technolog infrastructure and hardware including fiber/wirel	-	-	\$	-	-	\$	126,299.79	\$	126,299.79	\$	126,299.79	\$	-	\$	\$ 126,299.79	\$	Switch Replacement/Connectivity IT (Completed) Total
	-	-	\$	-	-	\$											
Repair/replace flooring, vinyl wall fabric and roo	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(210,606.00)	\$	\$ 210,606.00	\$	Vinyl Wall Fabric Replacement (Not Needed) Total
	-	-	\$	-	-	\$											
Add walk track	4%	78,325.91	\$	22%	79,387.63	\$	1,655,202.00	\$	2,134,589.63	\$	2,212,915.54	\$	2,087,076.54	\$	\$ 125,839.00	\$	Walk Track - Addition (In Process) Total
Improve security, door locks & monitoring syste	-	-	\$	-	-	\$										_	
improve security, door locks & monitoring syste	-	-	\$	-	-	\$	2,249.00	\$	2,249.00	\$	2,249.00	\$	2,249.00	\$	5 -	\$	Window Tint/Blinds (Completed) Total
	- 26%	-	\$	- 29%	- 49.780.15	\$	10.270.852.85	¢ 4	14.420.633.00	6 4	19.505.685.96	¢	7.051.403.06	¢	\$ 12.454.282.90	¢	Rosedell Total
Other Allowable Projects	20%	0,000,002.90		29 70	49,700.15	२ <u>भ</u>			,,			ې م	.,,		• • • • • • • • • • • • • • • • • • • •		
	-	-	\$ \$	-	-	\$ \$	447,402.95	\$	447,402.95	\$	447,402.95	\$	299,356.95	\$	\$ 148,046.00	\$	Activity & Turf Areas (Completed) Total
Other Allowable Projects		-	\$		-	\$		\$	-	\$	-	\$	(132,184.00)	\$	\$ 132,184.00	\$	Addition of Plumbing Supply & Drain (Not Needed) Total
	-	-	\$	-	-	\$							/				
Repair/replace heating, ventillation and air conditi systems for energy efficiency	-	-	\$		-	\$	-	\$	-	\$	-	\$	(284,739.00)	\$	\$ 284,739.00	\$	Additional HVAC Ductwork (Future Possibility) Total
-,	-	-	\$	-	-	\$											



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code		Initial Budget	E	Budget Changes		Revised Budget	Commitments		Payments		naining Against ommitments	%	Re	maining Against Budget	%	Bond Language
Asphalt Concrete Pavement-Parking Lot (Planned) Total	\$	336,540.00	\$	-	\$	336,540.00	\$ -	\$	-	\$	-	-	\$	336,540.00	100%	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
Asphalt Concrete Pavement-Play Court (In CRB) Total	\$	495,954.00	\$	(495,954.00)	\$	-	\$ -	\$	-	\$ \$	-	-	\$ \$	-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
										\$	-	-	\$	-	-	
Audio Visual System (Completed) Total	\$	-	\$	24,998.88	\$	24,998.88	\$ 24,998.88	\$	24,998.88	\$ ¢	-	-	\$ \$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
Bipolar Ionization (Completed) Total	\$	-	\$	24,505.13	\$	24,505.13	\$ 24,505.13	\$	24,505.13	\$ \$	-		\$	-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
										\$	-	-	\$	-	-	
Classroom Building Addition (In Process) Total	\$	5,538,931.00	\$	5,907,841.15	\$	11,446,772.15	\$ 11,446,772.15	\$	7,359,548.24	\$ 4	4,087,223.91	36%	\$	-	-	Replace aging portable classrooms with new permanent classrooms
										\$	-	-	\$	-	-	Other Allowable Projects
Classroom Furniture (In Process) Total	\$	-	\$	1,250,000.00	\$	1,250,000.00	\$ -	\$	-	\$	-	-	\$	1,250,000.00	100%	
										\$	-	-	\$	-	-	
Communication System/PA/Marquee (Completed) Total	\$	143,928.00	\$	(90,214.60)	\$	53,713.40	\$ 53,713.40	\$	53,713.40	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
Comprehensive Electrical Replacement (Not Needed)			•	(0.40.0.40.00)	•			•		\$	•	-	\$	-	-	Other Allowable Projects
Total	\$	946,942.00	\$	(946,942.00)	\$	-	\$ -	\$	-	\$ \$	-	-	Ŷ	-	-	
Comprehensive Plumbing Replacement (Not Needed) Total	\$	451,950.00	\$	(451,950.00)	\$	-	\$ -	\$	-	ۍ \$	-	-	\$ \$	-	-	Other Allowable Projects
I Olai										\$	-	-	\$	-	-	
Fire Alarm Replacement (Completed) Total	\$	309,304.00	\$	207,397.16	\$	516,701.16	\$ 516,701.16	\$	516,701.16	\$	-	-	•	-	-	Other Allowable Projects
										\$	-	-	\$	-	-	
Flex Classroom (Science Lab) (In New CRB) Total	\$	297,414.00	\$	(258,518.88)	\$	38,895.12	\$ 38,895.12	\$	38,895.12	\$	-	-	\$	-	-	Add science lab & equipment
						,	2		2	\$	-	-	\$	-	-	
Flooring Permanent buildings (Planned) Total	\$	430,428.00	\$	(160,428.00)	\$	270,000.00	\$ -	\$	-	\$	-	-	\$	270,000.00	100%	Repair/replace flooring and roofing/roof drains
										\$	-	-	\$	-	-	
Flooring Relocatable Classrooms (In Permanent) Total	\$	115,590.00	\$	(115,590.00)	\$	-	\$ -	\$	-	\$	-	-	\$	-	-	Repair/replace flooring and roofing/roof drains
										\$	-	-	\$	-	-	
HVAC EMS (Completed) Total	\$	41,962.00	\$	29,920.01	\$	71,882.01	\$ 71,882.01	\$	71,882.01	\$	-		\$	-	-	TECH - Replace energy management software
	-									\$	-	-	\$	-	-	Repair/replace heating, ventilation and air conditioning
HVAC Replacement (Completed) Total	\$	-	\$	404,440.75	\$	404,440.75	\$ 404,440.75	\$	404,440.75	\$	-	-	\$	-	-	systems for energy efficiency



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	maining Against Budget	R	%	naining Against commitments	Payments	Commitments	·	Revised Budget	udget Changes	Br	Initial Budget		School Name/ProjectName/Fund Code
	-	-	- \$		-	\$ 								
TECH - Add interactive whiteboards, computer syster projectors, servers, classroom technology and teaching	-	-	- \$		-	\$ 250,219.85	\$ 250,219.85	\$	250,219.85	\$ -	\$	\$ 250,219.85	l \$	Interactive Flat Panels (Completed) Total
Repair/paint interior/exterior areas	-	-	- \$		-	\$ 								
	90%	537,910.00	- \$		-	\$ 62,090.00	\$ 62,090.00	\$	600,000.00	\$ 513,914.00	\$	\$ 86,086.00	1 \$	Interior/Exterior Paint (Planned) Total
	-	-	- \$		-	\$ 							_	
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless	-	-	- \$		-	\$ 25,639.35	\$ 25,639.35	\$	25,639.35	\$ 725.56	\$	\$ 24,913.79	1 \$	IT Wireless Access Points (Completed) Total
	-	-	- \$		-	\$ 							_	
TECH - Improve telephone, data, and communicatio systems	-	-	- \$		-	\$ 20,081.40	\$ 20,081.40	\$	20,081.40	\$ -	\$	\$ 20,081.40	1 \$	New Phone System (Completed) Total
	-	-	- \$		-	\$ 								
Remove aging portable classrooms	-	-	- \$		-	\$ -	\$ -	\$	-	\$ (53,711.00)	\$	\$ 53,711.00	1 \$	Relocatable Classroom Demo/Removal (Completed) Total
	-	-	- \$		-	\$								
Repair/replace flooring and roofing/roof drains	93%	922,988.45	% \$	52%	35,050.00	\$ 31,961.55	\$ 67,011.55	\$	990,000.00	\$ (60,105.00)	\$	\$ 1,050,105.00	1\$	Roofing Replacement (Planned) Total
	-	-	- \$		-	\$ 								
Improve security, door locks and monitoring system	-	-	- \$		-	\$ 12,003.13	\$ 12,003.13	\$	12,003.13	\$ 12,003.13	\$	5 -	l \$	Rooftop Identification (Completed) Total
	-	-	- \$		-	\$ 								
Improve security, door locks & monitoring systems	-	-	- \$		-	\$ 214,940.90	\$ 214,940.90	\$	214,940.90	\$ 121,323.90	\$	\$ 93,617.00	1 \$	Security Upgrade - Ext. Door Locks (Completed) Total
	-	-	- \$		-	\$ 								
Other Allowable Projects	-	-	% \$	13%	25,160.00	\$ 165,058.00	\$ 190,218.00	\$	190,218.00	\$ (237,315.00)	\$	\$ 427,533.00	1 \$	Seismic Upgrade (Future Possibility) Total
	-	-	- \$		-	\$ 								
Provide shade structures for weather protection	-	-	- \$		-	\$ -	\$ -	\$	-	\$ (198,276.00)	\$	\$ 198,276.00	1 \$	Shade Structure (Future Possibility) Total
	-	-	- \$		-	\$								
Improve security, door locks & monitoring systems	-	-	- \$		-	\$ 83,019.00	\$ 83,019.00	\$	83,019.00	\$ 83,019.00	\$	5 -	1\$	Site Fencing (Completed) Total
	-	-	- \$		-	\$								
Improve grading, landscaping, irrigation, and storm dr systems	0%	0.11	- \$		-	\$ 63,976.42	\$ 63,976.42	\$	63,976.53	\$ (202,043.47)	\$	\$ 266,020.00	n/\$	Site Grading & Drainage (Completed) Total
	-	-	- \$		-	\$ 								
Repair/replace inefficient lighting	-	-	- \$		-	\$ 224,559.39	\$ 224,559.39	\$	224,559.39	\$ 224,559.39	\$	5 -	1 \$	Site Lighting (Completed) Total
	-	-	- \$		-	\$ 								
Other Allowable Projects	-	-	- \$		-	\$ 7,500.00	\$ 7,500.00	\$	7,500.00	\$ -	\$	\$ 7,500.00	1 \$	Site Specific Master Plan (Completed) Total
	-	-	- \$		-	\$								

Account-Ability

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code		Initial Budget		Budget Changes	R	evised Budget		Commitments		Payments		naining Against ommitments	%		aining Against Budget	%	Bond Language
Storm Drain and Bio-Swale (Completed) Total	\$	114,009.00	\$	(114,009.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Improve grading, landscaping, irrigation, and storm drain systems
											\$	-	-	\$	-	-	
Switch Replace/Connectivity IT (Completed) Total	\$	135,424.86	\$	-	\$	135,424.86	\$	135,424.86	\$	135,424.86	\$ \$	-	-	\$ \$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
Track & Playground Addition (Planned) Total	\$	52,874.00	\$	1,747,126.00	\$	1,800,000.00	\$	32,385.60	\$	30,039.36	\$	2,346.24	7%	- T	- 767,614.40	98%	Repair/upgrade walk-track
											\$	-	-	\$	-	-	
Window Tint/Blinds (Completed) Total	\$	-	\$	2,252.00	\$	2,252.00	\$	2,252.00	\$	2,252.00	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
Conto Clavita Tatal	¢	0 202 204 05	¢	(4 700 000 00)	¢	4 000 055 75	¢	4.639.055.75	¢	4.568.829.75	\$	-	-	\$	-	-	
Santa Clarita Total	¢ ا	6,362,294.65		(1,723,238.90)	۵ ۵	4,639,055.75	Þ	,,	\$,,.	\$	70,226.00	2%	۵ ۵	-	•	Other Allowable Projects
Activity & Turf Areas (Completed) Total	\$	142,491.00	\$	297,299.34	\$	439,790.34	\$	439,790.34	\$	439,790.34	\$	-	-	\$ \$	-	-	
Asphalt Concrete Pavement - Parking Lot (Completed Total	\$	470,525.00	\$	(105,141.85)	\$	365,383.15	\$	365, 383. 15	\$	365,383.15	ֆ \$	-	-		-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
Totar											\$	-	-	\$	-	-	
Asphalt/Concrete Pavement-Play Courts (Future Poss Total	\$	750,113.00	\$	(750,113.00)	\$	-	\$	-	\$	-	\$	-	-		-	-	Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots
											\$	-	-	\$	-	-	
Bipolar Ionization (Completed) Total	\$	-	\$	46,092.38	\$	46,092.38	\$	46,092.38	\$	46,092.38	\$	-	-		-	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
											\$	-	-	Ψ	-	-	TECH - Improve telephone, data, and communication
Communication System/PA (Completed) Total	\$	159,636.00	\$	(133,607.97)	\$	26,028.03	\$	26,028.03	\$	26,028.03	\$	-	-		-	-	systems
Comprehensive Electrical Replacement (Future Possi	\$	714,707.00	\$	(714,707.00)	\$	-	\$	-	\$		\$ \$	-			-	-	Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure
Total											\$	-	-	\$	-	-	capacity and initiastructure
Comprehensive Plumbing Replacement (Future Possibi Total	\$	341,110.00	\$	(341,110.00)	\$	-	\$	-	\$	-	\$	-	-		-	-	Repair/replace plumbing
Totar											\$	-	-	\$	-	-	
Fire Alarm Replacement (Completed) Total	\$	173,287.00	\$	370,776.12	\$	544,063.12	\$	544,063.12	\$	544,063.12	\$	-	-	\$	-	-	Other Allowable Projects
											\$	-	-	\$	-	-	
Flex Classroom (Science Lab) (Future Possibility) Total	\$	286,254.00	\$	(234,947.16)	\$	51,306.84	\$	51,306.84	\$	51,306.84	\$	-	-	\$	-	-	Add science lab & equipment
											\$	-	-	\$	-	-	
Flooring (Completed) Total	\$	492,073.00	\$	(335,971.27)	\$	156,101.73	\$	156,101.73	\$	156,101.73	\$	-	-	\$	-	-	Repair/replace roofing and flooring
											\$	-	-	\$	-	-	



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code		Initial Budget	I	Budget Changes	Rev	vised Budget		Commitments		Payments	naining Against ommitments	%	aining Against Budget	%	Bond Language
Grading & Storm Drain System (Future Possibility) Total	\$	256,038.00	\$	(256,038.00)	\$	-	\$	-	\$	-	\$ -	-	\$ -	-	 Improve grading, landscaping, irrigation, and storm drain systems
											\$ -	-	\$ -	-	
HVAC EMS (Completed) Total	\$	-	\$	81,156.79	\$	81,156.79	\$	81,156.79	\$	81,156.79	\$ -	-	\$ -	-	TECH - Replace energy management software
											\$ -	-	\$ -	-	
HVAC Replacement (Completed) Total	\$	-	\$	867,432.53	\$	867,432.53	\$	867,432.53	\$	867,432.53	\$ -	-	\$ -	-	Repair/replace heating, ventilation and air conditioning systems for energy efficiency
											\$ -	-	\$ -	-	
Interactive Flat Panels (Completed) Total	\$	193,247.04	\$	-	\$	193,247.04	\$	193,247.04	\$	193,247.04	\$ -	-	\$ -	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
											\$ -	-	\$ -	-	
Interior/Exterior Paint (Future Possibility) Total	\$	64,973.00	\$	(23,173.00)	\$	41,800.00	\$	41,800.00	\$	41,800.00	\$ -	-	\$ -	-	Repair/paint interior/exterior areas
											\$ -	-	\$ -	-	
IT Wireless Access Points (Completed) Total	\$	25,393.79	\$	6,587.46	\$	31,981.25	\$	31,981.25	\$	31,981.25	\$ -	-	\$ -	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
											\$ -	-	\$ -	-	
Lead Abatement (Future Possibility) Total	\$	50,688.00	\$	(50,688.00)	\$	-	\$	-	\$	-	\$ -	-	\$ -	-	Other Allowable Projects
											\$ -	-	\$ -	-	
New Phone System (Completed) Total	\$	19,990.98	\$	-	\$	19,990.98	\$	19,990.98	\$	19,990.98	\$ -	-	\$ -	-	TECH - Improve telephone, data, and communication systems
											\$ -	-	\$ -	-	
Relocatable Classroom Demo/Removal (Completed) Total	\$	59,246.00	\$	(59,246.00)	\$	-	\$	-	\$	-	\$ -	-	\$ -	-	Remove aging portables
											\$ -	-	\$ -	-	
Roof Replacement (Completed) Total	\$	974,638.00	\$	(256,931.89)	\$	717,706.11	\$	717,706.11	\$	717,706.11	\$ -	-	\$ -	-	Repair/replace roofing and flooring
											\$ -	-	\$ -	-	
Rooftop Identification (Completed) Total	\$	-	\$	26,403.13	\$	26,403.13	\$	26,403.13	\$	26,403.13	\$ -		\$ -	-	Improve security, door locks and monitoring systems
				-		-		-		-	\$ _	-	\$ -	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$	64,170.00	\$	263,811.79	\$	327,981.79	\$	327,981.79	\$	327,981.79	\$ -	-	\$ -	-	Improve security, door locks & monitoring systems
	-		-		-			- ,			\$ -	-	\$ -	-	
Seismic Upgrade (Future Possibility) Total	\$	347,084.00	\$	(201,435.00)	\$	145,649.00	\$	145,649.00	\$	75,423.00	\$ 70,226.00	48%	\$ -	-	Other Allowable Projects
	-	,		()))))))))))))))))))	-	-,		-,			\$ -	-	\$ -	-	
Shade Structure (Future Possibility) Total	\$	190,836.00	\$	(190,836.00)	\$		\$		\$		\$ 	-	\$ 	-	Provide shade structures for weather protection
	ľ	,00,000.00	Ψ	(100,000.00)	Ψ	-	ľ	-	Ψ		\$ -		\$ -	_	
Single Point of Entry/Fence (Completed) Total	\$	349,680.00	¢	(255,431.00)	•	94,249.00	\$	94.249.00	¢	94,249.00	\$		 \$	_	Improve security, door locks & monitoring systems



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%	naining Against Budget	Rem	%	nst	maining Agains Commitments		Payments		Commitments	·	Revised Budget	F	udget Changes	В	Initial Budget		School Name/ProjectName/Fund Code
	-	-	\$	-	-	-	\$											
Repair/replace inefficient lighting and upgrade electronic capacity and infrastructure	-	-	\$	-	-	-	\$	342,579.63	\$	342,579.63	\$	342,579.63	\$	342,579.63	\$	-	\$	Site Lighting (Completed) Total
	-	-	\$	-	-	-	\$											
Other Allowable Projects	-	-	\$		-	-	\$	6,180.00	\$	6,180.00	\$	6,180.00	\$	-	\$	6,180.00	\$	Site Specific Master Plan (Completed) Total
	-	-	\$	-	-	-	\$											
TECH - Upgrade electrical capacity, technolog infrastructure and hardware including fiber/wirele	-	-		-		-	\$	108,816.84	\$	108,816.84	\$	108,816.84	\$	-	\$	5 108,816.84	\$	Switch Replacement/Connectivity IT (Completed) Total
	-	-	\$	-	-	-	\$											
Add walk track	-	-	\$	-	-	-	\$	-	\$	-	\$	-	\$	(121,117.00)	\$	5 121,117.00	\$	Walk Track - Addition (Future Possibility) Total
	-	-	\$	-	-	-	\$											
Improve security, door locks & monitoring system	-	-	\$	-	-	-		5,116.07	\$	5,116.07	\$	5,116.07	\$	5,116.07	\$	-	\$	Window Tint/Blinds (Completed) Total
	-	-	\$	-	-	-	\$	500 440 00	^	500 440 00		044 450 40	^	0 000 404 50	•	7 4 40 504 04		
Other Allowable Projects	28%	229,348.55	\$	-		-	\$	582,110.93	\$	582,110.93	\$	811,459.48	\$	6,332,121.53)	\$(7,143,581.01	\$	Skyblue Mesa Total
Other Allowable Projects	-	-	\$		-	-	\$	-	\$	-	\$	-	\$	(148,046.00)	\$	5 148,046.00	\$	Activity & Turf Areas (Completed) Total
Other Allowable Projects		-	\$		-	-	\$											
Other Allowable Projects	-	-		-		-	\$ \$	-	\$	-	\$	-	\$	(122,446.00)	\$	5 122,446.00	\$	Asbestos/Lead Abatement (Future Possibility) Total
Repair/maintain asphalt & concrete pavements	-	-	\$		-	-												
playcourts, activity areas and parking lots	-	-	\$			-	\$ \$	-	\$	-	\$	-	\$	(241,335.00)	\$	5 241,335.00	\$	Asphalt Concrete Pavement-Parking Lot (In CRB) Total
Repair/maintain asphalt & concrete pavements	-	-	\$	-	-	-	- <u>- '</u>											
playcourts, activity ares and parking lots	-	-	\$ \$			-	\$ \$	-	\$	-	\$	-	\$	1,018,478.00)	\$ (\$ 1,018,478.00	\$	Asphalt/Concrete Pavement - Play Courts (In Proces Total
Repair/replace flooring, doors, windows, ceiling tile		-			-	-	φ											Classroom Casework - Repair and Upgrade (Future Po
tile, cabinetry, gate hardware and roofing.	-	-	\$	-	-	-	\$	-	\$	-	\$	-	\$	(410,902.00)	\$	410,902.00	\$	Total
TECH - Improve telephone, data, and communica		-	\$	-	-	-	\$										-	
systems	-	-	\$			-	\$	1,989.38	\$	1,989.38	\$	1,989.38	\$	(144,208.62)	\$	5 146,198.00	\$	Communication System/PA/Marquee (Completed) Total
Repair/replace inefficient lighting and upgrade elect	-	-	\$	-	•	-	\$											Comprehensive Electrical Replacement (Future Possi
capacity and infrastructure	-	-		-		-	\$	-	\$	-	\$	-	\$	(801,733.00)	\$	801,733.00	\$	Total
Repair/replace plumbing, drinking fountains an		-	\$		-	-	\$										-	Comprehensive Plumbing Replacement (Not Needed)
restrooms including terrazzo	-	-	\$			-	\$	-	\$	-	\$	-	\$	(382,645.00)	\$	382,645.00	\$	Total
	-	-	\$	-	-	-	\$										-	
Add science lab & equipment	-	-	\$	-	-	-	\$	35,500.00	\$	35,500.00	\$	35,500.00	\$	(261,914.00)	\$	5 297,414.00	\$	Flex Classroom (Science Lab) (In New CRB) Total
	-	-	\$	-	-	-	\$											



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code	'	Initial Budget	В	udget Changes	F	Revised Budget	Commitments		Payments		ning Against mitments	%	Re	maining Against Budget	%	Bond Language
Flooring (Planned) Total	\$	262,221.00	\$	-	\$	262,221.00	\$ 32,872.45	\$	32,872.45	\$ \$	-	-	\$ \$	229,348.55	87%	Repair/replace flooring, doors, windows, ceiling tile, wall tile, cabinetry, gate hardware and roofing
Interactive Flat Panels (Completed) Total	\$	172,371.19	\$	-	\$	172,371.19	\$ 172,371.19	\$	172,371.19	ֆ \$	-	-	ب \$	-	-	TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching
										\$	-	-	\$	-	-	
Interior/Exterior Paint (Planned) Total	\$	72,885.00	\$	(19,885.00)	\$	53,000.00	\$ 53,000.00	\$	53,000.00	\$	-	-	\$	-	-	Repair/paint interior/exterior areas
										\$	-	-	\$	-	-	
New Phone System (Completed) Total	\$	17,595.75	\$	-	\$	17,595.75	\$ 17,595.75	\$	17,595.75	\$	-		\$	-	-	TECH - Improve telephone, data, and communication systems
										\$	-	-		-	-	Replace aging portable classrooms with new permanent
Relocatable Classroom Demo/Removal (Completed) Total	\$	60,532.00	\$	(60,532.00)	\$	-	\$ -	\$	-	\$ \$	-	-	\$ \$	-	-	classrooms
		005 0 / 0 00	•	(005.040.00)	•			•		- Ŧ	-	-		-	-	Repair/replace flooring, doors, windows, ceiling tile, wall
Replace Ceiling & Wall Tiles (Completed) Total	\$	225,918.00	\$	(225,918.00)	\$	-	\$ -	\$	-	\$ \$	-		\$ \$	-	-	tile, cabinetry, gate hardware and roofing
Replace Terrazzo with ceramic tile RR (Future Poss Total	\$	100,886.00	\$	(100,886.00)	\$	-	\$ -	\$	-	\$	-	-		-	-	Repair/replace flooring, doors, windows, ceiling tile, wall tile, cabinetry, gate hardware and roofing
										\$	-	-	\$	-	-	
Roof Replacement (Completed) Total	\$	710,991.00	\$	(710,991.00)	\$	-	\$ -	\$	-	\$	-	-	\$	-	-	Repair/replace flooring, doors, windows, ceiling tile, wall tile, cabinetry, gate hardware and roofing
										\$	-	-	\$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$	97,218.00	\$	42,142.09	\$	139,360.09	\$ 139,360.09	\$	139,360.09	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
										\$	-	-	\$	-	-	
Seismic Upgrade (Future Possibility) Total	\$	364,424.00	\$	(364,424.00)	\$	-	\$ -	\$	-	\$	-	-	Ŷ	-	-	Other Allowable Projects
										\$	-	-	\$	-	-	Provide shade structures for weather protection
Shade Structure (Future Possibility) Total	\$	297,414.00	\$	(297,414.00)	\$	-	\$ -	\$	-	\$	-	-	\$	-	-	Provide shade structures for weather protection
										\$	-	-	\$	-	-	
Site Specific Master Plan (Completed) Total	\$	5,652.50	\$	-	\$	5,652.50	\$ 5,652.50	\$	5,652.50	\$	-	-	\$	-	-	Other Allowable Projects
										\$	-	-	\$	-	-	
Storm Drain System (In CRB) Total	\$	740,230.00	\$	(740,230.00)	\$	-	\$ -	\$	-	\$	-	-	\$	-	-	Improve grading, landscaping, irrigation, and storm drain systems
										\$	-	-	\$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$	123,769.57	\$	-	\$	123,769.57	\$ 123,769.57	\$	123,769.57	\$	-	-	÷	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
Window System - Repair (Future Possibility) Total	\$	322,276.00	¢	(322,276.00)	¢		\$	\$		\$ \$	-		\$ \$	-	-	Repair/replace flooring, doors, windows, ceiling tiles, wal

Account Ability

Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

School Name/ProjectName/Fund Code		Initial Budget	I	Budget Changes	I	Revised Budget		Commitments		Payments		naining Against commitments	%	Re	emaining Against Budget	%	Bond Language
											\$	-	-	\$	-	-	
Tesoro Total	\$	3,263,227.73	\$	2,840,178.04	\$	6,103,405.77	\$	2,782,943.16	\$	2,782,943.16	\$	-	-	\$	3,320,462.61	54%	
Activity & Turf Areas (Completed) Total	\$	156,934.00	\$	(156,934.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Other Allowable Projects
											\$	-	-	\$	-	-	Repair/maintain asphalt & concrete pavements in
sphalt Concrete Pavement-Parking Lot (Planned) Total	\$	-	\$	300,000.00	\$	300,000.00	\$	-	\$	-	\$	-	-	\$	300,000.00	100%	playcourts, activity ares and parking lots
											\$	-	-	\$	-	-	
sphalt/Concrete Pavement-Play Courts (Planned) Total	\$	-	\$	450,000.00	\$	450,000.00	\$	-	\$	-	\$	-	-	\$	450,000.00	100%	Repair/maintain asphalt & concrete pavements in playcourts, activity ares and parking lots
											\$	-	-	\$	-	-	
Communication System/PA/Marquee (Completed) Total	\$	100,291.00	\$	(98,693.00)	\$	1,598.00	\$	1,598.00	\$	1,598.00	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communicatio systems
											\$	-	-	\$	-	-	
Door & Gate Hardware - Locks & Hinges (Completed) Total	\$	16,114.00	\$	(16,114.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	Repair/replace flooring, door/gate hardware and roofin
TOLA											\$	-	-	\$	-	-	
Fire Alarm Replacement (Completed) Total	\$	-	\$	440,137.23	\$	440,137.23	\$	440,137.23	\$	440,137.23	\$	-	-	\$	-	-	Other Allowable Projects
											\$	-	-	\$	-	-	
Flex Classroom (Science Lab) (In Process) Total	\$	297,414.00	\$	(154,095.68)	\$	143,318.32	\$	122,855.73	\$	122,855.73	\$	-	-		20,462.59	14%	Improve science lab and equipment
											\$	-	-	\$	-	-	
Flooring (In Process) Total	\$	812,220.00	\$	(377,842.54)	\$	434,377.46	\$	434,377.44	\$	434,377.44	\$	-	-	\$	0.02	0%	Repair/replace flooring, door/gate hardware and roof
											\$	-	-	\$	-	-	
HVAC EMS (Completed) Total	\$	42,036.00	\$	(42,036.00)	\$	-	\$	-	\$	-	\$	-	-	\$	-	-	TECH - Replace energy management software
											\$	-	-	\$	-	-	
HVAC Replacement (Completed) Total	\$	-	\$	769,832.67	\$	769,832.67	\$	769,832.67	\$	769,832.67	\$	-	-	\$	-	-	Repair/maintain heating, ventilation and air conditionin systems for energy efficiency
											\$	-	-	\$	-	-	
Interactive Flat Panels (Completed) Total	\$	190,131.74	\$	-	\$	190,131.74	\$	190,131.74	\$	190,131.74	\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer system projectors, servers, classroom technology and teaching
						2		2		*	\$	-	-	\$	_	-	projectors, servers, classicom technology and teach
Interior/Exterior Paint (Planned) Total	\$	154,373.00	\$	595,627.00	\$	750,000.00	\$	-	\$	-	\$	-		\$	750,000.00	100%	Repair/paint interior/exterior areas
	ľ		Ŷ		÷	,	ľ		Ŷ		\$	-	-	\$	-	-	
Landscaping (Completed) Total	\$	-	s	50,330.00	\$	50,330.00	\$	50,330.00	s	50,330.00	\$			\$	_		Improve grading, landscaping, irrigation systems
	ľ	·	Ψ	00,000.00	Ψ	00,000.00	ľ	00,000.00	Ψ	00,000.00	\$	_		\$	-	-	
New Phone System (Completed) Total	\$	17.966.06	\$	_	\$	17,966.06	\$	17.966.06	\$	17.966.06	\$						TECH - Improve telephone, data, and communicatio
New I none System (Completed) Total	Ψ	11,300.00	Ψ	-	φ	11,300.00	Ψ	11,300.00	φ	11,300.00	φ	-	-	Ψ	-	-	systems

Account Ability

Budget vs. Commitments and Payments for Specific Funds

Citizens' Oversight Committee Financial Report - November 2, 2023

School Name/ProjectName/Fund Code	In	nitial Budget	I	Budget Changes	Re	evised Budget	Commitments	Payments		ning Against mitments	%	Re	emaining Against Budget	%	Bond Language
Roof Replacement (Future Possibility) Total	\$	-	\$	303,967.00	\$	303,967.00	\$ 303,967.00	\$ 303,967.00	\$	-	-	\$	-	-	Repair/replace flooring, door/gate hardware and roofing
									\$	-	-	\$	-	-	
Rooftop Identification (Completed) Total	\$	-	\$	5,003.13	\$	5,003.13	\$ 5,003.13	\$ 5,003.13	\$	-	-	\$	-	-	Improve security, door locks and monitoring systems
									\$	-	-	\$	-	-	
Security Upgrade - Ext. Door Locks (Completed) Total	\$	97,218.00	\$	97,362.80	\$	194,580.80	\$ 194,580.80	\$ 194,580.80	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
									\$	-	-	\$	-	-	
Shade Structure (Completed) Total	\$	441,378.00	\$	(348,460.52)	\$	92,917.48	\$ 92,917.48	\$ 92,917.48	\$	-	-	\$	-	-	Provide shade structures for weather protection
									\$	-	-	\$	-	-	
Single Point of Entry/Fence (Completed) Total	\$	662,833.00	\$	(627,876.05)	\$	34,956.95	\$ 34,956.95	\$ 34,956.95	\$	-	-	\$	-	-	Improve security, door locks & monitoring systems
									\$	-	-	\$	-	-	
tair Storm Drainage/Nuisance Water (Not Needed) Total	\$	47,080.00	\$	(47,080.00)	\$	-	\$ -	\$ -	\$	-	-	\$	-	-	Other Allowable Projects
									\$	-	-	\$	-	-	
Switch Replacement/Connectivity IT (Completed) Total	\$	122,148.93	\$	-	\$	122,148.93	\$ 122,148.93	\$ 122,148.93	\$	-	-	\$	-	-	TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless
									\$	-	-	\$	-	-	
Walk Track - Addition (Planned) Total	\$	105,090.00	\$	1,694,910.00	\$	1,800,000.00	\$ -	\$ -	\$	-	-	\$	1,800,000.00	100%	Add walk track
· · · · · · · · · · · · · · · · · · ·		,							\$	-	-	\$	-	-	
Window Tint/Blinds (Completed) Total	\$	-	\$	2,140.00	\$	2,140.00	\$ 2,140.00	\$ 2,140.00	\$	-	-	\$	_	-	Improve security, door locks & monitoring systems
	-			,		,	,	,	\$	-	-	\$	-	-	
West Creek Total	\$ 3	3,375,225.16	\$	(2,746,789.89)	\$	628,435.27	\$ 628,435.27	\$ 628,435.27	\$	-	-	\$	-	-	
Activity & Turf Areas (Completed) Total	\$	156,934.00	\$	(156,934.00)	\$	-	\$ -	\$ -	\$	-	-	\$	-	-	Other Allowable Project
									\$	-	-	\$	-	-	
Communication System/PA/Marquee (Completed) Total	\$	106,737.00	\$	(106,737.00)	\$	-	\$ -	\$ -	\$	-	-	\$	-	-	TECH - Improve telephone, data, and communication systems
									\$	-	-	\$	-	-	,
Flooring (In Process) Total	\$	942,307.00	\$	(942,307.00)	\$	-	\$ -	\$ -	\$	-	-	\$	-	-	Remove/replace flooring
									\$	-	-	\$	-	-	
HVAC EMS (Completed) Total	\$	42,036.00	\$	(42,036.00)	\$	-	\$ -	\$ -	\$	-	-	\$	-	-	TECH - Replace energy management software
									\$	-	-	\$	-	-	
Interactive Flat Panels (Completed) Total	\$	295,625.22	\$	-	\$	295,625.22	\$ 295, 625. 22	\$ 295,625.22	\$	-	-	\$	-	-	TECH - Add interactive whiteboards, computer systems projectors, servers, classroom technology and teaching
	1								¢			¢			

Fund Budget Status Fund Budget status of selected Funds (thru 10/25/2023)

Printed 10/25/2023



Printed 10/25/2023 **Fund Budget Status** Fund Budget status of selected Funds (thru 10/25/2023)

Budget vs. Commitments and Payments for Specific Funds

Bond Language	%		Remainin Bud	%	ing Against nitments		Payments		Commitments	6	Revised Budget	I	udget Changes	В	Initial Budget		School Name/ProjectName/Fund Code
Repair/paint interior/exterior areas	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(188,461.00)	\$	188,461.00	\$	Interior/Exterior Paint (Future Possibility) Total
	-	-	\$	-	-	\$											
TECH - Improve telephone, data, and communicati systems	-	-	\$	-	-	\$	21,095.33	\$	21,095.33	\$	21,095.33	\$	-	\$	21,095.33	\$	New Phone System (Completed) Total
	-	-	\$	-	-	\$											
Replace sand at play structure	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(109,294.00)	\$	109,294.00	\$	Play Equip Sand-Replace w/Rubber Surface (Complete Total
	-	-	\$	-	-	\$											
Improve grading, landscaping, irrigation, and storm of systems, including upgrades to turfed playfields	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(515,642.00)	\$	515,642.00	\$	Replace topsoil/turf Activity/Play Field (Complete Total
	-	-	\$	-	-	\$											
Improve security, door locks & monitoring system	-	-	\$	-	-	\$	110,737.11	\$	110,737.11	\$	110,737.11	\$	(882.89)	\$	111,620.00	\$	Security Upgrade - Ext. Door Locks (In Process) Total
	-	-	\$	-	-	\$											
Provide shade structures for weather protection	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(105,090.00)	\$	105,090.00	\$	Shade Structure (Completed) Total
	-	-	\$	-	-	\$											
Improve grading, landscaping, irrigation, and storm of systems, including upgrades to turfed playfields	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(281,992.00)	\$	281,992.00	\$	Site Drainage/ Grading, Storm Drain System (Comple Total
	-	-	\$	-	-	\$											
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireles	-	-	\$	-	-	\$	200,977.61	\$	200,977.61	\$	200,977.61	\$	-	\$	200,977.61	\$	Switch Replacement/Connectivity IT (Completed) Total
	-	-	\$	-	-	\$											
Add science lab & equipment	-	-	\$	-	-	\$	-	\$	-	\$	-	\$	(297,414.00)	\$	297,414.00	\$	Two Story CR Build/Flex CR (Science Lab) (Complete Total
	-	-	\$	-	-	\$											
Tota	19%	8,343.31	\$ 29,098	13%	70,042.71	\$ 15,6	06,521,535.12	\$10	2,191,577.83	\$12	151,289,921.14	\$	4,638,573.73	\$	146,651,347.41	\$1	

		Less Cost of	of Bond	
	Series Sale	Issuance		Net Proceeds
Series A Issue 2015	\$ 102,400,000.00	\$	(285,000.00)	\$ 102,115,000.00
Series B Issue 2018	\$ 25,600,000.00	\$	(185,000.00)	\$ 25,415,000.00
Series C Issue 2020	\$ 20,000,000.00	\$	(295,000.00)	\$ 19,705,000.00
	\$ 148,000,000.00	\$	(765,000.00)	\$ 147,235,000.00
Net Proceeds	\$ 147,235,000.00			
SCV Water Rebate	\$ 49,126.88			
Interest Earned	\$ 4,005,794.26			
Total Revenue	\$ 151,289,921.14			