SAUGUS UNION SCHOOL DISTRICT

2014 General Obligation Bond Authorization

Measure EE









Citizens' Oversight Committee Financial Report

November 5, 2020

Committee Members:


Robert Aholt, Patricia Conwell, Lisa Eichman, John Estrada, Jason Warren Gibbs, Paul Lin, Collin Schoenfeld, Paul Travis, Judy Umeck

2014 Measure EE G.O. BOND ELECTION

Measure EE Overview

On November 4, 2014, the voters of the Saugus Union School District (the "District") authorized Measure EE under the Proposition 39 statutes. Measure EE authorized the issuance of \$148 million in General Obligation Bonds (the "Bonds"). The proceeds of the Bonds are intended to be used to improve District schools by upgrading instructional classrooms, improving school safety and security, repairing/replacing deteriorated roofs, lighting and electrical systems where needed.


\$148 Million Measure EE Breakdown



■ Measure EE - Series C Issue 2020

Measure EE G.O. Bond Series Sold Balances

Total Revenue: \$ 148,639,056.16



- Measure EE Series B (Less Bond Sale Costs totaling \$185,000)
- Measure EE Series C (Less Bond Sale Costs totaling \$295,000)
- Interest Earnings
- Project Commitments (Contracts)
- Remaining Uncommitted Balance







Site Code	Site	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0600000	Bouquet Canyon (Temporary Housing)	\$385,000.00	\$415,050.24	(\$374,597.29)	(\$30,050.24)	\$40,452.95
0750000	Bridgeport	\$6,861,165.42	\$4,485,728.57	(\$4,047,225.07)	\$2,375,436.85	\$438,503.50
0100000	Cedarcreek	\$20,935,833.91	\$5,733,868.30	(\$2,875,777.72)	\$15,201,965.61	\$2,858,090.58
0450000	Charles Helmers	\$26,853,947.48	\$5,929,822.69	(\$5,282,536.98)	\$20,924,124.79	\$647,285.71
0000000	District Office	\$4,867,283.57	\$3,316,029.61	(\$3,046,734.95)	\$1,551,253.96	\$269,294.66
0150000	Emblem	\$548,585.44	\$548,585.44	(\$548,585.44)	\$0.00	\$0.00
0200000	Highlands	\$15,287,454.53	\$3,142,702.99	(\$2,657,432.64)	\$12,144,751.54	\$485,270.35
0550000	James Foster	\$1,945,722.62	\$1,410,599.19	(\$1,410,599.19)	\$535,123.43	\$0.00
0000007	Maintenance & Operations	\$30,777.77	\$30,777.77	(\$30,777.77)	\$0.00	\$0.00
0070000	Maintenance & Operations	\$269,519.22	\$269,519.22	(\$262,142.29)	\$0.00	\$7,376.93
0250000	Mountainview	\$10,954,889.96	\$4,360,179.88	(\$3,785,017.23)	\$6,594,710.08	\$575,162.65
0700000	North Park	\$7,977,417.00	\$4,359,392.21	(\$3,778,534.80)	\$3,618,024.79	\$580,857.41
0650000	Plum Canyon	\$19,871,918.67	\$14,592,057.65	(\$9,803,953.95)	\$5,279,861.02	\$4,788,103.70
0300000	Rio Vista	\$11,917,657.17	\$3,034,850.04	(\$2,727,040.64)	\$8,882,807.13	\$307,809.40
0350000	Rosedell	\$21,989,359.10	\$3,001,697.50	(\$2,207,962.13)	\$18,987,661.60	\$793,735.37
0400000	Santa Clarita	\$18,747,174.68	\$4,602,782.45	(\$3,736,527.97)	\$14,144,392.23	\$866,254.48
0500000	Skybl ue Mesa	\$1,232,110.93	\$582,110.93	(\$582,110.93)	\$650,000.00	\$0.00
0800000	Tesoro	\$4,709,278.80	\$1,396,224.03	(\$1,317,411.55)	\$3,313,054.77	\$78,812.48
0850000	West Creek	\$628,435.27	\$628,435.27	(\$628,435.27)	\$0.00	\$0.00
	Allocated Budget	* \$176,013,531.54	\$61,840,413.98	(\$49,103,403.81)	\$114,173,117.56	\$12,737,010.17

^{*} Projected Measure EE budgets currently exceed expected revenue







BOUQUET CANYON

Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Other Allowable Projects	90009, 92003, 92006, 92008, 93009	\$385,000.00	\$415,050.24	(\$374,597.29)	(\$30,050.24)	\$40,452.95
	Allocated Budget	\$385,000.00	\$415,050.24	(\$374,597.29)	(\$30,050.24)	\$40,452.95

Overall Project Summary Report BOUQUET CANYON

Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0600000-90009 - Bouquet Canyon (Temporary Housing) - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0600000-92003 - Bouquet Canyon (Temporary Housing) - Site Lighting (COMPLETED)	\$37,000.00	\$36,013.81	(\$34,213.12)	\$986.19	\$1,800.69
0600000-92006 - Bouquet Canyon (Temporary Housing) - HVAC EMS (COMPLETED)	\$26,000.00	\$25,715.35	(\$24,429.59)	\$284.65	\$1,285.76
0600000-92008 - Bouquet Canyon (Temporary Housing) - HVAC Replacement (COMPLETED)	\$322,000.00	\$321,930.17	(\$305,833.67)	\$69.83	\$16,096.50
0600000-93009 - Bouquet Canyon - Energy Efficiency	\$0.00	\$31,390.91	(\$10,120.91)	(\$31,390.91)	\$21,270.00
Grand Total:	\$385,000.00	\$415,050.24	(\$374,597.29)	(\$30,050.24)	\$40,452.95

Budget View Report BRIDGEPORT



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$297,414.00	\$39,000.00	(\$39,000.00)	\$258,414.00	\$0.00
Add walk-track	93005	\$125,839.00	\$0.00	\$0.00	\$125,839.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$568,697.12	\$508,928.62	(\$476,749.14)	\$59,768.50	\$32,179.48
Improve security, door locks & monitoring systems	91001, 91003, 91005	\$566,189.17	\$566,189.17	(\$447,847.80)	\$0.00	\$118,341.37
Improve/upgrade kitchen hood and ceramic tile finishes	93018, 93019	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 90009, 91006, 93002	\$466,767.75	\$475,251.75	(\$413,435.81)	(\$8,484.00)	\$61,815.94
Provide shade structures for weather protection	93004	\$239,312.58	\$239,312.58	(\$224,688.08)	\$0.00	\$14,624.50
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,200,000.00	\$18,500.00	(\$18,500.00)	\$1,181,500.00	\$0.00
Repair/paint interior/exterior areas, including wood trim	93015, 93017	\$191,183.00	\$126,325.27	(\$126,325.27)	\$64,857.73	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$1,138,880.84	\$1,138,880.84	(\$1,069,515.55)	\$0.00	\$69,365.29
Repair/replace inefficient lighting	92003	\$306,591.68	\$310,125.98	(\$278,208.15)	(\$3,534.30)	\$31,917.83
Repair/replace laminate at cabinetry	93020	\$157,110.00	\$52,800.00	(\$50,160.00)	\$104,310.00	\$2,640.00
Replace floor finishes	93013	\$884,260.00	\$217,971.60	(\$217,971.60)	\$666,288.40	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$301,521.95	\$375,044.43	(\$299,695.73)	(\$73,522.48)	\$75,348.70
TECH - Improve telephone, data, and communication systems	91002, 91009	\$47,978.07	\$47,978.07	(\$46,460.07)	\$0.00	\$1,518.00
TECH - Replace energy management software	92006	\$210,598.76	\$210,598.76	(\$179,846.37)	\$0.00	\$30,752.39
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$158,821.50	\$158,821.50	(\$158,821.50)	\$0.00	\$0.00
	Allocated Budget	\$6,861,165.42	\$4,485,728.57	(\$4,047,225.07)	\$2,375,436.85	\$438,503.50



Overall Project Summary Report BRIDGEPORT



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0750000-90003 - Bridgeport - Site Specific Master Plan (COMPLETED)	\$5,288.51	\$5,288.51	(\$5,288.51)	\$0.00	\$0.00
0750000-90006 - Bridgeport - IT Wireless Access Points (COMPLETED)	\$20,099.20	\$20,099.20	(\$20,099.20)	\$0.00	\$0.00
0750000-90007 - Bridgeport - Landscaping (COMPLETED)	\$568,697.12	\$508,928.62	(\$476,749.14)	\$59,768.50	\$32,179.48
0750000-90008 - Bridgeport - Audio Visual System (COMPLETED)	\$29,865.53	\$103,388.01	(\$28,039.31)	(\$73,522.48)	\$75,348.70
0750000-90009 - Bridgeport - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-91001 - Bridgeport - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$295,806.53	\$295,806.53	(\$295,806.53)	\$0.00	\$0.00
0750000-91002 - Bridgeport - New Phone System (COMPLETED)	\$21,950.04	\$21,950.04	(\$21,950.04)	\$0.00	\$0.00
0750000-91003 - Bridgeport - Lobby Remodel - Single Point of Entry (COMPLETED)	\$49,001.04	\$49,001.04	(\$49,001.04)	\$0.00	\$0.00
0750000-91005 - Bridgeport - Site Fencing (COMPLETED)	\$221,381.60	\$221,381.60	(\$103,040.23)	\$0.00	\$118,341.37
0750000-91006 - Bridgeport - Fire Alarm Replacement (NOT NEEDED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-91009 - Bridgeport - Communication System/PA (COMPLETED)	\$26,028.03	\$26,028.03	(\$24,510.03)	\$0.00	\$1,518.00
0750000-92001 - Bridgeport - Switch Replace/Connectivity (IT) (COMPLETED)	\$138,722.30	\$138,722.30	(\$138,722.30)	\$0.00	\$0.00
0750000-92002 - Bridgeport - Site Grading & Drainage (with activity area) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-92003 - Bridgeport - Site Lighting (COMPLETED)	\$306,591.68	\$310,125.98	(\$278,208.15)	(\$3,534.30)	\$31,917.83
0750000-92006 - Bridgeport - HVAC EMS (COMPLETED)	\$210,598.76	\$210,598.76	(\$179,846.37)	\$0.00	\$30,752.39
0750000-92008 - Bridgeport - HVAC Replacement (COMPLETED)	\$1,138,880.84	\$1,138,880.84	(\$1,069,515.55)	\$0.00	\$69,365.29
0750000-92021 - Bridgeport - Interactive Flat Panels (COMPLETED)	\$271,656.42	\$271,656.42	(\$271,656.42)	\$0.00	\$0.00
0750000-93002 - Bridgeport - Activity & Turf Areas (partially COMPLETED)	\$461,479.24	\$469,963.24	(\$408,147.30)	(\$8,484.00)	\$61,815.94
0750000-93003 - Bridgeport - Asphalt/Concrete Pavement - Play Courts (Spring 2025)	\$1,200,000.00	\$18,500.00	(\$18,500.00)	\$1,181,500.00	\$0.00
0750000-93004 - Bridgeport - Shade Structure (COMPLETED)	\$239,312.58	\$239,312.58	(\$224,688.08)	\$0.00	\$14,624.50
0750000-93005 - Bridgeport - Track & Playground Addition/Improvement (?)	\$125,839.00	\$0.00	\$0.00	\$125,839.00	\$0.00
0750000-93006 - Bridgeport - New Science Lab/Flex (Spring 2025) (?)	\$297,414.00	\$39,000.00	(\$39,000.00)	\$258,414.00	\$0.00
0750000-93008 - Bridgeport - Asphalt Concrete Pavement - Parking Lot (not District property)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-93013 - Bridgeport - Flooring	\$884,260.00	\$217,971.60	(\$217,971.60)	\$666,288.40	\$0.00
0750000-93015 - Bridgeport - Interior/Exterior Paint (Exterior COMPLETED)	\$191,183.00	\$126,325.27	(\$126,325.27)	\$64,857.73	\$0.00
0750000-93017 - Bridgeport - Exterior Wood Material & Trim (part of exterior painting) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-93018 - Bridgeport - Kitchen - Deep Clean, Regrout (RRM) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-93019 - Bridgeport - Kitchen Hood - Noise (RRM) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-93020 - Bridgeport - Casework/Countertop Repair/Replace (?)	\$157,110.00	\$52,800.00	(\$50,160.00)	\$104,310.00	\$2,640.00
Grand To	tal: \$6,861,165.42	\$4,485,728.57	(\$4,047,225.07)	\$2,375,436.85	\$438,503.50

Budget View Report CEDARCREEK



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$753,622.50	\$72,112.50	(\$52,447.50)	\$681,510.00	\$19,665.00
Improve security, door locks & monitoring systems	91001, 91003, 91005, 91007, 93021	\$2,037,056.45	\$838,913.82	(\$390,662.45)	\$1,198,142.63	\$448,251.37
Modernize classrooms to include a science lab and equipment	93006	\$1,590,000.00	\$871,767.15	(\$293,861.23)	\$718,232.85	\$577,905.92
Modernize/upgrade the Multi Purpose Room/Kitchen	93038	\$8,645,000.00	\$1,341,299.25	(\$438,569.25)	\$7,303,700.75	\$902,730.00
Other Allowable Projects	90003, 90009, 91006, 91011, 91012, 93002, 93013, 93023, 93024, 93027, 93028	\$4,953,711.34	\$520,747.34	(\$38,050.50)	\$4,432,964.00	\$482,696.84
Provide shade structures for weather protection	93004	\$58,683.42	\$58,683.42	\$0.00	\$0.00	\$58,683.42
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$350,000.00	\$0.00	\$0.00	\$350,000.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$570,000.00	\$569,179.44	(\$540,720.46)	\$820.56	\$28,458.98
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005, 92014	\$343,763.58	\$343,763.58	(\$163,241.89)	\$0.00	\$180,521.69
Repair/replace plumbing, drinking fountains	92016, 93022	\$20,000.00	\$0.00	\$0.00	\$20,000.00	\$0.00
Repair/replace roofing, windows and doors	92017, 93009, 93025	\$621,273.79	\$621,273.79	(\$521,025.14)	\$0.00	\$100,248.65
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace sand at play structure (comingled with Other Allowable)	99999	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Survey/repair/replace underground utilities	92004	\$38,500.00	\$38,500.00	(\$38,500.00)	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$159,345.10	\$197,967.83	(\$159,345.10)	(\$38,622.73)	\$38,622.73
TECH - Improve telephone, data, and communication systems	91002, 91009	\$153,506.95	\$43,932.98	(\$41,564.98)	\$109,573.97	\$2,368.00
TECH - Replace energy management software	92006	\$81,065.00	\$80,257.42	(\$62,319.44)	\$807.58	\$17,937.98
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$134,473.78	\$135,469.78	(\$135,469.78)	(\$996.00)	\$0.00
Upgrade/replace cabinetry	93020	\$425,832.00	\$0.00	\$0.00	\$425,832.00	\$0.00
	Allocated Budget	\$20,935,833.91	\$5,733,868.30	(\$2,875,777.72)	\$15,201,965.61	\$2,858,090.58

Overall Project Summary Report CEDARCREEK



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0100000-90003 - Cedarcreek - Site Specific Master Plan (COMPLETED)	\$7,735.00	\$7,735.00	(\$7,735.00)	\$0.00	\$0.00
0100000-90006 - Cedarcreek - IT Wireless Access Points (COMPLETED)	\$24,747.35	\$25,743.35	(\$25,743.35)	(\$996.00)	\$0.00
0100000-90007 - Cedarcreek - Landscaping (Edible Schoolyard) (Spring 2021)	\$753,622.50	\$72,112.50	(\$52,447.50)	\$681,510.00	\$19,665.00
0100000-90008 - Cedarcreek - Audio Visual (COMPLETED)	\$0.00	\$38,622.73	\$0.00	(\$38,622.73)	\$38,622.73
0100000-90009 - Cedarcreek - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-91001 - Cedarcreek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$327,156.45	\$252,357.73	(\$252,357.73)	\$74,798.72	\$0.00
0100000-91002 - Cedarcreek - New Phone System (COMPLETED)	\$17,904.95	\$17,904.95	(\$17,904.95)	\$0.00	\$0.00
0100000-91003 - Cedarcreek - Lobby Remodel/Single Point of Entry (Spring 2022)	\$500,000.00	\$586,556.09	(\$138,304.72)	(\$86,556.09)	\$448,251.37
0100000-91005 - Cedarcreek - Site Fencing (Fall 2020)	\$445,900.00	\$0.00	\$0.00	\$445,900.00	\$0.00
0100000-91006 - Cedarcreek - Fire Alarm Replacement (Spring 2022)	\$650,000.00	\$0.00	\$0.00	\$650,000.00	\$0.00
0100000-91007 - Cedarcreek - Single Point of Entry Fence (in with site fencing) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-91009 - Cedarcreek - Communication System/PA (COMPLETED)	\$135,602.00	\$26,028.03	(\$23,660.03)	\$109,573.97	\$2,368.00
0100000-91011 - Cedarcreek - Seismic Upgrade (Spring 2022)	\$2,000,000.00	\$42,192.00	(\$27,228.00)	\$1,957,808.00	\$14,964.00
0100000-91012 - Cedarcreek - Asbestos/lead abatement (Spring 2022)	\$200,000.00	\$0.00	\$0.00	\$200,000.00	\$0.00
0100000-92001 - Cedarcreek - Switch Replace/Connectivity (IT) (COMPLETED)	\$109,726.43	\$109,726.43	(\$109,726.43)	\$0.00	\$0.00
0100000-92002 - Cedarcreek - Site Grading & Drainage (included in new building) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92003 - Cedarcreek - Site Lighting Upgrade/Addition (COMPLETED)	\$343,763.58	\$343,763.58	(\$163,241.89)	\$0.00	\$180,521.69
0100000-92004 - Cedarcreek - Survey Underground Utilities (COMPLETED)	\$38,500.00	\$38,500.00	(\$38,500.00)	\$0.00	\$0.00
0100000-92005 - Cedarcreek - Main Electrical Repair/Replace (included in new building) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92006 - Cedarcreek - HVAC EMS (COMPLETED)	\$81,065.00	\$80,257.42	(\$62,319.44)	\$807.58	\$17,937.98
0100000-92008 - Cedarcreek - HVAC Replacement (COMPLETED)	\$570,000.00	\$569,179.44	(\$540,720.46)	\$820.56	\$28,458.98
0100000-92014 - Cedarcreek - Lighting Systems (Part of Lighting Upgrade) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92016 - Cedarcreek - Plumbing Supply and Drainage (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92017 - Cedarcreek - Upgrade - Incl. Roof Drain (in Roof Replacement) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92021 - Cedarcreek - Interactive Flat Panels (COMPLETED)	\$159,345.10	\$159,345.10	(\$159,345.10)	\$0.00	\$0.00
0100000-93002 - Cedarcreek - Activity & Turf Areas (play equipment done) (included in new building) (Spring 2021)	\$470,820.34	\$470,820.34	(\$3,087.50)	\$0.00	\$467,732.84
0100000-93003 - Cedarcreek - Asphalt Concrete Pavement - Play Courts (included in new building) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93004 - Cedarcreek - Shade Structure (Spring 2021)	\$58,683.42	\$58,683.42	\$0.00	\$0.00	\$58,683.42
0100000-93006 - Cedarcreek - New Science Lab/Flex (Summer 2022)	\$1,590,000.00	\$871,767.15	(\$293,861.23)	\$718,232.85	\$577,905.92
0100000-93008 - Cedarcreek - Asphalt Concrete Pavement - Parking Lot (included in new building) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93009 - Cedarcreek - Roof Replacement (COMPLETED)	\$621,273.79	\$621,273.79	(\$521,025.14)	\$0.00	\$100,248.65
0100000-93013 - Cedarcreek - Flooring (Deferred Maintenance) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93015 - Cedarcreek - Interior/Exterior Paint (Fall 2023)	\$350,000.00	\$0.00	\$0.00	\$350,000.00	\$0.00
0100000-93020 - Cedarcreek - Casework/Countertop Repair/Replace (Spring 2023)	\$425,832.00	\$0.00	\$0.00	\$425,832.00	\$0.00
0100000-93021 - Cedarcreek - Replace Exterior Doors (Winter 2022)	\$764,000.00	\$0.00	\$0.00	\$764,000.00	\$0.00



Overall Project Summary Report CEDARCREEK

Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0100000-93022 - Cedarcreek - Replace Drinking Fountains (Winter 2020)	\$20,000.00	\$0.00	\$0.00	\$20,000.00	\$0.00
0100000-93023 - Cedarcreek - Restroom - Renovate/Upgrade (Winter 2022)	\$1,440,012.00	\$0.00	\$0.00	\$1,440,012.00	\$0.00
0100000-93024 - Cedarcreek - Replace Terrazzo w/Ceramic Tile (Part of restroom renovation) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93025 - Cedarcreek - Window Systems Replace/Upgrade (Deferred Maintenance) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93026 - Cedarcreek - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93027 - Cedarcreek - Replace Ceiling and Wall Tiles (in seismic)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93028 - Cedarcreek - Classroom Tack and Marker Boards	\$185,144.00	\$0.00	\$0.00	\$185,144.00	\$0.00
0100000-93035 - Cedarcreek - Classroom Building Addition (Not Sure of Need)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93038 - Cedarcreek - New Multipurpose Building (Spring 2021)	\$8,645,000.00	\$1,341,299.25	(\$438,569.25)	\$7,303,700.75	\$902,730.00
0100000-99999 - Cedarcreek - Replace play structure sand areas - activity turf (Winter 2020)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$20,935,833.91	\$5,733,868.30	(\$2,875,777.72)	\$15,201,965.61	\$2,858,090.58

Budget View Report CHARLES HELMERS



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$39,000.00	\$39,000.00	(\$39,000.00)	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$1,200,000.00	\$57,805.54	(\$57,805.54)	\$1,142,194.46	\$0.00
Improve security, door locks & monitoring systems	90005, 91001, 91007	\$579,729.87	\$424,008.07	(\$285,132.07)	\$155,721.80	\$138,876.00
Other Allowable Projects	90003, 90009, 91006, 93002, 93004, 93027	\$1,081,767.40	\$1,084,866.84	(\$884,207.19)	(\$3,099.44)	\$200,659.65
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$22,775.00	\$22,775.00	(\$22,775.00)	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$96,094.00	\$0.00	\$0.00	\$96,094.00	\$0.00
Repair/replace entry structure, doors, flooring and roofing	93009, 93013, 93031	\$2,563,725.00	\$1,488,753.09	(\$1,488,753.09)	\$1,074,971.91	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$1,564,000.00	\$1,562,328.08	(\$1,559,670.86)	\$1,671.92	\$2,657.22
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$130,428.11	\$132,677.21	(\$123,906.71)	(\$2,249.10)	\$8,770.50
Repair/replace plumbing	92007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$19,000,000.00	\$520,489.80	(\$254,725.53)	\$18,479,510.20	\$265,764.27
Survey/repair/replace underground utilities	92004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$274,741.43	\$295,187.43	(\$268,780.62)	(\$20,446.00)	\$26,406.81
TECH - Improve telephone, data, and communication systems	91002, 91009	\$45,980.80	\$45,980.80	(\$45,980.80)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$83,500.00	\$83,024.96	(\$78,873.70)	\$475.04	\$4,151.26
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$172,205.87	\$172,925.87	(\$172,925.87)	(\$720.00)	\$0.00
	Allocated Budget	\$26,853,947.48	\$5,929,822.69	(\$5,282,536.98)	\$20,924,124.79	\$647,285.71



Overall Project Summary Report CHARLES HELMERS



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0450000-90003 - Charles Helmers - Site Specific Master Plan (COMPLETED)	\$5,288.50	\$5,288.50	(\$5,288.50)	\$0.00	\$0.00
0450000-90005 - Charles Helmers - Window Tint/Blinds (COMPLETED)	\$5,063.93	\$5,063.93	(\$5,063.93)	\$0.00	\$0.00
0450000-90006 - Charles Helmers - IT Wireless Access Points (COMPLETED)	\$23,591.29	\$24,311.29	(\$24,311.29)	(\$720.00)	\$0.00
0450000-90007 - Charles Helmers - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-90008 - Charles Helmers - Audio Visual System (COMPLETED)	\$35,000.00	\$55,446.00	(\$29,039.19)	(\$20,446.00)	\$26,406.81
0450000-90009 - Charles Helmers - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-91001 - Charles Helmers - Sec Sys Upgrade - Ext Door Locks (COMPLETED)	\$274,665.94	\$274,665.94	(\$274,665.94)	\$0.00	\$0.00
0450000-91002 - Charles Helmers - New Phone System (COMPLETED)	\$21,449.52	\$21,449.52	(\$21,449.52)	\$0.00	\$0.00
0450000-91006 - Charles Helmers - Fire Alarm Replacement (COMPLETED)	\$866,383.00	\$866,382.44	(\$866,382.44)	\$0.56	\$0.00
0450000-91007 - Charles Helmers - Single Point of Entry - Fence (Fall 2020)	\$300,000.00	\$144,278.20	(\$5,402.20)	\$155,721.80	\$138,876.00
0450000-91009 - Charles Helmers - Communication System/PA (COMPLETED)	\$24,531.28	\$24,531.28	(\$24,531.28)	\$0.00	\$0.00
0450000-92001 - Charles Helmers - Switch Replace/Connectivity (IT) (COMPLETED)	\$148,614.58	\$148,614.58	(\$148,614.58)	\$0.00	\$0.00
0450000-92002 - Charles Helmers - Site Grading & Drainage (Summer 2021))	\$1,200,000.00	\$57,805.54	(\$57,805.54)	\$1,142,194.46	\$0.00
0450000-92003 - Charles Helmers - Site Lighting (COMPLETED)	\$130,428.11	\$132,677.21	(\$123,906.71)	(\$2,249.10)	\$8,770.50
0450000-92004 - Charles Helmers - Survey Underground Utilities (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-92005 - Charles Helmers - Electrical Upgrade (in new building)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-92006 - Charles Helmers - HVAC EMS (COMPLETED)	\$83,500.00	\$83,024.96	(\$78,873.70)	\$475.04	\$4,151.26
0450000-92007 - Charles Helmers - Site Plumbing (with new building) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-92008 - Charles Helmers - HVAC Replacement (COMPLETED)	\$1,564,000.00	\$1,562,328.08	(\$1,559,670.86)	\$1,671.92	\$2,657.22
0450000-92021 - Charles Helmers - Interactive Flat Panels (COMPLETED)	\$239,741.43	\$239,741.43	(\$239,741.43)	\$0.00	\$0.00
0450000-93002 - Charles Helmers - Activity & Turf Areas (play equipment) (Summer 2021)	\$146,514.58	\$149,614.58	(\$4,631.25)	(\$3,100.00)	\$144,983.33
0450000-93003 - Charles Helmers - Asphalt/Concrete Pavement - Play Courts (Summer 2021)	\$13,665.00	\$13,665.00	(\$13,665.00)	\$0.00	\$0.00
0450000-93004 - Charles Helmers - Shade Structure (Summer 2021)	\$63,581.32	\$63,581.32	(\$7,905.00)	\$0.00	\$55,676.32
0450000-93006 - Charles Helmers - New Science Lab/Flex (with new building) (Summer 2021)	\$39,000.00	\$39,000.00	(\$39,000.00)	\$0.00	\$0.00
0450000-93008 - Charles Helmers - Asphalt Concrete Pavement - Parking Lot (with new building) (Summer 2021)	\$9,110.00	\$9,110.00	(\$9,110.00)	\$0.00	\$0.00
0450000-93009 - Charles Helmers - Roof Replacement (COMPLETED)	\$1,433,254.00	\$1,433,253.69	(\$1,433,253.69)	\$0.31	\$0.00
0450000-93013 - Charles Helmers - Flooring (?)	\$480,471.00	\$55,499.40	(\$55,499.40)	\$424,971.60	\$0.00
0450000-93015 - Charles Helmers - Interior/Exterior Painting (Fall 2024) (?)	\$96,094.00	\$0.00	\$0.00	\$96,094.00	\$0.00
0450000-93026 - Charles Helmers - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-93027 - Charles Helmers - Ceiling Tile Replacement (with interior painting)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-93031 - Charles Helmers - Exterior Doors and Hardware (Summer 2022)	\$650,000.00	\$0.00	\$0.00	\$650,000.00	\$0.00
0450000-93035 - Charles Helmers - Classroom Building Addition (Summer 2021)	\$19,000,000.00	\$520,489.80	(\$254,725.53)	\$18,479,510.20	\$265,764.27
Grand Total:	\$26,853,947.48	\$5,929,822.69	(\$5,282,536.98)	\$20,924,124.79	\$647,285.71

Budget View Report DISTRICT OFFICE



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Improve security, door locks & monitoring systems	91001, 93014	\$71,009.85	\$71,009.85	(\$69,346.44)	\$0.00	\$1,663.41
Other Allowable Projects	00000, 90001, 90002, 90004, 90009, 98301	\$3,947,945.38	\$2,396,691.42	(\$2,178,380.18)	\$1,551,253.96	\$218,311.24
Repair/paint interior/exterior areas	93015	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	93001	\$10,850.00	\$10,850.00	(\$10,850.00)	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$56,191.89	\$56,191.89	(\$23,366.26)	\$0.00	\$32,825.63
Repair/replace roofing and flooring	93009, 93013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021, 92022	\$250,253.37	\$250,253.37	(\$250,253.37)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$113,594.56	\$113,594.56	(\$113,594.56)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$18,363.63	\$18,363.63	(\$1,869.25)	\$0.00	\$16,494.38
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$399,074.89	\$399,074.89	(\$399,074.89)	\$0.00	\$0.00
Upgrade or replace fire sensors, monitoring, alarm systems and fire sprinklers	91014	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Allocated Budget	\$4,867,283.57	\$3,316,029.61	(\$3,046,734.95)	\$1,551,253.96	\$269,294.66

Overall Project Summary Report DISTRICT OFFICE



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0000000-00000 - District Office - Bond Project Support	\$700,000.00	\$505,536.48	(\$319,598.99)	\$194,463.52	\$185,937.49
0000000-90001 - District Office - Long Range Comp Master Plan (COMPLETED)	\$177,522.01	\$177,522.01	(\$177,522.01)	\$0.00	\$0.00
0000000-90002 - District Office - State New Const. & Mod. Elig	\$137,740.00	\$137,740.00	(\$105,366.25)	\$0.00	\$32,373.75
0000000-90004 - District Office - Science Classroom Performa (COMPLETED)	\$52,752.19	\$52,752.19	(\$52,752.19)	\$0.00	\$0.00
0000000-90006 - District Office - IT Wireless Access Points (COMPLETED)	\$22,452.22	\$22,452.22	(\$22,452.22)	\$0.00	\$0.00
0000000-90009 - District Office - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-91001 - District Office - Sec Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$71,009.85	\$71,009.85	(\$69,346.44)	\$0.00	\$1,663.41
0000000-91002 - District Office - New Phone System (COMPLETED)	\$112,484.22	\$112,484.22	(\$112,484.22)	\$0.00	\$0.00
0000000-91009 - District Office - Communication System/PA (COMPLETED)	\$1,110.34	\$1,110.34	(\$1,110.34)	\$0.00	\$0.00
0000000-91014 - District Office - Fire Alarm, Comm. and PA (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-92001 - District Office - Switch Replace/Connectivity (IT) (COMPLETED)	\$376,622.67	\$376,622.67	(\$376,622.67)	\$0.00	\$0.00
0000000-92003 - District Office - Site Lighting (COMPLETED)	\$56,191.89	\$56,191.89	(\$23,366.26)	\$0.00	\$32,825.63
0000000-92006 - District Office - HVAC EMS (COMPLETED)	\$18,363.63	\$18,363.63	(\$1,869.25)	\$0.00	\$16,494.38
0000000-92021 - District Office - Interactive Flat Panels (COMPLETED)	\$34,093.98	\$34,093.98	(\$34,093.98)	\$0.00	\$0.00
0000000-92022 - District Office - New Servers & Power Upgrade for IT (COMPLETED)	\$216,159.39	\$216,159.39	(\$216,159.39)	\$0.00	\$0.00
0000000-93001 - District Office - HVAC Zone Upgrade for District Office 2nd Floor (COMPLETED)	\$10,850.00	\$10,850.00	(\$10,850.00)	\$0.00	\$0.00
0000000-93009 - District Office - Roofing (Building Funds) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-93013 - District Office - Flooring (Building Funds) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-93014 - District Office - Door and Gate Hardware (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-93015 - District Office - Interior and Exterior Painting (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-98301 - Charles Helmers - HVAC/Roof/Fire Alarm (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Salaries & Benefits - Measure EE Staff	\$2,879,931.18	\$1,523,140.74	(\$1,523,140.74)	\$1,356,790.44	\$0.00
Grand Total:	\$4,867,283.57	\$3,316,029.61	(\$3,046,734.95)	\$1,551,253.96	\$269,294.66

Budget View Report EMBLEM



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add walk-track	93005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve grading, landscaping, irrigation systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve science lab and equipment	93006	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, additional walk-through gates, door locks and monitoring systems	91001	\$60,826.12	\$60,826.12	(\$60,826.12)	\$0.00	\$0.00
Other Allowable Projects	90003, 91011, 93002, 93037	\$8,010.00	\$8,010.00	(\$8,010.00)	\$0.00	\$0.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Remove aging portable classrooms	93026	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$277,580.20	\$277,580.20	(\$277,580.20)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$21,829.92	\$21,829.92	(\$21,829.92)	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$180,339.20	\$180,339.20	(\$180,339.20)	\$0.00	\$0.00
	Allocated Budget	\$548,585.44	\$548,585.44	(\$548,585.44)	\$0.00	\$0.00



Overall Project Summary Report EMBLEM

Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0150000-90003 - Emblem - Site Specific Master Plan (COMPLETED)	\$8,010.00	\$8,010.00	(\$8,010.00)	\$0.00	\$0.00
0150000-90007 - Emblem - Landscaping (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-91001 - Emblem - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$60,826.12	\$60,826.12	(\$60,826.12)	\$0.00	\$0.00
0150000-91002 - Emblem - New Phone System (COMPLETED)	\$21,829.92	\$21,829.92	(\$21,829.92)	\$0.00	\$0.00
0150000-91009 - Emblem - Communication System/PA (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-91011 - Emblem - Seismic Upgrade (CFD) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92001 - Emblem - Switch Replace/Connectivity (IT) (COMPLETED)	\$180,339.20	\$180,339.20	(\$180,339.20)	\$0.00	\$0.00
0150000-92002 - Emblem - Site Grading & Drainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92003 - Emblem - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92008 - Emblem - HVAC Replacement (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92021 - Emblem - Interactive Flat Panels (COMPLETED)	\$277,580.20	\$277,580.20	(\$277,580.20)	\$0.00	\$0.00
0150000-93002 - Emblem - Activity & Turf Areas (CFD) (Play equipment COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93003 - Emblem - Asphalt Concrete Pavement - Play Courts (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93004 - Emblem - Shade Structure (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93005 - Emblem - Track & Playground Addition/Improvement (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93006 - Emblem - New Science Lab/Flex (CFD) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93008 - Emblem - Asphalt Concrete Pavement - Parking Lot (CFD) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93026 - Emblem - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93037 - Emblem - Restore Turf Activity Field (Included in Asphalt/Concrete Pavement/Playground)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$548,585.44	\$548,585.44	(\$548,585.44)	\$0.00	\$0.00

Budget View Report HIGHLANDS



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006, 93036	\$8,516,215.00	\$706,099.35	(\$404,812.52)	\$7,810,115.65	\$301,286.83
Add walk-track	93005	\$2,800,000.00	\$0.00	\$0.00	\$2,800,000.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$133,018.73	\$133,018.73	(\$133,018.73)	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91005, 91007	\$234,116.65	\$235,711.37	(\$234,116.65)	(\$1,594.72)	\$1,594.72
Other Allowable Projects	90003, 90009, 91006, 91011, 92005, 92016, 93002	\$1,541,485.43	\$341,438.60	(\$290,140.82)	\$1,200,046.83	\$51,297.78
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Remove aging portable classrooms	93026	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$443,248.42	\$55,713.00	(\$55,713.00)	\$387,535.42	\$0.00
Repair/maintain heating, ventilation and air conditioning systems for energy efficiency	92008	\$378,875.78	\$378,875.78	(\$359,932.00)	\$0.00	\$18,943.78
Repair/paint interior/exterior areas	93015	\$77,850.00	\$77,850.00	(\$73,957.50)	\$0.00	\$3,892.50
Repair/replace flooring, roofing and laminate countertop	93009, 93013, 93020, 93029	\$642,847.00	\$643,362.00	(\$602,497.50)	(\$515.00)	\$40,864.50
Repair/replace inefficient lighting	92003	\$102,744.91	\$102,744.91	(\$97,607.67)	\$0.00	\$5,137.24
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$165,554.76	\$216,391.40	(\$165,554.76)	(\$50,836.64)	\$50,836.64
TECH - Improve telephone, data, and communication systems	91002, 91009	\$43,900.46	\$43,900.46	(\$42,382.46)	\$0.00	\$1,518.00
TECH - Replace energy management software	92006	\$44,865.22	\$44,865.22	(\$34,966.86)	\$0.00	\$9,898.36
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$162,732.17	\$162,732.17	(\$162,732.17)	\$0.00	\$0.00
	Allocated Budget	\$15,287,454.53	\$3,142,702.99	(\$2,657,432.64)	\$12,144,751.54	\$485,270.35

Overall Project Summary Report HIGHLANDS



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0200000-90003 - Highlands - Site Specific Master Plan (COMPLETED)	\$7,500.00	\$7,500.00	(\$7,500.00)	\$0.00	\$0.00
0200000-90006 - Highlands - IT Wireless Access Points (COMPLETED)	\$25,280.94	\$25,280.94	(\$25,280.94)	\$0.00	\$0.00
0200000-90007 - Highlands - Landscaping (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-90008 - Highlands - Audio Visual System (COMPLETED)	\$24,998.51	\$75,835.15	(\$24,998.51)	(\$50,836.64)	\$50,836.64
0200000-90009 - Highlands - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-91001 - Highlands - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$191,174.65	\$192,769.37	(\$191,174.65)	(\$1,594.72)	\$1,594.72
0200000-91002 - Highlands - New Phone System (COMPLETED)	\$17,872.43	\$17,872.43	(\$17,872.43)	\$0.00	\$0.00
0200000-91005 - Highlands - Site Fencing (COMPLETED)	\$32,145.00	\$32,145.00	(\$32,145.00)	\$0.00	\$0.00
0200000-91006 - Highlands - Fire Alarm Replacement	\$650,000.00	\$0.00	\$0.00	\$650,000.00	\$0.00
0200000-91007 - Highlands - Single Point of Entry Fence (COMPLETED)	\$10,797.00	\$10,797.00	(\$10,797.00)	\$0.00	\$0.00
0200000-91009 - Highlands - Communication System/PA (COMPLETED)	\$26,028.03	\$26,028.03	(\$24,510.03)	\$0.00	\$1,518.00
0200000-91011 - Highlands - Seismic Upgrade (Not Required) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-92001 - Highlands - Switch Replace/Connectivity (IT) (COMPLETED)	\$137,451.23	\$137,451.23	(\$137,451.23)	\$0.00	\$0.00
0200000-92002 - Highlands - Site Grading & Drainage (COMPLETED)	\$133,018.73	\$133,018.73	(\$133,018.73)	\$0.00	\$0.00
0200000-92003 - Highlands - Site Lighting (COMPLETED)	\$102,744.91	\$102,744.91	(\$97,607.67)	\$0.00	\$5,137.24
0200000-92005 - Highlands - Complete Electrical Replacement (with Modernization) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-92006 - Highlands - HVAC EMS (COMPLETED)	\$44,865.22	\$44,865.22	(\$34,966.86)	\$0.00	\$9,898.36
0200000-92008 - Highlands - HVAC Replacement (Partially COMPLETED)	\$378,875.78	\$378,875.78	(\$359,932.00)	\$0.00	\$18,943.78
0200000-92016 - Highlands - Complete Plumbing Replacement	\$551,722.50	\$0.00	\$0.00	\$551,722.50	\$0.00
0200000-92021 - Highlands - Interactive Flat Panels (COMPLETED)	\$140,556.25	\$140,556.25	(\$140,556.25)	\$0.00	\$0.00
0200000-93002 - Highlands - Activity & Turf Areas (Play equipment is COMPLETED)	\$332,262.93	\$333,938.60	(\$282,640.82)	(\$1,675.67)	\$51,297.78
0200000-93003 - Highlands - Asphalt/Concrete Pavement - Play Court (with walk track) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-93004 - Highlands - Shade Structure (with walk track) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-93005 - Highlands- Track & Playground Addition/Improvement (Summer 2022)	\$2,800,000.00	\$0.00	\$0.00	\$2,800,000.00	\$0.00
0200000-93006 - Highlands - New Science Lab/Flex (Spring 2022)	\$4,916,215.00	\$83,660.93	(\$83,660.93)	\$4,832,554.07	\$0.00
0200000-93008 - Highlands - Asphalt Concrete Pavement - Parking Lot	\$443,248.42	\$55,713.00	(\$55,713.00)	\$387,535.42	\$0.00
0200000-93009 - Highlands - Roof Replacement (COMPLETED)	\$524,818.53	\$525,333.53	(\$484,469.03)	(\$515.00)	\$40,864.50
0200000-93013 - Highlands - Flooring (COMPLETED)	\$118,028.47	\$118,028.47	(\$118,028.47)	\$0.00	\$0.00
0200000-93015 - Highlands - Interior/Exterior Paint (Exterior COMPLETED)	\$77,850.00	\$77,850.00	(\$73,957.50)	\$0.00	\$3,892.50
0200000-93020 - Highlands - Casework/Countertop Repair/Replace (with Modernization) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-93026 - Highlands - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-93029 - Highlands - Countertop Laminate Replace (with Modernization) (Winter 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-93036 - Highlands - Modernize Existing Permanent Building (Winter 2021)	\$3,600,000.00	\$622,438.42	(\$321,151.59)	\$2,977,561.58	\$301,286.83
Grand Total:	\$15,287,454.53	\$3,142,702.99	(\$2,657,432.64)	\$12,144,751.54	\$485,270.35

Budget View Report JAMES FOSTER



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Add walk-track	93005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve ADA compliant pathways	91008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks monitoring systems and parking lot control gates	91001, 91004	\$231,860.34	\$231,860.34	(\$231,860.34)	\$0.00	\$0.00
Modernize the Office/Lobby for efficiency and security	91003	\$639,654.23	\$639,654.23	(\$639,654.23)	\$0.00	\$0.00
Other Allowable Projects	90003, 93002, 93033	\$173,849.08	\$54,372.28	(\$54,372.28)	\$119,476.80	\$0.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$88,625.07	\$88,100.00	(\$88,100.00)	\$525.07	\$0.00
Repair/replace flooring	93013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace plumbing, drinking fountains & restrooms	92019	\$279,023.81	\$0.00	\$0.00	\$279,023.81	\$0.00
Repair/replace roofing	93009	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 98005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Survey/repair/replace underground utilities	92004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$219,832.69	\$194,832.74	(\$194,832.74)	\$24,999.95	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$45,384.67	\$45,384.67	(\$45,384.67)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$111,097.80	\$0.00	\$0.00	\$111,097.80	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$156,394.93	\$156,394.93	(\$156,394.93)	\$0.00	\$0.00
	Allocated Budget	\$1,945,722.62	\$1,410,599.19	(\$1,410,599.19)	\$535,123.43	\$0.00



Overall Project Summary Report JAMES FOSTER



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0550000-90003 - James Foster - Site Specific Master Plan (COMPLETED)	\$6,358.20	\$6,358.20	(\$6,358.20)	\$0.00	\$0.00
0550000-90006 - James Foster - IT Wireless Access Points (COMPLETED)	\$28,560.73	\$28,560.73	(\$28,560.73)	\$0.00	\$0.00
0550000-90007 - James Foster - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-90008 - James Foster - Audio Visual System (COMPLETED)	\$24,999.95	\$0.00	\$0.00	\$24,999.95	\$0.00
0550000-91001 - James Foster - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$231,860.34	\$231,860.34	(\$231,860.34)	\$0.00	\$0.00
0550000-91002 - James Foster - New Phone System (COMPLETED)	\$17,612.01	\$17,612.01	(\$17,612.01)	\$0.00	\$0.00
0550000-91003 - James Foster - Lobby Remodel/Single Point of Entry (COMPLETED)	\$639,654.23	\$639,654.23	(\$639,654.23)	\$0.00	\$0.00
0550000-91004 - James Foster - Parking Lot Control Gates (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-91008 - James Foster - ADA Pathway (in new building)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-91009 - James Foster - Communication System/PA (CFD) (COMPLETED)	\$27,772.66	\$27,772.66	(\$27,772.66)	\$0.00	\$0.00
0550000-92001 - James Foster - Switch Replace/Connectivity (IT) (COMPLETED)	\$127,834.20	\$127,834.20	(\$127,834.20)	\$0.00	\$0.00
0550000-92002 - James Foster - Site Grading & Drainage (with new building) (CFD) (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92003 - James Foster - Site Lighting (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92004 - James Foster - Survey Underground Utilities (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92005 - James Foster - Comprehensive Electrical Replacement	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92006 - James Foster - HVAC EMS (CFD) (COMPLETED)	\$111,097.80	\$0.00	\$0.00	\$111,097.80	\$0.00
0550000-92008 - James Foster - HVAC (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92019 - James Foster - Building Plumbing Repair	\$279,023.81	\$0.00	\$0.00	\$279,023.81	\$0.00
0550000-92021 - James Foster - Interactive Flat Panels (COMPLETED)	\$194,832.74	\$194,832.74	(\$194,832.74)	\$0.00	\$0.00
0550000-93002 - James Foster - Activity & Turf Areas (with new building) (CFD) (Summer 2025)	\$142,490.88	\$48,014.08	(\$48,014.08)	\$94,476.80	\$0.00
0550000-93003 - James Foster - Asphalt/Concrete Pavement - Play Courts (in new building) (CFD) (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93004 - James Foster - Shade Structure (in new building) (CFD) (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93005 - James Foster - Track & Playground Addition/Improvement (in new building) (CFD) (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93006 - James Foster - New Science Lab/Flex (in new building) (CFD) (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93008 - James Foster - Asphalt Concrete Pavement - Parking Lot (in new building) (CFD) (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93009 - James Foster - Roof Replacement (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93013 - James Foster - Flooring (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93015 - James Foster - Interior/Exterior Paint (Interior COMPLETED)	\$88,625.07	\$88,100.00	(\$88,100.00)	\$525.07	\$0.00
0550000-93026 - James Foster - Relocatable Classroom Demo/Removal (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-93033 - James Foster - Vinyl Wall Fabric replacement	\$25,000.00	\$0.00	\$0.00	\$25,000.00	\$0.00
0550000-98005 - James Foster - New Classroom Building (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$1,945,722.62	\$1,410,599.19	(\$1,410,599.19)	\$535,123.43	\$0.00



Budget View Report MAINTENANCE & OPERATIONS

Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Modernize existing permanent building	93036	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90009, 91001	\$59,999.00	\$59,999.00	(\$59,999.00)	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$31,800.00	\$31,800.00	(\$31,800.00)	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$71,396.95	\$71,396.95	(\$65,333.08)	\$0.00	\$6,063.87
Repair/replace roofing and flooring	93009, 93013	\$100,525.00	\$100,525.00	(\$100,525.00)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002	\$5,370.64	\$5,370.64	(\$5,370.64)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$5,798.27	\$5,798.27	(\$4,485.21)	\$0.00	\$1,313.06
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$25,407.13	\$25,407.13	(\$25,407.13)	\$0.00	\$0.00
Upgrade door and gate hardware	93014	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Upgrade or replace fire sensors, monitoring, alarm systems and fire sprinklers	91014	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Allocated Budge	et \$300,296.99	\$300,296.99	(\$292,920.06)	\$0.00	\$7,376.93



Overall Project Summary Report MAINTENANCE & OPERATIONS

Saugus Union School District



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0000007-91002 - Maintenance & Operations - New Phone System (COMPLETED)	\$5,370.64	\$5,370.64	(\$5,370.64)	\$0.00	\$0.00
0000007-92001 - Maintenance & Operations - Switch Replace/Connectivity (IT) (COMPLETED)	\$25,407.13	\$25,407.13	(\$25,407.13)	\$0.00	\$0.00
0070000-90009 - Maintenance & Operations - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-91001 - Maintenance & Operations - Ext. Door Locks (COMPLETED)	\$59,999.00	\$59,999.00	(\$59,999.00)	\$0.00	\$0.00
0070000-91014 - Maintenance & Operations - Fire Alarms, Comm. & PA (not needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-92003 - Maintenance & Operations - Site Lighting (COMPLETED)	\$71,396.95	\$71,396.95	(\$65,333.08)	\$0.00	\$6,063.87
0070000-92006 - Maintenance & Operations - HVAC EMS (COMPLETED)	\$5,798.27	\$5,798.27	(\$4,485.21)	\$0.00	\$1,313.06
0070000-92008 - Maintenance & Operations - HVAC Replacement (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-93009 - Maintenance & Operations - Roof Replacement (COMPLETED)	\$100,525.00	\$100,525.00	(\$100,525.00)	\$0.00	\$0.00
0070000-93013 - Maintenance & Operations - Flooring (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-93014 - Maintenance & Operations - Door and Gate Hardware (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-93015 - Maintenance & Operations - Interior/Exterior Paint (COMPLETED)	\$31,800.00	\$31,800.00	(\$31,800.00)	\$0.00	\$0.00
0070000-93036 - Maintenance & Operations - Mod. Existing Perm. Bld (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$300,296.99	\$300,296.99	(\$292,920.06)	\$0.00	\$7,376.93

Budget View Report MOUNTAINVIEW



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$1,600,000.00	\$59,195.75	(\$59,195.75)	\$1,540,804.25	\$0.00
Add walk-track	93005	\$1,600,000.00	\$0.00	\$0.00	\$1,600,000.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$119,327.68	\$0.00	\$0.00	\$119,327.68	\$0.00
Improve security, door locks, monitoring systems, perimeter fencing/gates	91001	\$578,999.52	\$578,999.52	(\$578,999.52)	\$0.00	\$0.00
Other Allowable Projects	90003, 90009, 91006, 93002	\$1,110,501.37	\$530,237.37	(\$183,726.57)	\$580,264.00	\$346,510.80
Perimeter fencing/gates at Park side of school site	91005	\$49,481.00	\$29,481.00	(\$29,481.00)	\$20,000.00	\$0.00
Provide exterior door to Administrative Office/Lobby	93031	\$102,500.00	\$102,500.00	(\$102,500.00)	\$0.00	\$0.00
Provide shade structures for weather protection	93004	\$197,863.45	\$45,760.00	\$0.00	\$152,103.45	\$45,760.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$2,271,410.08	\$47,168.00	(\$47,168.00)	\$2,224,242.08	\$0.00
Repair/paint interior/exterior areas	93015	\$500,000.00	\$116,500.00	(\$91,550.00)	\$383,500.00	\$24,950.00
Repair/replace flooring, doors, hardware, roofing, stucco	93009, 93013, 93030	\$1,391,609.84	\$1,400,818.63	(\$1,393,492.28)	(\$9,208.79)	\$7,326.35
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$427,031.32	\$427,031.32	(\$405,679.76)	\$0.00	\$21,351.56
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$288,000.00	\$291,646.71	(\$273,096.33)	(\$3,646.71)	\$18,550.38
Repair/replace plumbing	92019	\$70,972.02	\$0.00	\$0.00	\$70,972.02	\$0.00
Survey/repair/replace underground utilities	92004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
${\sf TECH-Add\ interactive\ whiteboards,\ computer\ systems,\ projectors,\ servers,\ classroom\ technology\ and\ teaching\ equipment\ to\ enhance\ instruction}$	90008, 92021	\$284,820.56	\$367,072.97	(\$284,819.46)	(\$82,252.41)	\$82,253.51
TECH - Improve telephone, data, and communication systems	91002, 91009	\$53,348.46	\$53,448.93	(\$53,448.93)	(\$100.47)	\$0.00
TECH - Replace energy management software	92006	\$129,000.00	\$128,990.02	(\$100,529.97)	\$9.98	\$28,460.05
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$180,024.66	\$181,329.66	(\$181,329.66)	(\$1,305.00)	\$0.00
	Allocated Budget	\$10,954,889.96	\$4,360,179.88	(\$3,785,017.23)	\$6,594,710.08	\$575,162.65



Overall Project Summary Report MOUNTAINVIEW



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0250000-90003 - Mountainview - Site Specific Master Plan (COMPLETED)	\$6,840.00	\$6,840.00	(\$6,840.00)	\$0.00	\$0.00
0250000-90006 - Mountainview - IT Wireless Access Points (COMPLETED)	\$38,366.42	\$39,671.42	(\$39,671.42)	(\$1,305.00)	\$0.00
0250000-90007 - Mountainview - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-90008 - Mountainview - Audio Visual System (COMPLETED)	\$24,999.94	\$107,252.35	(\$24,998.84)	(\$82,252.41)	\$82,253.51
0250000-90009 - Mountainview - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-91001 - Mountainview - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$578,999.52	\$578,999.52	(\$578,999.52)	\$0.00	\$0.00
0250000-91002 - Mountainview - New Phone System (COMPLETED)	\$22,446.65	\$22,446.65	(\$22,446.65)	\$0.00	\$0.00
0250000-91005 - Mountainview - Site Fencing (Spring 2021)	\$49,481.00	\$29,481.00	(\$29,481.00)	\$20,000.00	\$0.00
0250000-91006 - Mountainview - Fire Alarm Replacement (Winter 2021)	\$675,000.00	\$94,736.00	(\$1,500.00)	\$580,264.00	\$93,236.00
0250000-91009 - Mountainview - Communication System/PA (COMPLETED)	\$30,901.81	\$31,002.28	(\$31,002.28)	(\$100.47)	\$0.00
0250000-92001 - Mountainview - Switch Replace/Connectivity (IT) (COMPLETED)	\$141,658.24	\$141,658.24	(\$141,658.24)	\$0.00	\$0.00
0250000-92002 - Mountainview - Site Grading & Drainage	\$119,327.68	\$0.00	\$0.00	\$119,327.68	\$0.00
0250000-92003 - Mountainview - Site Lighting (COMPLETED)	\$288,000.00	\$291,646.71	(\$273,096.33)	(\$3,646.71)	\$18,550.38
0250000-92004 - Mountainview - Survey Underground Utilities (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-92005 - Mountainview - Main Electrical (not needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-92006 - Mountainview - HVAC EMS (COMPLETED)	\$129,000.00	\$128,990.02	(\$100,529.97)	\$9.98	\$28,460.05
0250000-92008 - Mountainview - HVAC Replacement (COMPLETED)	\$427,031.32	\$427,031.32	(\$405,679.76)	\$0.00	\$21,351.56
0250000-92019 - Mountainview - Building Plumbing Replacement	\$70,972.02	\$0.00	\$0.00	\$70,972.02	\$0.00
0250000-92021 - Mountainview - Interactive Flat Panels (COMPLETED)	\$259,820.62	\$259,820.62	(\$259,820.62)	\$0.00	\$0.00
0250000-93002 - Mountainview - Activity & Turf Areas (Play equipment partially COMPLETED)	\$428,661.37	\$428,661.37	(\$175,386.57)	\$0.00	\$253,274.80
0250000-93003 - Mountainview - Asphalt Concrete Pavement - Play Courts	\$521,410.08	\$22,172.00	(\$22,172.00)	\$499,238.08	\$0.00
0250000-93004 - Mountainview - Shade Structure	\$197,863.45	\$45,760.00	\$0.00	\$152,103.45	\$45,760.00
0250000-93005 - Mountainview - Track & Playground Addition/Improvement (Summer 2023)	\$1,600,000.00	\$0.00	\$0.00	\$1,600,000.00	\$0.00
0250000-93006 - Mountainview - New Science Lab/Flex (Summer 2023)	\$1,600,000.00	\$59,195.75	(\$59,195.75)	\$1,540,804.25	\$0.00
0250000-93008 - Mountainview - Asphalt Concrete Pavement - Parking Lot (Summer 2023)	\$1,750,000.00	\$24,996.00	(\$24,996.00)	\$1,725,004.00	\$0.00
0250000-93009 - Mountainview - Roof Replacement (COMPLETED)	\$1,048,749.84	\$1,048,749.84	(\$1,048,749.84)	\$0.00	\$0.00
0250000-93013 - Mountainview - Flooring (COMPLETED)	\$342,860.00	\$352,068.79	(\$344,742.44)	(\$9,208.79)	\$7,326.35
0250000-93015 - Mountainview - Interior/Exterior Paint (Exterior COMPLETED)	\$500,000.00	\$116,500.00	(\$91,550.00)	\$383,500.00	\$24,950.00
0250000-93030 - Mountainview - Exterior Stucco Coating (Not Needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-93031 - Mountainview - Replace Exterior Door Locks & Hardware (COMPLETED)	\$102,500.00	\$102,500.00	(\$102,500.00)	\$0.00	\$0.00
Grand Total:	\$10,954,889.96	\$4,360,179.88	(\$3,785,017.23)	\$6,594,710.08	\$575,162.65

Budget View Report NORTH PARK

Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
Improve landscaping, drainage, irrigation, and storm drain and gutter systems	90007, 92002, 92015, 93012	\$251,830.63	\$47,441.50	(\$6,455.00)	\$204,389.13	\$40,986.50
Improve security, door locks & monitoring systems	91001, 91003, 91005, 91007	\$662,123.56	\$686,153.11	(\$590,513.97)	(\$24,029.55)	\$95,639.14
Other Allowable Projects	90003, 90009, 91006, 93002, 93004	\$1,012,163.43	\$329,567.83	(\$252,906.58)	\$682,595.60	\$76,661.25
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$2,087,098.04	\$0.00	\$0.00	\$2,087,098.04	\$0.00
Repair/maintain heating, ventilation and air conditioning systems for energy efficiency	92008	\$1,052,136.34	\$1,052,136.34	(\$987,108.28)	\$0.00	\$65,028.06
Repair/paint interior/exterior areas	93015	\$157,698.41	\$130,050.00	(\$83,591.50)	\$27,648.41	\$46,458.50
Repair/replace inefficient lighting	92003	\$244,738.21	\$248,433.16	(\$232,501.29)	(\$3,694.95)	\$15,931.87
Repair/replace interior wall coverings, windows, exterior doors, flooring, and roofing	93009, 93013, 93025, 93031, 93033, 93034	\$1,524,905.63	\$1,069,758.99	(\$945,855.80)	\$455,146.64	\$123,903.19
Repair/replace plumbing	93032	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$257,476.60	\$324,019.13	(\$257,476.60)	(\$66,542.53)	\$66,542.53
TECH - Improve telephone, data, and communication systems	91002, 91009	\$47,245.58	\$47,245.58	(\$45,727.58)	\$0.00	\$1,518.00
TECH - Replace energy management software	92006	\$221,817.28	\$221,817.28	(\$173,628.91)	\$0.00	\$48,188.37
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$160,769.29	\$160,769.29	(\$160,769.29)	\$0.00	\$0.00
Widen access to play/activity courts (comingled with other allowable)	99999	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Allocated Budget	\$7,977,417.00	\$4,359,392,21	(\$3,778,534.80)	\$3,618,024.79	\$580,857.41

Overall Project Summary Report NORTH PARK



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0700000-90003 - North Park - Site Specific Master Plan (COMPLETED)	\$5,288.50	\$5,288.50	(\$5,288.50)	\$0.00	\$0.00
0700000-90006 - North Park - IT Wireless Access Points (COMPLETED)	\$34,063.78	\$34,063.78	(\$34,063.78)	\$0.00	\$0.00
0700000-90007 - North Park - Landscaping	\$10,000.00	\$47,441.50	(\$6,455.00)	(\$37,441.50)	\$40,986.50
0700000-90008 - North Park - Audio Visual System (COMPLETED)	\$24,998.73	\$91,541.26	(\$24,998.73)	(\$66,542.53)	\$66,542.53
0700000-90009 - North Park - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-91001 - North Park - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$257,272.00	\$258,560.55	(\$257,272.00)	(\$1,288.55)	\$1,288.55
0700000-91002 - North Park - New Phone System (COMPLETED)	\$21,217.55	\$21,217.55	(\$21,217.55)	\$0.00	\$0.00
0700000-91003 - North Park - Lobby Remodel/Single Point of Entry (COMPLETED)	\$45,562.82	\$45,562.82	(\$45,562.82)	\$0.00	\$0.00
0700000-91005 - North Park - Site Fencing (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-91006 - North Park - Fire Alarm Replacement (Summer 2021)	\$650,000.00	\$86,370.00	(\$9,933.75)	\$563,630.00	\$76,436.25
0700000-91007 - North Park - Single Point of Entry Fence (COMPLETED)	\$359,288.74	\$382,029.74	(\$287,679.15)	(\$22,741.00)	\$94,350.59
0700000-91009 - North Park - Communication System/PA (COMPLETED)	\$26,028.03	\$26,028.03	(\$24,510.03)	\$0.00	\$1,518.00
0700000-92001 - North Park - Switch Replace/Connectivity (IT) (COMPLETED)	\$126,705.51	\$126,705.51	(\$126,705.51)	\$0.00	\$0.00
0700000-92002 - North Park - Site Grading & Drainage (?)	\$190,014.50	\$0.00	\$0.00	\$190,014.50	\$0.00
0700000-92003 - North Park - Site Lighting (COMPLETED)	\$244,738.21	\$248,433.16	(\$232,501.29)	(\$3,694.95)	\$15,931.87
0700000-92006 - North Park - HVAC EMS (COMPLETED)	\$221,817.28	\$221,817.28	(\$173,628.91)	\$0.00	\$48,188.37
0700000-92008 - North Park - HVAC Replacement (COMPLETED)	\$1,052,136.34	\$1,052,136.34	(\$987,108.28)	\$0.00	\$65,028.06
0700000-92015 - North Park - Roof Gutter/Downspout System (in roofing) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-92021 - North Park - Interactive Flat Panels (COMPLETED)	\$232,477.87	\$232,477.87	(\$232,477.87)	\$0.00	\$0.00
0700000-93002 - North Park - Activity & Turf Areas (play equipment) (COMPLETED)	\$237,909.33	\$237,909.33	(\$237,684.33)	\$0.00	\$225.00
0700000-93003 - North Park - Asphalt Concrete Pavement - Play Courts (Spring 2025)	\$1,600,000.00	\$0.00	\$0.00	\$1,600,000.00	\$0.00
0700000-93004 - North Park - Shade Structure (?)	\$118,965.60	\$0.00	\$0.00	\$118,965.60	\$0.00
0700000-93006 - North Park - New Science Lab/Flex (?)	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
0700000-93008 - North Park - Asphalt Concrete Pavement - Parking Lot (in fencing) (ADA COMPLETED)	\$487,098.04	\$0.00	\$0.00	\$487,098.04	\$0.00
0700000-93009 - North Park - Roof Replacement (COMPLETED)	\$850,319.19	\$850,319.19	(\$726,416.00)	\$0.00	\$123,903.19
0700000-93012 - North Park - Site Slopes Irrigation/Planting (?)	\$51,816.13	\$0.00	\$0.00	\$51,816.13	\$0.00
0700000-93013 - North Park - Flooring (?)	\$200,000.00	\$184,156.80	(\$184,156.80)	\$15,843.20	\$0.00
0700000-93015 - North Park - Interior/Exterior Paint (COMPLETED)	\$157,698.41	\$130,050.00	(\$83,591.50)	\$27,648.41	\$46,458.50
0700000-93025 - North Park - Windows Upgrade (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-93031 - North Park - Exterior Doors and Hardware (?)	\$42,036.00	\$0.00	\$0.00	\$42,036.00	\$0.00
0700000-93032 - North Park - Plumbing, Heating, AC & Electrical (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-93033 - North Park - Vinyl Wall Fabric replacement (MPR COMPLETED)	\$403,545.60	\$35,283.00	(\$35,283.00)	\$368,262.60	\$0.00
0700000-93034 - North Park - Exterior HM Window System (?)	\$29,004.84	\$0.00	\$0.00	\$29,004.84	\$0.00
0700000-99999 - North Park - Widen Access (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$7,977,417.00	\$4,359,392.21	(\$3,778,534.80)	\$3,618,024.79	\$580,857.41

Budget View Report PLUM CANYON



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add parking lot gate control	91004	\$8,450.00	\$8,450.00	(\$8,450.00)	\$0.00	\$0.00
Add science lab & equipment	93006	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Add walk-track	93005	\$1,500,000.00	\$0.00	\$0.00	\$1,500,000.00	\$0.00
Improve grading, landscaping, irrigation systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91005	\$683,371.10	\$683,371.10	(\$338,277.58)	\$0.00	\$345,093.52
Other Allowable Projects	90003, 90009, 91006, 93002	\$927,564.11	\$540,214.92	(\$48,335.93)	\$387,349.19	\$491,878.99
Provide shade structures for weather protection	93004	\$0.00	\$41,068.00	\$0.00	(\$41,068.00)	\$41,068.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$750,000.00	\$0.00	\$0.00	\$750,000.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$813,368.66	\$813,368.66	(\$742,330.48)	\$0.00	\$71,038.18
Repair/replace inefficient lighting	92003	\$195,073.76	\$195,073.76	(\$185,320.07)	\$0.00	\$9,753.69
Repair/replace plumbing	92007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace roofing and flooring	93009, 93013	\$1,374,834.08	\$655,074.65	(\$609,116.77)	\$719,759.43	\$45,957.88
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$13,000,000.00	\$10,988,832.94	(\$7,294,735.67)	\$2,011,167.06	\$3,694,097.27
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$240,128.44	\$287,475.10	(\$240,051.44)	(\$47,346.66)	\$47,423.66
TECH - Improve telephone, data, and communication systems	91002, 91009	\$44,880.33	\$44,880.33	(\$43,362.33)	\$0.00	\$1,518.00
TECH - Replace energy management software	92006	\$183,392.10	\$183,392.10	(\$143,117.59)	\$0.00	\$40,274.51
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$150,856.09	\$150,856.09	(\$150,856.09)	\$0.00	\$0.00
	Allocated Budget	\$19,871,918.67	\$14,592,057.65	(\$9,803,953.95)	\$5,279,861.02	\$4,788,103.70



Overall Project Summary Report PLUM CANYON



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0650000-90003 - Plum Canyon - Site Specific Master Plan (COMPLETED)	\$7,500.00	\$7,500.00	(\$7,500.00)	\$0.00	\$0.00
0650000-90006 - Plum Canyon - IT Wireless Access Points (COMPLETED)	\$22,737.12	\$22,737.12	(\$22,737.12)	\$0.00	\$0.00
0650000-90007 - Plum Canyon - Landscaping (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-90008 - Plum Canyon - Audio Visual System (COMPLETED)	\$24,998.84	\$72,345.50	(\$24,998.84)	(\$47,346.66)	\$47,346.66
0650000-90009 - Plum Canyon - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-91001 - Plum Canyon - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$311,461.51	\$311,461.51	(\$306,509.38)	\$0.00	\$4,952.13
0650000-91002 - Plum Canyon - New Phone System (COMPLETED)	\$18,852.30	\$18,852.30	(\$18,852.30)	\$0.00	\$0.00
0650000-91004 - Plum Canyon - Parking Lot Control Gates (COMPLETED)	\$8,450.00	\$8,450.00	(\$8,450.00)	\$0.00	\$0.00
0650000-91005 - Plum Canyon - Site Fencing (Fall 2020)	\$371,909.59	\$371,909.59	(\$31,768.20)	\$0.00	\$340,141.39
0650000-91006 - Plum Canyon - Fire Alarm Replacement (Spring 2021)	\$539,091.64	\$72,674.45	(\$26,482.75)	\$466,417.19	\$46,191.70
0650000-91009 - Plum Canyon - Communication System/PA (COMPLETED)	\$26,028.03	\$26,028.03	(\$24,510.03)	\$0.00	\$1,518.00
0650000-92001 - Plum Canyon - Switch Replace/Connectivity (IT) (COMPLETED)	\$128,118.97	\$128,118.97	(\$128,118.97)	\$0.00	\$0.00
0650000-92002 - Plum Canyon - Site Grading & Drainage (in new building) (In construction)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-92003 - Plum Canyon - Site Lighting (COMPLETED)	\$195,073.76	\$195,073.76	(\$185,320.07)	\$0.00	\$9,753.69
0650000-92006 - Plum Canyon - HVAC EMS (COMPLETED)	\$183,392.10	\$183,392.10	(\$143,117.59)	\$0.00	\$40,274.51
0650000-92007 - Plum Canyon - Site Plumbing (not needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-92008 - Plum Canyon - HVAC Replacement (COMPLETED)	\$813,368.66	\$813,368.66	(\$742,330.48)	\$0.00	\$71,038.18
0650000-92021 - Plum Canyon - Interactive Flat Panels (COMPLETED)	\$215,129.60	\$215,129.60	(\$215,052.60)	\$0.00	\$77.00
0650000-93002 - Plum Canyon - Activity & Turf Areas (play equipment) (in construction)	\$380,972.47	\$460,040.47	(\$14,353.18)	(\$79,068.00)	\$445,687.29
0650000-93003 - Plum Canyon - Asphalt Concrete Pavement - Play Courts (in new building) (in construction)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-93004 - Plum Canyon - Shade Structure (in new building) (in construction)	\$0.00	\$41,068.00	\$0.00	(\$41,068.00)	\$41,068.00
0650000-93005 - Plum Canyon - Track & Playground Addition/Improvement (Summer 2021)	\$1,500,000.00	\$0.00	\$0.00	\$1,500,000.00	\$0.00
0650000-93006 - Plum Canyon - New Science Lab/Flex (in new building) (in construction)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-93008 - Plum Canyon - Asphalt Concrete Pavement - Parking Lot (in new building) (in construction)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-93009 - Plum Canyon - Roof Replacement (COMPLETED)	\$714,499.43	\$655,074.65	(\$609,116.77)	\$59,424.78	\$45,957.88
0650000-93013 - Plum Canyon - Flooring (Summer 2021)	\$660,334.65	\$0.00	\$0.00	\$660,334.65	\$0.00
0650000-93015 - Plum Canyon - Interior/Exterior Painting (Summer 2021)	\$750,000.00	\$0.00	\$0.00	\$750,000.00	\$0.00
0650000-93026 - Plum Canyon - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-93035 - Plum Canyon - Classroom Building Addition (in construction)	\$13,000,000.00	\$10,988,832.94	(\$7,294,735.67)	\$2,011,167.06	\$3,694,097.27
Grand Total:	\$19,871,918.67	\$14,592,057.65	(\$9,803,953.95)	\$5,279,861.02	\$4,788,103.70

Budget View Report RIO VISTA



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
Add walk-track	93005	\$2,200,000.00	\$0.00	\$0.00	\$2,200,000.00	\$0.00
Improve grading, landscaping, irrigation, drainage & storm drain systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001	\$238,597.18	\$244,441.36	(\$242,498.96)	(\$5,844.18)	\$1,942.40
Other Allowable Projects	90003, 90009, 91006, 91011, 92005, 92016, 93002	\$4,386,407.41	\$476,383.31	(\$343,553.99)	\$3,910,024.10	\$132,829.32
Provide shade structures for weather protection	93004	\$297,414.00	\$0.00	\$0.00	\$297,414.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,820,655.00	\$64,625.00	(\$34,425.00)	\$1,756,030.00	\$30,200.00
Repair/paint interior/exterior areas	93015	\$223,597.00	\$234,676.00	(\$228,341.55)	(\$11,079.00)	\$6,334.45
Repair/replace flooring, vinyl wall fabric and roofing	93009, 93013, 93033	\$621,471.39	\$310,865.43	(\$293,551.04)	\$310,605.96	\$17,314.39
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008, 92009	\$780,000.00	\$779,092.77	(\$743,654.43)	\$907.23	\$35,438.34
Repair/replace inefficient lighting	92003	\$277,000.00	\$279,331.06	(\$262,464.77)	(\$2,331.06)	\$16,866.29
Repair/replace/install site fencing	91005	\$154,331.60	\$74,331.60	(\$74,331.60)	\$80,000.00	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$215,267.01	\$266,102.56	(\$215,265.92)	(\$50,835.55)	\$50,836.64
TECH - Improve telephone, data, and communication systems	91002, 91009	\$192,649.00	\$50,322.85	(\$47,954.85)	\$142,326.15	\$2,368.00
TECH - Replace energy management software	92006	\$63,000.00	\$62,824.52	(\$49,144.95)	\$175.48	\$13,679.57
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$149,853.58	\$149,853.58	(\$149,853.58)	\$0.00	\$0.00
	Allocated Budget	\$11,917,657.17	\$3,034,850.04	(\$2,727,040.64)	\$8,882,807.13	\$307,809.40

Overall Project Summary Report RIO VISTA



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0300000-90003 - Rio Vista - Site Specific Master Plan (COMPLETED)	\$6,247.50	\$6,247.50	(\$6,247.50)	\$0.00	\$0.00
0300000-90006 - Rio Vista - IT Wireless Access Points (COMPLETED)	\$23,553.79	\$23,553.79	(\$23,553.79)	\$0.00	\$0.00
0300000-90007 - Rio Vista - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-90008 - Rio Vista - Audio Visual System (COMPLETED)	\$24,999.82	\$75,835.37	(\$24,998.73)	(\$50,835.55)	\$50,836.64
0300000-90009 - Rio Vista - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-91001 - Rio Vista - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$238,597.18	\$244,441.36	(\$242,498.96)	(\$5,844.18)	\$1,942.40
0300000-91002 - Rio Vista - New Phone System (COMPLETED)	\$24,294.82	\$24,294.82	(\$24,294.82)	\$0.00	\$0.00
0300000-91005 - Rio Vista - Site Fencing (Partially COMPLETED)	\$154,331.60	\$74,331.60	(\$74,331.60)	\$80,000.00	\$0.00
0300000-91006 - Rio Vista - Fire Alarm Replacement (Spring 2021)	\$650,000.00	\$124,384.38	(\$57,907.89)	\$525,615.62	\$66,476.49
0300000-91009 - Rio Vista - Communication System/PA (COMPLETED)	\$168,354.18	\$26,028.03	(\$23,660.03)	\$142,326.15	\$2,368.00
0300000-91011 - Rio Vista - Seismic Upgrade (Spring 2022)	\$2,000,000.00	\$39,788.00	(\$33,631.75)	\$1,960,212.00	\$6,156.25
0300000-92001 - Rio Vista - Switch Replace/Connectivity (IT) (COMPLETED)	\$126,299.79	\$126,299.79	(\$126,299.79)	\$0.00	\$0.00
0300000-92002 - Rio Vista - Site Grading & Drainage (with walk track) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-92003 - Rio Vista - Site Lighting (COMPLETED)	\$277,000.00	\$279,331.06	(\$262,464.77)	(\$2,331.06)	\$16,866.29
0300000-92005 - Rio Vista - Comprehensive Electrical Replacement	\$965,205.41	\$0.00	\$0.00	\$965,205.41	\$0.00
0300000-92006 - Rio Vista - HVAC EMS (COMPLETED)	\$63,000.00	\$62,824.52	(\$49,144.95)	\$175.48	\$13,679.57
0300000-92008 - Rio Vista - HVAC - Replacement (COMPLETED)	\$780,000.00	\$779,092.77	(\$743,654.43)	\$907.23	\$35,438.34
0300000-92009 - Rio Vista - HVAC Replacement (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-92016 - Rio Vista Comprehensive Plumbing Replacement	\$460,666.22	\$0.00	\$0.00	\$460,666.22	\$0.00
0300000-92021 - Rio Vista - Interactive Flat Panels (COMPLETED)	\$190,267.19	\$190,267.19	(\$190,267.19)	\$0.00	\$0.00
0300000-93002 - Rio Vista - Activity & Turf Areas (play equipment) (COMPLETED)	\$304,288.28	\$305,963.43	(\$245,766.85)	(\$1,675.15)	\$60,196.58
0300000-93003 - Rio Vista - Asphalt/Concrete Pavement - Play Court (with walk track) (Spring 2021)	\$20,655.00	\$50,855.00	(\$20,655.00)	(\$30,200.00)	\$30,200.00
0300000-93004 - Rio Vista - Shade Structure (?)	\$297,414.00	\$0.00	\$0.00	\$297,414.00	\$0.00
0300000-93005 - Rio Vista - Track & Playground Addition/Improvement (Spring 2021)	\$2,200,000.00	\$0.00	\$0.00	\$2,200,000.00	\$0.00
0300000-93006 - Rio Vista - New Science Lab/Flex	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
0300000-93008 - Rio Vista - Asphalt Concrete Pavement Parking Lot (Summer 2022)	\$1,800,000.00	\$13,770.00	(\$13,770.00)	\$1,786,230.00	\$0.00
0300000-93009 - Rio Vista - Roofing Replacement (only CDP Building) (Fall 2021)	\$100,000.00	\$0.00	\$0.00	\$100,000.00	\$0.00
0300000-93013 - Rio Vista - Flooring (COMPLETED)	\$310,865.43	\$310,865.43	(\$293,551.04)	\$0.00	\$17,314.39
0300000-93015 - Rio Vista - Interior/Exterior Paint (COMPLETED)	\$223,597.00	\$234,676.00	(\$228,341.55)	(\$11,079.00)	\$6,334.45
0300000-93026 - Rio Vista - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-93033 - Rio Vista - Vinyl Wall Fabric Replacement	\$210,605.96	\$0.00	\$0.00	\$210,605.96	\$0.00
0300000-93035 - Rio Vista - Classroom Building Addition (Not Needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$11,917,657.17	\$3,034,850.04	(\$2,727,040.64)	\$8,882,807.13	\$307,809.40

Budget View Report ROSEDELL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$38,895.12	\$38,895.12	(\$38,895.12)	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002, 92010	\$0.00	\$59,933.33	\$0.00	(\$59,933.33)	\$59,933.33
Improve security, door locks & monitoring systems	91001, 91005	\$114,734.51	\$261,566.90	(\$124,312.70)	(\$146,832.39)	\$137,254.20
Improve/upgrade kitchen and food service areas	90010	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 90009, 91006, 91011, 92005, 92016, 93002	\$4,635,895.29	\$638,791.21	(\$473,080.63)	\$3,997,104.08	\$165,710.58
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Remove aging portable classrooms	93026	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$336,540.46	\$0.00	\$0.00	\$336,540.46	\$0.00
Repair/paint interior/exterior areas	93015	\$700,000.00	\$62,090.00	(\$62,090.00)	\$637,910.00	\$0.00
Repair/replace flooring and roofing/roof drains	93009, 93013	\$100,000.00	\$0.00	\$0.00	\$100,000.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$369,000.00	\$368,015.08	(\$349,614.32)	\$984.92	\$18,400.76
Repair/replace inefficient lighting	92003	\$222,000.00	\$224,559.39	(\$210,431.68)	(\$2,559.39)	\$14,127.71
Repair/upgrade walk-track	93005	\$1,800,000.00	\$32,385.60	(\$27,846.61)	\$1,767,614.40	\$4,538.99
Replace aging portable classrooms with new permanent classrooms	93035	\$13,000,000.00	\$703,367.90	(\$384,574.78)	\$12,296,632.10	\$318,793.12
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$275,219.82	\$333,037.32	(\$275,218.73)	(\$57,817.50)	\$57,818.59
TECH - Improve telephone, data, and communication systems	91002, 91009	\$164,009.69	\$46,109.43	(\$44,591.43)	\$117,900.26	\$1,518.00
TECH - Replace energy management software	92006	\$72,000.00	\$71,882.01	(\$56,241.92)	\$117.99	\$15,640.09
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$161,064.21	\$161,064.21	(\$161,064.21)	\$0.00	\$0.00
	Allocated Budget	\$21,989,359.10	\$3,001,697.50	(\$2,207,962.13)	\$18,987,661.60	\$793,735.37



Overall Project Summary Report ROSEDELL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0350000-90003 - Rosedell - Site Specific Master Plan (COMPLETED)	\$7,500.00	\$7,500.00	(\$7,500.00)	\$0.00	\$0.00
0350000-90006 - Rosedell - IT Wireless Access Points (COMPLETED)	\$25,639.35	\$25,639.35	(\$25,639.35)	\$0.00	\$0.00
0350000-90007 - Rosedell - Landscaping (with Classroom Building Addition)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-90008 - Rosedell - Audio Visual System (COMPLETED)	\$24,999.97	\$82,817.47	(\$24,998.88)	(\$57,817.50)	\$57,818.59
0350000-90009 - Rosedell - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-90010 - Rosedell - Kitchen & Food Service Upgrade (not needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-91001 - Rosedell - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$114,734.51	\$214,940.90	(\$124,312.70)	(\$100,206.39)	\$90,628.20
0350000-91002 - Rosedell - New Phone System (COMPLETED)	\$20,081.40	\$20,081.40	(\$20,081.40)	\$0.00	\$0.00
0350000-91005 - Rosedell - Site Fencing	\$0.00	\$46,626.00	\$0.00	(\$46,626.00)	\$46,626.00
0350000-91006 - Rosedell - Fire Alarm Replacement (Spring 2021)	\$650,000.00	\$125,830.95	(\$58,806.25)	\$524,169.05	\$67,024.70
0350000-91009 - Rosedell - Communication System/PA (COMPLETED)	\$143,928.29	\$26,028.03	(\$24,510.03)	\$117,900.26	\$1,518.00
0350000-91011 - Rosedell - Seismic Upgrade (Summer 2024)	\$2,000,000.00	\$41,192.00	(\$25,880.00)	\$1,958,808.00	\$15,312.00
0350000-92001 - Rosedell - Switch Replace/Connectivity (IT) (COMPLETED)	\$135,424.86	\$135,424.86	(\$135,424.86)	\$0.00	\$0.00
0350000-92002 - Rosedell - Site Grading & Drainage (with Classroom Building Addition) (Summer 2023)	\$0.00	\$59,933.33	\$0.00	(\$59,933.33)	\$59,933.33
0350000-92003 - Rosedell - Site Lighting (COMPLETED)	\$222,000.00	\$224,559.39	(\$210,431.68)	(\$2,559.39)	\$14,127.71
0350000-92005 - Rosedell - Comprehensive Electrical Replacement	\$946,941.83	\$0.00	\$0.00	\$946,941.83	\$0.00
0350000-92006 - Rosedell - HVAC EMS (COMPLETED)	\$72,000.00	\$71,882.01	(\$56,241.92)	\$117.99	\$15,640.09
0350000-92008 - Rosedell - HVAC - Replacement (COMPLETED)	\$369,000.00	\$368,015.08	(\$349,614.32)	\$984.92	\$18,400.76
0350000-92010 - Rosedell - Storm Drain System (with Classroom Building Addition) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-92016 - Rosedell - Comprehensive Plumbing Replacement	\$584,133.51	\$0.00	\$0.00	\$584,133.51	\$0.00
0350000-92021 - Rosedell - Interactive Flat Panels (COMPLETED)	\$250,219.85	\$250,219.85	(\$250,219.85)	\$0.00	\$0.00
0350000-93002 - Rosedell - Activity & Turf Areas (Play Equipment COMPLETED)	\$447,319.95	\$464,268.26	(\$380,894.38)	(\$16,948.31)	\$83,373.88
0350000-93003 - Rosedell - Asphalt Concrete Pavement - Play Courts (with Classroom Building Addition) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-93004 - Rosedell - Shade Structure (with Classroom Building Addition) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-93005 - Rosedell - Track & Playground Addition/Improvement (Summer 2021)	\$1,800,000.00	\$32,385.60	(\$27,846.61)	\$1,767,614.40	\$4,538.99
0350000-93006 - Rosedell - New Science Lab/Flex (with Classroom Building Addition) (Summer 2023)	\$38,895.12	\$38,895.12	(\$38,895.12)	\$0.00	\$0.00
0350000-93008 - Rosedell - Asphalt Concrete Pavement - Parking Lot (Summer 2024)	\$336,540.46	\$0.00	\$0.00	\$336,540.46	\$0.00
0350000-93009 - Rosedell - Roofing Replacement (only CDP needed) (Summer 2024)	\$100,000.00	\$0.00	\$0.00	\$100,000.00	\$0.00
0350000-93013 - Rosedell - Flooring	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-93015 - Rosedell - Interior/Exterior Paint (Partially COMPLETED) (Summer 2024)	\$700,000.00	\$62,090.00	(\$62,090.00)	\$637,910.00	\$0.00
0350000-93026 - Rosedell - Relocatable Classroom Demo/Removal (with new building) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-93035 - Rosedell - Classroom Building Addition (Summer 2023)	\$13,000,000.00	\$703,367.90	(\$384,574.78)	\$12,296,632.10	\$318,793.12
Grand Total:	\$21,989,359.10	\$3,001,697.50	(\$2,207,962.13)	\$18,987,661.60	\$793,735.37

Budget View Report SANTA CLARITA



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$2,000,000.00	\$51,306.84	(\$51,306.84)	\$1,948,693.16	\$0.00
Add walk-track	93005	\$2,000,000.00	\$0.00	\$0.00	\$2,000,000.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$550,000.00	\$0.00	\$0.00	\$550,000.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91007	\$677,661.79	\$422,230.79	(\$381,970.79)	\$255,431.00	\$40,260.00
Improve/upgrade kitchen and food service areas	90010	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 90005, 90009, 91006, 91011, 91013, 93002	\$4,387,611.33	\$1,017,503.01	(\$554,720.15)	\$3,370,108.32	\$462,782.86
Provide shade structures for weather protection	93004	\$300,000.00	\$0.00	\$0.00	\$300,000.00	\$0.00
Remove aging portable classrooms	93026	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$4,000,000.00	\$458,983.15	(\$365,383.15)	\$3,541,016.85	\$93,600.00
Repair/paint interior/exterior areas	93015	\$750,000.00	\$41,800.00	(\$41,800.00)	\$708,200.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$838,000.00	\$837,695.38	(\$795,810.61)	\$304.62	\$41,884.77
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$1,031,706.76	\$315,744.66	(\$285,459.90)	\$715,962.10	\$30,284.76
Repair/replace plumbing	92016	\$341,110.04	\$0.00	\$0.00	\$341,110.04	\$0.00
Repair/replace roofing and flooring	93009, 93013	\$1,276,196.03	\$940,225.09	(\$818,169.39)	\$335,970.94	\$122,055.70
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$193,247.04	\$249,319.64	(\$193,247.04)	(\$56,072.60)	\$56,072.60
TECH - Improve telephone, data, and communication systems	91002, 91009	\$179,626.60	\$46,019.01	(\$44,501.01)	\$133,607.59	\$1,518.00
TECH - Replace energy management software	92006	\$82,000.00	\$81,156.79	(\$63,361.00)	\$843.21	\$17,795.79
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$140,015.09	\$140,798.09	(\$140,798.09)	(\$783.00)	\$0.00
	Allocated Budget	\$18,747,174.68	\$4,602,782.45	(\$3,736,527.97)	\$14,144,392.23	\$866,254.48



Overall Project Summary Report SANTA CLARITA



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0400000-90003 - Santa Clarita - Site Specific Master Plan (COMPLETED)	\$6,180.00	\$6,180.00	(\$6,180.00)	\$0.00	\$0.00
0400000-90005 - Santa Clarita - Window Tint/Blinds (COMPLETED)	\$779.07	\$779.07	(\$779.07)	\$0.00	\$0.00
0400000-90006 - Santa Clarita - IT Wireless Access Points (COMPLETED)	\$31,198.25	\$31,981.25	(\$31,981.25)	(\$783.00)	\$0.00
0400000-90007 - Santa Clarita - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0400000-90008 - Santa Clarita - Audio Visual	\$0.00	\$56,072.60	\$0.00	(\$56,072.60)	\$56,072.60
0400000-90009 - Santa Clarita - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0400000-90010 - Santa Clarita - Kitchen & Food Service Upgrade (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0400000-91001 - Santa Clarita - Sec. Sys. Upgrade - Ext Door Locks (COMPLETED)	\$327,981.79	\$327,981.79	(\$327,981.79)	\$0.00	\$0.00
0400000-91002 - Santa Clarita - New Phone System (COMPLETED)	\$19,990.98	\$19,990.98	(\$19,990.98)	\$0.00	\$0.00
0400000-91006 - Santa Clarita - Fire Alarm Replacement (Winter 2020)	\$534,522.81	\$542,222.81	(\$135,833.69)	(\$7,700.00)	\$406,389.12
0400000-91007 - Santa Clarita - Single Point of Entry Fence	\$349,680.00	\$94,249.00	(\$53,989.00)	\$255,431.00	\$40,260.00
0400000-91009 - Santa Clarita - Communication System/PA (COMPLETED)	\$159,635.62	\$26,028.03	(\$24,510.03)	\$133,607.59	\$1,518.00
0400000-91011 - Santa Clarita - Seismic Upgrade (Summer 2024)	\$3,000,000.00	\$41,192.00	(\$26,924.00)	\$2,958,808.00	\$14,268.00
0400000-91013 - Santa Clarita - Lead Abatement (Summer 2024)	\$450,000.00	\$0.00	\$0.00	\$450,000.00	\$0.00
0400000-92001 - Santa Clarita - Switch Replace/Connectivity (IT) (COMPLETED)	\$108,816.84	\$108,816.84	(\$108,816.84)	\$0.00	\$0.00
0400000-92002 - Santa Clarita - Site Grading & Drainage (Summer 2024)	\$550,000.00	\$0.00	\$0.00	\$550,000.00	\$0.00
0400000-92003 - Santa Clarita - Site Lighting (COMPLETED)	\$317,000.00	\$315,744.66	(\$285,459.90)	\$1,255.34	\$30,284.76
0400000-92005 - Santa Clarita - Comprehensive Electrical Replcemnt	\$714,706.76	\$0.00	\$0.00	\$714,706.76	\$0.00
0400000-92006 - Santa Clarita - HVAC EMS (COMPLETED)	\$82,000.00	\$81,156.79	(\$63,361.00)	\$843.21	\$17,795.79
0400000-92008 - Santa Clarita - HVAC Replacement (COMPLETED)	\$838,000.00	\$837,695.38	(\$795,810.61)	\$304.62	\$41,884.77
0400000-92016 - Santa Clarita - Comprehensive Plumbing Replacement	\$341,110.04	\$0.00	\$0.00	\$341,110.04	\$0.00
0400000-92021 - Santa Clarita - Interactive Flat Panels (COMPLETED)	\$193,247.04	\$193,247.04	(\$193,247.04)	\$0.00	\$0.00
0400000-93002 - Santa Clarita - Activity & Turf Areas (Play Equipment Completed) (Summer 2024)	\$396,129.45	\$427,129.13	(\$385,003.39)	(\$30,999.68)	\$42,125.74
0400000-93003 - Santa Clarita - Asphalt/Concrete Pavement - Play Courts (Summer 2024)	\$2,000,000.00	\$93,600.00	\$0.00	\$1,906,400.00	\$93,600.00
0400000-93004 - Santa Clarita - Shade Structure (Summer 2024)	\$300,000.00	\$0.00	\$0.00	\$300,000.00	\$0.00
0400000-93005 - Santa Clarita - Track & Playground Addition/Improvement (Summer 2024)	\$2,000,000.00	\$0.00	\$0.00	\$2,000,000.00	\$0.00
0400000-93006 - Santa Clarita - New Science Lab/Flex (Summer 2024)	\$2,000,000.00	\$51,306.84	(\$51,306.84)	\$1,948,693.16	\$0.00
0400000-93008 - Santa Clarita - Asphalt Concrete Pavement - Parking Lot (Summer 2024)	\$2,000,000.00	\$365,383.15	(\$365,383.15)	\$1,634,616.85	\$0.00
0400000-93009 - Santa Clarita - Roof Replacement (COMPLETED)	\$784,123.36	\$784,123.36	(\$662,067.66)	\$0.00	\$122,055.70
0400000-93013 - Santa Clarita - Flooring	\$492,072.67	\$156,101.73	(\$156,101.73)	\$335,970.94	\$0.00
0400000-93015 - Santa Clarita - Interior/Exterior Paint (Summer 2024)	\$750,000.00	\$41,800.00	(\$41,800.00)	\$708,200.00	\$0.00
0400000-93026 - Santa Clarita - Relocatable Classroom Demo/Removal (Summer 2024)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$18,747,174.68	\$4,602,782.45	(\$3,736,527.97)	\$14,144,392.23	\$866,254.48

Budget View Report SKYBLUE MESA



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$35,500.00	\$35,500.00	(\$35,500.00)	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92010	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001	\$139,360.09	\$139,360.09	(\$139,360.09)	\$0.00	\$0.00
Improve/upgrade office/lobby/health office areas	91007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 91006, 91011, 91012, 93002	\$655,652.50	\$5,652.50	(\$5,652.50)	\$650,000.00	\$0.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$53,000.00	\$53,000.00	(\$53,000.00)	\$0.00	\$0.00
Repair/replace flooring, doors, windows, ceiling tile, wall tile, cabinetry, gate hardware and roofing	93009, 93013, 93020, 93024, 93025, 93027	\$32,872.45	\$32,872.45	(\$32,872.45)	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace plumbing, drinking fountains and restrooms including terrazzo	92016	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 98007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Survey/repair/replace underground utilities	92004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$172,371.19	\$172,371.19	(\$172,371.19)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$19,585.13	\$19,585.13	(\$19,585.13)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$123,769.57	\$123,769.57	(\$123,769.57)	\$0.00	\$0.00
	Allocated Budget	\$1,232,110.93	\$582,110.93	(\$582,110.93)	\$650,000.00	\$0.00



Overall Project Summary Report SKYBLUE MESA



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0500000-90003 - Skyblue Mesa - Site Specific Master Plan (COMPLETED)	\$5,652.50	\$5,652.50	(\$5,652.50)	\$0.00	\$0.00
0500000-90007 - Skyblue Mesa - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-91001 - Skyblue Mesa - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$139,360.09	\$139,360.09	(\$139,360.09)	\$0.00	\$0.00
0500000-91002 - Skyblue Mesa - New Phone System (COMPLETED)	\$17,595.75	\$17,595.75	(\$17,595.75)	\$0.00	\$0.00
0500000-91006 - Skyblue Mesa - Fire Alarm Replacement	\$650,000.00	\$0.00	\$0.00	\$650,000.00	\$0.00
0500000-91007 - Skyblue Mesa - Single Point of Entry Fence	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-91009 - Skyblue Mesa - Communication System/PA (COMPLETED)	\$1,989.38	\$1,989.38	(\$1,989.38)	\$0.00	\$0.00
0500000-91011 - Skyblue Mesa - Seismic Upgrade (CFD) (Spring 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-91012 - Skyblue Mesa - Asbestos/Lead Abatement (in Admin) (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92001 - Skyblue Mesa - Switch Replace/Connectivity (IT) (COMPLETED)	\$123,769.57	\$123,769.57	(\$123,769.57)	\$0.00	\$0.00
0500000-92003 - Skyblue Mesa - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92004 - Skyblue Mesa - Survey Underground Utilities (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92005 - Skyblue Mesa - Comprehensive Electrical Replacement (in new building) (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92006 - Skyblue Mesa - HVAC EMS (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92008 - Skyblue Mesa - HVAC Replacement (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92010 - Skyblue Mesa - Site Storm Drain System (in new building) (CFD) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92016 - Skyblue Mesa - Comprehensive Plumbing Replacemnt	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92021 - Skyblue Mesa - Interactive Flat Panels (COMPLETED)	\$172,371.19	\$172,371.19	(\$172,371.19)	\$0.00	\$0.00
0500000-93002 - Skyblue Mesa - Activity & Turf Areas (in new building) (CFD) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93003 - Skyblue Mesa - Asphalt Concrete Pavement - Play Courts (in new building) (CFD) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93004 - Skyblue Mesa - Shade Structure (In new building) (CFD) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93006 - Skyblue Mesa - New Science Lab/Flex (in new building) (CFD) (Spring 2021)	\$35,500.00	\$35,500.00	(\$35,500.00)	\$0.00	\$0.00
0500000-93008 - Skyblue Mesa - Asphalt Concrete Pavement - Parking Lot (CFD) (Spring 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93009 - Skyblue Mesa - Roof Replacement (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93013 - Skyblue Mesa - Flooring (CFD) (Partially COMPLETED)	\$32,872.45	\$32,872.45	(\$32,872.45)	\$0.00	\$0.00
0500000-93015 - Skyblue Mesa - Interior/Exterior Paint (CFD) (Spring 2023)	\$53,000.00	\$53,000.00	(\$53,000.00)	\$0.00	\$0.00
0500000-93020 - Skyblue Mesa - Casework/Countertop Repair/Replace (Spring 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93024 - Skyblue Mesa - Replace Terrazzo w/Ceramic Tile (CFD) (Spring 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93025 - Skyblue Mesa - Window System (in Admin. building) (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93026 - Skyblue Mesa - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93027 - Skyblue Mesa - Replace Celiling & Wall Tiles (CFD) (Spring 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-98007 - Skyblue Mesa - New Library & Classroom Building (CFD) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$1,232,110.93	\$582,110.93	(\$582,110.93)	\$650,000.00	\$0.00

Budget View Report TESORO



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add lunch shelter (Comingled with Provide Shade Structures project)	99998	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Add walk-track	93005	\$1,800,000.00	\$0.00	\$0.00	\$1,800,000.00	\$0.00
Improve drainage at stairs (Comingled with Improve Grading projects)	99999	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve grading, landscaping, irrigation systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve science lab and equipment	93006	\$297,414.00	\$36,000.00	(\$36,000.00)	\$261,414.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91007, 93014	\$229,537.75	\$229,537.75	(\$229,537.75)	\$0.00	\$0.00
Other Allowable Projects	90009, 91006, 91010, 93002	\$107,080.32	\$30,606.88	(\$2,106.88)	\$76,473.44	\$28,500.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain heating, ventilation and air conditioning systems for energy efficiency	92008	\$770,000.00	\$769,832.67	(\$719,520.19)	\$167.33	\$50,312.48
Repair/paint interior/exterior areas	93015	\$850,000.00	\$0.00	\$0.00	\$850,000.00	\$0.00
Repair/replace flooring, door/gate hardware and roofing	93009, 93013	\$325,000.00	\$0.00	\$0.00	\$325,000.00	\$0.00
Repair/replace inefficient lighting	92003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$190,131.74	\$190,131.74	(\$190,131.74)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$17,966.06	\$17,966.06	(\$17,966.06)	\$0.00	\$0.00
TECH - Replace energy management software	92006, 92013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$122,148.93	\$122,148.93	(\$122,148.93)	\$0.00	\$0.00
	Allocated Budget	\$4,709,278.80	\$1,396,224.03	(\$1,317,411.55)	\$3,313,054.77	\$78,812.48

Overall Project Summary Report TESORO

Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0800000-90007 - Tesoro - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-90009 - Tesoro - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-91001 - Tesoro - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$194,580.80	\$194,580.80	(\$194,580.80)	\$0.00	\$0.00
0800000-91002 - Tesoro - New Phone System (COMPLETED)	\$17,966.06	\$17,966.06	(\$17,966.06)	\$0.00	\$0.00
0800000-91006 - Tesoro - Fire Alarm Replacement (only new panel needed) (Spring 2021)	\$60,000.00	\$30,606.88	(\$2,106.88)	\$29,393.12	\$28,500.00
0800000-91007 - Tesoro - Single Point of Entry Fence (COMPLETED)	\$34,956.95	\$34,956.95	(\$34,956.95)	\$0.00	\$0.00
0800000-91009 - Tesoro - Communication System/PA (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-91010 - Tesoro - Stair Storm Drain/Nuisance Water (?)	\$47,080.32	\$0.00	\$0.00	\$47,080.32	\$0.00
0800000-92001 - Tesoro - Switch Replace/Connectivity (IT) (COMPLETED)	\$122,148.93	\$122,148.93	(\$122,148.93)	\$0.00	\$0.00
0800000-92002 - Tesoro - Site Grading & Drainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92003 - Tesoro - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92006 - Tesoro - HVAC EMS (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92008 - Tesoro - HVAC Replacement (COMPLETED)	\$770,000.00	\$769,832.67	(\$719,520.19)	\$167.33	\$50,312.48
0800000-92013 - Tesoro - EMS Software Program (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92021 - Tesoro - Interactive Flat Panels (COMPLETED)	\$190,131.74	\$190,131.74	(\$190,131.74)	\$0.00	\$0.00
0800000-93002 - Tesoro - Activity & Turf Areas (play equipment) (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93003 - Tesoro - Asphalt/Concrete Pavement - Play Courts	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93004 - Tesoro - Shade Structure (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93005 - Tesoro - Track & Playground Addition/Improvement (Summer 2025)	\$1,800,000.00	\$0.00	\$0.00	\$1,800,000.00	\$0.00
0800000-93006 - Tesoro - New Science Lab/Flex (Summer 2025) (?)	\$297,414.00	\$36,000.00	(\$36,000.00)	\$261,414.00	\$0.00
0800000-93008 - Tesoro - Asphalt Concrete Pavement - Parking Lot	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93009 - Tesoro - Roof Replacement	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93013 - Tesoro - Flooring	\$325,000.00	\$0.00	\$0.00	\$325,000.00	\$0.00
0800000-93014 - Tesoro - Door & Gate Hardware (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93015 - Tesoro - Interior/Exterior Painting (Summer 2025)	\$850,000.00	\$0.00	\$0.00	\$850,000.00	\$0.00
0800000-99998 - Tesoro - Add lunch shelter (93004) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-99999 - Tesoro - Drainage at Stairs (92002)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total	\$4,709,278.80	\$1,396,224.03	(\$1,317,411.55)	\$3,313,054.77	\$78,812.48

Budget View Report WEST CREEK



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	98001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems, including upgrades to turfed playfield	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001	\$110,737.11	\$110,737.11	(\$110,737.11)	\$0.00	\$0.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace flooring	93013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace play structure sand areas with artificial material	93002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$295,625.22	\$295,625.22	(\$295,625.22)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$21,095.33	\$21,095.33	(\$21,095.33)	\$0.00	\$0.00
TECH - Replace energy management software	92006, 92013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$200,977.61	\$200,977.61	(\$200,977.61)	\$0.00	\$0.00
	Allocated Budget	\$628,435.27	\$628,435.27	(\$628,435.27)	\$0.00	\$0.00

Overall Project Summary Report

Saugus Union School District

WEST CREEK

Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0850000-90007 - West Creek - Landscaping (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-91001 - West Creek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$110,737.11	\$110,737.11	(\$110,737.11)	\$0.00	\$0.00
0850000-91002 - West Creek - New Phone System (COMPLETED)	\$21,095.33	\$21,095.33	(\$21,095.33)	\$0.00	\$0.00
0850000-91009 - West Creek - Communication System/PA (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92001 - West Creek - Switch Replace/Connectivity (IT) (COMPLETED)	\$200,977.61	\$200,977.61	(\$200,977.61)	\$0.00	\$0.00
0850000-92002 - West Creek - Site Grading & Drainage (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92003 - West Creek - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92006 - West Creek - HVAC EMS (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92008 - West Creek - HVAC Replacement (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92013 - West Creek - EMS Software Program (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92021 - West Creek - Interactive Flat Panels (COMPLETED)	\$295,625.22	\$295,625.22	(\$295,625.22)	\$0.00	\$0.00
0850000-93002 - West Creek - Activity & Turf Areas (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93003 - West Creek - Asphalt/Concrete Pavement - Play Courts (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93004 - West Creek - Shade Structure (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93008 - West Creek - Asphalt Concrete Pavement - Parking Lot (CFD) (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93013 - West Creek - Flooring (CFD) (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93015 - West Creek - Interior/Exterior Painting (CFD) (Winter 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-98001 - West Creek - Classroom Addition & Science Lab/Flex (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$628,435.27	\$628,435.27	(\$628,435.27)	\$0.00	\$0.00

2014 Measure EE G.O. BOND ELECTION

Expenditure Backup

Expenditure Backup







Project: 0000000-00000 - Di	roject: 0000000-00000 - District Office - Bond Project Support							
Vendor	Encumbranc	Expenditure	Balance	Description				
AALRR	\$4,780.8	9 (\$4,780.89)	\$0.00	Legal Costs				
Amazon.com	\$93.3	6 (\$93.36)	\$0.00	Materials and Supplies				
Atkinson, Andelson, Loya, Rudd	\$2,966.2	5 (\$2,966.25)	\$0.00	Legal/Auditors				
Bowie, Arneson, Wiles & Giannone	\$14,750.0	0 (\$14,750.00)	\$0.00	Legal/Auditors				
C Financial Investments Inc	\$380,000.0	0 (\$194,062.51)	\$185,937.49	Project Planning Support				
Eide Bailly LLP	\$5,000.0	0 (\$5,000.00)	\$0.00	CPA				
Golden State Labor Compliance	\$0.0	0 \$0.00	\$0.00	Contracted Services				
Koppel & Gruber Public Finance	\$16,150.2	2 (\$16,150.22)	\$0.00	Consultant Costs				
La County Registrar-Recorder	\$0.0	0 \$0.00	\$0.00	Other Planning Costs				
Office Depot	\$1,903.2	6 (\$1,903.26)	\$0.00	Materials and Supplies				
Orbach Huff Suarez & Henderson	\$142.5	0 (\$142.50)	\$0.00	Legal Costs				
Procore Technologies, Inc	\$60,000.0	0 (\$60,000.00)	\$0.00	Technology Costs				
US Bank	\$1,750.0	0 (\$1,750.00)	\$0.00	Debt Service Payment				
Vavrinek, Trine, Day & Co. LLP	\$18,000.0	0 (\$18,000.00)	\$0.00	Legal/Auditors				
Project	Total: \$505,536.4	8 (\$319,598.99)	\$185,937.49	0000000-00000 - District Office - Bond Project Support				

Project: 0000000-90001 - District Office - Long Range Comp Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
HMC Architects, Inc	\$177,522.01	(\$177,522.01)	\$0.00	Architect Fees			
Project Total	\$177,522.01	(\$177,522.01)	\$0.00	0000000-90001 - District Office - Long Range Comp Master Plan (COMPLETED)			

Project: 0000000-90002 - District Office - State New Const. & Mod. Elig							
Vendor	Encumbrance	Expenditure	Balance	Description			
School Facility Consultants	\$137,740.00	(\$105,366.25)	\$32,373.75	Consultant Costs			
Project To	al: \$137,740.00	(\$105,366.25)	\$32,373.75	0000000-90002 - District Office - State New Const. & Mod. Elig			

Project: 0000000-90004 - District Office - Science Classroom Performa (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$111.74	(\$111.74)	\$0.00	Printing Costs				
HMC Architects, Inc	\$29,500.00	(\$29,500.00)	\$0.00	Architect Fees				
JTS Modular Inc	\$23,140.45	(\$23,140.45)	\$0.00	Portable/Modular Building Designer/Builder				
Project Total	l: \$52,752.19	(\$52,752.19)	\$0.00	000000-90004 - District Office - Science Classroom Performa (COMPLETED)				

Project: 0000000-90006 - District Office - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$22,452.22	(\$22,452.22)	\$0.00	Technology Costs			
Project Total	\$22,452.22	(\$22,452.22)	\$0.00	0000000-90006 - District Office - IT Wireless Access Points (COMPLETED)			



Project: 0000000-90009 - District Office - Energy Efficiency (CLOSED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency
Golden State Labor Compliance	\$0.00	\$0.00	\$0.00	Contracted Services
Project Total:	\$0.00	\$0.00	\$0.00	0000000-90009 - District Office - Energy Efficiency (CLOSED)

Project: 0000000-91001 - District Office - Sec Sys. Upgrade - Ext. Door Locks (COMPLETED)

,		, 13		
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$305.45	(\$305.45)	\$0.00	Printing Costs
Kratos Public Safety & Security	\$9,661.54	(\$9,661.54)	\$0.00	Security Door Locks
Redrock Security & Cabling, Inc.	\$55,434.21	(\$53,770.80)	\$1,663.41	Security Door Locks
Traka USA, LLC	\$5,608.65	(\$5,608.65)	\$0.00	Key Cabinet/Locker System Installer
Project To	otal: \$71,009.85	(\$69,346.44)	\$1,663.41	0000000-91001 - District Office - Sec Sys. Upgrade - Ext. Door Locks (COMPLETED)

Project: 0000000-91002 - District Office - New Phone System (COMPLETED)

•			,	·
Vendor	Encumbrance	Expenditure	Balance	Description
Bowie, Arneson, Wiles & Giannone	\$1,665.00	(\$1,665.00)	\$0.00	Legal/Auditors
Sigmanet, Inc	\$110,819.22	(\$110,819.22)	\$0.00	Technology Costs
Project Total:	\$112,484.22	(\$112,484.22)	\$0.00	0000000-91002 - District Office - New Phone System (COMPLETED)

Project: 0000000-91009 - District Office - Communication System/PA (COMPLETED)

,		,	, (- /
Vendor	Encumbrance	Expenditure	Balance	Description
Time and Alarm Systems	\$1,110.34	(\$1,110.34)	\$0.00	Technology Costs
Project Total:	\$1,110.34	(\$1,110.34)	\$0.00	0000000-91009 - District Office - Communication System/PA (COMPLETED)

Project: 0000000-92001 - District Office - Switch Replace/Connectivity (IT) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description		
Allconnected Inc	\$375,700.17	(\$375,700.17)	\$0.00	Technology Costs		
Bowie, Arneson, Wiles & Giannone	\$922.50	(\$922.50)	\$0.00	Legal/Auditors		
Project Total:	\$376,622.67	(\$376,622.67)	\$0.00	0000000-92001 - District Office - Switch Replace/Connectivity (IT) (COMPLETED)		

Project: 0000000-92003 - District Office - Site Lighting (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$6,755.89	(\$687.70)	\$6,068.19	Energy Efficiency			
Golden State Labor Compliance	\$49,436.00	(\$22,678.56)	\$26,757.44	Contracted Services			
Project Tot	il: \$56,191.89	(\$23,366.26)	\$32,825.63	0000000-92003 - District Office - Site Lighting (COMPLETED)			





Project: 0000000-92006 - District Office - HVAC EMS (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$18,363.63	(\$1,869.25)	\$16,494.38	Energy Efficiency
Project Total	\$18,363.63	(\$1,869.25)	\$16,494.38	0000000-92006 - District Office - HVAC EMS (COMPLETED)

Project: 0000000-92021 - District Office - Interactive Flat Panels (COMPLETED)

Toject. 0000000 72021 District office Interactive Flat Failets (Corn ELFLD)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Bowie, Arneson, Wiles & Giannone	\$8,733.60	(\$8,733.60)	\$0.00	Legal/Auditors			
CDW Government, Inc.	\$362.96	(\$362.96)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$1,526.00	(\$1,526.00)	\$0.00	Technology Costs			
ELB US Inc.	\$22,049.42	(\$22,049.42)	\$0.00	Technology Costs			
Signal Multimedia	\$1,422.00	(\$1,422.00)	\$0.00	Advertising			
Project Total:	\$34,093.98	(\$34,093.98)	\$0.00	0000000-92021 - District Office - Interactive Flat Panels (COMPLETED)			

Project: 0000000-92022 - District Office - New Servers & Power Upgrade for IT (COMPLETED)

,				
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$216,159.39	(\$216,159.39)	\$0.00	Technology Costs
Project Total	: \$216,159.39	(\$216,159.39)	\$0.00	0000000-92022 - District Office - New Servers & Power Upgrade for IT (COMPLETED)

Project: 0000000-93001 - District Office - HVAC Zone Upgrade for District Office 2nd Floor (COMPLETED)

,			р у		(()
Vendor		Encumbrance	Expenditure	Balance	Description
Pacific Mechanical Service, Inc.		\$10,850.00	(\$10,850.00)	\$0.00	HVAC
Pı	roject Total:	\$10,850.00	(\$10,850.00)	\$0.00	0000000-93001 - District Office - HVAC Zone Upgrade for District Office 2nd Floor (COMPLETED)

Project: 0000000-98301 - Charles Helmers - HVAC/Roof/Fire Alarm (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Balfour Beatty Construction	\$3,406,300.41	(\$3,406,300.41)	\$0.00	Construction Costs
Bowie, Arneson, Wiles & Giannone	\$13,497.75	(\$13,497.75)	\$0.00	Legal/Auditors
Ca Department Of Education	\$1,680.00	(\$1,680.00)	\$0.00	Plan Check Fees
Carmichael-Kemp	\$272,236.11	(\$272,236.11)	\$0.00	Architect Fees
Division Of The State Architect	\$27,895.80	(\$27,895.80)	\$0.00	Plan Check Fees
Machado Environmental	\$0.00	\$0.00	\$0.00	Environmental Costs
McCarthy Inspection Services, Inc	\$82,041.33	(\$82,041.33)	\$0.00	DSA Inspector
Nv5 West, Inc	\$5,168.50	(\$5,168.50)	\$0.00	Other Construction Costs
Office Depot	\$0.00	\$0.00	\$0.00	Materials and Supplies
Reliable Floor Covering, Inc.	\$0.00	\$0.00	\$0.00	Flooring Costs
S.U.S.D.	(\$3,808,819.90)	\$3,808,819.90	\$0.00	District Support Costs
Santa Clarita Valley School Food Service	\$0.00	\$0.00	\$0.00	Contracted Services
Project Total:	\$0.00	\$0.00	\$0.00	000000-98301 - Charles Helmers - HVAC/Roof/Fire Alarm (COMPLETED)

Project: 0000007-91002 - Maintenance & Operations - New Phone System (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$5,370.64	(\$5,370.64)	\$0.00	Technology Costs
Project Total:	\$5,370.64	(\$5,370.64)	\$0.00	0000007-91002 - Maintenance & Operations - New Phone System (COMPLETED)

Project: 0000007-92001 - Maintenance & Operations - Switch Replace/Connectivity (IT) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Allconnected Inc	\$25,407.13	(\$25,407.13)	\$0.00	Technology Costs
Project To	tal: \$25,407.13	(\$25,407.13)	\$0.00	0000007-92001 - Maintenance & Operations - Switch Replace/Connectivity (IT) (COMPLETED)

Project: 0070000-90009 - Maintenance & Operations - Energy Efficiency (CLOSED)

respects our obout 7 turnice tailing and operations. Thereby (220525)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0070000-90009 - Maintenance & Operations - Energy Efficiency (CLOSED)			

Project: 0070000-91001 - Maintenance & Operations - Ext. Door Locks (COMPLETED)

· · · · · · · · · · · · · · · · · · ·		•		,	<u> </u>
Vendor		Encumbrance	Expenditure	Balance	Description
Redrock Security & Cabling, Inc.		\$59,999.00	(\$59,999.00)	\$0.00	Security Door Locks
Pı	roject Total:	\$59,999.00	(\$59,999.00)	\$0.00	0070000-91001 - Maintenance & Operations - Ext. Door Locks (COMPLETED)

Project: 0070000-92003 - Maintenance & Operations - Site Lighting (COMPLETED)

,	<u>'</u>		3 3 (,
Vendor	Encumbrance	Expenditure	Balance	Description
ACDD, Inc.	\$21,627.68	(\$18,570.30)	\$3,057.38	Lighting Contractor
Climatec LLC	\$12,971.91	(\$9,965.42)	\$3,006.49	Energy Efficiency
Greenshine New Energy	\$36,797.36	(\$36,797.36)	\$0.00	Solar Light Poles Providers
Project Total:	\$71,396.95	(\$65,333.08)	\$6,063.87	0070000-92003 - Maintenance & Operations - Site Lighting (COMPLETED)

Project: 0070000-92006 - Maintenance & Operations - HVAC EMS (COMPLETED)

rojecti corrector remiteriarite di operationis in rice en el El 13 (con il El 13)								
Vendor		Encumbrance	Expenditure	Balance	Description			
Climatec LLC		\$5,798.27	(\$4,485.21)	\$1,313.06	Energy Efficiency			
Pro	ject Total:	\$5,798.27	(\$4,485.21)	\$1,313.06	0070000-92006 - Maintenance & Operations - HVAC EMS (COMPLETED)			

Project: 0070000-93009 - Maintenance & Operations - Roof Replacement (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Affordable Inspections	\$975.00	(\$975.00)	\$0.00	Inspection Costs
National Roofing Consultants, Inc.	\$5,450.00	(\$5,450.00)	\$0.00	Roofing Consultants
Rey-Crest Construction	\$94,100.00	(\$94,100.00)	\$0.00	Roofing & Waterproofing Installer
Project T	tal: \$100,525.00	(\$100,525.00)	\$0.00	0070000-93009 - Maintenance & Operations - Roof Replacement (COMPLETED)



Project: 0070000-93015 - Maintenance & Operations - Interior/Exterior Paint (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Cali Painting Inc.	\$31,800.00	(\$31,800.00)	\$0.00	Painting Costs
Project Total:	\$31,800.00	(\$31,800.00)	\$0.00	0070000-93015 - Maintenance & Operations - Interior/Exterior Paint (COMPLETED)

Project: 0100000-90003 - Cedarcreek - Site Specific Master Plan (COMPLETED)

,	<u>'</u>		` `	,
Vendor	Encumbrance	Expenditure	Balance	Description
Rachlin Partners, Inc.	\$7,735.00	(\$7,735.00)	\$0.00	Architect Fees
Project Total:	\$7,735.00	(\$7,735.00)	\$0.00	0100000-90003 - Cedarcreek - Site Specific Master Plan (COMPLETED)

Project: 0100000-90006 - Cedarcreek - IT Wireless Access Points (COMPLETED)

,							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$20,325.35	(\$20,325.35)	\$0.00	Technology Costs			
George Kwiter	\$4,422.00	(\$4,422.00)	\$0.00	General Contractor			
Reliable Cabling Solutions Inc	\$996.00	(\$996.00)	\$0.00	Technology Installer			
Project	otal: \$25,743.35	(\$25,743.35)	\$0.00	0100000-90006 - Cedarcreek - IT Wireless Access Points (COMPLETED)			

Project: 0100000-90007 - Cedarcreek - Landscaping (Edible Schoolyard) (Spring 2021)

Vendor	Encumbrance	Expenditure	Balance	Description
Kenneth M Pate	\$13,995.00	(\$13,995.00)	\$0.00	Landscaping Costs
SGH Architects, Inc.	\$53,820.00	(\$34,155.00)	\$19,665.00	Architect Fees
Verde Design Inc	\$4,297.50	(\$4,297.50)	\$0.00	Landscape Designer
Project Total:	\$72,112.50	(\$52,447.50)	\$19,665.00	0100000-90007 - Cedarcreek - Landscaping (Edible Schoolyard) (Spring 2021)

Project: 0100000-90008 - Cedarcreek - Audio Visual (COMPLETED)

,								
Vendor		Encumbrance	Expenditure	Balance	Description			
ELB US Inc.		\$38,622.73	\$0.00	\$38,622.73	Technology Costs			
	Project Total:	\$38,622.73	\$0.00	\$38,622.73	0100000-90008 - Cedarcreek - Audio Visual (COMPLETED)			

Project: 0100000-90009 - Cedarcreek - Energy Efficiency (CLOSED)

rioject. 0100000 70007 Cedarcieck Energy Emerency (CEOSED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0100000-90009 - Cedarcreek - Energy Efficiency (CLOSED)				



Project: 0100000-91001 - Cedarcreek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Access Hardware Supply Inc	\$4,399.16	(\$4,399.16)	\$0.00	Materials and Supplies			
Kratos Public Safety & Security	\$86,090.96	(\$86,090.96)	\$0.00	Security Door Locks			
Redrock Security & Cabling, Inc.	\$156,258.99	(\$156,258.99)	\$0.00	Security Door Locks			
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer			
Project Total:	\$252,357.73	(\$252,357.73)	\$0.00	0100000-91001 - Cedarcreek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)			

Project: 0100000-91002 - Cedarcreek - New Phone System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Sigmanet, Inc	\$17,904.95	(\$17,904.95)	\$0.00	Technology Costs				
Project Total:	\$17,904.95	(\$17,904.95)	\$0.00	0100000-91002 - Cedarcreek - New Phone System (COMPLETED)				

Project: 0100000-91003 - Cedarcreek - Lobby Remodel/Single Point of Entry (Spring 2022)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$89.09	(\$89.09)	\$0.00	Printing Costs			
Division Of The State Architect	\$2,970.00	(\$2,970.00)	\$0.00	Plan Check Fees			
Nv5 West, Inc	\$10,488.00	\$0.00	\$10,488.00	Other Construction Costs			
Radfall Company	\$363,000.00	(\$113,606.63)	\$249,393.37	General Contractor			
SGH Architects, Inc.	\$205,920.00	(\$17,550.00)	\$188,370.00	Architect Fees			
Signal Multimedia	\$4,089.00	(\$4,089.00)	\$0.00	Advertising			
Project Total:	\$586,556.09	(\$138,304.72)	\$448,251.37	0100000-91003 - Cedarcreek - Lobby Remodel/Single Point of Entry (Spring 2022)			

Project: 0100000-91005 - Cedarcreek - Site Fencing (Fall 2020)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Division Of The State Architect	\$0.00	\$0.00	\$0.00	Plan Check Fees				
Signal Multimedia	\$0.00	\$0.00	\$0.00	Advertising				
Project Total:	\$0.00	\$0.00	\$0.00	0100000-91005 - Cedarcreek - Site Fencing (Fall 2020)				

Project: 0100000-91007 - Cedarcreek - Single Point of Entry Fence (in with site fencing) (CLOSED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Division Of The State Architect	\$0.00	\$0.00	\$0.00	Plan Check Fees				
Project T	otal: \$0.00	\$0.00	\$0.00	0100000-91007 - Cedarcreek - Single Point of Entry Fence (in with site fencing) (CLOSED)				

Project: 0100000-91009 - Cedarcreek - Communication System/PA (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs			
Reliable Cabling Solutions Inc	\$17,000.00	(\$16,150.00)	\$850.00	Technology Installer			
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs			
Project	Total: \$26,028.03	(\$23,660.03)	\$2,368.00	0100000-91009 - Cedarcreek - Communication System/PA (COMPLETED)			



Project: 0100000-91011 - Cedarcreek - Seismic Upgrade (Spring 2022)

Vendor	Encumbrance	Expenditure	Balance	Description
Division Of The State Architect	\$6,000.00	(\$6,000.00)	\$0.00	Plan Check Fees
HMC Architects, Inc	\$36,192.00	(\$21,228.00)	\$14,964.00	Architect Fees
Project Total:	\$42,192.00	(\$27,228.00)	\$14,964.00	0100000-91011 - Cedarcreek - Seismic Upgrade (Spring 2022)

Project: 0100000-92001 - Cedarcreek - Switch Replace/Connectivity (IT) (COMPLETED)

,					′
Vendor		Encumbrance	Expenditure	Balance	Description
Allconnected Inc		\$109,726.43	(\$109,726.43)	\$0.00	Technology Costs
Pr	oject Total:	\$109,726.43	(\$109,726.43)	\$0.00	0100000-92001 - Cedarcreek - Switch Replace/Connectivity (IT) (COMPLETED)

Project: 0100000-92003 - Cedarcreek - Site Lighting Upgrade/Addition (COMPLETED)

······································								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$343,763.58	(\$163,241.89)	\$180,521.69	Energy Efficiency				
Project Tota	l: \$343,763.58	(\$163,241.89)	\$180,521.69	0100000-92003 - Cedarcreek - Site Lighting Upgrade/Addition (COMPLETED)				

Project: 0100000-92004 - Cedarcreek - Survey Underground Utilities (COMPLETED)

,			<u> </u>	` `	,
	Vendor	Encumbrance	Expenditure	Balance	Description
PSOMA	.S	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services
	Project Total:	\$38,500.00	(\$38,500.00)	\$0.00	0100000-92004 - Cedarcreek - Survey Underground Utilities (COMPLETED)

Project: 0100000-92006 - Cedarcreek - HVAC EMS (COMPLETED)

Trojeca o 100000 72000 Cedanereck Titrite Litis (Cotti Let 12)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$80,257.4	(\$62,319.44)	\$17,937.98	8 Energy Efficiency				
Projec	t Total: \$80,257.4	(\$62,319.44)	\$17,937.98	8 0100000-92006 - Cedarcreek - HVAC EMS (COMPLETED)				

Project: 0100000-92008 - Cedarcreek - HVAC Replacement (COMPLETED)

Trojecti 0100000 71000 Cedarcicek Trivie Reptacement (Corn 11115)									
Vendor	Encumbrance	Expenditure	Balance	Description					
Climatec LLC	\$569,179.44	(\$540,720.46)	\$28,458.98	Energy Efficiency					
Project Total:	\$569,179.44	(\$540,720.46)	\$28,458.98	0100000-92008 - Cedarcreek - HVAC Replacement (COMPLETED)					

Project: 0100000-92021 - Cedarcreek - Interactive Flat Panels (COMPLETED)

Hojett. 0100000 72021 Cedarcieck Michaelive Fatt Fallets (COFFI ELTED)								
Vendor		Encumbrance	Expenditure	Balance	Description			
CDW Government, Inc.		\$604.95	(\$604.95)	\$0.00	Technology Costs			
Collaboration Solutions, Inc		\$6,104.00	(\$6,104.00)	\$0.00	Technology Costs			
ELB US Inc.		\$152,636.15	(\$152,636.15)	\$0.00	Technology Costs			
Proje	ct Total:	\$159,345.10	(\$159,345.10)	\$0.00	0100000-92021 - Cedarcreek - Interactive Flat Panels (COMPLETED)			



Project: 0100000-93002 - Cedarcreek - Activity & Turf Areas (play equipment done) (included in new building) (Spring 2021)

•	<u> </u>		" ' ' ' '	27.7.1.2.7
Vendor	Encumbrance	Expenditure	Balance	Description
Dave Bang Associates, Inc. Of California	\$459,840.34	\$0.00	\$459,840.34	Playground Equipment
Jeffrey Thomas Davis	\$1,100.00	\$0.00	\$1,100.00	Artificial Turf
SGH Architects, Inc.	\$9,880.00	(\$3,087.50)	\$6,792.50	Architect Fees
Project Total:	\$470,820.34	(\$3,087.50)	\$467,732.84	0100000-93002 - Cedarcreek - Activity & Turf Areas (play equipment done) (included in new building) (Spring 2021)

Project: 0100000-93004 - Cedarcreek - Shade Structure (Spring 2021)

Tojecti o 100000 7500 T Cedar Creek Strate (Spring 2021)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Nv5 West, Inc	\$8,875.50	\$0.00	\$8,875.50	Other Construction Costs				
Shade Structures, Inc.	\$49,807.92	\$0.00	\$49,807.92	Shade Structure Contractor				
Project Total:	\$58,683.42	\$0.00	\$58,683.42	0100000-93004 - Cedarcreek - Shade Structure (Spring 2021)				

Project: 0100000-93006 - Cedarcreek - New Science Lab/Flex (Summer 2022)

Vendor	Encumbrance	Expenditure	Balance	Description
California Geological Survey	\$1,800.00	(\$1,800.00)	\$0.00	Other Construction Costs
Division Of The State Architect	\$6,930.00	(\$6,930.00)	\$0.00	Plan Check Fees
HMC Architects, Inc	\$69,626.25	(\$38,162.83)	\$31,463.42	Architect Fees
JTS Modular Inc	\$590,000.00	(\$233,282.00)	\$356,718.00	Portable/Modular Building Designer/Builder
Knowland Construction Services	\$71,820.00	\$0.00	\$71,820.00	DSA Inspector
Leach Group Inc.	\$5,150.00	\$0.00	\$5,150.00	DSA In-plant Inspector
Nv5 West, Inc	\$58,934.50	\$0.00	\$58,934.50	Other Construction Costs
RMA Group	\$12,650.00	(\$12,650.00)	\$0.00	Geotechnical Services Consultant
SGH Architects, Inc.	\$53,820.00	\$0.00	\$53,820.00	Architect Fees
Signal Multimedia	\$1,036.40	(\$1,036.40)	\$0.00	Advertising
Project Total:	\$871,767.15	(\$293,861.23)	\$577,905.92	0100000-93006 - Cedarcreek - New Science Lab/Flex (Summer 2022)

Project: 0100000-93009 - Cedarcreek - Roof Replacement (COMPLETED)

		Sp 13.333 (3	· · · == · == /	
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs
Decker Environmental	\$6,600.00	(\$6,060.00)	\$540.00	Environmental Consulting
Eberhard	\$586,968.80	(\$498,785.15)	\$88,183.65	Roofing Installer
Golden State Labor Compliance	\$230.00	(\$230.00)	\$0.00	Contracted Services
National Roofing Consultants, Inc.	\$25,625.00	(\$14,100.00)	\$11,525.00	Roofing Consultants
Signal Multimedia	\$1,769.00	(\$1,769.00)	\$0.00	Advertising
Project Total:	\$621,273.79	(\$521,025.14)	\$100,248.65	0100000-93009 - Cedarcreek - Roof Replacement (COMPLETED)

Project: 0100000-93038 - Cedarcr	roject: 0100000-93038 - Cedarcreek - New Multipurpose Building (Spring 2021)						
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$160.85	(\$160.85)	\$0.00	Printing Costs			
California Geological Survey	\$5,400.00	(\$5,400.00)	\$0.00	Other Construction Costs			
Colombo Construction Co., Inc	\$367,413.00	\$0.00	\$367,413.00	Other Construction Costs			
County Of Los Angeles	\$1,530.00	(\$1,530.00)	\$0.00	Permits & Fees			
Department of Public Health	\$167.00	(\$167.00)	\$0.00	Plan Check Fees			
Division Of The State Architect	\$112,360.00	(\$112,360.00)	\$0.00	Plan Check Fees			
Fire Ace Inc	\$350.00	(\$350.00)	\$0.00	Fire Protection			
Knowland Construction Services	\$215,460.00	\$0.00	\$215,460.00	DSA Inspector			
Nv5 West, Inc	\$119,897.00	\$0.00	\$119,897.00	Other Construction Costs			
PSOMAS	\$1,800.00	(\$1,800.00)	\$0.00	Contracted Services			
Placeworks, Inc.	\$8,220.00	(\$8,220.00)	\$0.00	CEQA Consultant			
RMA Geoscience	\$0.00	\$0.00	\$0.00	Geotechnical			
RMA Group	\$26,785.00	(\$26,785.00)	\$0.00	Geotechnical Services Consultant			
SGH Architects, Inc.	\$480,720.00	(\$280,760.00)	\$199,960.00	Architect Fees			
Signal Multimedia	\$1,036.40	(\$1,036.40)	\$0.00	Advertising			
Project Total:	\$1,341,299.25	(\$438,569.25)	\$902,730.00	0100000-93038 - Cedarcreek - New Multipurpose Building (Spring 2021)			

Project: 0150000-90003 - Emblem - Site Specific Master Plan (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Gonzalez Goodale Architects	\$8,010.00	(\$8,010.00)	\$0.00	Architect Fees				
Project Tota	l: \$8,010.00	(\$8,010.00)	\$0.00	0150000-90003 - Emblem - Site Specific Master Plan (COMPLETED)				

Project: 0150000-91001 - Emblem - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$5.16	(\$5.16)	\$0.00	Printing Costs				
Redrock Security & Cabling, Inc.	\$60,605.00	(\$60,605.00)	\$0.00	Security Door Locks				
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising				
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer				
Project Total	\$60,826.12	(\$60,826.12)	\$0.00	0150000-91001 - Emblem - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)				

Project: 0150000-91002 - Emblem - New Phone System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Sigmanet, Inc	\$21,829.92	(\$21,829.92)	\$0.00	Technology Costs				
Project Total:	\$21,829.92	(\$21,829.92)	\$0.00	0150000-91002 - Emblem - New Phone System (COMPLETED)				

Project: 0150000-92001 - Emblem - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$180,339.20	(\$180,339.20)	\$0.00	Technology Costs			
Project T	tal: \$180,339.20	(\$180,339.20)	\$0.00	0150000-92001 - Emblem - Switch Replace/Connectivity (IT) (COMPLETED)			



Project: 0150000-92021 - Emblem - Interactive Flat Panels (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
CDW Government, Inc.	\$1,374.40	(\$1,374.40)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$10,376.80	(\$10,376.80)	\$0.00	Technology Costs			
ELB US Inc.	\$265,829.00	(\$265,829.00)	\$0.00	Technology Costs			
Project Total	\$277,580.20	(\$277,580.20)	\$0.00	0150000-92021 - Emblem - Interactive Flat Panels (COMPLETED)			

Project: 0200000-90003 - Highlands - Site Specific Master Plan (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
HMC Architects, Inc	\$7,500.00	(\$7,500.00)	\$0.00	Architect Fees				
Project Total:	\$7,500.00	(\$7,500.00)	\$0.00	0200000-90003 - Highlands - Site Specific Master Plan (COMPLETED)				

Project: 0200000-90006 - Highlands - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$18,889.94	(\$18,889.94)	\$0.00	Technology Costs			
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor			
Reliable Cabling Solutions Inc	\$609.00	(\$609.00)	\$0.00	Technology Installer			
Project '	otal: \$25,280.94	(\$25,280.94)	\$0.00	0200000-90006 - Highlands - IT Wireless Access Points (COMPLETED)			

Project: 0200000-90008 - Highlands - Audio Visual System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ELB US Inc.	\$75,835.15	(\$24,998.51)	\$50,836.64	Technology Costs				
Project To	al: \$75,835.15	(\$24,998.51)	\$50,836.64	0200000-90008 - Highlands - Audio Visual System (COMPLETED)				

Project: 0200000-90009 - Highlands - Energy Efficiency (CLOSED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0200000-90009 - Highlands - Energy Efficiency (CLOSED)				

Project: 0200000-91001 - Highlands - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Access Hardware Supply Inc	\$1,167.58	(\$1,167.58)	\$0.00	Materials and Supplies			
Dan Lyman Construction, Inc.	\$1,594.72	\$0.00	\$1,594.72	Doors, Frames & Hardware			
Integrated Security & Communications	\$13,856.66	(\$13,856.66)	\$0.00	Security Door Locks			
Redrock Security & Cabling, Inc.	\$98,930.27	(\$98,930.27)	\$0.00	Security Door Locks			
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer			
Tutela, Inc.	\$71,611.52	(\$71,611.52)	\$0.00	Security Door Locks			
Project Total:	\$192,769.37	(\$191,174.65)	\$1,594.72	0200000-91001 - Highlands - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)			



Project: 0200000-91002 - Highlands - New Phone System (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$17,872.43	(\$17,872.43)	\$0.00	Technology Costs
Project Total	\$17,872.43	(\$17,872.43)	\$0.00	0200000-91002 - Highlands - New Phone System (COMPLETED)

Project: 0200000-91005 - Highlands - Site Fencing (COMPLETED)

Vendor		Encumbrance	Expenditure	Balance	Description			
Carter Fence Company Inc.		\$32,145.00	(\$32,145.00)	\$0.00	Fencing Costs			
Pro	ject Total:	\$32,145.00	(\$32,145.00)	\$0.00	0200000-91005 - Highlands - Site Fencing (COMPLETED)			

Project: 0200000-91007 - Highlands - Single Point of Entry Fence (COMPLETED)

rojecti di docodo 7 i ingilitari da Si i i i i i i i i i i i i i i i i i i							
Vendor	Encumbrance	Expenditure	Balance	Description			
Magnum Fence And Security, Inc.	\$10,797.00	(\$10,797.00)	\$0.00	Fencing Costs			
Project Total:	\$10,797.00	(\$10,797.00)	\$0.00	0200000-91007 - Highlands - Single Point of Entry Fence (COMPLETED)			

Project: 0200000-91009 - Highlands - Communication System/PA (COMPLETED)

2, and a control of the control of t								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs				
Reliable Cabling Solutions Inc	\$17,000.00	(\$17,000.00)	\$0.00	Technology Installer				
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs				
Project To	al: \$26,028.03	(\$24,510.03)	\$1,518.00	0200000-91009 - Highlands - Communication System/PA (COMPLETED)				

Project: 0200000-92001 - Highlands - Switch Replace/Connectivity (IT) (COMPLETED)

rejecti ozooooo 72002 - riigittarias - Striteri Keptaee, edimieetitti, (17) (edi. ii 22.125)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$137,451.23	(\$137,451.23)	\$0.00	Technology Costs			
Project Tota	: \$137,451.23	(\$137,451.23)	\$0.00	0200000-92001 - Highlands - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0200000-92002 - Highlands - Site Grading & Drainage (COMPLETED)

,			<i>-</i>	,
Vendor	Encumbrance	Expenditure	Balance	Description
Carter Fence Company Inc.	\$2,950.00	(\$2,950.00)	\$0.00	Fencing Costs
PSOMAS	\$20,225.00	(\$20,225.00)	\$0.00	Contracted Services
R.C. Becker & Son, Inc.	\$108,896.25	(\$108,896.25)	\$0.00	Land Improvements
Signal Multimedia	\$947.48	(\$947.48)	\$0.00	Advertising
Project Total	: \$133,018.73	(\$133,018.73)	\$0.00	0200000-92002 - Highlands - Site Grading & Drainage (COMPLETED)

Project: 0200000-92003 - Highlands - Site Lighting (COMPLETED)

3		- 3 (- /	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$102,744.91	(\$97,607.67)	\$5,137.24	Energy Efficiency
Project Total:	\$102,744.91	(\$97,607.67)	\$5,137.24	0200000-92003 - Highlands - Site Lighting (COMPLETED)



Project: 0200000-92006 - Highlands - HVAC EMS (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$44,865.22	(\$34,966.86)	\$9,898.36	Energy Efficiency
Project Total:	\$44,865.22	(\$34,966.86)	\$9,898.36	0200000-92006 - Highlands - HVAC EMS (COMPLETED)

Project: 0200000-92008 - Highlands - HVAC Replacement (Partially COMPLETED)

Troject. 0200000 72000 Trightands Trove Replacement (Landaty Corn Elereb)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$378,875.78	(\$359,932.00)	\$18,943.78	Energy Efficiency			
Project Total:	\$378,875.78	(\$359,932.00)	\$18,943.78	0200000-92008 - Highlands - HVAC Replacement (Partially COMPLETED)			

Project: 0200000-92021 - Highlands - Interactive Flat Panels (COMPLETED)

,						
Vendor		Encumbrance	Expenditure	Balance	Description	
CDW Government, Inc.		\$574.70	(\$574.70)	\$0.00	Technology Costs	
Collaboration Solutions, Inc		\$5,798.80	(\$5,798.80)	\$0.00	Technology Costs	
ELB US Inc.		\$134,182.75	(\$134,182.75)	\$0.00	Technology Costs	
Proje	ct Total:	\$140,556.25	(\$140,556.25)	\$0.00	0200000-92021 - Highlands - Interactive Flat Panels (COMPLETED)	

Project: 0200000-93002 - Highlands - Activity & Turf Areas (Play equipment is COMPLETED)

,		,	, , ,	,
Vendor	Encumbrance	Expenditure	Balance	Description
ABC Playground Safety (JTD)	\$700.00	(\$700.00)	\$0.00	Playground Safety Testing
Dave Bang Associates, Inc. Of California	\$297,277.05	(\$263,051.94)	\$34,225.11	Playground Equipment
Jeffrey Thomas Davis	\$1,300.00	(\$1,300.00)	\$0.00	Artificial Turf
Nv5 West, Inc	\$16,968.00	(\$2,160.00)	\$14,808.00	Other Construction Costs
SGH Architects, Inc.	\$16,017.88	(\$15,428.88)	\$589.00	Architect Fees
Signs By Tomorrow	\$1,675.67	\$0.00	\$1,675.67	Signage Costs
Project Total:	\$333,938.60	(\$282,640.82)	\$51,297.78	0200000-93002 - Highlands - Activity & Turf Areas (Play equipment is COMPLETED)

Project: 0200000-93003 - Highlands - Asphalt/Concrete Pavement - Play Court (with walk track) (Summer 2022)

rroject. 0200000-33003 - Highlands - Asphaticoncrete Favernent - Flay Court (with watk track) (Summer 2022)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Mission Paving and Sealing, Inc	\$0.00	\$0.00	\$0.00	Paving & Sealing				
Project ⁻	otal: \$0.00	\$0.00	\$0.00	0200000-93003 - Highlands - Asphalt/Concrete Pavement - Play Court (with walk track) (Summer 2022)				

Project: 0200000-93006 - Highlar	roject: 0200000-93006 - Highlands - New Science Lab/Flex (Spring 2022)							
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$1,435.98	(\$1,435.98)	\$0.00	Printing Costs				
California Geological Survey	\$3,600.00	(\$3,600.00)	\$0.00	Other Construction Costs				
Division Of The State Architect	\$9,110.00	(\$9,110.00)	\$0.00	Plan Check Fees				
Fire Ace Inc	\$175.00	(\$175.00)	\$0.00	Fire Protection				
HMC Architects, Inc	\$11,805.75	(\$11,805.75)	\$0.00	Architect Fees				
JTS Modular Inc	\$0.00	\$0.00	\$0.00	Portable/Modular Building Designer/Builder				
Koury Engineering & Testing, Inc.	\$10,600.00	(\$10,600.00)	\$0.00	Testing & Surveys				
Leach Group Inc.	\$0.00	\$0.00	\$0.00	DSA In-plant Inspector				
Nv5 West, Inc	\$0.00	\$0.00	\$0.00	Other Construction Costs				
PSOMAS	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services				
Placeworks, Inc.	\$5,077.00	(\$5,077.00)	\$0.00	CEQA Consultant				
Signal Multimedia	\$1,687.60	(\$1,687.60)	\$0.00	Advertising				
The Signal	\$1,669.60	(\$1,669.60)	\$0.00	Advertising				
Project Total:	\$83,660.93	(\$83,660.93)	\$0.00	0200000-93006 - Highlands - New Science Lab/Flex (Spring 2022)				

Project: 0200000-93008 - Highlands - Asphalt Concrete Pavement - Parking Lot								
Vendor		Encumbrance	Expenditure	Balance	Description			
Mission Paving and Sealing, Inc		\$55,713.00	(\$55,713.00)	\$0.00	Paving & Sealing			
Pr	roject Total:	\$55,713.00	(\$55,713.00)	\$0.00	0200000-93008 - Highlands - Asphalt Concrete Pavement - Parking Lot			

Project: 0200000-93009 - Highlands - Roof Replacement (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs				
Danny Letner Inc.	\$495,990.00	(\$471,190.50)	\$24,799.50	Roofing				
Decker Environmental	\$6,600.00	(\$5,640.00)	\$960.00	Environmental Consulting				
Golden State Labor Compliance	\$1,245.00	(\$1,245.00)	\$0.00	Contracted Services				
National Roofing Consultants, Inc.	\$19,775.00	(\$4,670.00)	\$15,105.00	Roofing Consultants				
Signal Multimedia	\$1,642.54	(\$1,642.54)	\$0.00	Advertising				
Project Tota	: \$525,333.53	(\$484,469.03)	\$40,864.50	0200000-93009 - Highlands - Roof Replacement (COMPLETED)				

Project: 0200000-93013 - Highlands - Flooring (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$118,028.47	(\$118,028.47)	\$0.00	Flooring Costs			
Project Total:	\$118,028.47	(\$118,028.47)	\$0.00	0200000-93013 - Highlands - Flooring (COMPLETED)			

Project: 0200000-93015 - Highlands - Interior/Exterior Paint (Exterior COMPLETED)								
Vendor		Encumbrance	Expenditure	Balance	Description			
Prime Painting Contractors, Inc.		\$77,850.00	(\$73,957.50)	\$3,892.50	Painting Contractor			
	Project Total:	\$77,850.00	(\$73,957.50)	\$3,892.50	0200000-93015 - Highlands - Interior/Exterior Paint (Exterior COMPLETED)			



Project: 0200000-93036 - Highlands - Modernize Existing Permanent Building (Winter 2021)

				
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$92.64	(\$92.64)	\$0.00	Printing Costs
Division Of The State Architect	\$32,050.00	(\$32,050.00)	\$0.00	Plan Check Fees
HMC Architects, Inc	\$590,295.78	(\$289,008.95)	\$301,286.83	Architect Fees
Projec	Total: \$622,438.42	(\$321,151.59)	\$301,286.83	0200000-93036 - Highlands - Modernize Existing Permanent Building (Winter 2021)

Project: 0250000-90003 - Mountainview - Site Specific Master Plan (COMPLETED)

Troject. 0230000 30003 Frodricamitien. Site Specime Flaster Fath (Corn ELTED)								
Vendor		Encumbrance	Expenditure	Balance	Description			
Gonzalez Goodale Architects		\$6,840.00	(\$6,840.00)	\$0.00	Architect Fees			
	Project Total:	\$6,840.00	(\$6,840.00)	\$0.00	0250000-90003 - Mountainview - Site Specific Master Plan (COMPLETED)			

Project: 0250000-90006 - Mountainview - IT Wireless Access Points (COMPLETED)

,	·							
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$31,224.42	(\$31,224.42)	\$0.00	Technology Costs				
G&Y General Contractors, Inc.	\$7,142.00	(\$7,142.00)	\$0.00	General Contractor				
Reliable Cabling Solutions Inc	\$1,305.00	(\$1,305.00)	\$0.00	Technology Installer				
Project Total	l: \$39,671.42	(\$39,671.42)	\$0.00	0250000-90006 - Mountainview - IT Wireless Access Points (COMPLETED)				

Project: 0250000-90008 - Mountainview - Audio Visual System (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
ELB US Inc.	\$107,252.35	(\$24,998.84)	\$82,253.51	Technology Costs
Project Total:	\$107,252.35	(\$24,998.84)	\$82,253.51	0250000-90008 - Mountainview - Audio Visual System (COMPLETED)

Project: 0250000-90009 - Mountainview - Energy Efficiency (CLOSED)

Tojece. 0230000 70007 Tiodinaminen Energy Emelency (CE03E3)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0250000-90009 - Mountainview - Energy Efficiency (CLOSED)				

Project: 0250000-91001 - Mountainview - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$92.18	(\$92.18)	\$0.00	Printing Costs
Dan Lyman Construction, Inc.	\$556,658.72	(\$556,658.72)	\$0.00	Doors, Frames & Hardware
Golden State Labor Compliance	\$3,035.00	(\$3,035.00)	\$0.00	Contracted Services
Mariscal Painting	\$12,500.00	(\$12,500.00)	\$0.00	Painting Contractor
Signal Multimedia	\$1,105.00	(\$1,105.00)	\$0.00	Advertising
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer
Project Total:	\$578,999.52	(\$578,999.52)	\$0.00	0250000-91001 - Mountainview - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)



Project: 0250000-91002 - Mountainview - New Phone System (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$22,446.65	(\$22,446.65)	\$0.00	Technology Costs
Project Total:	\$22,446.65	(\$22,446.65)	\$0.00	0250000-91002 - Mountainview - New Phone System (COMPLETED)

Project: 0250000-91005 - Mountainview - Site Fencing (Spring 2021)

•		J ()	,	
Vendor	Encumbrance	Expenditure	Balance	Description
Magnum Fence And Security, Inc.	\$29,481.00	(\$29,481.00)	\$0.00	Fencing Costs
Project Total:	\$29,481.00	(\$29,481.00)	\$0.00	0250000-91005 - Mountainview - Site Fencing (Spring 2021)

Project: 0250000-91006 - Mountainview - Fire Alarm Replacement (Winter 2021)

•		· · · · · ·	` `	•
Vendor	Encumbrance	Expenditure	Balance	Description
DLR Group, Inc	\$93,236.00	\$0.00	\$93,236.00	Architect Fees
Division Of The State Architect	\$1,500.00	(\$1,500.00)	\$0.00	Plan Check Fees
Project Total	l: \$94,736.00	(\$1,500.00)	\$93,236.00	0250000-91006 - Mountainview - Fire Alarm Replacement (Winter 2021)

Project: 0250000-91009 - Mountainview - Communication System/PA (COMPLETED)

		•	•	
Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$26,211.08	(\$26,211.08)	\$0.00	Technology Costs
G&Y General Contractors, Inc.	\$1,610.00	(\$1,610.00)	\$0.00	General Contractor
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs
Project Tot	l: \$31,002.28	(\$31,002.28)	\$0.00	0250000-91009 - Mountainview - Communication System/PA (COMPLETED)

Project: 0250000-92001 - Mountainview - Switch Replace/Connectivity (IT) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$141,658.24	(\$141,658.24)	\$0.00	Technology Costs			
Project Total	al: \$141,658.24	(\$141,658.24)	\$0.00	0250000-92001 - Mountainview - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0250000-92003 - Mountainview - Site Lighting (COMPLETED)

,		3 - 3 (- /	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$291,646.71	(\$273,096.33)	\$18,550.38	Energy Efficiency
Project Total:	\$291,646.71	(\$273,096.33)	\$18,550.38	0250000-92003 - Mountainview - Site Lighting (COMPLETED)

Project: 0250000-92006 - Mountainview - HVAC EMS (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$128,990.02	(\$100,529.97)	\$28,460.05	Energy Efficiency				
Project To	al: \$128,990.02	(\$100,529.97)	\$28,460.05	0250000-92006 - Mountainview - HVAC EMS (COMPLETED)				



Project: 0250000-92008 - Mountainview - HVAC Replacement (COMPLETED)						
Vendor	Encumbrance	Evnenditure	Ralance			

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$410,491.32	(\$389,966.76)	\$20,524.56	Energy Efficiency
Excel Acoustics, Inc.	\$16,540.00	(\$15,713.00)	\$827.00	Ceiling/Acoustical Contractor
Project Total:	\$427,031.32	(\$405,679.76)	\$21,351.56	0250000-92008 - Mountainview - HVAC Replacement (COMPLETED)

Project: 0250000-92021 - Mountainview - Interactive Flat Panels (COMPLETED)

.,						
Vendor	Encumbrance	Expenditure	Balance	Description		
CDW Government, Inc.	\$937.67	(\$937.67)	\$0.00	Technology Costs		
Collaboration Solutions, Inc	\$9,461.20	(\$9,461.20)	\$0.00	Technology Costs		
ELB US Inc.	\$249,421.75	(\$249,421.75)	\$0.00	Technology Costs		
Project To	al: \$259,820.62	(\$259,820.62)	\$0.00	0250000-92021 - Mountainview - Interactive Flat Panels (COMPLETED)		

Project: 0250000-93002 - Mountainview - Activity & Turf Areas (Play equipment partially COMPLETED)

,							
Vendor	Encumbrance	Expenditure	Balance	Description			
Dave Bang Associates, Inc. Of California	\$363,535.84	(\$142,603.50)	\$220,932.34	Playground Equipment			
Department of General Services	\$58.79	(\$58.79)	\$0.00	DSA Fees			
Hangsafe Hooks	\$22,737.46	\$0.00	\$22,737.46	Materials and Supplies			
Jeffrey Thomas Davis	\$1,100.00	(\$1,100.00)	\$0.00	Artificial Turf			
Nv5 West, Inc	\$8,484.00	(\$801.00)	\$7,683.00	Other Construction Costs			
SGH Architects, Inc.	\$28,245.28	(\$26,323.28)	\$1,922.00	Architect Fees			
T. Figg Casework Installations	\$4,500.00	(\$4,500.00)	\$0.00	Construction Costs			
Project To	tal: \$428,661.37	(\$175,386.57)	\$253,274.80	0250000-93002 - Mountainview - Activity & Turf Areas (Play equipment partially COMPLETED)			

Project: 0250000-93003 - Mountainview - Asphalt Concrete Pavement - Play Courts

,							
Vendor	Encumbrance	Expenditure	Balance	Description			
Mission Paving and Sealing, Inc	\$22,172.00	(\$22,172.00)	\$0.00	Paving & Sealing			
Project 7	otal: \$22,172.00	(\$22,172.00)	\$0.00	0250000-93003 - Mountainview - Asphalt Concrete Pavement - Play Courts			

Project: 0250000-93004 - Mountainview - Shade Structure

Trojecti 0230000 73001 Frodritaminer Shade Structure								
Vendor	Encumbrance	Expenditure	Balance	Description				
SGH Architects, Inc.	\$45,760.00	\$0.00	\$45,760.00	Architect Fees				
Project Total:	\$45,760.00	\$0.00	\$45,760.00	0250000-93004 - Mountainview - Shade Structure				



Project: 0250000-93006 - Mountainview - New Science Lab/Flex (Summer 2023)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Gonzalez Goodale Architects	\$1,518.75	(\$1,518.75)	\$0.00	Architect Fees			
Koury Engineering & Testing, Inc.	\$10,600.00	(\$10,600.00)	\$0.00	Testing & Surveys			
PSOMAS	\$42,000.00	(\$42,000.00)	\$0.00	Contracted Services			
Placeworks, Inc.	\$5,077.00	(\$5,077.00)	\$0.00	CEQA Consultant			
Project Total:	\$59,195.75	(\$59,195.75)	\$0.00	0250000-93006 - Mountainview - New Science Lab/Flex (Summer 2023)			

Project: 0250000-93008 - Mountainview - Asphalt Concrete Pavement - Parking Lot (Summer 2023)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Mission Paving and Sealing, Inc	\$24,996.00	(\$24,996.00)	\$0.00	Paving & Sealing				
Project 7	tal: \$24,996.00	(\$24,996.00)	\$0.00	0250000-93008 - Mountainview - Asphalt Concrete Pavement - Parking Lot (Summer 2023)				

Project: 0250000-93009 - Mountainview - Roof Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$22.94	(\$22.94)	\$0.00	Printing Costs			
Affordable Inspections	\$8,550.00	(\$8,550.00)	\$0.00	Inspection Costs			
Golden State Labor Compliance	\$6,121.50	(\$6,121.50)	\$0.00	Contracted Services			
National Roofing Consultants, Inc.	\$26,825.00	(\$26,825.00)	\$0.00	Roofing Consultants			
Pacific Mechanical Service, Inc.	\$8,000.00	(\$8,000.00)	\$0.00	HVAC			
Pacific Single Ply Inc.	\$995,623.00	(\$995,623.00)	\$0.00	Roofing Contractor			
Plumbing Authority	\$822.00	(\$822.00)	\$0.00	Plumbing Costs			
Signal Multimedia	\$2,785.40	(\$2,785.40)	\$0.00	Advertising			
Project Total	\$1,048,749.84	(\$1,048,749.84)	\$0.00	0250000-93009 - Mountainview - Roof Replacement (COMPLETED)			

Project: 0250000-93013 - Mountainview - Flooring (COMPLETED)								
Vendor	E	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.		\$205,541.79	(\$205,541.79)	\$0.00	Flooring Costs			
Reliable Cabling Solutions Inc		(\$3,373.00)	(\$7,150.65)	(\$10,523.65)	Technology Installer			
Reliable Floor Covering, Inc.		\$149,900.00	(\$132,050.00)	\$17,850.00	Flooring Costs			
Projec	Total:	\$352,068.79	(\$344,742.44)	\$7,326.35	0250000-93013 - Mountainview - Flooring (COMPLETED)			

Project: 0250000-93015 - Mountainview - Interior/Exterior Paint (Exterior COMPLETED)							
Vendor		Encumbrance	Expenditure	Balance	Description		
C&M Painters, Inc		\$91,550.00	(\$91,550.00)	\$0.00	Painting Contractor		
Prime Painting Contractors, Inc.		\$24,950.00	\$0.00	\$24,950.00	Painting Contractor		
Pro	ject Total:	\$116,500.00	(\$91,550.00)	\$24,950.00	0250000-93015 - Mountainview - Interior/Exterior Paint (Exterior COMPLETED)		



Project: 0250000-93031 - Mountainview - Replace Exterior Door Locks & Hardware (COMPLETED)

Vendor	Encumbranc	Expenditure	Balance	Description
Dan Lyman Construction, Inc.	\$102,500.0	0 (\$102,500.00)	\$0.00	Doors, Frames & Hardware
Project	otal: \$102,500.0	0 (\$102,500.00)	\$0.00	0250000-93031 - Mountainview - Replace Exterior Door Locks & Hardware (COMPLETED)

Project: 0300000-90003 - Rio Vista - Site Specific Master Plan (COMPLETED)

,	<u> </u>		<u> </u>	,
Vendor	Encumbrance	Expenditure	Balance	Description
Rachlin Partners, Inc.	\$6,247.50	(\$6,247.50)	\$0.00	Architect Fees
Project Total:	\$6,247.50	(\$6,247.50)	\$0.00	0300000-90003 - Rio Vista - Site Specific Master Plan (COMPLETED)

Project: 0300000-90006 - Rio Vista - IT Wireless Access Points (COMPLETED)

,				,
Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$19,131.79	(\$19,131.79)	\$0.00	Technology Costs
G&Y General Contractors, Inc.	\$4,422.00	(\$4,422.00)	\$0.00	General Contractor
Project '	otal: \$23,553.79	(\$23,553.79)	\$0.00	0300000-90006 - Rio Vista - IT Wireless Access Points (COMPLETED)

Project: 0300000-90008 - Rio Vista - Audio Visual System (COMPLETED)

,		,	,	
Vendor	Encumbrance	Expenditure	Balance	Description
ELB US Inc.	\$75,835.37	(\$24,998.73)	\$50,836.64	Technology Costs
Project Tota	l: \$75,835.37	(\$24,998.73)	\$50,836.64	0300000-90008 - Rio Vista - Audio Visual System (COMPLETED)

Project: 0300000-90009 - Rio Vista - Energy Efficiency (CLOSED)

			•	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency
Project Total:	\$0.00	\$0.00	\$0.00	0300000-90009 - Rio Vista - Energy Efficiency (CLOSED)

Project: 0300000-91001 - Rio Vista - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

110 Journ 2000 200 2 1110 110 110 201 2 July 2001 2001 2001 2001 (2001 11 22 12 12 12 1							
Vendor	Encumbrance	Expenditure	Balance	Description			
Access Hardware Supply Inc	\$4,750.12	(\$4,750.12)	\$0.00	Materials and Supplies			
Dan Lyman Construction, Inc.	\$710.28	\$0.00	\$710.28	Doors, Frames & Hardware			
Redrock Security & Cabling, Inc.	\$233,372.34	(\$232,140.22)	\$1,232.12	Security Door Locks			
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer			
Project Total:	\$244,441.36	(\$242,498.96)	\$1,942.40	0300000-91001 - Rio Vista - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)			

Project: 0300000-91002 - Rio Vista - New Phone System (COMPLETED)

.,		,	- /	
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$24,294.82	(\$24,294.82)	\$0.00	Technology Costs
Project 1	otal: \$24,294.82	(\$24,294.82)	\$0.00	0300000-91002 - Rio Vista - New Phone System (COMPLETED)

Project: 0300000-91005 - Rio Vista - Site Fencing (Partially COMPLETED) Vendor Encumbrance Expenditure Balance Description ARC Document Solutions, Llc \$20.00 (\$20.00) \$0.00 Printing Costs California Fencing, Inc \$72,633.00 (\$72,633.00) \$0.00 Fence Costs Signal Multimedia \$1,678.60 (\$1,678.60) \$0.00 Advertising Project Total: \$74,331.60 (\$74,331.60) \$0.00 0300000-91005 - Rio Vista - Site Fencing (Partially COMPLETED)

Project: 0300000-91006 - Rio Vista - Fire Alarm Replacement (Spring 2021)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$77.81	(\$77.81)	\$0.00	Printing Costs				
Division Of The State Architect	\$1,632.13	(\$1,632.13)	\$0.00	Plan Check Fees				
HMC Architects, Inc	\$90,070.24	(\$54,128.75)	\$35,941.49	Architect Fees				
Knowland Construction Services	\$28,500.00	\$0.00	\$28,500.00	DSA Inspector				
Nv5 West, Inc	\$2,035.00	\$0.00	\$2,035.00	Other Construction Costs				
Signal Multimedia	\$2,069.20	(\$2,069.20)	\$0.00	Advertising				
Project Tota	: \$124,384.38	(\$57,907.89)	\$66,476.49	0300000-91006 - Rio Vista - Fire Alarm Replacement (Spring 2021)				

Project: 0300000-91009 - Rio Vista - Communication System/PA (COMPLETED)								
Vendor		Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc		\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs			
Reliable Cabling Solutions Inc		\$17,000.00	(\$16,150.00)	\$850.00	Technology Installer			
Time and Alarm Systems		\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs			
Proje	ct Total:	\$26,028.03	(\$23,660.03)	\$2,368.00	0300000-91009 - Rio Vista - Communication System/PA (COMPLETED)			

Project: 0300000-91011 - Rio Vista - Seismic Upgrade (Spring 2022)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Division Of The State Architect	\$5,000.00	(\$5,000.00)	\$0.00	Plan Check Fees				
HMC Architects, Inc	\$34,788.00	(\$28,631.75)	\$6,156.25	Architect Fees				
Project Total:	\$39,788.00	(\$33,631.75)	\$6,156.25	0300000-91011 - Rio Vista - Seismic Upgrade (Spring 2022)				

Project: 0300000-92001 - Rio Vista - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Allconnected Inc	\$126,299.79	(\$126,299.79)	\$0.00	Technology Costs				
Project	otal: \$126,299.79	(\$126,299.79)	\$0.00	0300000-92001 - Rio Vista - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0300000-92003 - Rio Vista - Site Lighting (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$279,331.06	(\$262,464.77)	\$16,866.29	Energy Efficiency				
Project Total:	\$279,331.06	(\$262,464.77)	\$16,866.29	0300000-92003 - Rio Vista - Site Lighting (COMPLETED)				



Project: 0300000-92006 - Rio Vista - HVAC EMS (COMPLETED) Vendor Encumbrance Expenditure Balance Description Climatec LLC \$62,824.52 (\$49,144.95) \$13,679.57 Energy Efficiency Project Total: \$62,824.52 (\$49,144.95) \$13,679.57 0300000-92006 - Rio Vista - HVAC EMS (COMPLETED)

Project: 0300000-92008 - Rio Vista - HVAC - Replacement (COMPLETED)									
Vendor		Encumbrance	Expenditure	Balance	Description				
Climatec LLC		\$692,226.71	(\$657,615.37)	\$34,611.34	Energy Efficiency				
Excel Acoustics, Inc.		\$16,540.00	(\$15,713.00)	\$827.00	Ceiling/Acoustical Contractor				
Pacific Mechanical Service, Inc.		\$24,600.00	(\$24,600.00)	\$0.00	HVAC				
Sigler Wholesale Distributors		\$45,726.06	(\$45,726.06)	\$0.00	HVAC Supplies				
Proje	ect Total:	\$779,092.77	(\$743,654.43)	\$35,438.34	0300000-92008 - Rio Vista - HVAC - Replacement (COMPLETED)				

Project: 0300000-92009 - Rio Vista - HVAC Replacement (COMPLETED)									
Vendor	Encumbrance	Expenditure	Balance	Description					
Pacific Mechanical Service, Inc.	\$0.00	\$0.00	\$0.00	HVAC					
Project	otal: \$0.00	\$0.00	\$0.00	0300000-92009 - Rio Vista - HVAC Replacement (COMPLETED)					

Project: 0300000-92021 - Rio Vista - Interactive Flat Panels (COMPLETED)								
Vendor	Encum	orance	Expenditure	Balance	Description			
CDW Government, Inc.	9	756.19	(\$756.19)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$7	630.00	(\$7,630.00)	\$0.00	Technology Costs			
ELB US Inc.	\$181	881.00	(\$181,881.00)	\$0.00	Technology Costs			
Projec	Total: \$190,	267.19	(\$190,267.19)	\$0.00	0300000-92021 - Rio Vista - Interactive Flat Panels (COMPLETED)			

Project: 0300000-93002 - Rio Vista - Activity & Turf Areas (play equipment) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ABC Playground Safety (JTD)	\$900.00	(\$900.00)	\$0.00	Playground Safety Testing			
Dave Bang Associates, Inc. Of California	\$247,603.54	(\$222,115.62)	\$25,487.92	Playground Equipment			
Hangsafe Hooks	\$18,406.51	\$0.00	\$18,406.51	Materials and Supplies			
Jeffrey Thomas Davis	\$900.00	(\$900.00)	\$0.00	Artificial Turf			
Nv5 West, Inc	\$16,968.00	(\$2,930.00)	\$14,038.00	Other Construction Costs			
SGH Architects, Inc.	\$15,010.23	(\$14,421.23)	\$589.00	Architect Fees			
Signs By Tomorrow	\$1,675.15	\$0.00	\$1,675.15	Signage Costs			
T. Figg Casework Installations	\$4,500.00	(\$4,500.00)	\$0.00	Construction Costs			
Project Total:	\$305,963.43	(\$245,766.85)	\$60,196.58	0300000-93002 - Rio Vista - Activity & Turf Areas (play equipment) (COMPLETED)			

Project: 0300000-93003 - Rio Vista - Asphalt/Concrete Pavement - Play Court (with walk track) (Spring 2021)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Koury Engineering & Testing, Inc.	\$4,200.00	\$0.00	\$4,200.00	Testing & Surveys				
Mission Paving and Sealing, Inc	\$20,655.00	(\$20,655.00)	\$0.00	Paving & Sealing				
PSOMAS	\$26,000.00	\$0.00	\$26,000.00	Contracted Services				
Project Total:	\$50,855.00	(\$20,655.00)	\$30,200.00	0300000-93003 - Rio Vista - Asphalt/Concrete Pavement - Play Court (with walk track) (Spring 2021)				

Project: 0300000-93006 - Rio Vista - New Science Lab/Flex								
Vendor	Encumbrance	Expenditure	Balance	Description				
PSOMAS	\$42,000.00	(\$42,000.00)	\$0.00	Contracted Services				
Project Total:	\$42,000.00	(\$42,000.00)	\$0.00	0300000-93006 - Rio Vista - New Science Lab/Flex				

Project: 0300000-93008 - Rio Vista - Asphalt Concrete Pavement Parking Lot (Summer 2022)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Mission Paving and Sealing, Inc	\$13,770.00	(\$13,770.00)	\$0.00	Paving & Sealing				
Project	otal: \$13,770.00	(\$13,770.00)	\$0.00	0300000-93008 - Rio Vista - Asphalt Concrete Pavement Parking Lot (Summer 2022)				

Project: 0300000-93013 - Rio Vista - Flooring (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Floor Connection, Inc.	\$310,865.43	(\$293,551.04)	\$17,314.39	Flooring Costs				
Project T	tal: \$310,865.43	(\$293,551.04)	\$17,314.39	0300000-93013 - Rio Vista - Flooring (COMPLETED)				

Project: 0300000-93015 - Rio Vista - Interior/Exterior Paint (COMPLETED)									
Vendor	Encumbrance	Expenditure	Balance	Description					
Cali Painting Inc.	\$234,676.00	(\$228,341.55)	\$6,334.45	Painting Costs					
Project Tota	\$234,676.00	(\$228,341.55)	\$6,334.45	0300000-93015 - Rio Vista - Interior/Exterior Paint (COMPLETED)					

Project: 0350000-90003 - Rosedell - Site Specific Master Plan (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
HMC Architects, Inc	\$7,500.00	(\$7,500.00)	\$0.00	Architect Fees				
Project Total:	\$7,500.00	(\$7,500.00)	\$0.00	0350000-90003 - Rosedell - Site Specific Master Plan (COMPLETED)				

Project: 0350000-90006 - Rosedell - IT Wireless Access Points (COMPLETED)								
Vendor Encumbrance Expenditure Balance Description								
Convergeone, Inc		\$19,857.35	(\$19,857.35)	\$0.00	Technology Costs			
G&Y General Contractors, Inc.		\$5,782.00	(\$5,782.00)	\$0.00	General Contractor			
	Project Total:	\$25,639.35	(\$25,639.35)	\$0.00	0350000-90006 - Rosedell - IT Wireless Access Points (COMPLETED)			



Project Total:

\$82,817.47



Project: 0350000-90008 - Rosedell - Audio Visual System (COMPLETED) Vendor Encumbrance Expenditure Balance Description ELB US Inc. \$82,817.47 (\$24,998.88) \$57,818.59 Technology Costs

(\$24,998.88)

Pro	Project: 0350000-90009 - Rosedell - Energy Efficiency (CLOSED)								
	Vendor	Encumbrance	Expenditure	Balance	Description				
Clim	atec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
	Project Total:	\$0.00	\$0.00	\$0.00	0350000-90009 - Rosedell - Energy Efficiency (CLOSED)				

\$57,818.59 0350000-90008 - Rosedell - Audio Visual System (COMPLETED)

Project: 0350000-91001 - Rosedell - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Access Hardware Supply Inc	\$3,326.47	(\$3,326.47)	\$0.00	Materials and Supplies			
Redrock Security & Cabling, Inc.	\$206,005.81	(\$115,377.61)	\$90,628.20	Security Door Locks			
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer			
Project To	tal: \$214,940.90	(\$124,312.70)	\$90,628.20	0350000-91001 - Rosedell - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)			

Project: 0350000-91002 - Rosedell - New Phone System (COMPLETED)									
Vendor	Encumbrance	Expenditure	Balance	Description					
Sigmanet, Inc	\$20,081.40	(\$20,081.40)	\$0.00	Technology Costs					
Project Total:	\$20,081.40	(\$20,081.40)	\$0.00	0350000-91002 - Rosedell - New Phone System (COMPLETED)					

Project: 0350000-91005 - Rosedell - Site Fencing								
Vendor		Encumbrance	Expenditure	Balance	Description			
Dan Lyman Construction, Inc.		\$46,626.00	\$0.00	\$46,626.00	Doors, Frames & Hardware			
	Project Total:	\$46,626.00	\$0.00	\$46,626.00	0350000-91005 - Rosedell - Site Fencing			

Project: 0350000-91006 - Rosedell - Fire Alarm Replacement (Spring 2021)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$27.81	(\$27.81)	\$0.00	Printing Costs			
Division Of The State Architect	\$1,758.56	(\$1,758.56)	\$0.00	Plan Check Fees			
HMC Architects, Inc	\$91,444.08	(\$54,954.38)	\$36,489.70	Architect Fees			
Knowland Construction Services	\$28,500.00	\$0.00	\$28,500.00	DSA Inspector			
Nv5 West, Inc	\$2,035.00	\$0.00	\$2,035.00	Other Construction Costs			
Signal Multimedia	\$2,065.50	(\$2,065.50)	\$0.00	Advertising			
Project Total:	\$125,830.95	(\$58,806.25)	\$67,024.70	0350000-91006 - Rosedell - Fire Alarm Replacement (Spring 2021)			



Project: 0350000-91009 - Rosedell - Communication System/PA (COMPLETED)							
Vendor Encumbrance Expenditure Balance Description							
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs			
Reliable Cabling Solutions Inc	\$17,000.00	(\$17,000.00)	\$0.00	Technology Installer			
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs			
Project Total:	\$26,028.03	(\$24,510.03)	\$1,518.00	0350000-91009 - Rosedell - Communication System/PA (COMPLETED)			

Project: 0350000-91011 - Rosedell - Seismic Upgrade (Summer 2024)									
Vendor		Encumbrance	Expenditure	Balance	Description				
Division Of The State Architect		\$5,000.00	(\$5,000.00)	\$0.00	Plan Check Fees				
HMC Architects, Inc		\$36,192.00	(\$20,880.00)	\$15,312.00	Architect Fees				
Pro	oject Total:	\$41,192.00	(\$25,880.00)	\$15,312.00	0350000-91011 - Rosedell - Seismic Upgrade (Summer 2024)				

Project: 0350000-92001 - Rosedell - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Allconnected Inc	\$135,424.86	(\$135,424.86)	\$0.00	Technology Costs				
Project Total:	\$135,424.86	(\$135,424.86)	\$0.00	0350000-92001 - Rosedell - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0350000-92002 - Rosedell - Site Grading & Drainage (with Classroom Building Addition) (Summer 2023)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Radfall Company	\$59,933.33	\$0.00	\$59,933.33	General Contractor				
Project Total:	\$59,933.33	\$0.00	\$59,933.33	0350000-92002 - Rosedell - Site Grading & Drainage (with Classroom Building Addition) (Summer 2023)				

Project: 0350000-92003 - Rosedell - Site Lighting (COMPLETED)									
Vendor	Encumbrance	Expenditure	Balance		Description				
Climatec LLC	\$224,559.39	(\$210,431.68)	\$14,127.71	Energy Efficiency					
Project Total:	\$224,559.39	(\$210,431.68)	\$14,127.71	0350000-92003 - Rosedell - Site Lighting (COMPLETED)					

Project: 0350000-92006 - Rosedell - HVAC EMS (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$71,882.01	(\$56,241.92)	\$15,640.09	Energy Efficiency				
Project Total:	\$71,882.01	(\$56,241.92)	\$15,640.09	0350000-92006 - Rosedell - HVAC EMS (COMPLETED)				

Project: 0350000-92008 - Rosedell - HVAC - Replacement (COMPLETED)								
Vendor		Encumbrance	Expenditure	Balance	Description			
Climatec LLC		\$368,015.08	(\$349,614.32)	\$18,400.76	Energy Efficiency			
1	Project Total:	\$368,015.08	(\$349,614.32)	\$18,400.76	0350000-92008 - Rosedell - HVAC - Replacement (COMPLETED)			



Project: 0350000-92021 - Ro	sedell - Interactiv	e Flat Panels (COMPLETED	
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$967.92	(\$967.92)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$9,766.40	(\$9,766.40)	\$0.00	Technology Costs
ELB US Inc.	\$239,485.53	(\$239,485.53)	\$0.00	Technology Costs
Project	otal: \$250,219.85	(\$250,219.85)	\$0.00	0350000-92021 - Rosedell - Interactive Flat Panels (COMPLETED)

Project: 0350000-93002 - Rosedell - Activity & Turf Areas (Play Equipment COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Dave Bang Associates, Inc. Of California	\$396,518.95	(\$337,796.84)	\$58,722.11	Playground Equipment			
Jeffrey Thomas Davis	\$1,500.00	(\$1,500.00)	\$0.00	Artificial Turf			
Nv5 West, Inc	\$23,825.00	(\$1,611.00)	\$22,214.00	Other Construction Costs			
SGH Architects, Inc.	\$29,492.54	(\$28,035.54)	\$1,457.00	Architect Fees			
Signs By Tomorrow	\$351.77	\$0.00	\$351.77	Signage Costs			
T. Figg Casework Installations	\$12,580.00	(\$11,951.00)	\$629.00	Construction Costs			
Project Total:	\$464,268.26	(\$380,894.38)	\$83,373.88	0350000-93002 - Rosedell - Activity & Turf Areas (Play Equipment COMPLETED)			

Project: 0350000-93005 - Rosedell - Track & Playground Addition/Improvement (Summer 2021)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Verde Design Inc	\$32,385.60	(\$27,846.61)	\$4,538.99	Landscape Designer				
Project T	tal: \$32,385.60	(\$27,846.61)	\$4,538.99	0350000-93005 - Rosedell - Track & Playground Addition/Improvement (Summer 2021)				

Project: 0350000-93006 - Rosedell - New Science Lab/Flex (with Classroom Building Addition) (Summer 2023)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$91.37	(\$91.37)	\$0.00	Printing Costs				
HMC Architects, Inc	\$303.75	(\$303.75)	\$0.00	Architect Fees				
PSOMAS	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services				
Project '	otal: \$38,895.12	(\$38,895.12)	\$0.00	0350000-93006 - Rosedell - New Science Lab/Flex (with Classroom Building Addition) (Summer 2023)				

Project: 0350000-93015 - Rosedell - Interior/Exterior Paint (Partially COMPLETED) (Summer 2024)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Cali Painting Inc.	\$47,200.00	(\$47,200.00)	\$0.00	Painting Costs			
Prime Painting Contractors, Inc.	\$14,890.00	(\$14,890.00)	\$0.00	Painting Contractor			
Project Tota	: \$62,090.00	(\$62,090.00)	\$0.00	0350000-93015 - Rosedell - Interior/Exterior Paint (Partially COMPLETED) (Summer 2024)			

Project: 0350000-93035 - Rosedell - Classroom Building Addition (Summer 2023)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$319.90	(\$319.90)	\$0.00	Printing Costs				
California Geological Survey	\$3,600.00	(\$3,600.00)	\$0.00	Other Construction Costs				
Division Of The State Architect	\$39,250.00	(\$39,250.00)	\$0.00	Plan Check Fees				
HMC Architects, Inc	\$644,998.00	(\$326,204.88)	\$318,793.12	Architect Fees				
Koury Engineering & Testing, Inc.	\$15,200.00	(\$15,200.00)	\$0.00	Testing & Surveys				
Project Total	l: \$703,367.90	(\$384,574.78)	\$318,793.12	0350000-93035 - Rosedell - Classroom Building Addition (Summer 2023)				

Project: 0400000-90003 - Santa Clarita - Site Specific Master Plan (COMPLETED)							
Vendor		Encumbrance	Expenditure	Balance	Description		
Gonzalez Goodale Architects		\$6,180.00	(\$6,180.00)	\$0.00	Architect Fees		
Pr	oject Total:	\$6,180.00	(\$6,180.00)	\$0.00	0400000-90003 - Santa Clarita - Site Specific Master Plan (COMPLETED)		

Project: 0400000-90005 - Santa Clarita - Window Tint/Blinds (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Blinds & Shutters Of All Kinds, Inc.	\$779.07	(\$779.07)	\$0.00	Blinds and Shutters				
Project Total:	\$779.07	(\$779.07)	\$0.00	0400000-90005 - Santa Clarita - Window Tint/Blinds (COMPLETED)				

Project: 0400000-90006 - Santa Clarita - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$24,936.25	(\$24,936.25)	\$0.00	Technology Costs			
G&Y General Contractors, Inc.	\$6,262.00	(\$6,262.00)	\$0.00	General Contractor			
Reliable Cabling Solutions Inc	\$783.00	(\$783.00)	\$0.00	Technology Installer			
Project Total:	\$31,981.25	(\$31,981.25)	\$0.00	0400000-90006 - Santa Clarita - IT Wireless Access Points (COMPLETED)			

Project: 0400000-90008 - Santa Clarita - Audio Visual								
Vendor	Encumbrance	Expenditure	Balance	Description				
ELB US Inc.	\$56,072.60	\$0.00	\$56,072.60	Technology Costs				
Project To	al: \$56,072.60	\$0.00	\$56,072.60	0400000-90008 - Santa Clarita - Audio Visual				

Project: 0400000-90009 - Santa Clarita - Energy Efficiency (CLOSED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0400000-90009 - Santa Clarita - Energy Efficiency (CLOSED)				



Project: 0400000-91001 - Santa Clarita - Sec. Sys. Upgrade - Ext Door Locks (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$5.16	(\$5.16)	\$0.00	Printing Costs				
Redrock Security & Cabling, Inc.	\$322,368.01	(\$322,368.01)	\$0.00	Security Door Locks				
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer				
Project Total:	\$327,981.79	(\$327,981.79)	\$0.00	0400000-91001 - Santa Clarita - Sec. Sys. Upgrade - Ext Door Locks (COMPLETED)				

Project: 0400000-91002 - Santa Clarita - New Phone System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Sigmanet, Inc	\$19,990.98	(\$19,990.98)	\$0.00	Technology Costs				
Project Total	\$19,990.98	(\$19,990.98)	\$0.00	0400000-91002 - Santa Clarita - New Phone System (COMPLETED)				

Project: 0400000-91006 - Santa Clarita - Fire Alarm Replacement (Winter 2020)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$201.85	(\$201.85)	\$0.00	Printing Costs			
Division Of The State Architect	\$2,859.24	(\$2,859.24)	\$0.00	Plan Check Fees			
Gonzalez Goodale Architects	\$41,670.72	(\$27,466.61)	\$14,204.11	Architect Fees			
JAM Fire Protection, Inc.	\$487,300.00	(\$102,814.99)	\$384,485.01	Fire & Safety			
Nv5 West, Inc	\$7,700.00	\$0.00	\$7,700.00	Other Construction Costs			
Signal Multimedia	\$2,491.00	(\$2,491.00)	\$0.00	Advertising			
Project Total:	\$542,222.81	(\$135,833.69)	\$406,389.12	0400000-91006 - Santa Clarita - Fire Alarm Replacement (Winter 2020)			

Project: 0400000-91007 - Santa Clarita - Single Point of Entry Fence						
Vendor	Encumbrance	Expenditure	Balance	Description		
Dan Lyman Construction, Inc.	\$40,260.00	\$0.00	\$40,260.00	Doors, Frames & Hardware		
Magnum Fence And Security, Inc.	\$53,000.00	(\$53,000.00)	\$0.00	Fencing Costs		
Newhall-Valencia Lock & Key	\$989.00	(\$989.00)	\$0.00	Security Costs		
Project Total:	\$94,249.00	(\$53,989.00)	\$40,260.00	0400000-91007 - Santa Clarita - Single Point of Entry Fence		

Project: 0400000-91009 - Santa Clarita - Communication System/PA (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs			
Reliable Cabling Solutions Inc	\$17,000.00	(\$17,000.00)	\$0.00	Technology Installer			
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs			
Project ⁻	otal: \$26,028.03	(\$24,510.03)	\$1,518.00	0400000-91009 - Santa Clarita - Communication System/PA (COMPLETED)			



Project: 0400000-91011 - Santa)			
Vendor	Encumbrance	Expenditure	Balance	Description
Division Of The State Architect	\$5,000.00	(\$5,000.00)	\$0.00	Plan Check Fees
HMC Architects, Inc	\$36,192.00	(\$21,924.00)	\$14,268.00	Architect Fees
Project Total	\$41,192.00	(\$26,924.00)	\$14,268.00	0400000-91011 - Santa Clarita - Seismic Upgrade (Summer 2024)

Project: 0400000-92001 - Santa Clarita - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$108,816.84	(\$108,816.84)	\$0.00	Technology Costs			
Project Tota	\$108,816.84	(\$108,816.84)	\$0.00	0400000-92001 - Santa Clarita - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0400000-92003 - Santa Clarita - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ACDD, Inc.	\$12,217.23	(\$11,606.37)	\$610.86	Lighting Contractor			
Climatec LLC	\$280,529.13	(\$250,855.23)	\$29,673.90	Energy Efficiency			
Greenshine New Energy	\$22,998.30	(\$22,998.30)	\$0.00	Solar Light Poles Providers			
Project Total:	\$315,744.66	(\$285,459.90)	\$30,284.76	0400000-92003 - Santa Clarita - Site Lighting (COMPLETED)			

Project: 0400000-92006 - Santa Clarita - HVAC EMS (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$81,156.79	(\$63,361.00)	\$17,795.79	Energy Efficiency				
Project Total:	\$81,156.79	(\$63,361.00)	\$17,795.79	0400000-92006 - Santa Clarita - HVAC EMS (COMPLETED)				

Project: 0400000-92008 - Santa Clarita - HVAC Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$837,695.38	(\$795,810.61)	\$41,884.77	Energy Efficiency			
Project Tot	al: \$837,695.38	(\$795,810.61)	\$41,884.77	0400000-92008 - Santa Clarita - HVAC Replacement (COMPLETED)			

Project: 0400000-92021 - Santa Clarita - Interactive Flat Panels (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
CDW Government, Inc.	\$695.6	(\$695.69)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$7,019.6	(\$7,019.60)	\$0.00	Technology Costs			
ELB US Inc.	\$185,531.7	(\$185,531.75)	\$0.00	Technology Costs			
Project	Total: \$193,247.04	(\$193,247.04)	\$0.00	0400000-92021 - Santa Clarita - Interactive Flat Panels (COMPLETED)			



Project: 0400000-93002 - Santa Clarita - Activity & Turf Areas (Play Equipment Completed) (Summer 2024)						
Vendor	Encumbrance	Expenditure	Balance	Description		
ABC Playground Safety (JTD)	\$900.00	(\$900.00)	\$0.00	Playground Safety Testing		
Dave Bang Associates, Inc. Of California	\$401,840.45	(\$364,744.71)	\$37,095.74	Playground Equipment		
Department of General Services	\$2,378.03	(\$2,378.03)	\$0.00	DSA Fees		
Jeffrey Thomas Davis	\$900.00	(\$900.00)	\$0.00	Artificial Turf		
Knowland Construction Services	\$262.65	(\$262.65)	\$0.00	DSA Inspector		
Nv5 West, Inc	\$6,687.00	(\$2,153.00)	\$4,534.00	Other Construction Costs		
SGH Architects, Inc.	\$14,161.00	(\$13,665.00)	\$496.00	Architect Fees		
Project Total:	\$427,129.13	(\$385,003.39)	\$42,125.74	0400000-93002 - Santa Clarita - Activity & Turf Areas (Play Equipment Completed) (Summer 2024)		

Project: 0400000-93003 - Santa Clarita - Asphalt/Concrete Pavement - Play Courts (Summer 2024)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Dave Bang Associates, Inc. Of California	\$0.00	\$0.00	\$0.00	Playground Equipment			
Gonzalez Goodale Architects	\$93,600.00	\$0.00	\$93,600.00	Architect Fees			
Project Total:	\$93,600.00	\$0.00	\$93,600.00	0400000-93003 - Santa Clarita - Asphalt/Concrete Pavement - Play Courts (Summer 2024)			

Project: 0400000-93006 - Santa Clarita - New Science Lab/Flex (Summer 2024)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Gonzalez Goodale Architects	\$2,025.00	(\$2,025.00)	\$0.00	Architect Fees			
Koury Engineering & Testing, Inc.	\$7,733.34	(\$7,733.34)	\$0.00	Testing & Surveys			
PSOMAS	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services			
Placeworks, Inc.	\$3,048.50	(\$3,048.50)	\$0.00	CEQA Consultant			
Verde Design Inc	\$0.00	\$0.00	\$0.00	Landscape Designer			
Project Total:	\$51,306.84	(\$51,306.84)	\$0.00	0400000-93006 - Santa Clarita - New Science Lab/Flex (Summer 2024)			

Project: 0400000-93008 - Santa Clarita - Asphalt Concrete Pavement - Parking Lot (Summer 2024)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Department of General Services	\$8,311.11	(\$8,311.11)	\$0.00	DSA Fees		
Golden State Labor Compliance	\$7,030.00	(\$7,030.00)	\$0.00	Contracted Services		
Knowland Construction Services	\$7,522.50	(\$7,522.50)	\$0.00	DSA Inspector		
Nv5 West, Inc	\$1,959.00	(\$1,959.00)	\$0.00	Other Construction Costs		
PSOMAS	\$18,744.00	(\$18,744.00)	\$0.00	Contracted Services		
R.C. Becker & Son, Inc.	\$321,816.54	(\$321,816.54)	\$0.00	Land Improvements		
Project Total:	\$365,383.15	(\$365,383.15)	\$0.00	0400000-93008 - Santa Clarita - Asphalt Concrete Pavement - Parking Lot (Summer 2024)		



Project: 0400000-93009 - Santa Clarita - Roof Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs			
Decker Environmental	\$6,600.00	(\$6,600.00)	\$0.00	Environmental Consulting			
Eberhard	\$749,600.50	(\$637,909.80)	\$111,690.70	Roofing Installer			
Golden State Labor Compliance	\$570.00	(\$570.00)	\$0.00	Contracted Services			
National Roofing Consultants, Inc.	\$25,625.00	(\$15,260.00)	\$10,365.00	Roofing Consultants			
Signal Multimedia	\$1,646.87	(\$1,646.87)	\$0.00	Advertising			
Project Total:	\$784,123.36	(\$662,067.66)	\$122,055.70	0400000-93009 - Santa Clarita - Roof Replacement (COMPLETED)			

Project: 0400000-93013 - Santa Clarita - Flooring							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$156,101.7	(\$156,101.73)	\$0.00	Flooring Costs			
Project	otal: \$156,101.7	(\$156,101.73)	\$0.00	0400000-93013 - Santa Clarita - Flooring			

Project: 0400000-93015 - Santa Clarita - Interior/Exterior Paint (Summer 2024)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Cali Painting Inc.	\$23,800.00	(\$23,800.00)	\$0.00	Painting Costs			
Mariscal Painting	\$4,200.00	(\$4,200.00)	\$0.00	Painting Contractor			
Prime Painting Contractors, Inc.	\$13,800.00	(\$13,800.00)	\$0.00	Painting Contractor			
Project Total:	\$41,800.00	(\$41,800.00)	\$0.00	0400000-93015 - Santa Clarita - Interior/Exterior Paint (Summer 2024)			

Project: 0450000-90003 - Charles Helmers - Site Specific Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
DLR Group, Inc	\$5,288.50	(\$5,288.50)	\$0.00	Architect Fees			
Project Total	\$5,288.50	(\$5,288.50)	\$0.00	0450000-90003 - Charles Helmers - Site Specific Master Plan (COMPLETED)			

Project: 0450000-90005 - Charles Helmers - Window Tint/Blinds (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Blinds & Shutters Of All Kinds, Inc.	\$3,971.57	(\$3,971.57)	\$0.00	Blinds and Shutters			
Xlint Tint of Anaheim, Inc.	\$1,092.36	(\$1,092.36)	\$0.00	Window Tint Installer			
Project Total:	\$5,063.93	(\$5,063.93)	\$0.00	0450000-90005 - Charles Helmers - Window Tint/Blinds (COMPLETED)			

Project: 0450000-90006 - Charles Helmers - IT Wireless Access Points (COMPLETED)								
Vendor Encumbrance Expenditure Balance Description								
Convergeone, Inc		\$23,243.29	(\$23,243.29)	\$0.00	Technology Costs			
Reliable Cabling Solutions Inc		\$1,068.00	(\$1,068.00)	\$0.00	Technology Installer			
P	Project Total:	\$24,311.29	(\$24,311.29)	\$0.00	0450000-90006 - Charles Helmers - IT Wireless Access Points (COMPLETED)			



Project: 0450000-90008 - Charles Helmers - Audio Visual System (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
ELB US Inc.	\$55,446.00	(\$29,039.19)	\$26,406.81	Technology Costs
Project Total:	\$55,446.00	(\$29,039.19)	\$26,406.81	0450000-90008 - Charles Helmers - Audio Visual System (COMPLETED)

Project: 0450000-90009 - Charles Helmers - Energy Efficiency (CLOSED)

rejections second process climates treatments. Entered to (420022)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0450000-90009 - Charles Helmers - Energy Efficiency (CLOSED)				

Project: 0450000-91001 - Charles Helmers - Sec Sys Upgrade - Ext Door Locks (COMPLETED)

•		, , ,		
Vendor	Encumbrance	Expenditure	Balance	Description
Redrock Security & Cabling, Inc.	\$269,057.32	(\$269,057.32)	\$0.00	Security Door Locks
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer
Project Total:	\$274,665.94	(\$274,665.94)	\$0.00	0450000-91001 - Charles Helmers - Sec Sys Upgrade - Ext Door Locks (COMPLETED)

Project: 0450000-91002 - Charles Helmers - New Phone System (COMPLETED)

•		· · · · · · · · · · · · · · · · · · ·	``	,
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$21,449.52	(\$21,449.52)	\$0.00	Technology Costs
Project Total:	\$21,449.52	(\$21,449.52)	\$0.00	0450000-91002 - Charles Helmers - New Phone System (COMPLETED)

Project: 0450000-91006 - Charles Helmers - Fire Alarm Replacement (COMPLETED)

•			<u> </u>	,	, , , , , , , , , , , , , , , , , , ,
	Vendor	Encumbrance	Expenditure	Balance	Description
S.U.S.D.		\$866,382.44	(\$866,382.44)	\$0.00	District Support Costs
	Project Total:	\$866,382.44	(\$866,382.44)	\$0.00	0450000-91006 - Charles Helmers - Fire Alarm Replacement (COMPLETED)

Project: 0450000-91007 - Charles Helmers - Single Point of Entry - Fence (Fall 2020)

110jeet: 0130000 71007 Charte	Toject o 150000 71007 Chartes Fictiness Single Form of Entry Fence (Latt 2020)					
Vendor	Encumbrance	Expenditure	Balance	Description		
California Fencing, Inc	\$131,545.00	\$0.00	\$131,545.00	Fence Costs		
Division Of The State Architect	\$3,300.00	(\$3,300.00)	\$0.00	Plan Check Fees		
Nv5 West, Inc	\$7,331.00	\$0.00	\$7,331.00	Other Construction Costs		
Signal Multimedia	\$2,102.20	(\$2,102.20)	\$0.00	Advertising		
Project Total:	\$144,278.20	(\$5,402.20)	\$138,876.00	0450000-91007 - Charles Helmers - Single Point of Entry - Fence (Fall 2020)		

Project: 0450000-91009 - Charles Helmers - Communication System/PA (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$9,116.28	(\$9,116.28)	\$0.00	Technology Costs
G&Y General Contractors, Inc.	\$15,415.00	(\$15,415.00)	\$0.00	General Contractor
Project Tota	: \$24,531.28	(\$24,531.28)	\$0.00	0450000-91009 - Charles Helmers - Communication System/PA (COMPLETED)



Project: 0450000-92001 - Charles Helmers - Switch Replace/Connectivity (IT) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Allconnected Inc	\$148,614.58	(\$148,614.58)	\$0.00	Technology Costs
Project Total:	\$148,614.58	(\$148,614.58)	\$0.00	0450000-92001 - Charles Helmers - Switch Replace/Connectivity (IT) (COMPLETED)

Project: 0450000-92002 - Charles Helmers - Site Grading & Drainage (Summer 2021))

Tojeck o 130000 72002 Charles Tickiners Sike Graning & Brainage (Sammer 2021))								
Vendor	Encumbrance	Expenditure	Balance	Description				
R.C. Becker & Son, Inc.	\$57,805.54	(\$57,805.54)	\$0.00	Land Improvements				
Project Total	l: \$57,805.54	(\$57,805.54)	\$0.00	0450000-92002 - Charles Helmers - Site Grading & Drainage (Summer 2021))				

Project: 0450000-92003 - Charles Helmers - Site Lighting (COMPLETED)

rejecti o 150000 72005 Chartes Fleathers Site Lighting (Cor ii LL1-L5)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$132,677.21	(\$123,906.71)	\$8,770.50	Energy Efficiency				
Project To	tal: \$132,677.21	(\$123,906.71)	\$8,770.50	0450000-92003 - Charles Helmers - Site Lighting (COMPLETED)				

Project: 0450000-92006 - Charles Helmers - HVAC EMS (COMPLETED)

, con a record second contract to the contr								
Vendor		Encumbrance	Expenditure	Balance	Description			
Climatec LLC		\$83,024.96	(\$78,873.70)	\$4,151.26	Energy Efficiency			
	Project Total:	\$83,024.96	(\$78,873.70)	\$4,151.26	5 0450000-92006 - Charles Helmers - HVAC EMS (COMPLETED)			

Project: 0450000-92008 - Charles Helmers - HVAC Replacement (COMPLETED)

Trojecti o 13 0000 72 000 Citatici Si Trovice Reptacement (COTTI EL 125)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$53,144.31	(\$50,487.09)	\$2,657.22	Energy Efficiency				
S.U.S.D.	\$1,509,183.77	(\$1,509,183.77)	\$0.00	District Support Costs				
Project Total	\$1,562,328.08	(\$1,559,670.86)	\$2,657.22	0450000-92008 - Charles Helmers - HVAC Replacement (COMPLETED)				

Project: 0450000-92021 - Charles Helmers - Interactive Flat Panels (COMPLETED)

Vendor		Encumbrance	Expenditure	Balance	Description		
CDW Government, Inc.		\$907.43	(\$907.43)	\$0.00	Technology Costs		
Collaboration Solutions, Inc		\$9,156.00	(\$9,156.00)	\$0.00	Technology Costs		
ELB US Inc.		\$229,678.00	(\$229,678.00)	\$0.00	Technology Costs		
Proje	ect Total:	\$239,741.43	(\$239,741.43)	\$0.00	0450000-92021 - Charles Helmers - Interactive Flat Panels (COMPLETED)		

Project: 0450000-93002 - Charles Helmers - Activity & Turf Areas (play equipment) (Summer 2021)

,		,	(1)	
Vendor	Encumbrance	Expenditure	Balance	Description
Dave Bang Associates, Inc. Of California	\$0.00	\$0.00	\$0.00	Playground Equipment
Great Western Installations, Inc	\$139,734.58	\$0.00	\$139,734.58	Playground Equipment Installer
SGH Architects, Inc.	\$9,880.00	(\$4,631.25)	\$5,248.75	Architect Fees
Project Total:	\$149,614.58	(\$4,631.25)	\$144,983.33	0450000-93002 - Charles Helmers - Activity & Turf Areas (play equipment) (Summer 2021)

Project: 0450000-93003 - Charles Helmers - Asphalt/Concrete Pavement - Play Courts (Summer 2021)

Vendor		Encumbrance	Expenditure	Balance	Description
Mission Paving and Sealing, Inc		\$13,665.00	(\$13,665.00)	\$0.00	Paving & Sealing
	Project Total:	\$13,665.00	(\$13,665.00)	\$0.00	0450000-93003 - Charles Helmers - Asphalt/Concrete Pavement - Play Courts (Summer 2021)

Proiect: 0450000-93004 - Charles Helmers - Shade Structure (Summer 2021)

)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Division Of The State Architect	\$1,055.00	(\$1,055.00)	\$0.00	Plan Check Fees			
Koury Engineering & Testing, Inc.	\$6,850.00	(\$6,850.00)	\$0.00	Testing & Surveys			
Nv5 West, Inc	\$9,689.00	\$0.00	\$9,689.00	Other Construction Costs			
Shade Structures, Inc.	\$45,987.32	\$0.00	\$45,987.32	Shade Structure Contractor			
Project Total:	\$63,581.32	(\$7,905.00)	\$55,676.32	0450000-93004 - Charles Helmers - Shade Structure (Summer 2021)			

Project: 0450000-93006 - Charles Helmers - New Science Lab/Flex (with new building) (Summer 2021)

				<u> </u>	
Ve	endor	Encumbrance	Expenditure	Balance	Description
PSOMAS		\$39,000.00	(\$39,000.00)	\$0.00	Contracted Services
	Project Total:	\$39,000.00	(\$39,000.00)	\$0.00	0450000-93006 - Charles Helmers - New Science Lab/Flex (with new building) (Summer 2021)

Project: 0450000-93008 - Charles Helmers - Asphalt Concrete Pavement - Parking Lot (with new building) (Summer 2021)

•			•		
Vendor		Encumbrance	Expenditure	Balance	Description
Mission Paving and Sealing, Inc		\$9,110.00	(\$9,110.00)	\$0.00	Paving & Sealing
Proje	ect Total:	\$9,110.00	(\$9,110.00)	\$0.00	0450000-93008 - Charles Helmers - Asphalt Concrete Pavement - Parking Lot (with new building) (Summer 2021)

Project: 0450000-93009 - Charles Helmers - Roof Replacement (COMPLETED)

rojeca o isococo ssocos Charles Healineis (cor il EE/ES)								
Vendor		Encumbrance	Expenditure	Balance	Description			
S.U.S.D.		\$1,433,253.69	(\$1,433,253.69)	\$0.00	District Support Costs			
Pro	oject Total:	\$1,433,253.69	(\$1,433,253.69)	\$0.00	0450000-93009 - Charles Helmers - Roof Replacement (COMPLETED)			

Project: 0450000-95015 - Charles Helmers - Flooring (?)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$28,217.40	(\$28,217.40)	\$0.00	Flooring Costs			
Reliable Floor Covering, Inc.	\$27,282.00	(\$27,282.00)	\$0.00	Flooring Costs			
Project	Γotal: \$55,499.40	(\$55,499.40)	\$0.00	0450000-93013 - Charles Helmers - Flooring (?)			



Project: 0450000-93035 - Charles Helmers - Classroom Building Addition (Summer 2021)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$245.28	(\$245.28)	\$0.00	Printing Costs			
California Fencing, Inc	\$3,600.00	(\$3,600.00)	\$0.00	Fence Costs			
Division Of The State Architect	\$72,750.00	(\$72,750.00)	\$0.00	Plan Check Fees			
Fire Ace Inc	\$370.00	(\$370.00)	\$0.00	Fire Protection			
Koury Engineering & Testing, Inc.	\$15,900.00	(\$15,900.00)	\$0.00	Testing & Surveys			
PSOMAS	\$7,800.00	(\$5,800.00)	\$2,000.00	Contracted Services			
Placeworks, Inc.	\$7,321.00	(\$7,321.00)	\$0.00	CEQA Consultant			
SGH Architects, Inc.	\$412,503.52	(\$148,739.25)	\$263,764.27	Architect Fees			
Project Total:	\$520,489.80	(\$254,725.53)	\$265,764.27	0450000-93035 - Charles Helmers - Classroom Building Addition (Summer 2021)			

Project: 0500000-90003 - Skyblue Mesa - Site Specific Master Plan (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Rachlin Partners, Inc.	\$5,652.50	(\$5,652.50)	\$0.00	Architect Fees				
Project Total:	\$5,652.50	(\$5,652.50)	\$0.00	0500000-90003 - Skyblue Mesa - Site Specific Master Plan (COMPLETED)				

Project: 0500000-91001 - Skyblue Mesa - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Access Hardware Supply Inc	\$3,312.34	(\$3,312.34)	\$0.00	Materials and Supplies			
Kratos Public Safety & Security	\$136,047.75	(\$136,047.75)	\$0.00	Security Door Locks			
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer			
Project To	al: \$139,360.09	(\$139,360.09)	\$0.00	0500000-91001 - Skyblue Mesa - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)			

Project: 0500000-91002 - Skyblue Mesa - New Phone System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Sigmanet, Inc	\$17,595.75	(\$17,595.75)	\$0.00	Technology Costs				
Project Total:	\$17,595.75	(\$17,595.75)	\$0.00	0500000-91002 - Skyblue Mesa - New Phone System (COMPLETED)				

Project: 0500000-91009 - Skyblue Mesa - Communication System/PA (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Pacificom	\$1,989.38	(\$1,989.38)	\$0.00	Technology Costs				
Project Total:	\$1,989.38	(\$1,989.38)	\$0.00	0500000-91009 - Skyblue Mesa - Communication System/PA (COMPLETED)				

Project: 0500000-92001 - Skyblue Mesa - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Allconnected Inc	\$123,769.57	(\$123,769.57)	\$0.00	Technology Costs				
Project	otal: \$123,769.57	(\$123,769.57)	\$0.00	0500000-92001 - Skyblue Mesa - Switch Replace/Connectivity (IT) (COMPLETED)				



Project: 0500000-92021 -	Skyblu	e Mesa - Intei	ractive Flat Par	nels (COMPLE	TED)

		 	· · · · · · · · · · · · · · · · · · ·	
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$756.19	(\$756.19)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$7,630.00	(\$7,630.00)	\$0.00	Technology Costs
ELB US Inc.	\$163,985.00	(\$163,985.00)	\$0.00	Technology Costs
Project 1	otal: \$172,371.19	(\$172,371.19)	\$0.00	0500000-92021 - Skyblue Mesa - Interactive Flat Panels (COMPLETED)

Project: 0500000-93006 - Skyblue Mesa - New Science Lab/Flex (in new building) (CFD) (Spring 2021)

	····jean er									
Vendor		Encumbrance	Expenditure	Balance	Description					
PSOMAS		\$35,500.00	(\$35,500.00)	\$0.00	Contracted Services					
	Project Total:	\$35,500.00	(\$35,500.00)	\$0.00	0500000-93006 - Skyblue Mesa - New Science Lab/Flex (in new building) (CFD) (Spring 2021)					

Project: 0500000-93013 - Skyblue Mesa - Flooring (CFD) (Partially COMPLETED)

(a) 2) (a) 2) (b) (a) 2) (b) (a) (b) (b) (b) (c) (c) (c) (c) (c) (c) (c) (c) (c) (c									
Vendor	Encumbrance	Expenditure	Balance	Description					
Floor Connection, Inc.	\$32,872.45	(\$32,872.45)	\$0.00	Flooring Costs					
Project Tot	al: \$32,872.45	(\$32,872.45)	\$0.00	0500000-93013 - Skyblue Mesa - Flooring (CFD) (Partially COMPLETED)					

Project: 0500000-93015 - Skyblue Mesa - Interior/Exterior Paint (CFD) (Spring 2023)

•			•	, , , ,	3 ,
Vendor		Encumbrance	Expenditure	Balance	Description
Prime Painting Contractors, Inc.		\$53,000.00	(\$53,000.00)	\$0.00	Painting Contractor
	Project Total:	\$53,000.00	(\$53,000.00)	\$0.00	0500000-93015 - Skyblue Mesa - Interior/Exterior Paint (CFD) (Spring 2023)

Project: 0550000-90003 - James Foster - Site Specific Master Plan (COMPLETED)

- ,			(- /
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$178.20	(\$178.20)	\$0.00	Printing Costs
Gonzalez Goodale Architects	\$6,180.00	(\$6,180.00)	\$0.00	Architect Fees
Project Total	: \$6,358.20	(\$6,358.20)	\$0.00	0550000-90003 - James Foster - Site Specific Master Plan (COMPLETED)

Project: 0550000-90006 - James Foster - IT Wireless Access Points (COMPLETED)

•				•	·
Vendor		Encumbrance	Expenditure	Balance	Description
Convergeone, Inc		\$22,517.73	(\$22,517.73)	\$0.00	Technology Costs
G&Y General Contractors, Inc.		\$5,782.00	(\$5,782.00)	\$0.00	General Contractor
Reliable Cabling Solutions Inc		\$261.00	(\$261.00)	\$0.00	Technology Installer
Pro	ject Total:	\$28,560.73	(\$28,560.73)	\$0.00	0550000-90006 - James Foster - IT Wireless Access Points (COMPLETED)

Project: 0550000-90008 - James Foster - Audio Visual System (COMPLETED)

,			`	<i>'</i>
Vendor	Encumbrance	Expenditure	Balance	Description
ELB US Inc.	\$0.00	\$0.00	\$0.00	Technology Costs
Project Total:	\$0.00	\$0.00	\$0.00	0550000-90008 - James Foster - Audio Visual System (COMPLETED)



Project: 0550000-91001 - James Foster - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Access Hardware Supply Inc	\$1,167.58	(\$1,167.58)	\$0.00	Materials and Supplies				
Kratos Public Safety & Security	\$152,311.23	(\$152,311.23)	\$0.00	Security Door Locks				
Redrock Security & Cabling, Inc.	\$72,772.91	(\$72,772.91)	\$0.00	Security Door Locks				
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer				
Project Total	l: \$231,860.34	(\$231,860.34)	\$0.00	0550000-91001 - James Foster - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)				

Project: 0550000-91002 - James Foster - New Phone System (COMPLETED)									
Vendor	Encumbrance	Expenditure	Balance	Description					
Sigmanet, Inc	\$17,612.01	(\$17,612.01)	\$0.00	Technology Costs					
Project Tota	: \$17,612.01	(\$17,612.01)	\$0.00	0550000-91002 - James Foster - New Phone System (COMPLETED)					

Project: 0550000-91003 - James Foster - Lobby Remodel/Single Point of Entry (COMPLETED)								
Vendor	Enc	umbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc		\$1,308.67	(\$1,308.67)	\$0.00	Printing Costs			
Blinds & Shutters Of All Kinds, Inc.		\$1,817.77	(\$1,817.77)	\$0.00	Blinds and Shutters			
CDW Government, Inc.		\$1,786.87	(\$1,786.87)	\$0.00	Technology Costs			
Department of General Services		\$8,117.29	(\$8,117.29)	\$0.00	DSA Fees			
Division Of The State Architect		\$4,100.00	(\$4,100.00)	\$0.00	Plan Check Fees			
Gonzalez Goodale Architects		\$18,358.00	(\$18,358.00)	\$0.00	Architect Fees			
Home Depot Credit Services		\$146.73	(\$146.73)	\$0.00	Materials and Supplies			
Office Depot		\$2,170.08	(\$2,170.08)	\$0.00	Materials and Supplies			
Plumbing Authority		\$2,871.00	(\$2,871.00)	\$0.00	Plumbing Costs			
Pyrotection Specialists, Inc.		\$1,250.00	(\$1,250.00)	\$0.00	Fire Protection			
Redrock Security & Cabling, Inc.		\$1,916.72	(\$1,916.72)	\$0.00	Security Door Locks			
Signal Multimedia		\$1,137.40	(\$1,137.40)	\$0.00	Advertising			
Spec Compliance Service		\$3,575.00	(\$3,575.00)	\$0.00	DSA Inspector			
T. Figg Casework Installations	:	\$26,770.00	(\$26,770.00)	\$0.00	Construction Costs			
The Nazerian Group	\$.	564,328.70	(\$564,328.70)	\$0.00	Construction Costs			
Projec	t Total: \$6	39,654.23	(\$639,654.23)	\$0.00	0550000-91003 - James Foster - Lobby Remodel/Single Point of Entry (COMPLETED)			

Project: 0550000-91009 - James Foster - Communication System/PA (CFD) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$27,522.66	(\$27,522.66)	\$0.00	Technology Costs				
Redrock Security & Cabling, Inc.	\$250.00	(\$250.00)	\$0.00	Security Door Locks				
Project Total	al: \$27,772.66	(\$27,772.66)	\$0.00	0550000-91009 - James Foster - Communication System/PA (CFD) (COMPLETED)				



Project: 0550000-92001 - James Foster - Switch Replace/Connectivity (IT) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Allconnected Inc	\$127,834.20	(\$127,834.20)	\$0.00	Technology Costs
Project Total:	\$127,834.20	(\$127,834.20)	\$0.00	0550000-92001 - James Foster - Switch Replace/Connectivity (IT) (COMPLETED)

Project: 0550000-92021 - James Foster - Interactive Flat Panels (COMPLETED)

	,							
Vendor		Encumbrance	Expenditure	Balance	Description			
CDW Government, Inc.		\$725.94	(\$725.94)	\$0.00	Technology Costs			
Collaboration Solutions, Inc		\$7,324.80	(\$7,324.80)	\$0.00	Technology Costs			
ELB US Inc.		\$186,782.00	(\$186,782.00)	\$0.00	Technology Costs			
Pro	ject Total:	\$194,832.74	(\$194,832.74)	\$0.00	0550000-92021 - James Foster - Interactive Flat Panels (COMPLETED)			

Project: 0550000-93002 - James Foster - Activity & Turf Areas (with new building) (CFD) (Summer 2025)

,								
Vendor	Encumbrance	Expenditure	Balance	Description				
ABC Playground Safety (JTD)	\$700.00	(\$700.00)	\$0.00	Playground Safety Testing				
Dave Bang Associates, Inc. Of California	\$47,314.08	(\$47,314.08)	\$0.00	Playground Equipment				
Project Total:	\$48,014.08	(\$48,014.08)	\$0.00	0550000-93002 - James Foster - Activity & Turf Areas (with new building) (CFD) (Summer 2025)				

Project: 0550000-93009 - James Foster - Roof Replacement (CFD) (COMPLETED)

.,							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$0.00	\$0.00	\$0.00	Printing Costs			
Decker Environmental	\$0.00	\$0.00	\$0.00	Environmental Consulting			
Eberhard	\$0.00	\$0.00	\$0.00	Roofing Installer			
National Roofing Consultants, Inc.	\$0.00	\$0.00	\$0.00	Roofing Consultants			
Signal Multimedia	\$0.00	\$0.00	\$0.00	Advertising			
Project Total:	\$0.00	\$0.00	\$0.00	0550000-93009 - James Foster - Roof Replacement (CFD) (COMPLETED)			

Project: 0550000-93013 - James Foster - Flooring (CFD) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Floor Connection, Inc.	\$0.00	\$0.00	\$0.00	Flooring Costs
Universal Metro, Inc	\$0.00	\$0.00	\$0.00	Flooring Installer
Project Total:	\$0.00	\$0.00	\$0.00	0550000-93013 - James Foster - Flooring (CFD) (COMPLETED)

Project: 0550000-93015 - James Foster - Interior/Exterior Paint (Interior COMPLETED)

-,	specifical control of the second control of the second control of							
Vendor	Encumbrance	Expenditure	Balance	Description				
Mariscal Painting	\$88,100.00	(\$88,100.00)	\$0.00	Painting Contractor				
Prime Painting Contractors, Inc.	\$0.00	\$0.00	\$0.00	Painting Contractor				
Project To	al: \$88,100.00	(\$88,100.00)	\$0.00	0550000-93015 - James Foster - Interior/Exterior Paint (Interior COMPLETED)				

Project: 0550000-93033 - James Foster - Vinyl Wall Fabric replacement

Vendor	Encumbrance	Expenditure	Balance	Description
Excel Acoustics, Inc.	\$0.00	\$0.00	\$0.00	Ceiling/Acoustical Contractor
Project Total:	\$0.00	\$0.00	\$0.00	0550000-93033 - James Foster - Vinyl Wall Fabric replacement

Project: 0600000-90009 - Bouquet Canyon (Temporary Housing) - Energy Efficiency (CLOSED)

Toject. Goodood 20002 Bouquet earlyon (Temporary Floading) Energy Emercine (CEOSED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0600000-90009 - Bouquet Canyon (Temporary Housing) - Energy Efficiency (CLOSED)				

Project: 0600000-92003 - Bouquet Canyon (Temporary Housing) - Site Lighting (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$36,013.81	(\$34,213.12)	\$1,800.69	Energy Efficiency			
Project Tot	al: \$36,013.81	(\$34,213.12)	\$1,800.69	0600000-92003 - Bouquet Canyon (Temporary Housing) - Site Lighting (COMPLETED)			

Project: 0600000-92006 - Bouquet Canyon (Temporary Housing) - HVAC EMS (COMPLETED)

•	<u>'</u> ' ' '	' '	3/	,
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$25,715.35	(\$24,429.59)	\$1,285.76	Energy Efficiency
Project Tot	al: \$25,715.35	(\$24,429.59)	\$1,285.76	0600000-92006 - Bouquet Canyon (Temporary Housing) - HVAC EMS (COMPLETED)

Project: 0600000-92008 - Bouquet Canyon (Temporary Housing) - HVAC Replacement (COMPLETED)

-,								
Vendor		Encumbrance	Expenditure	Balance	Description			
Climatec LLC		\$321,930.17	(\$305,833.67)	\$16,096.50	Energy Efficiency			
F	Project Total:	\$321,930.17	(\$305,833.67)	\$16,096.50	0600000-92008 - Bouquet Canyon (Temporary Housing) - HVAC Replacement (COMPLETED)			

Project: 0600000-93009 - Bouquet Canyon - Energy Efficiency

,	<u>'</u>	3,	<u> </u>	
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$60.31	(\$60.31)	\$0.00	Printing Costs
Decker Environmental	\$13,200.00	(\$7,980.00)	\$5,220.00	Environmental Consulting
National Roofing Consultants, Inc.	\$16,050.00	\$0.00	\$16,050.00	Roofing Consultants
Signal Multimedia	\$2,080.60	(\$2,080.60)	\$0.00	Advertising
Project To	tal: \$31,390.91	(\$10,120.91)	\$21,270.00	0600000-93009 - Bouquet Canyon - Energy Efficiency

Project: 0650000-90003 - Plum Canyon - Site Specific Master Plan (COMPLETED)

Vendor		Encumbrance	Expenditure	Balance	Description			
HMC Architects, Inc		\$7,500.00	(\$7,500.00)	\$0.00	Architect Fees			
Proje	ct Total:	\$7,500.00	(\$7,500.00)	\$0.00	0650000-90003 - Plum Canyon - Site Specific Master Plan (COMPLETED)			





Project: 0650000-90006 - Plum Canyon - IT Wireless Access Points (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$16,955.12	(\$16,955.12)	\$0.00	Technology Costs
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor
Project Total:	\$22,737.12	(\$22,737.12)	\$0.00	0650000-90006 - Plum Canyon - IT Wireless Access Points (COMPLETED)

Project: 0650000-90008 - Plum Canyon - Audio Visual System (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
ELB US Inc.	\$72,345.50	(\$24,998.84)	\$47,346.66	Technology Costs			
Projec	t Total: \$72,345.50	(\$24,998.84)	\$47,346.66	0650000-90008 - Plum Canyon - Audio Visual System (COMPLETED)			

Project: 0650000-90009 - Plum Canyon - Energy Efficiency (CLOSED)

-,	, , ,	,,, (/	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency
Project Total:	\$0.00	\$0.00	\$0.00	0650000-90009 - Plum Canyon - Energy Efficiency (CLOSED)

Project: 0650000-91001 - Plum Canyon - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

,		-) - 1 - P 3 · - 1 - 1 -		(======================================
Vendor	Encumbrance	Expenditure	Balance	Description
Redrock Security & Cabling, Inc.	\$305,852.89	(\$300,900.76)	\$4,952.13	Security Door Locks
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer
Project Tot	al: \$311,461.51	(\$306,509.38)	\$4,952.13	0650000-91001 - Plum Canyon - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

Project: 0650000-91002 - Plum Canyon - New Phone System (COMPLETED)

Trojeca dosocio 51002 Train carryon Treff Filipine System (corn LETES)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$18,852.30	(\$18,852.30)	\$0.00	Technology Costs			
Project	Total: \$18,852.30	(\$18,852.30)	\$0.00	0650000-91002 - Plum Canyon - New Phone System (COMPLETED)			

Project: 0650000-91004 - Plum Canyon - Parking Lot Control Gates (COMPLETED)

Project. 0630000-31004 - Ptum Canyon - Parking Lot Control Gates (COMPLETED)								
Vendor	E	Encumbrance	Expenditure	Balance	Description			
Carter Fence Company Inc.		\$8,450.00	(\$8,450.00)	\$0.00	Fencing Costs			
Proje	t Total:	\$8,450.00	(\$8,450.00)	\$0.00	0650000-91004 - Plum Canyon - Parking Lot Control Gates (COMPLETED)			



roject: 0650000-91005 - Plum Canyon - Site Fencing (Fall 2020)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$13.69	(\$13.69)	\$0.00	Printing Costs			
Cali Painting Inc.	\$48,400.00	\$0.00	\$48,400.00	Painting Costs			
Division Of The State Architect	\$1,437.50	(\$1,437.50)	\$0.00	Plan Check Fees			
Golden State Labor Compliance	\$190.00	(\$190.00)	\$0.00	Contracted Services			
HMC Architects, Inc	\$34,086.00	(\$26,883.61)	\$7,202.39	Architect Fees			
Nv5 West, Inc	\$8,623.00	(\$1,284.00)	\$7,339.00	Other Construction Costs			
Signal Multimedia	\$1,959.40	(\$1,959.40)	\$0.00	Advertising			
Woodcliff Corporation	\$277,200.00	\$0.00	\$277,200.00	General Contractor			
Project Total:	\$371,909.59	(\$31,768.20)	\$340,141.39	0650000-91005 - Plum Canyon - Site Fencing (Fall 2020)			

Project: 0650000-91006 - Plum Canyon - Fire Alarm Replacement (Spring 2021)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$77.81	(\$77.81)	\$0.00	Printing Costs				
Division Of The State Architect	\$754.56	(\$754.56)	\$0.00	Plan Check Fees				
HMC Architects, Inc	\$39,236.08	(\$23,579.38)	\$15,656.70	Architect Fees				
Knowland Construction Services	\$28,500.00	\$0.00	\$28,500.00	DSA Inspector				
Nv5 West, Inc	\$2,035.00	\$0.00	\$2,035.00	Other Construction Costs				
Signal Multimedia	\$2,071.00	(\$2,071.00)	\$0.00	Advertising				
Project Total	\$72,674.45	(\$26,482.75)	\$46,191.70	0650000-91006 - Plum Canyon - Fire Alarm Replacement (Spring 2021)				

Project: 0650000-91009 - Plum Canyon - Communication System/PA (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$5,846.8	3 (\$4,328.83)	\$1,518.00	Technology Costs				
Reliable Cabling Solutions Inc	\$17,000.0	0 (\$17,000.00)	\$0.00	Technology Installer				
Time and Alarm Systems	\$3,181.2	0 (\$3,181.20)	\$0.00	Technology Costs				
Project	Total: \$26,028.0	3 (\$24,510.03)	\$1,518.00	0650000-91009 - Plum Canyon - Communication System/PA (COMPLETED)				

Project: 0650000-92001 - Plum Canyon - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Allconnected Inc	\$128,118.97	(\$128,118.97)	\$0.00	Technology Costs				
Project To	al: \$128,118.97	(\$128,118.97)	\$0.00	0650000-92001 - Plum Canyon - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0650000-92003 - Plum Canyon - Site Lighting (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$195,073.76	(\$185,320.07)	\$9,753.69	Energy Efficiency				
Project	Total: \$195,073.76	(\$185,320.07)	\$9,753.69	0650000-92003 - Plum Canyon - Site Lighting (COMPLETED)				

Project: 0650000-92006 - Plum Canyon - HVAC EMS (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$183,392.10	(\$143,117.59)	\$40,274.51	1 Energy Efficiency
Project Total:	\$183,392.10	(\$143,117.59)	\$40,274.51	1 0650000-92006 - Plum Canyon - HVAC EMS (COMPLETED)

Project: 0650000-92008 - Plum Canyon - HVAC Replacement (COMPLETED)

Troject. 0050000 72000 Ttain carryon Trivite Reptacement (corn LETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$813,368.66	(\$742,330.48)	\$71,038.18	Energy Efficiency			
Project Tota	l: \$813,368.66	(\$742,330.48)	\$71,038.18	0650000-92008 - Plum Canyon - HVAC Replacement (COMPLETED)			

Project: 0650000-92021 - Plum Canyon - Interactive Flat Panels (COMPLETED)

Vendor		Encumbrance	Expenditure	Balance	Description	
CDW Government, Inc.		\$786.44	(\$786.44)	\$0.00	Technology Costs	
Collaboration Solutions, Inc		\$7,935.20	(\$7,935.20)	\$0.00	Technology Costs	
ELB US Inc.		\$206,407.96	(\$206,330.96)	\$77.00	Technology Costs	
Proj	ject Total:	\$215,129.60	(\$215,052.60)	\$77.00	0650000-92021 - Plum Canyon - Interactive Flat Panels (COMPLETED)	

Project: 0650000-93002 - Plum Canyon - Activity & Turf Areas (play equipment) (in construction)

,	,	,	<u> </u>	
Vendor	Encumbrance	Expenditure	Balance	Description
Courts and Greens, Inc.	\$59,593.00	\$0.00	\$59,593.00	Turf Installer
Dave Bang Associates, Inc. Of California	\$374,979.29	\$0.00	\$374,979.29	Playground Equipment
Jeffrey Thomas Davis	\$2,000.00	\$0.00	\$2,000.00	Artificial Turf
Nv5 West, Inc	\$8,484.00	(\$330.00)	\$8,154.00	Other Construction Costs
SGH Architects, Inc.	\$14,984.18	(\$14,023.18)	\$961.00	Architect Fees
Project Total:	\$460,040.47	(\$14,353.18)	\$445,687.29	0650000-93002 - Plum Canyon - Activity & Turf Areas (play equipment) (in construction)

Project: 0650000-93004 - Plum Canyon - Shade Structure (in new building) (in construction)

Troject. 0050000 7500 Tritain carryon Shade Structure (in new building) (in construction)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Shade Structures, Inc.	\$41,068.00	\$0.00	\$41,068.00	Shade Structure Contractor			
Project Total	\$41,068.00	\$0.00	\$41,068.00	0650000-93004 - Plum Canyon - Shade Structure (in new building) (in construction)			

Project: 0650000-93009 - Plum Canyon - Roof Replacement (COMPLETED)

•	<u> </u>	<u> </u>	`	<i>'</i>
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$126.93	(\$126.93)	\$0.00	Printing Costs
Decker Environmental	\$6,600.00	(\$4,830.00)	\$1,770.00	Environmental Consulting
Eberhard	\$626,228.32	(\$583,785.44)	\$42,442.88	Roofing Installer
Golden State Labor Compliance	\$570.00	(\$570.00)	\$0.00	Contracted Services
National Roofing Consultants, Inc.	\$19,775.00	(\$18,030.00)	\$1,745.00	Roofing Consultants
Signal Multimedia	\$1,774.40	(\$1,774.40)	\$0.00	Advertising
Project Total	: \$655,074.65	(\$609,116.77)	\$45,957.88	0650000-93009 - Plum Canyon - Roof Replacement (COMPLETED)



Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$2,206.11	(\$2,206.11)	\$0.00	Printing Costs
Colombo Construction Co., Inc	\$309,187.00	(\$139,580.87)	\$169,606.13	Other Construction Costs
DDLN	\$10,000.00	(\$4,440.00)	\$5,560.00	Scheduling Services
Dave Bang Associates, Inc. Of California	\$6,607.03	(\$6,607.03)	\$0.00	Playground Equipment
Golden State Labor Compliance	\$11,519.00	(\$11,519.00)	\$0.00	Contracted Services
HMC Architects, Inc	\$377,184.20	(\$251,607.62)	\$125,576.58	Architect Fees
Knowland Construction Services	\$156,702.60	(\$156,702.60)	\$0.00	DSA Inspector
Koury Engineering & Testing, Inc.	\$1,194.00	\$0.00	\$1,194.00	Testing & Surveys
Nv5 West, Inc	\$108,497.00	(\$85,259.10)	\$23,237.90	Other Construction Costs
Pyrotection Specialists, Inc.	\$100.00	(\$100.00)	\$0.00	Fire Protection
Verdical Group LLC	\$19,836.00	(\$9,804.00)	\$10,032.00	Commissioning Consultant
Woodcliff Corporation	\$9,985,800.00	(\$6,626,909.34)	\$3,358,890.66	General Contractor
Project Total:	\$10,988,832.94	(\$7,294,735.67)	\$3,694,097.27	0650000-93035 - Plum Canyon - Classroom Building Addition (in construction)

Project: 0700000-90003 - North Park - Site Specific Master Plan (COMPLETED) Vendor Encumbrance Expenditure Balance Description DLR Group, Inc \$5,288.50 (\$5,288.50) \$0.00 Architect Fees Project Total: \$5,288.50 (\$5,288.50) \$0.00 O700000-90003 - North Park - Site Specific Master Plan (COMPLETED)

Project: 0700000-90006 - North Park - IT Wireless Access Points (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$27,354.78	(\$27,354.78)	\$0.00	Technology Costs				
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor				
Reliable Cabling Solutions Inc	\$927.00	(\$927.00)	\$0.00	Technology Installer				
Project Tota	: \$34,063.78	(\$34,063.78)	\$0.00	0700000-90006 - North Park - IT Wireless Access Points (COMPLETED)				

Project: 0700000-90007 - North Park - Landscaping							
Vendor	Encumbrance	Expenditure	Balance	Description			
Marina Landscape Services, Inc.	\$40,986.50	\$0.00	\$40,986.50	Landscaping			
Verde Design Inc	\$6,455.00	(\$6,455.00)	\$0.00	Landscape Designer			
Project Total:	\$47,441.50	(\$6,455.00)	\$40,986.50	0700000-90007 - North Park - Landscaping			

Project: 0700000-90008 - North Park - Audio Visual System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ELB US Inc.	\$91,541.26	(\$24,998.73)	\$66,542.53	Technology Costs				
Project Total:	\$91,541.26	(\$24,998.73)	\$66,542.53	0700000-90008 - North Park - Audio Visual System (COMPLETED)				



Project: 0700000-90009 - North Park - Energy Efficiency (CLOSED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency
Project Total:	\$0.00	\$0.00	\$0.00	0700000-90009 - North Park - Energy Efficiency (CLOSED)

Project: 0700000-91001 - North Park - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

.,	,			
Vendor	Encumbrance	Expenditure	Balance	Description
Dan Lyman Construction, Inc.	\$1,288.55	\$0.00	\$1,288.55	Doors, Frames & Hardware
Kratos Public Safety & Security	\$185,065.12	(\$185,065.12)	\$0.00	Security Door Locks
Redrock Security & Cabling, Inc.	\$66,382.30	(\$66,382.30)	\$0.00	Security Door Locks
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer
Project Tota	l: \$258,560.55	(\$257,272.00)	\$1,288.55	0700000-91001 - North Park - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

Project: 0700000-91002 - North Park - New Phone System (COMPLETED)

,		, ,	,	
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$21,217.55	(\$21,217.55)	\$0.00	Technology Costs
Project	Total: \$21,217.55	(\$21,217.55)	\$0.00	0700000-91002 - North Park - New Phone System (COMPLETED)

Project: 0700000-91003 - North Park - Lobby Remodel/Single Point of Entry (COMPLETED)

•	•			
Vendor	Encumbrance	Expenditure	Balance	Description
Karnak Developments, Inc	\$42,817.82	(\$42,817.82)	\$0.00	Construction Costs
Rachlin Partners, Inc.	\$2,745.00	(\$2,745.00)	\$0.00	Architect Fees
Project Total	: \$45,562.82	(\$45,562.82)	\$0.00	0700000-91003 - North Park - Lobby Remodel/Single Point of Entry (COMPLETED)

Project: 0700000-91005 - North Park - Site Fencing (COMPLETED)

•		٠, ٠	,	
Vendor	Encumbrance	Expenditure	Balance	Description
Signal Multimedia	\$0.00	\$0.00	\$0.00	Advertising
Project Total:	\$0.00	\$0.00	\$0.00	0700000-91005 - North Park - Site Fencing (COMPLETED)

Project: 0700000-91006 - North Park - Fire Alarm Replacement (Summer 2021)

Toject. 0700000 71000 Notiti Laik The Atam Reptacement (Sammer 2021)								
Vendor		Encumbrance	Expenditure	Balance	Description			
DLR Group, Inc		\$85,020.00	(\$8,583.75)	\$76,436.25	Architect Fees			
Division Of The State Architect		\$1,350.00	(\$1,350.00)	\$0.00	Plan Check Fees			
Pı	roject Total:	\$86,370.00	(\$9,933.75)	\$76,436.25	5 0700000-91006 - North Park - Fire Alarm Replacement (Summer 2021)			

Signal Multimedia

\$2,123.80

\$382,029.74

Project Total:

(\$2,123.80)

(\$287,679.15)

Project: 0700000-91007 - North Park - Single Point of Entry Fence (COMPLETED) Vendor Encumbrance Expenditure Balance Description ARC Document Solutions, Llc \$136.04 (\$136.04) \$0.00 Printing Costs DLR Group, Inc \$36,899.20 (\$32,313.91) \$4,585.29 Architect Fees Dan Lyman Construction, Inc. \$22,741.00 \$0.00 \$22,741.00 Doors, Frames & Hardware Division Of The State Architect \$5,362.50 (\$5,362.50) \$0.00 Plan Check Fees Golden State Labor Compliance \$230.00 (\$230.00) \$0.00 Contracted Services **Knowland Construction Services** \$350.20 (\$350.20) \$0.00 DSA Inspector Nv5 West, Inc \$7,999.00 \$7,297.00 Other Construction Costs (\$702.00) Radfall Company \$306,188.00 (\$246,460.70) \$59,727.30 General Contractor

\$0.00 Advertising

Project: 0700000-91009 - North Park - Communication System/PA (COMPLETED)								
Vendor Encumbrance Expenditure Balance Description								
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs				
Reliable Cabling Solutions Inc	\$17,000.00	(\$17,000.00)	\$0.00	Technology Installer				
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs				
Project Total:	\$26,028.03	(\$24,510.03)	\$1,518.00	0700000-91009 - North Park - Communication System/PA (COMPLETED)				

\$94,350.59 0700000-91007 - North Park - Single Point of Entry Fence (COMPLETED)

Project: 0700000-92001 - North Park - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor Encumbrance Expenditure Balance Description								
Allconnected Inc	\$126,705.51	(\$126,705.51)	\$0.00	Technology Costs				
Project Total:	\$126,705.51	(\$126,705.51)	\$0.00	0700000-92001 - North Park - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0700000-92003 - North Park - Site Lighting (COMPLETED)									
Vendor	Encumbrance	Expenditure	Balance		Description				
Climatec LLC	\$248,433.16	(\$232,501.29)	\$15,931.87	Energy Efficiency					
Project To	al: \$248,433.16	(\$232,501.29)	\$15,931.87	0700000-92003 - North Park - Site Lighting (COMPLETED)					

Project: 0700000-92006 - North Park - HVAC EMS (COMPLETED)									
Vendor	Encumbrance	Expenditure	Balance	Description					
Climatec LLC	\$221,817.28	(\$173,628.91)	\$48,188.37	Energy Efficiency					
Project ¹	otal: \$221,817.28	(\$173,628.91)	\$48,188.37	0700000-92006 - North Park - HVAC EMS (COMPLETED)					

Project: 0700000-92008 - North Park - HVAC Replacement (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$1,052,136.34	(\$987,108.28)	\$65,028.06	Energy Efficiency				
Project Total	\$1,052,136.34	(\$987,108.28)	\$65,028.06	0700000-92008 - North Park - HVAC Replacement (COMPLETED)				



Project: 0700000-92021 - North Park - Interactive Flat Panels (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$937.67	(\$937.67)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$9,461.20	(\$9,461.20)	\$0.00	Technology Costs
ELB US Inc.	\$222,079.00	(\$222,079.00)	\$0.00	Technology Costs
Project	Total: \$232,477.87	(\$232,477.87)	\$0.00	0700000-92021 - North Park - Interactive Flat Panels (COMPLETED)

Project: 0700000-93002 - North Park - Activity & Turf Areas (play equipment) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
ABC Playground Safety (JTD)	\$900.00	(\$900.00)	\$0.00	Playground Safety Testing			
Dave Bang Associates, Inc. Of California	\$165,686.03	(\$165,686.03)	\$0.00	Playground Equipment			
Hangsafe Hooks	\$17,865.14	(\$17,865.14)	\$0.00	Materials and Supplies			
Jeffrey Thomas Davis	\$700.00	(\$700.00)	\$0.00	Artificial Turf			
Knowland Construction Services	\$437.75	(\$437.75)	\$0.00	DSA Inspector			
R.C. Becker & Son, Inc.	\$47,820.41	(\$47,820.41)	\$0.00	Land Improvements			
T. Figg Casework Installations	\$4,500.00	(\$4,275.00)	\$225.00	Construction Costs			
Project Total:	\$237,909.33	(\$237,684.33)	\$225.00	00 0700000-93002 - North Park - Activity & Turf Areas (play equipment) (COMPLETED)			

Project: 0700000-93006 - North Park - New Science Lab/Flex (?)

110,000.0700000 75000	Toject. 0700000 75000 Hortin ark Hew Science Lab/rex (:)								
Vendor		Encumbrance	Expenditure	Balance		Description			
PSOMAS		\$42,000.00	(\$42,000.00)	\$0.00	Contracted Services				
P	Project Total:	\$42,000.00	(\$42,000.00)	\$0.00	0700000-93006 - North Park - New Science Lab/Flex (?)				

Project: 0700000-93009 - North Park - Roof Replacement (COMPLETED)

		P 10: 00: 110 (00	·· ··,	
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs
Decker Environmental	\$6,600.00	(\$4,620.00)	\$1,980.00	Environmental Consulting
Eberhard	\$821,449.20	(\$699,636.01)	\$121,813.19	Roofing Installer
Golden State Labor Compliance	\$630.00	(\$630.00)	\$0.00	Contracted Services
National Roofing Consultants, Inc.	\$19,775.00	(\$19,665.00)	\$110.00	Roofing Consultants
Signal Multimedia	\$1,784.00	(\$1,784.00)	\$0.00	Advertising
Project Total:	\$850,319.19	(\$726,416.00)	\$123,903.19	0700000-93009 - North Park - Roof Replacement (COMPLETED)

Project: 0700000-93013 - North Park - Flooring (?)

Troject. 0700000 75015 North Falk Flooring (:)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$184,156.80	(\$184,156.80)	\$0.00	Flooring Costs			
Project Tota	: \$184,156.80	(\$184,156.80)	\$0.00	0700000-93013 - North Park - Flooring (?)			



Project: 0700000-93015 - North Park - Interior/Exterior Paint (COMPLETED) Vendor Encumbrance Expenditure Description Dave Bang Associates, Inc. Of California \$0.00 Playground Equipment \$0.00 \$0.00 Mariscal Painting \$13,450.00 (\$12,750.00) \$700.00 Painting Contractor Prime Painting Contractors, Inc. \$116,600.00 (\$70,841.50) \$45,758.50 Painting Contractor Project Total: \$130,050.00 (\$83,591.50) \$46,458.50 0700000-93015 - North Park - Interior/Exterior Paint (COMPLETED)

Project: 0700000-93033 - North Park - Vinyl Wall Fabric replacement (MPR COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Excel Acoustics, Inc.	\$35,283.00	(\$35,283.00)	\$0.00	Ceiling/Acoustical Contractor			
Project Total	l: \$35,283.00	(\$35,283.00)	\$0.00	0700000-93033 - North Park - Vinyl Wall Fabric replacement (MPR COMPLETED)			

Project: 0750000-90003 - Bridgeport - Site Specific Master Plan (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
DLR Group, Inc	\$5,288.51	(\$5,288.51)	\$0.00	Architect Fees				
Project Total	\$5,288.51	(\$5,288.51)	\$0.00	0750000-90003 - Bridgeport - Site Specific Master Plan (COMPLETED)				

Project: 0750000-90006 - Bridgeport - IT Wireless Access Points (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$20,099.20	(\$20,099.20)	\$0.00	Technology Costs				
Project Tota	: \$20,099.20	(\$20,099.20)	\$0.00	0750000-90006 - Bridgeport - IT Wireless Access Points (COMPLETED)				

roject: 0750000-90007 - Bridgeport - Landscaping (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$604.53	(\$604.53)	\$0.00	Printing Costs		
American Landscape, Inc.	\$71,438.00	(\$56,600.05)	\$14,837.95	Landscaping Costs		
Division Of The State Architect	\$4,950.00	(\$4,950.00)	\$0.00	Plan Check Fees		
Golden State Labor Compliance	\$470.00	(\$470.00)	\$0.00	Contracted Services		
HMC Architects, Inc	\$49,660.00	(\$43,053.87)	\$6,606.13	Architect Fees		
Hall Masonry Inc.	\$57,937.50	(\$57,937.50)	\$0.00	Masonry Contractor		
R.C. Becker & Son, Inc.	\$181,606.19	(\$171,623.29)	\$9,982.90	Land Improvements		
Signal Multimedia	\$3,467.00	(\$3,467.00)	\$0.00	Advertising		
Sun Country Playgrounds, Inc.	\$62,550.00	(\$61,797.50)	\$752.50	Playground Equipment		
Verde Design Inc	\$76,245.40	(\$76,245.40)	\$0.00	Landscape Designer		
Project Total:	\$508,928.62	(\$476,749.14)	\$32,179.48	0750000-90007 - Bridgeport - Landscaping (COMPLETED)		

Project: 0750000-90008 - Bridgeport - Audio Visual System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ELB US Inc.	\$103,388.01	(\$28,039.31)	\$75,348.70	Technology Costs				
Project Total:	\$103,388.01	(\$28,039.31)	\$75,348.70	0750000-90008 - Bridgeport - Audio Visual System (COMPLETED)				



Project: 0750000-90009 - Bridgeport - Energy Efficiency (CLOSED)

,				
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency
Project Total:	\$0.00	\$0.00	\$0.00	0750000-90009 - Bridgeport - Energy Efficiency (CLOSED)

Project: 0750000-91001 - Bridgeport - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description	
ARC Document Solutions, Llc	\$5.16	(\$5.16)	\$0.00	Printing Costs	
Redrock Security & Cabling, Inc.	\$289,976.79	(\$289,976.79)	\$0.00	Security Door Locks	
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising	
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer	
Project Tota	l: \$295,806.53	(\$295,806.53)	\$0.00	0750000-91001 - Bridgeport - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	

Project: 0750000-91002 - Bridgeport - New Phone System (COMPLETED)

			•	
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$21,950.04	(\$21,950.04)	\$0.00	Technology Costs
Project To	al: \$21,950.04	(\$21,950.04)	\$0.00	0750000-91002 - Bridgeport - New Phone System (COMPLETED)

Project: 0750000-91003 - Bridgeport - Lobby Remodel - Single Point of Entry (COMPLETED)

•	<i>,</i>			
Vendor	Encumbrance	Expenditure	Balance	Description
Karnak Developments, Inc	\$46,256.04	(\$46,256.04)	\$0.00	Construction Costs
Rachlin Partners, Inc.	\$2,745.00	(\$2,745.00)	\$0.00	Architect Fees
Project To	tal: \$49,001.04	(\$49,001.04)	\$0.00	0750000-91003 - Bridgeport - Lobby Remodel - Single Point of Entry (COMPLETED)

Project: 0750000-91005 - Bridgeport - Site Fencing (COMPLETED)

110,000.073000072003	Dilagor	Joint Bitter en	.eg (ee	5/	
Vendor		Encumbrance	Expenditure	Balance	Description
California Fencing, Inc		\$220,331.00	(\$101,989.63)	\$118,341.37	Fence Costs
Knowland Construction Services		\$1,050.60	(\$1,050.60)	\$0.00	DSA Inspector
Pro	roject Total:	\$221,381.60	(\$103,040.23)	\$118,341.37	0750000-91005 - Bridgeport - Site Fencing (COMPLETED)

Project: 0750000-91009 - Bridgeport - Communication System/PA (COMPLETED)

.,	3-1		, (==	- /
Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs
Reliable Cabling Solutions Inc	\$17,000.00	(\$17,000.00)	\$0.00	Technology Installer
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs
Project To	tal: \$26,028.03	(\$24,510.03)	\$1,518.00	0750000-91009 - Bridgeport - Communication System/PA (COMPLETED)

Project: 0750000-92001 - Bridgeport - Switch Replace/Connectivity (IT) (COMPLETED)

Vendor		Encumbrance	Expenditure	Balance	Description
Allconnected Inc		\$138,722.30	(\$138,722.30)	\$0.00	Technology Costs
Pr	roject Total:	\$138,722.30	(\$138,722.30)	\$0.00	0750000-92001 - Bridgeport - Switch Replace/Connectivity (IT) (COMPLETED)

Project: 0750000-92003 - Bridgeport - Site Lighting (COMPLETED)

· 1. · · · · · · · · · · · · · · · · · ·								
Vendor		Encumbrance	Expenditure	Balance	Description			
Climatec LLC		\$310,125.98	(\$278,208.15)	\$31,917.83	Energy Efficiency			
	Project Total:	\$310,125.98	(\$278,208.15)	\$31,917.83	0750000-92003 - Bridgeport - Site Lighting (COMPLETED)			

Project: 0750000-92006 - Bridgeport - HVAC EMS (COMPLETED)

····)							
Vendor	Encumbrance	Expenditure	Balance	Description			
American Building Automation, Inc.	\$71,653.00	(\$71,653.00)	\$0.00	HVAC			
Climatec LLC	\$138,945.76	(\$108,193.37)	\$30,752.39	Energy Efficiency			
Project Total:	\$210,598.76	(\$179,846.37)	\$30,752.39	0750000-92006 - Bridgeport - HVAC EMS (COMPLETED)			

Project: 0750000-92008 - Bridgeport - HVAC Replacement (COMPLETED)

.,		-	/	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$1,138,880.84	(\$1,069,515.55)	\$69,365.29	Energy Efficiency
Project Total:	\$1,138,880.84	(\$1,069,515.55)	\$69,365.29	0750000-92008 - Bridgeport - HVAC Replacement (COMPLETED)

Project: 0750000-92021 - Bridgeport - Interactive Flat Panels (COMPLETED)

Trojecti or 30000 72021 Shageport interactive that tailets (corn 22125)								
Vendor	Encumbrance	Expenditure	Balance	Description				
CDW Government, Inc.	\$1,058.66	(\$1,058.66)	\$0.00	Technology Costs				
Collaboration Solutions, Inc	\$10,682.00	(\$10,682.00)	\$0.00	Technology Costs				
ELB US Inc.	\$259,915.76	(\$259,915.76)	\$0.00	Technology Costs				
Project 1	otal: \$271,656.42	(\$271,656.42)	\$0.00	0750000-92021 - Bridgeport - Interactive Flat Panels (COMPLETED)				

Project: 0750000-93002 - Bridgeport - Activity & Turf Areas (partially COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
C&G Supply, Inc	\$10,675.32	(\$10,675.32)	\$0.00	Turf Supplier
Courts and Greens, Inc.	\$59,369.00	(\$56,400.55)	\$2,968.45	Turf Installer
Dave Bang Associates, Inc. Of California	\$339,447.80	(\$297,662.31)	\$41,785.49	Playground Equipment
Hangsafe Hooks	\$20,030.62	(\$20,030.62)	\$0.00	Materials and Supplies
Jeffrey Thomas Davis	\$2,400.00	(\$2,200.00)	\$200.00	Artificial Turf
Nv5 West, Inc	\$16,968.00	(\$695.00)	\$16,273.00	Other Construction Costs
Plumbing Authority	\$665.00	(\$665.00)	\$0.00	Plumbing Costs
SGH Architects, Inc.	\$15,907.50	(\$15,318.50)	\$589.00	Architect Fees
T. Figg Casework Installations	\$4,500.00	(\$4,500.00)	\$0.00	Construction Costs
Project Total:	\$469,963.24	(\$408,147.30)	\$61,815.94	0750000-93002 - Bridgeport - Activity & Turf Areas (partially COMPLETED)



Project: 0750000-93003 - Bridgeport - Asphalt/Concrete Pavement - Play Courts (Spring 2025)

Vendor	Encumbrance	Expenditure	Balance	Description
Mission Paving and Sealing, Inc	\$18,500.00	(\$18,500.00)	\$0.00	Paving & Sealing
Project Total:	\$18,500.00	(\$18,500.00)	\$0.00	0750000-93003 - Bridgeport - Asphalt/Concrete Pavement - Play Courts (Spring 2025)

Project: 0750000-93004 - Bridgeport - Shade Structure (COMPLETED)

Toject. 0730000 7300 i Bhagepoit Shade Structure (COM EETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$403.30	(\$403.30)	\$0.00	Printing Costs		
GHM Construction & Engineering	\$14,973.00	(\$14,973.00)	\$0.00	General Contractor		
Greenshine New Energy	\$22,228.78	(\$22,228.78)	\$0.00	Solar Light Poles Providers		
HMC Architects, Inc	\$0.00	\$0.00	\$0.00	Architect Fees		
Mark Beall & Associates	\$2,790.00	(\$2,790.00)	\$0.00	Landscape Architecture		
Nv5 West, Inc	\$29,411.50	(\$14,787.00)	\$14,624.50	Other Construction Costs		
Shade Structures, Inc.	\$148,422.00	(\$148,422.00)	\$0.00	Shade Structure Contractor		
The Nazerian Group	\$18,584.00	(\$18,584.00)	\$0.00	Construction Costs		
Valley Pest Control	\$2,500.00	(\$2,500.00)	\$0.00	Pest Control		
Project Total:	\$239,312.58	(\$224,688.08)	\$14,624.50	0750000-93004 - Bridgeport - Shade Structure (COMPLETED)		

Project: 0750000-93006 - Bridgeport - New Science Lab/Flex (Spring 2025) (?)

,	٠, ٠		•	` ' '	
,	Vendor	Encumbrance	Expenditure	Balance	Description
PSOMAS		\$39,000.00	(\$39,000.00)	\$0.00	Contracted Services
	Project Total:	\$39,000.00	(\$39,000.00)	\$0.00	0750000-93006 - Bridgeport - New Science Lab/Flex (Spring 2025) (?)

Project: 0750000-93013 - Bridgeport - Flooring

rejeen er seese stats stragepere it teering							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$170,679.60	(\$170,679.60)	\$0.00	Flooring Costs			
Reliable Floor Covering, Inc.	\$47,292.00	(\$47,292.00)	\$0.00	Flooring Costs			
Project T	stal: \$217,971.60	(\$217,971.60)	\$0.00	0750000-93013 - Bridgeport - Flooring			

Project: 0750000-93015 - Bridgeport - Interior/Exterior Paint (Exterior COMPLETED)

,	3 1	<u> </u>	`	,
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$136.07	(\$136.07)	\$0.00	Printing Costs
Mariscal Painting	\$8,300.00	(\$8,300.00)	\$0.00	Painting Contractor
Signal Multimedia	\$1,646.20	(\$1,646.20)	\$0.00	Advertising
US National Corp	\$116,243.00	(\$116,243.00)	\$0.00	Painting Contractor
Project	Total: \$126,325.27	(\$126,325.27)	\$0.00	0750000-93015 - Bridgeport - Interior/Exterior Paint (Exterior COMPLETED)



Project: 0750000-93020 - Bridgeport - Casework/Countertop Repair/Replace (?)

Vendor		Encumbrance	Expenditure	Balance	Description
T. Figg Casework Installations		\$52,800.00	(\$50,160.00)	\$2,640.00	Construction Costs
	Project Total:	\$52,800.00	(\$50,160.00)	\$2,640.00	0750000-93020 - Bridgeport - Casework/Countertop Repair/Replace (?)

Project: 0800000-90009 - Tesoro - Energy Efficiency (CLOSED)

110/2221 2000000 10001 125010	Lineray Line	(02002.	-1	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency
Project Total:	\$0.00	\$0.00	\$0.00	0800000-90009 - Tesoro - Energy Efficiency (CLOSED)

Project: 0800000-91001 - Tesoro - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

.,	3,							
Vendor	Encumbrance	Expenditure	Balance	Description				
Redrock Security & Cabling, Inc.	\$192,064.84	(\$192,064.84)	\$0.00	Security Door Locks				
Santa Clarita Elevators	\$2,300.00	(\$2,300.00)	\$0.00	Elevator Costs				
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising				
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer				
Project Total	\$194,580.80	(\$194,580.80)	\$0.00	0800000-91001 - Tesoro - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)				

Project: 0800000-91002 - Tesoro - New Phone System (COMPLETED)

113) Section 5 2 5 5 5 5 6 7 1 5 7 1 5 7 5 7 5 7 5 7 5 7 5 7 5 7 5							
Vendor		Encumbrance	Expenditure	Balance	Description		
Sigmanet, Inc		\$17,966.06	(\$17,966.06)	\$0.00	Technology Costs		
Pr	roject Total:	\$17,966.06	(\$17,966.06)	\$0.00	0800000-91002 - Tesoro - New Phone System (COMPLETED)		

Project: 0800000-91006 - Tesoro - Fire Alarm Replacement (only new panel needed) (Spring 2021)

Toject. 0000000 71000 Tesoro The Atarii Reptacement (only new panet needed) (Spring 2021)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$26.88	(\$26.88)	\$0.00	Printing Costs			
Knowland Construction Services	\$28,500.00	\$0.00	\$28,500.00	DSA Inspector			
Signal Multimedia	\$2,080.00	(\$2,080.00)	\$0.00	Advertising			
Project Tot	al: \$30,606.88	(\$2,106.88)	\$28,500.00	0800000-91006 - Tesoro - Fire Alarm Replacement (only new panel needed) (Spring 2021)			



Project: 0800000-91007 - Tesoro - Single Point of Entry Fence (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Blinds & Shutters Of All Kinds, Inc.	\$328.90	(\$328.90)	\$0.00	Blinds and Shutters		
Floor Connection, Inc.	\$0.00	\$0.00	\$0.00	Flooring Costs		
Karnak Developments, Inc	\$15,653.05	(\$15,653.05)	\$0.00	Construction Costs		
Mariscal Painting	\$0.00	\$0.00	\$0.00	Painting Contractor		
Office Depot	\$0.00	\$0.00	\$0.00	Materials and Supplies		
Rachlin Partners, Inc.	\$0.00	\$0.00	\$0.00	Architect Fees		
T. Figg Casework Installations	\$0.00	\$0.00	\$0.00	Construction Costs		
The Nazerian Group	\$18,975.00	(\$18,975.00)	\$0.00	Construction Costs		
Vertical V, Inc.	\$0.00	\$0.00	\$0.00	Blinds & Shutters		
Project Total:	\$34,956.95	(\$34,956.95)	\$0.00	0800000-91007 - Tesoro - Single Point of Entry Fence (COMPLETED)		

Project: 0800000-92001 - Tesoro - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Allconnected Inc	\$122,148.93	(\$122,148.93)	\$0.00	Technology Costs				
Project Total:	\$122,148.93	(\$122,148.93)	\$0.00	0800000-92001 - Tesoro - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0800000-92008 - Tesoro - HVAC Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$769,832.67	(\$719,520.19)	\$50,312.48	Energy Efficiency			
Project Total:	\$769,832.67	(\$719,520.19)	\$50,312.48	0800000-92008 - Tesoro - HVAC Replacement (COMPLETED)			

Project: 0800000-92021 - Tesor				
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$725.94	(\$725.94)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$7,324.80	(\$7,324.80)	\$0.00	Technology Costs
ELB US Inc.	\$182,081.00	(\$182,081.00)	\$0.00	Technology Costs
Project Total	: \$190,131.74	(\$190,131.74)	\$0.00	0800000-92021 - Tesoro - Interactive Flat Panels (COMPLETED)

Project: 0800000-93006 - Tesoro - New Science Lab/Flex (Summer 2025) (?)								
Vendor	Encumbrance	Expenditure	Balance	Description				
PSOMAS	\$36,000.00	(\$36,000.00)	\$0.00	Contracted Services				
Project Total	\$36,000.00	(\$36,000.00)	\$0.00	0800000-93006 - Tesoro - New Science Lab/Flex (Summer 2025) (?)				



Project: 0850000-91001 - West Creek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$5.15	(\$5.15)	\$0.00	Printing Costs				
Redrock Security & Cabling, Inc.	\$110,516.00	(\$110,516.00)	\$0.00	Security Door Locks				
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising				
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer				
Project Total:	\$110,737.11	(\$110,737.11)	\$0.00	0850000-91001 - West Creek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)				

Project: 0850000-91002 - West Creek - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$21,095.33	(\$21,095.33)	\$0.00	Technology Costs			
Project Total:	\$21,095.33	(\$21,095.33)	\$0.00	0850000-91002 - West Creek - New Phone System (COMPLETED)			

Project: 0850000-92001 - West Creek - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Allconnected Inc	\$200,977.61	(\$200,977.61)	\$0.00	Technology Costs				
Project To	tal: \$200,977.61	(\$200,977.61)	\$0.00	0850000-92001 - West Creek - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0850000-92021 - West Creek - Interactive Flat Panels (COMPLETED)								
Vendor	Encumbran	ce Expenditure	Balance	Description				
CDW Government, Inc.	\$1,028	42 (\$1,028.42)	\$0.00	Technology Costs				
Collaboration Solutions, Inc	\$10,376	80 (\$10,376.80)	\$0.00	Technology Costs				
ELB US Inc.	\$284,220	00 (\$284,220.00)	\$0.00	Technology Costs				
Projec	t Total: \$295,625.	(\$295,625.22)	\$0.00	0850000-92021 - West Creek - Interactive Flat Panels (COMPLETED)				

Project: Salaries & Benefits - Measure EE Staff							
Vendor	Encumbrance	Expenditure	Balance	Description			
CALPERS	\$35,112.01	(\$35,112.01)	\$0.00	District Support Costs			
Keenan & Associates	\$349.92	(\$349.92)	\$0.00	District Support Costs			
Metropolitan Life Ins. Co.	\$487.37	(\$487.37)	\$0.00	District Support Costs			
S.U.S.D.	\$1,470,312.61	(\$1,470,312.61)	\$0.00	District Support Costs			
SIRMA III	\$13,619.31	(\$13,619.31)	\$0.00	District Support Costs			
Standard Insurance Co	\$3,146.56	(\$3,146.56)	\$0.00	District Support Costs			
State of California	\$112.96	(\$112.96)	\$0.00	District Support Costs			
Project Total:	\$1,523,140.74	(\$1,523,140.74)	\$0.00	Salaries & Benefits - Measure EE Staff			
Grand Total:	\$61,840,413.98	(\$49,103,403.81)	\$12,737,010.17	Saugus Union School District			