## SAUGUS UNION SCHOOL DISTRICT

2014 General Obligation Bond Authorization

**Measure EE** 






### **Citizens' Oversight Committee Financial Report**

September 17, 2020

**Committee Members:** Robert Aholt, Patricia Conwell, Lisa Eichman, John Estrada, Jason Warren Gibbs, Paul Lin, Collin Schoenfeld, Paul Travis, Judy Umeck

# **2014 Measure EE G.O. BOND ELECTION** *Measure EE Overview*

On November 4, 2014, the voters of the Saugus Union School District (the "District") authorized Measure EE under the Proposition 39 statutes. Measure EE authorized the issuance of \$148 million in General Obligation Bonds (the "Bonds"). The proceeds of the Bonds are intended to be used to improve District schools by upgrading instructional classrooms, improving school safety and security, repairing/replacing deteriorated roofs, lighting and electrical systems where needed.



Page 1 of 40



#### Budget View Report ALL CAMPUSES



Site Code	Site	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0000000	District Office	\$6,044,315.91	\$3,272,320.05	(\$2,982,804.36)	\$2,771,995.86	\$289,515.69
000007	Maintenance & Operations	\$30,777.77	\$30,777.77	(\$30,777.77)	\$0.00	\$0.00
0070000	Maintenance & Operations	\$325,917.22	\$269,519.22	(\$246,602.34)	\$56,398.00	\$22,916.88
0100000	Cedarcreek	\$21,220,080.91	\$4,597,858.73	(\$2,392,861.77)	\$16,622,222.18	\$2,204,996.96
0150000	Emblem	\$548,585.44	\$548,585.44	(\$548,585.44)	\$0.00	\$0.00
0200000	Highlands	\$8,768,520.21	\$3,088,080.96	(\$2,529,247.39)	\$5,680,439.25	\$558,833.57
0250000	Mountainview	\$7,643,576.31	\$4,156,132.57	(\$3,589,959.48)	\$3,487,443.74	\$566,173.09
0300000	Rio Vista	\$9,044,197.77	\$2,906,683.81	(\$2,293,240.26)	\$6,137,513.96	\$613,443.55
0350000	Rosedell	\$19,004,467.32	\$2,803,352.65	(\$2,062,902.40)	\$16,201,114.67	\$740,450.25
0400000	Santa Clarita	\$8,291,377.66	\$4,497,966.85	(\$3,229,945.02)	\$3,793,410.81	\$1,268,021.83
0450000	Charles Helmers	\$18,174,161.19	\$5,884,313.58	(\$5,268,916.78)	\$12,289,847.61	\$615,396.80
0500000	Skyblue Mesa	\$582,110.93	\$582,110.93	(\$582,110.93)	\$0.00	\$0.00
0550000	James Foster	\$6,222,901.92	\$1,410,599.19	(\$1,406,722.98)	\$4,812,302.73	\$3,876.21
0600000	Bouquet Canyon (Temporary Housing)	\$385,000.00	\$383,659.33	(\$364,476.38)	\$1,340.67	\$19,182.95
0650000	Plum Canyon	\$18,733,997.35	\$14,450,876.96	(\$5,922,123.82)	\$4,283,120.39	\$8,528,753.14
0700000	North Park	\$7,580,392.36	\$4,221,438.68	(\$3,491,175.41)	\$3,358,953.68	\$730,263.27
0750000	Bridgeport	\$6,955,631.10	\$4,400,187.79	(\$3,772,072.97)	\$2,555,443.31	\$628,114.82
0800000	Tesoro	\$2,104,368.80	\$1,367,697.15	(\$1,146,839.27)	\$736,671.65	\$220,857.88
0850000	West Creek	\$628,435.27	\$628,435.27	(\$628,435.27)	\$0.00	\$0.00
	Allocated Budget	\$142,288,815.44	\$59,500,596.93	(\$42,489,800.04)	\$82,788,218.51	\$17,010,796.89



# Budget View Report DISTRICT OFFICE



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Improve security, door locks & monitoring systems	91001, 93014	\$71,009.85	\$71,009.85	(\$69,346.44)	\$0.00	\$1,663.41
Other Allowable Projects	00000, 90001, 90002, 90004, 90009, 98301	\$5,124,977.72	\$2,352,981.86	(\$2,118,266.87)	\$2,771,995.86	\$234,714.99
Repair/paint interior/exterior areas	93015	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	93001	\$10,850.00	\$10,850.00	(\$10,850.00)	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$56,191.89	\$56,191.89	(\$19,548.98)	\$0.00	\$36,642.91
Repair/replace roofing and flooring	93009, 93013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021, 92022	\$250,253.37	\$250,253.37	(\$250,253.37)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$113,594.56	\$113,594.56	(\$113,594.56)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$18,363.63	\$18,363.63	(\$1,869.25)	\$0.00	\$16,494.38
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$399,074.89	\$399,074.89	(\$399,074.89)	\$0.00	\$0.00
Upgrade or replace fire sensors, monitoring, alarm systems and fire sprinklers	91014	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Allocated Budget	\$6,044,315.91	\$3,272,320.05	(\$2,982,804.36)	\$2,771,995.86	\$289,515.69



#### Overall Project Summary Report DISTRICT OFFICE



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
000000-00000 - District Office - Bond Project Support	\$700,000.00	\$505,536.48	(\$308,973.99)	\$194,463.52	\$196,562.49
0000000-90001 - District Office - Long Range Comp Master Plan (COMPLETED)	\$177,522.01	\$177,522.01	(\$177,522.01)	\$0.00	\$0.00
0000000-90002 - District Office - State New Const. & Mod. Elig	\$137,740.00	\$137,740.00	(\$99,587.50)	\$0.00	\$38,152.50
0000000-90004 - District Office - Science Classroom Performa (COMPLETED)	\$52,752.19	\$52,752.19	(\$52,752.19)	\$0.00	\$0.00
0000000-90006 - District Office - IT Wireless Access Points (COMPLETED)	\$22,452.22	\$22,452.22	(\$22,452.22)	\$0.00	\$0.00
0000000-90009 - District Office - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-91001 - District Office - Sec Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$71,009.85	\$71,009.85	(\$69,346.44)	\$0.00	\$1,663.41
0000000-91002 - District Office - New Phone System (COMPLETED)	\$112,484.22	\$112,484.22	(\$112,484.22)	\$0.00	\$0.00
0000000-91009 - District Office - Communication System/PA (COMPLETED)	\$1,110.34	\$1,110.34	(\$1,110.34)	\$0.00	\$0.00
0000000-91014 - District Office - Fire Alarm, Comm. and PA (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-92001 - District Office - Switch Replace/Connectivity (IT) (COMPLETED)	\$376,622.67	\$376,622.67	(\$376,622.67)	\$0.00	\$0.00
0000000-92003 - District Office - Site Lighting (COMPLETED)	\$56,191.89	\$56,191.89	(\$19,548.98)	\$0.00	\$36,642.91
0000000-92006 - District Office - HVAC EMS (COMPLETED)	\$18,363.63	\$18,363.63	(\$1,869.25)	\$0.00	\$16,494.38
0000000-92021 - District Office - Interactive Flat Panels (COMPLETED)	\$34,093.98	\$34,093.98	(\$34,093.98)	\$0.00	\$0.00
0000000-92022 - District Office - New Servers & Power Upgrade for IT (COMPLETED)	\$216,159.39	\$216,159.39	(\$216,159.39)	\$0.00	\$0.00
0000000-93001 - District Office - HVAC Zone Upgrade for District Office 2nd Floor (COMPLETED)	\$10,850.00	\$10,850.00	(\$10,850.00)	\$0.00	\$0.00
0000000-93009 - District Office - Roofing (Building Funds) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-93013 - District Office - Flooring (Building Funds) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-93014 - District Office - Door and Gate Hardware (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0000000-93015 - District Office - Interior and Exterior Painting (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
000000-98301 - Charles Helmers - HVAC/Roof/Fire Alarm (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Salaries & Benefits - Measure EE Staff	\$4,056,963.52	\$1,479,431.18	(\$1,479,431.18)	\$2,577,532.34	\$0.00
Grand Total:	\$6,044,315.91	\$3,272,320.05	(\$2,982,804.36)	\$2,771,995.86	\$289,515.69



#### Budget View Report MAINTENANCE & OPERATIONS



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Modernize existing permanent building	93036	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90009, 91001	\$59,999.00	\$59,999.00	(\$56,999.05)	\$0.00	\$2,999.95
Repair/paint interior/exterior areas	93015	\$31,800.00	\$31,800.00	(\$31,800.00)	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$71,396.95	\$71,396.95	(\$56,688.08)	\$0.00	\$14,708.87
Repair/replace roofing and flooring	93009, 93013	\$100,525.00	\$100,525.00	(\$100,525.00)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002	\$5,370.64	\$5,370.64	(\$5,370.64)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$5,798.27	\$5,798.27	(\$590.21)	\$0.00	\$5,208.06
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$25,407.13	\$25,407.13	(\$25,407.13)	\$0.00	\$0.00
Upgrade door and gate hardware	93014	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Upgrade or replace fire sensors, monitoring, alarm systems and fire sprinklers	91014	\$56,398.00	\$0.00	\$0.00	\$56,398.00	\$0.00
	Allocated Budget	\$356,694.99	\$300,296.99	(\$277,380.11)	\$56,398.00	\$22,916.88



#### Overall Project Summary Report MAINTENANCE & OPERATIONS



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0000007-91002 - Maintenance & Operations - New Phone System (COMPLETED)	\$5,370.64	\$5,370.64	(\$5,370.64)	\$0.00	\$0.00
0000007-92001 - Maintenance & Operations - Switch Replace/Connectivity (IT) (COMPLETED)	\$25,407.13	\$25,407.13	(\$25,407.13)	\$0.00	\$0.00
0070000-90009 - Maintenance & Operations - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-91001 - Maintenance & Operations - Ext. Door Locks (COMPLETED)	\$59,999.00	\$59,999.00	(\$56,999.05)	\$0.00	\$2,999.95
0070000-91014 - Maintenance & Operations - Fire Alarms, Comm. & PA	\$56,398.00	\$0.00	\$0.00	\$56,398.00	\$0.00
0070000-92003 - Maintenance & Operations - Site Lighting (COMPLETED)	\$71,396.95	\$71,396.95	(\$56,688.08)	\$0.00	\$14,708.87
0070000-92006 - Maintenance & Operations - HVAC EMS (COMPLETED)	\$5,798.27	\$5,798.27	(\$590.21)	\$0.00	\$5,208.06
0070000-92008 - Maintenance & Operations - HVAC Replacement (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-93009 - Maintenance & Operations - Roof Replacement (COMPLETED)	\$100,525.00	\$100,525.00	(\$100,525.00)	\$0.00	\$0.00
0070000-93013 - Maintenance & Operations - Flooring (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-93014 - Maintenance & Operations - Door and Gate Hardware (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0070000-93015 - Maintenance & Operations - Interior/Exterior Paint (COMPLETED)	\$31,800.00	\$31,800.00	(\$31,800.00)	\$0.00	\$0.00
0070000-93036 - Maintenance & Operations - Mod. Existing Perm. Bld (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$356,694.99	\$300,296.99	(\$277,380.11)	\$56,398.00	\$22,916.88



#### Budget View Report CEDARCREEK ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$753,622.50	\$72,112.50	(\$44,167.50)	\$681,510.00	\$27,945.00
Improve security, door locks & monitoring systems	91001, 91003, 91005, 91007, 93021	\$2,037,056.45	\$550,712.54	(\$164,697.79)	\$1,486,343.91	\$386,014.75
Modernize classrooms to include a science lab and equipment	93006	\$1,590,000.00	\$766,379.15	(\$293,345.53)	\$823,620.85	\$473,033.62
Modernize/upgrade the Multi Purpose Room/Kitchen	93038	\$8,645,000.00	\$638,497.69	(\$430,170.49)	\$8,006,502.31	\$208,327.20
Other Allowable Projects	90003, 90009, 91006, 91011, 91012, 93002, 93013, 93023, 93024, 93027, 93028	\$5,237,958.34	\$520,747.34	(\$32,482.50)	\$4,717,211.00	\$488,264.84
Provide shade structures for weather protection	93004	\$58,683.42	\$58,683.42	\$0.00	\$0.00	\$58,683.42
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$350,000.00	\$0.00	\$0.00	\$350,000.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$570,000.00	\$569,179.44	(\$445,537.11)	\$820.56	\$123,642.33
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005, 92014	\$343,763.58	\$343,763.58	(\$163,241.89)	\$0.00	\$180,521.69
Repair/replace plumbing, drinking fountains	92016, 93022	\$20,000.00	\$0.00	\$0.00	\$20,000.00	\$0.00
Repair/replace roofing, windows and doors	92017, 93009, 93025	\$621,273.79	\$621,273.79	(\$399,165.66)	\$0.00	\$222,108.13
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace sand at play structure (comingled with Other Allowable)	99999	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Survey/repair/replace underground utilities	92004	\$38,500.00	\$38,500.00	(\$38,500.00)	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$159,345.10	\$159,345.10	(\$159,345.10)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$153,506.95	\$43,932.98	(\$25,414.98)	\$109,573.97	\$18,518.00
TECH - Replace energy management software	92006	\$81,065.00	\$80,257.42	(\$62,319.44)	\$807.58	\$17,937.98
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$134,473.78	\$134,473.78	(\$134,473.78)	\$0.00	\$0.00
Upgrade/replace cabinetry	93020	\$425,832.00	\$0.00	\$0.00	\$425,832.00	\$0.00
	Allocated Budget	\$21,220,080.91	\$4,597,858.73	(\$2,392,861.77)	\$16,622,222.18	\$2,204,996.96



#### Overall Project Summary Report CEDARCREEK ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0100000-90003 - Cedarcreek - Site Specific Master Plan (COMPLETED)	\$7,735.00	\$7,735.00	(\$7,735.00)	\$0.00	\$0.00
0100000-90006 - Cedarcreek - IT Wireless Access Points (COMPLETED)	\$24,747.35	\$24,747.35	(\$24,747.35)	\$0.00	\$0.00
0100000-90007 - Cedarcreek - Landscaping (Edible Schoolyard) (Spring 2021)	\$753,622.50	\$72,112.50	(\$44,167.50)	\$681,510.00	\$27,945.00
0100000-90009 - Cedarcreek - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-91001 - Cedarcreek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$327,156.45	\$327,156.45	(\$139,999.70)	\$0.00	\$187,156.75
0100000-91002 - Cedarcreek - New Phone System (COMPLETED)	\$17,904.95	\$17,904.95	(\$17,904.95)	\$0.00	\$0.00
0100000-91003 - Cedarcreek - Lobby Remodel/Single Point of Entry (Spring 2022)	\$500,000.00	\$223,556.09	(\$24,698.09)	\$276,443.91	\$198,858.00
0100000-91005 - Cedarcreek - Site Fencing (Fall 2020)	\$445,900.00	\$0.00	\$0.00	\$445,900.00	\$0.00
0100000-91006 - Cedarcreek - Fire Alarm Replacement (Spring 2022)	\$650,000.00	\$0.00	\$0.00	\$650,000.00	\$0.00
0100000-91007 - Cedarcreek - Single Point of Entry Fence (in with site fencing) (CLOSED))	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-91009 - Cedarcreek - Communication System/PA (COMPLETED)	\$135,602.00	\$26,028.03	(\$7,510.03)	\$109,573.97	\$18,518.00
0100000-91011 - Cedarcreek - Seismic Upgrade (Spring 2022)	\$2,000,000.00	\$42,192.00	(\$21,660.00)	\$1,957,808.00	\$20,532.00
0100000-91012 - Cedarcreek - Asbestos/lead abatement (Spring 2022)	\$200,000.00	\$0.00	\$0.00	\$200,000.00	\$0.00
0100000-92001 - Cedarcreek - Switch Replace/Connectivity (IT) (COMPLETED)	\$109,726.43	\$109,726.43	(\$109,726.43)	\$0.00	\$0.00
0100000-92002 - Cedarcreek - Site Grading & Drainage (included in new building) (Spring 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92003 - Cedarcreek - Site Lighting Upgrade/Addition (COMPLETED)	\$343,763.58	\$343,763.58	(\$163,241.89)	\$0.00	\$180,521.69
0100000-92004 - Cedarcreek - Survey Underground Utilities (COMPLETED)	\$38,500.00	\$38,500.00	(\$38,500.00)	\$0.00	\$0.00
0100000-92005 - Cedarcreek - Main Electrical Repair/Replace (included in new building) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92006 - Cedarcreek - HVAC EMS (COMPLETED)	\$81,065.00	\$80,257.42	(\$62,319.44)	\$807.58	\$17,937.98
0100000-92008 - Cedarcreek - HVAC Replacement (COMPLETED)	\$570,000.00	\$569,179.44	(\$445,537.11)	\$820.56	\$123,642.33
0100000-92014 - Cedarcreek - Lighting Systems (Part of Lighting Upgrade) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92016 - Cedarcreek - Plumbing Supply and Drainage (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92017 - Cedarcreek - Upgrade - Incl. Roof Drain (in Roof Replacement) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-92021 - Cedarcreek - Interactive Flat Panels (COMPLETED)	\$159,345.10	\$159,345.10	(\$159,345.10)	\$0.00	\$0.00
0100000-93002 - Cedarcreek - Activity & Turf Areas (included in new building) (Spring 2021)	\$469,720.34	\$470,820.34	(\$3,087.50)	(\$1,100.00)	\$467,732.84
0100000-93003 - Cedarcreek - Asphalt Concrete Pavement - Play Courts (included in new building) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93004 - Cedarcreek - Shade Structure (Spring 2021)	\$58,683.42	\$58,683.42	\$0.00	\$0.00	\$58,683.42
0100000-93006 - Cedarcreek - New Science Lab/Flex (Summer 2022)	\$1,590,000.00	\$766,379.15	(\$293,345.53)	\$823,620.85	\$473,033.62
0100000-93008 - Cedarcreek - Asphalt Concrete Pavement - Parking Lot (included in new building) (Spring 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93009 - Cedarcreek - Roof Replacement (COMPLETED)	\$621,273.79	\$621,273.79	(\$399,165.66)	\$0.00	\$222,108.13
0100000-93013 - Cedarcreek - Flooring (Deferred Maintenance) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93015 - Cedarcreek - Interior/Exterior Paint (Fall 2023)	\$350,000.00	\$0.00	\$0.00	\$350,000.00	\$0.00
0100000-93020 - Cedarcreek - Casework/Countertop Repair/Replace (Spring 2023)	\$425,832.00	\$0.00	\$0.00	\$425,832.00	\$0.00
0100000-93021 - Cedarcreek - Replace Exterior Doors (Winter 2022)	\$764,000.00	\$0.00	\$0.00	\$764,000.00	\$0.00
0100000-93022 - Cedarcreek - Replace Drinking Fountains (Winter 2020)	\$20,000.00	\$0.00	\$0.00	\$20,000.00	\$0.00



#### Overall Project Summary Report CEDARCREEK ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0100000-93023 - Cedarcreek - Restroom - Renovate/Upgrade (Winter 2022)	\$1,440,012.00	\$0.00	\$0.00	\$1,440,012.00	\$0.00
0100000-93024 - Cedarcreek - Replace Terrazzo w/Ceramic Tile (Part of restroom renovation) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93025 - Cedarcreek - Window Systems Replace/Upgrade (Deferred Maintenance) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93026 - Cedarcreek - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93027 - Cedarcreek - Replace Ceiling and Wall Tiles (Fall 2022)	\$285,347.00	\$0.00	\$0.00	\$285,347.00	\$0.00
0100000-93028 - Cedarcreek - Classroom Tack and Marker Boards	\$185,144.00	\$0.00	\$0.00	\$185,144.00	\$0.00
0100000-93035 - Cedarcreek - Classroom Building Addition (Not Sure of Need)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0100000-93038 - Cedarcreek - New Multipurpose Building (Spring 2021)	\$8,645,000.00	\$638,497.69	(\$430,170.49)	\$8,006,502.31	\$208,327.20
0100000-99999 - Cedarcreek - Replace play structure sand areas - activity turf (Winter 2020)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$21,220,080.91	\$4,597,858.73	(\$2,392,861.77)	\$16,622,222.18	\$2,204,996.96



#### Budget View Report EMBLEM ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add walk-track	93005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve grading, landscaping, irrigation systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve science lab and equipment	93006	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, additional walk-through gates, door locks and monitoring systems	91001	\$60,826.12	\$60,826.12	(\$60,826.12)	\$0.00	\$0.00
Other Allowable Projects	90003, 91011, 93002, 93037	\$8,010.00	\$8,010.00	(\$8,010.00)	\$0.00	\$0.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Remove aging portable classrooms	93026	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$277,580.20	\$277,580.20	(\$277,580.20)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$21,829.92	\$21,829.92	(\$21,829.92)	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$180,339.20	\$180,339.20	(\$180,339.20)	\$0.00	\$0.00
	Allocated Budget	\$548,585.44	\$548,585.44	(\$548,585.44)	\$0.00	\$0.00



#### Overall Project Summary Report EMBLEM ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0150000-90003 - Emblem - Site Specific Master Plan (COMPLETED)	\$8,010.00	\$8,010.00	(\$8,010.00)	\$0.00	\$0.00
0150000-90007 - Emblem - Landscaping (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-91001 - Emblem - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$60,826.12	\$60,826.12	(\$60,826.12)	\$0.00	\$0.00
0150000-91002 - Emblem - New Phone System (COMPLETED)	\$21,829.92	\$21,829.92	(\$21,829.92)	\$0.00	\$0.00
0150000-91009 - Emblem - Communication System/PA (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-91011 - Emblem - Seismic Upgrade (CFD) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92001 - Emblem - Switch Replace/Connectivity (IT) (COMPLETED)	\$180,339.20	\$180,339.20	(\$180,339.20)	\$0.00	\$0.00
0150000-92002 - Emblem - Site Grading & Drainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92003 - Emblem - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92008 - Emblem - HVAC Replacement (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-92021 - Emblem - Interactive Flat Panels (COMPLETED)	\$277,580.20	\$277,580.20	(\$277,580.20)	\$0.00	\$0.00
0150000-93002 - Emblem - Activity & Turf Areas (CFD) (Play equipment COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93003 - Emblem - Asphalt Concrete Pavement - Play Courts (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93004 - Emblem - Shade Structure (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93005 - Emblem - Track & Playground Addition/Improvement (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93006 - Emblem - New Science Lab/Flex (CFD) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93008 - Emblem - Asphalt Concrete Pavement - Parking Lot (CFD) (Summer 2022)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93026 - Emblem - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0150000-93037 - Emblem - Restore Turf Activity Field (Included in Asphalt/Concrete Pavement/Playground)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$548,585.44	\$548,585.44	(\$548,585.44)	\$0.00	\$0.00



#### Budget View Report HIGHLANDS ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006, 93036	\$3,886,254.00	\$706,099.35	(\$350,599.16)	\$3,180,154.65	\$355,500.19
Add walk-track	93005	\$121,117.25	\$0.00	\$0.00	\$121,117.25	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$133,018.73	\$133,018.73	(\$133,018.73)	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91005, 91007	\$234,116.65	\$234,116.65	(\$229,385.76)	\$0.00	\$4,730.89
Other Allowable Projects	90003, 90009, 91011, 92005, 92016, 93002	\$894,599.55	\$339,762.93	(\$287,980.82)	\$554,836.62	\$51,782.11
Provide shade structures for weather protection	93004	\$190,836.00	\$0.00	\$0.00	\$190,836.00	\$0.00
Remove aging portable classrooms	93026	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,056,977.00	\$55,713.00	(\$55,713.00)	\$1,001,264.00	\$0.00
Repair/maintain heating, ventilation and air conditioning systems for energy efficiency	92008	\$378,875.78	\$378,875.78	(\$295,066.00)	\$0.00	\$83,809.78
Repair/paint interior/exterior areas	93015	\$105,090.00	\$77,850.00	(\$73,957.50)	\$27,240.00	\$3,892.50
Repair/replace flooring, roofing and laminate countertop	93009, 93013, 93020, 93029	\$1,247,837.73	\$642,847.00	(\$601,132.50)	\$604,990.73	\$41,714.50
Repair/replace inefficient lighting	92003	\$102,744.91	\$102,744.91	(\$97,607.67)	\$0.00	\$5,137.24
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$165,554.76	\$165,554.76	(\$165,554.76)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$43,900.46	\$43,900.46	(\$41,532.46)	\$0.00	\$2,368.00
TECH - Replace energy management software	92006	\$44,865.22	\$44,865.22	(\$34,966.86)	\$0.00	\$9,898.36
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$162,732.17	\$162,732.17	(\$162,732.17)	\$0.00	\$0.00
	Allocated Budget	\$8,768,520.21	\$3,088,080.96	(\$2,529,247.39)	\$5,680,439.25	\$558,833.57



#### Overall Project Summary Report HIGHLANDS ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0200000-90003 - Highlands - Site Specific Master Plan (COMPLETED)	\$7,500.00	\$7,500.00	(\$7,500.00)	\$0.00	\$0.00
0200000-90006 - Highlands - IT Wireless Access Points (COMPLETED)	\$25,280.94	\$25,280.94	(\$25,280.94)	\$0.00	\$0.00
0200000-90007 - Highlands - Landscaping (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-90008 - Highlands - Audio Visual System (COMPLETED)	\$24,998.51	\$24,998.51	(\$24,998.51)	\$0.00	\$0.00
0200000-90009 - Highlands - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-91001 - Highlands - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$191,174.65	\$191,174.65	(\$186,443.76)	\$0.00	\$4,730.89
0200000-91002 - Highlands - New Phone System (COMPLETED)	\$17,872.43	\$17,872.43	(\$17,872.43)	\$0.00	\$0.00
0200000-91005 - Highlands - Site Fencing (COMPLETED)	\$32,145.00	\$32,145.00	(\$32,145.00)	\$0.00	\$0.00
0200000-91007 - Highlands - Single Point of Entry Fence (COMPLETED)	\$10,797.00	\$10,797.00	(\$10,797.00)	\$0.00	\$0.00
0200000-91009 - Highlands - Communication System/PA (COMPLETED)	\$26,028.03	\$26,028.03	(\$23,660.03)	\$0.00	\$2,368.00
0200000-91011 - Highlands - Seismic Upgrade (Not Required) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-92001 - Highlands - Switch Replace/Connectivity (IT) (COMPLETED)	\$137,451.23	\$137,451.23	(\$137,451.23)	\$0.00	\$0.00
0200000-92002 - Highlands - Site Grading & Drainage (COMPLETED)	\$133,018.73	\$133,018.73	(\$133,018.73)	\$0.00	\$0.00
0200000-92003 - Highlands - Site Lighting (COMPLETED)	\$102,744.91	\$102,744.91	(\$97,607.67)	\$0.00	\$5,137.24
0200000-92005 - Highlands - Complete Electrical Replacement (with Modernization) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-92006 - Highlands - HVAC EMS (COMPLETED)	\$44,865.22	\$44,865.22	(\$34,966.86)	\$0.00	\$9,898.36
0200000-92008 - Highlands - HVAC Replacement (Partially COMPLETED)	\$378,875.78	\$378,875.78	(\$295,066.00)	\$0.00	\$83,809.78
0200000-92016 - Highlands - Complete Plumbing Replacement	\$551,722.50	\$0.00	\$0.00	\$551,722.50	\$0.00
0200000-92021 - Highlands - Interactive Flat Panels (COMPLETED)	\$140,556.25	\$140,556.25	(\$140,556.25)	\$0.00	\$0.00
0200000-93002 - Highlands - Activity & Turf Areas (Play equipment is COMPLETED)	\$335,377.05	\$332,262.93	(\$280,480.82)	\$3,114.12	\$51,782.11
0200000-93003 - Highlands - Asphalt/Concrete Pavement - Play Court (Summer 2021)	\$613,728.58	\$0.00	\$0.00	\$613,728.58	\$0.00
0200000-93004 - Highlands - Shade Structure	\$190,836.00	\$0.00	\$0.00	\$190,836.00	\$0.00
0200000-93005 - Highlands- Track & Playground Addition/Improvement (Summer 2021)	\$121,117.25	\$0.00	\$0.00	\$121,117.25	\$0.00
0200000-93006 - Highlands - New Science Lab/Flex	\$286,254.00	\$83,660.93	(\$83,660.93)	\$202,593.07	\$0.00
0200000-93008 - Highlands - Asphalt Concrete Pavement - Parking Lot	\$443,248.42	\$55,713.00	(\$55,713.00)	\$387,535.42	\$0.00
0200000-93009 - Highlands - Roof Replacement (COMPLETED)	\$524,818.53	\$524,818.53	(\$483,104.03)	\$0.00	\$41,714.50
0200000-93013 - Highlands - Flooring	\$659,965.20	\$118,028.47	(\$118,028.47)	\$541,936.73	\$0.00
0200000-93015 - Highlands - Interior/Exterior Paint (Exterior COMPLETED)	\$105,090.00	\$77,850.00	(\$73,957.50)	\$27,240.00	\$3,892.50
0200000-93020 - Highlands - Casework/Countertop Repair/Replace (with Modernization) (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-93026 - Highlands - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0200000-93029 - Highlands - Countertop Plastic Lam.	\$63,054.00	\$0.00	\$0.00	\$63,054.00	\$0.00
0200000-93036 - Highlands - Modernize Existing Permanent Building (Winter 2021)	\$3,600,000.00	\$622,438.42	(\$266,938.23)	\$2,977,561.58	\$355,500.19
Grand Total:	\$8,768,520.21	\$3,088,080.96	(\$2,529,247.39)	\$5,680,439.25	\$558,833.57



#### Budget View Report MOUNTAINVIEW ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$291,834.00	\$59,195.75	(\$59,195.75)	\$232,638.25	\$0.00
Add walk-track	93005	\$123,478.21	\$0.00	\$0.00	\$123,478.21	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$119,327.68	\$0.00	\$0.00	\$119,327.68	\$0.00
Improve security, door locks, monitoring systems, perimeter fencing/gates	91001	\$578,999.52	\$578,999.52	(\$578,999.52)	\$0.00	\$0.00
Other Allowable Projects	90003, 90009, 91006, 93002	\$946,547.23	\$435,501.37	(\$67,907.07)	\$511,045.86	\$367,594.30
Perimeter fencing/gates at Park side of school site	91005	\$223,553.40	\$29,481.00	(\$29,481.00)	\$194,072.40	\$0.00
Provide exterior door to Administrative Office/Lobby	93031	\$102,500.00	\$102,500.00	(\$102,500.00)	\$0.00	\$0.00
Provide shade structures for weather protection	93004	\$197,863.45	\$45,760.00	\$0.00	\$152,103.45	\$45,760.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,199,243.18	\$47,168.00	(\$47,168.00)	\$1,152,075.18	\$0.00
Repair/paint interior/exterior areas	93015	\$177,755.08	\$91,550.00	(\$91,550.00)	\$86,205.08	\$0.00
Repair/replace flooring, doors, hardware, roofing, stucco	93009, 93013, 93030	\$1,391,609.84	\$1,404,191.63	(\$1,386,341.63)	(\$12,581.79)	\$17,850.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$427,031.32	\$427,031.32	(\$334,897.16)	\$0.00	\$92,134.16
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$735,478.80	\$287,469.81	(\$273,096.33)	\$448,008.99	\$14,373.48
Repair/replace plumbing	92007, 92019	\$70,972.02	\$0.00	\$0.00	\$70,972.02	\$0.00
Survey/repair/replace underground utilities	92004	\$410,188.90	\$0.00	\$0.00	\$410,188.90	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$284,820.56	\$284,820.56	(\$284,819.46)	\$0.00	\$1.10
TECH - Improve telephone, data, and communication systems	91002, 91009	\$53,348.46	\$53,448.93	(\$53,448.93)	(\$100.47)	\$0.00
TECH - Replace energy management software	92006	\$129,000.00	\$128,990.02	(\$100,529.97)	\$9.98	\$28,460.05
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$180,024.66	\$180,024.66	(\$180,024.66)	\$0.00	\$0.00
	Allocated Budget	\$7,643,576.31	\$4,156,132.57	(\$3,589,959.48)	\$3,487,443.74	\$566,173.09



#### Overall Project Summary Report MOUNTAINVIEW ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0250000-90003 - Mountainview - Site Specific Master Plan (COMPLETED)	\$6,840.00	\$6,840.00	(\$6,840.00)	\$0.00	\$0.00
0250000-90006 - Mountainview - IT Wireless Access Points (COMPLETED)	\$38,366.42	\$38,366.42	(\$38,366.42)	\$0.00	\$0.00
0250000-90007 - Mountainview - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-90008 - Mountainview - Audio Visual System (COMPLETED)	\$24,999.94	\$24,999.94	(\$24,998.84)	\$0.00	\$1.10
0250000-90009 - Mountainview - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-91001 - Mountainview - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$578,999.52	\$578,999.52	(\$578,999.52)	\$0.00	\$0.00
0250000-91002 - Mountainview - New Phone System (COMPLETED)	\$22,446.65	\$22,446.65	(\$22,446.65)	\$0.00	\$0.00
0250000-91005 - Mountainview - Site Fencing	\$223,553.40	\$29,481.00	(\$29,481.00)	\$194,072.40	\$0.00
0250000-91006 - Mountainview - Fire Alarm Replacement (Winter 2021)	\$511,045.86	\$0.00	\$0.00	\$511,045.86	\$0.00
0250000-91009 - Mountainview - Communication System/PA (COMPLETED)	\$30,901.81	\$31,002.28	(\$31,002.28)	(\$100.47)	\$0.00
0250000-92001 - Mountainview - Switch Replace/Connectivity (IT) (COMPLETED)	\$141,658.24	\$141,658.24	(\$141,658.24)	\$0.00	\$0.00
0250000-92002 - Mountainview - Site Grading & Drainage	\$119,327.68	\$0.00	\$0.00	\$119,327.68	\$0.00
0250000-92003 - Mountainview - Site Lighting (COMPLETED)	\$288,000.00	\$287,469.81	(\$273,096.33)	\$530.19	\$14,373.48
0250000-92004 - Mountainview - Survey Underground Utilities	\$410,188.90	\$0.00	\$0.00	\$410,188.90	\$0.00
0250000-92005 - Mountainview - Main Electrical	\$447,478.80	\$0.00	\$0.00	\$447,478.80	\$0.00
0250000-92006 - Mountainview - HVAC EMS (COMPLETED)	\$129,000.00	\$128,990.02	(\$100,529.97)	\$9.98	\$28,460.05
0250000-92007 - Mountainview - Site Plumbing	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-92008 - Mountainview - HVAC Replacement (COMPLETED)	\$427,031.32	\$427,031.32	(\$334,897.16)	\$0.00	\$92,134.16
0250000-92019 - Mountainview - Building Plumbing Replacement	\$70,972.02	\$0.00	\$0.00	\$70,972.02	\$0.00
0250000-92021 - Mountainview - Interactive Flat Panels (COMPLETED)	\$259,820.62	\$259,820.62	(\$259,820.62)	\$0.00	\$0.00
0250000-93002 - Mountainview - Activity & Turf Areas (Play equipment partially COMPLETED)	\$428,661.37	\$428,661.37	(\$61,067.07)	\$0.00	\$367,594.30
0250000-93003 - Mountainview - Asphalt Concrete Pavement - Play Courts	\$521,410.08	\$22,172.00	(\$22,172.00)	\$499,238.08	\$0.00
0250000-93004 - Mountainview - Shade Structure	\$197,863.45	\$45,760.00	\$0.00	\$152,103.45	\$45,760.00
0250000-93005 - Mountainview - Track & Playground Addition/Improvement	\$123,478.21	\$0.00	\$0.00	\$123,478.21	\$0.00
0250000-93006 - Mountainview - New Science Lab/Flex	\$291,834.00	\$59,195.75	(\$59,195.75)	\$232,638.25	\$0.00
0250000-93008 - Mountainview - Asphalt Concrete Pavement - Parking Lot	\$677,833.10	\$24,996.00	(\$24,996.00)	\$652,837.10	\$0.00
0250000-93009 - Mountainview - Roof Replacement (COMPLETED)	\$1,048,749.84	\$1,048,749.84	(\$1,048,749.84)	\$0.00	\$0.00
0250000-93013 - Mountainview - Flooring (COMPLETED)	\$342,860.00	\$355,441.79	(\$337,591.79)	(\$12,581.79)	\$17,850.00
0250000-93015 - Mountainview - Interior/Exterior Paint (Exterior COMPLETED)	\$177,755.08	\$91,550.00	(\$91,550.00)	\$86,205.08	\$0.00
0250000-93030 - Mountainview - Exterior Stucco Coating (Not Needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0250000-93031 - Mountainview - Replace Exterior Door Locks & Hardware (COMPLETED)	\$102,500.00	\$102,500.00	(\$102,500.00)	\$0.00	\$0.00
Grand Total:	\$7,643,576.31	\$4,156,132.57	(\$3,589,959.48)	\$3,487,443.74	\$566,173.09



#### Budget View Report RIO VISTA ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
Add walk-track	93005	\$125,839.17	\$0.00	\$0.00	\$125,839.17	\$0.00
Improve grading, landscaping, irrigation, drainage & storm drain systems	90007, 92002	\$266,020.30	\$0.00	\$0.00	\$266,020.30	\$0.00
Improve security, door locks & monitoring systems	91001	\$238,597.18	\$243,731.08	(\$233,693.83)	(\$5,133.90)	\$10,037.25
Other Allowable Projects	90003, 90009, 91006, 91011, 92005, 92016, 93002	\$2,769,352.40	\$444,095.35	(\$328,570.56)	\$2,325,257.05	\$115,524.79
Provide shade structures for weather protection	93004	\$297,414.00	\$0.00	\$0.00	\$297,414.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$998,993.80	\$34,425.00	(\$34,425.00)	\$964,568.80	\$0.00
Repair/paint interior/exterior areas	93015	\$102,400.00	\$223,597.00	(\$115,698.60)	(\$121,197.00)	\$107,898.40
Repair/replace flooring, vinyl wall fabric and roofing	93009, 93013, 93033	\$2,062,259.65	\$310,865.43	(\$154,577.57)	\$1,751,394.22	\$156,287.86
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008, 92009	\$780,000.00	\$779,092.77	(\$626,751.23)	\$907.23	\$152,341.54
Repair/replace inefficient lighting	92003	\$277,000.00	\$276,278.71	(\$237,122.57)	\$721.29	\$39,156.14
Repair/replace/install site fencing	91005	\$154,331.60	\$74,331.60	(\$74,331.60)	\$80,000.00	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$53,806.08	\$0.00	\$0.00	\$53,806.08	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$215,267.01	\$215,265.92	(\$215,265.92)	\$1.09	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$192,649.00	\$50,322.85	(\$31,804.85)	\$142,326.15	\$18,518.00
TECH - Replace energy management software	92006	\$63,000.00	\$62,824.52	(\$49,144.95)	\$175.48	\$13,679.57
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$149,853.58	\$149,853.58	(\$149,853.58)	\$0.00	\$0.00
	Allocated Budget	\$9,044,197.77	\$2,906,683.81	(\$2,293,240.26)	\$6,137,513.96	\$613,443.55



#### Overall Project Summary Report RIO VISTA ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0300000-90003 - Rio Vista - Site Specific Master Plan (COMPLETED)	\$6,247.50	\$6,247.50	(\$6,247.50)	\$0.00	\$0.00
0300000-90006 - Rio Vista - IT Wireless Access Points (COMPLETED)	\$23,553.79	\$23,553.79	(\$23,553.79)	\$0.00	\$0.00
0300000-90007 - Rio Vista - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-90008 - Rio Vista - Audio Visual System (COMPLETED)	\$24,999.82	\$24,998.73	(\$24,998.73)	\$1.09	\$0.00
0300000-90009 - Rio Vista - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-91001 - Rio Vista - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$238,597.18	\$243,731.08	(\$233,693.83)	(\$5,133.90)	\$10,037.25
0300000-91002 - Rio Vista - New Phone System (COMPLETED)	\$24,294.82	\$24,294.82	(\$24,294.82)	\$0.00	\$0.00
0300000-91005 - Rio Vista - Site Fencing (Partially COMPLETED)	\$154,331.60	\$74,331.60	(\$74,331.60)	\$80,000.00	\$0.00
0300000-91006 - Rio Vista - Fire Alarm Replacement (Spring 2021)	\$650,000.00	\$93,771.57	(\$52,470.18)	\$556,228.43	\$41,301.39
0300000-91009 - Rio Vista - Communication System/PA (COMPLETED)	\$168,354.18	\$26,028.03	(\$7,510.03)	\$142,326.15	\$18,518.00
0300000-91011 - Rio Vista - Seismic Upgrade	\$438,729.73	\$39,788.00	(\$31,516.03)	\$398,941.73	\$8,271.97
0300000-92001 - Rio Vista - Switch Replace/Connectivity (IT) (COMPLETED)	\$126,299.79	\$126,299.79	(\$126,299.79)	\$0.00	\$0.00
0300000-92002 - Rio Vista - Site Grading & Drainage	\$266,020.30	\$0.00	\$0.00	\$266,020.30	\$0.00
0300000-92003 - Rio Vista - Site Lighting (COMPLETED)	\$277,000.00	\$276,278.71	(\$237,122.57)	\$721.29	\$39,156.14
0300000-92005 - Rio Vista - Comprehensive Electrical Replacement	\$965,205.41	\$0.00	\$0.00	\$965,205.41	\$0.00
0300000-92006 - Rio Vista - HVAC EMS (COMPLETED)	\$63,000.00	\$62,824.52	(\$49,144.95)	\$175.48	\$13,679.57
0300000-92008 - Rio Vista - HVAC - Replacement (COMPLETED)	\$780,000.00	\$779,092.77	(\$626,751.23)	\$907.23	\$152,341.54
0300000-92009 - Rio Vista - HVAC Replacement (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0300000-92016 - Rio Vista Comprehensive Plumbing Replacement	\$460,666.22	\$0.00	\$0.00	\$460,666.22	\$0.00
0300000-92021 - Rio Vista - Interactive Flat Panels (COMPLETED)	\$190,267.19	\$190,267.19	(\$190,267.19)	\$0.00	\$0.00
0300000-93002 - Rio Vista - Activity & Turf Areas (COMPLETED)	\$248,503.54	\$304,288.28	(\$238,336.85)	(\$55,784.74)	\$65,951.43
0300000-93003 - Rio Vista - Asphalt/Concrete Pavement - Play Court (Spring 2021)	\$487,098.04	\$20,655.00	(\$20,655.00)	\$466,443.04	\$0.00
0300000-93004 - Rio Vista - Shade Structure	\$297,414.00	\$0.00	\$0.00	\$297,414.00	\$0.00
0300000-93005 - Rio Vista - Track & Playground Addition/Improvement (Spring 2021)	\$125,839.17	\$0.00	\$0.00	\$125,839.17	\$0.00
0300000-93006 - Rio Vista - New Science Lab/Flex	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
0300000-93008 - Rio Vista - Asphalt Concrete Pavement Parking Lot	\$511,895.76	\$13,770.00	(\$13,770.00)	\$498,125.76	\$0.00
0300000-93009 - Rio Vista - Roofing Replacement	\$1,540,788.26	\$0.00	\$0.00	\$1,540,788.26	\$0.00
0300000-93013 - Rio Vista - Flooring (COMPLETED)	\$310,865.43	\$310,865.43	(\$154,577.57)	\$0.00	\$156,287.86
0300000-93015 - Rio Vista - Interior/Exterior Paint (COMPLETED)	\$102,400.00	\$223,597.00	(\$115,698.60)	(\$121,197.00)	\$107,898.40
0300000-93026 - Rio Vista - Relocatable Classroom Demo/Removal (COMPLETED)	\$53,806.08	\$0.00	\$0.00	\$53,806.08	\$0.00
0300000-93033 - Rio Vista - Vinyl Wall Fabric Replacement	\$210,605.96	\$0.00	\$0.00	\$210,605.96	\$0.00
0300000-93035 - Rio Vista - Classroom Building Addition (Not Needed)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total	\$9,044,197.77	\$2,906,683.81	(\$2,293,240.26)	\$6,137,513.96	\$613,443.55



#### Budget View Report ROSEDELL ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$38,895.12	\$38,895.12	(\$38,895.12)	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002, 92010	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001	\$114,734.51	\$214,940.90	(\$114,734.51)	(\$100,206.39)	\$100,206.39
Improve/upgrade kitchen and food service areas	90010	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 90009, 91006, 91011, 92005, 92016, 93002	\$3,028,716.05	\$607,876.63	(\$460,704.77)	\$2,420,839.42	\$147,171.86
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Remove aging portable classrooms	93026	\$53,710.85	\$0.00	\$0.00	\$53,710.85	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$336,540.46	\$0.00	\$0.00	\$336,540.46	\$0.00
Repair/paint interior/exterior areas	93015	\$86,085.62	\$62,090.00	(\$62,090.00)	\$23,995.62	\$0.00
Repair/replace flooring and roofing/roof drains	93009, 93013	\$1,050,105.39	\$0.00	\$0.00	\$1,050,105.39	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$369,000.00	\$368,015.08	(\$288,260.47)	\$984.92	\$79,754.61
Repair/replace inefficient lighting	92003	\$222,000.00	\$221,507.04	(\$203,047.33)	\$492.96	\$18,459.71
Repair/upgrade walk-track	93005	\$32,385.60	\$32,385.60	(\$27,846.61)	\$0.00	\$4,538.99
Replace aging portable classrooms with new permanent classrooms	93035	\$13,000,000.00	\$703,367.90	(\$330,207.30)	\$12,296,632.10	\$373,160.60
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$275,219.82	\$275,218.73	(\$275,218.73)	\$1.09	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$164,009.69	\$46,109.43	(\$44,591.43)	\$117,900.26	\$1,518.00
TECH - Replace energy management software	92006	\$72,000.00	\$71,882.01	(\$56,241.92)	\$117.99	\$15,640.09
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$161,064.21	\$161,064.21	(\$161,064.21)	\$0.00	\$0.00
	Allocated Budget	\$19,004,467.32	\$2,803,352.65	(\$2,062,902.40)	\$16,201,114.67	\$740,450.25



#### Overall Project Summary Report ROSEDELL ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0350000-90003 - Rosedell - Site Specific Master Plan (COMPLETED)	\$7,500.00	\$7,500.00	(\$7,500.00)	\$0.00	\$0.00
0350000-90006 - Rosedell - IT Wireless Access Points (COMPLETED)	\$25,639.35	\$25,639.35	(\$25,639.35)	\$0.00	\$0.00
0350000-90007 - Rosedell - Landscaping (with Classroom Building Addition)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-90008 - Rosedell - Audio Visual System (COMPLETED)	\$24,999.97	\$24,998.88	(\$24,998.88)	\$1.09	\$0.00
0350000-90009 - Rosedell - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-90010 - Rosedell - Kitchen & Food Service Upgrade	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-91001 - Rosedell - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$114,734.51	\$214,940.90	(\$114,734.51)	(\$100,206.39)	\$100,206.39
0350000-91002 - Rosedell - New Phone System (COMPLETED)	\$20,081.40	\$20,081.40	(\$20,081.40)	\$0.00	\$0.00
0350000-91006 - Rosedell - Fire Alarm Replacement (Spring 2021)	\$650,000.00	\$95,268.14	(\$53,354.39)	\$554,731.86	\$41,913.75
0350000-91009 - Rosedell - Communication System/PA (COMPLETED)	\$143,928.29	\$26,028.03	(\$24,510.03)	\$117,900.26	\$1,518.00
0350000-91011 - Rosedell - Seismic Upgrade	\$427,532.76	\$41,192.00	(\$20,660.00)	\$386,340.76	\$20,532.00
0350000-92001 - Rosedell - Switch Replace/Connectivity (IT) (COMPLETED)	\$135,424.86	\$135,424.86	(\$135,424.86)	\$0.00	\$0.00
0350000-92002 - Rosedell - Site Grading & Drainage (with Classroom Building Addition) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-92003 - Rosedell - Site Lighting (COMPLETED)	\$222,000.00	\$221,507.04	(\$203,047.33)	\$492.96	\$18,459.71
0350000-92005 - Rosedell - Comprehensive Electrical Replacement	\$946,941.83	\$0.00	\$0.00	\$946,941.83	\$0.00
0350000-92006 - Rosedell - HVAC EMS (COMPLETED)	\$72,000.00	\$71,882.01	(\$56,241.92)	\$117.99	\$15,640.09
0350000-92008 - Rosedell - HVAC - Replacement (COMPLETED)	\$369,000.00	\$368,015.08	(\$288,260.47)	\$984.92	\$79,754.61
0350000-92010 - Rosedell - Storm Drain System (with Classroom Building Addition) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-92016 - Rosedell - Comprehensive Plumbing Replacement	\$584,133.51	\$0.00	\$0.00	\$584,133.51	\$0.00
0350000-92021 - Rosedell - Interactive Flat Panels (COMPLETED)	\$250,219.85	\$250,219.85	(\$250,219.85)	\$0.00	\$0.00
0350000-93002 - Rosedell - Activity & Turf Areas (Play Equipment COMPLETED)	\$412,607.95	\$463,916.49	(\$379,190.38)	(\$51,308.54)	\$84,726.11
0350000-93003 - Rosedell - Asphalt Concrete Pavement - Play Courts (with Classroom Building Addition) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-93004 - Rosedell - Shade Structure (with Classroom Building Addition) (Summer 2023)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-93005 - Rosedell - Track & Playground Addition/Improvement (with Classroom Building Addition) (Summer 2023)	\$32,385.60	\$32,385.60	(\$27,846.61)	\$0.00	\$4,538.99
0350000-93006 - Rosedell - New Science Lab/Flex (with Classroom Building Addition) (Summer 2023)	\$38,895.12	\$38,895.12	(\$38,895.12)	\$0.00	\$0.00
0350000-93008 - Rosedell - Asphalt Concrete Pavement - Parking Lot	\$336,540.46	\$0.00	\$0.00	\$336,540.46	\$0.00
0350000-93009 - Rosedell - Roofing Replacement	\$1,050,105.39	\$0.00	\$0.00	\$1,050,105.39	\$0.00
0350000-93013 - Rosedell - Flooring	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0350000-93015 - Rosedell - Interior/Exterior Paint (Partially COMPLETED) (Summer 2024)	\$86,085.62	\$62,090.00	(\$62,090.00)	\$23,995.62	\$0.00
0350000-93026 - Rosedell - Relocatable Classroom Demo/Removal (Summer 2023)	\$53,710.85	\$0.00	\$0.00	\$53,710.85	\$0.00
0350000-93035 - Rosedell - Classroom Building Addition (Summer 2023)	\$13,000,000.00	\$703,367.90	(\$330,207.30)	\$12,296,632.10	\$373,160.60
Grand Total:	\$19,004,467.32	\$2,803,352.65	(\$2,062,902.40)	\$16,201,114.67	\$740,450.25



#### Budget View Report SANTA CLARITA ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$286,254.00	\$51,306.84	(\$51,306.84)	\$234,947.16	\$0.00
Add walk-track	93005	\$121,117.25	\$0.00	\$0.00	\$121,117.25	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$256,038.30	\$0.00	\$0.00	\$256,038.30	\$0.00
Improve security, door locks & monitoring systems	91001, 91007	\$677,661.79	\$381,970.79	(\$381,970.79)	\$295,691.00	\$0.00
Improve/upgrade kitchen and food service areas	90010	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 90005, 90009, 91006, 91011, 91013, 93002	\$1,332,711.27	\$1,009,803.01	(\$260,922.83)	\$322,908.26	\$748,880.18
Provide shade structures for weather protection	93004	\$190,836.00	\$0.00	\$0.00	\$190,836.00	\$0.00
Remove aging portable classrooms	93026	\$59,246.21	\$0.00	\$0.00	\$59,246.21	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,220,637.94	\$458,983.15	(\$365,383.15)	\$761,654.79	\$93,600.00
Repair/paint interior/exterior areas	93015	\$64,973.34	\$41,800.00	(\$41,800.00)	\$23,173.34	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$838,000.00	\$837,695.38	(\$655,269.51)	\$304.62	\$182,425.87
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$1,031,706.76	\$315,744.66	(\$218,959.90)	\$715,962.10	\$96,784.76
Repair/replace plumbing	92007, 92016	\$341,110.04	\$0.00	\$0.00	\$341,110.04	\$0.00
Repair/replace roofing and flooring	93009, 93013	\$1,276,196.03	\$940,225.09	(\$814,057.86)	\$335,970.94	\$126,167.23
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$193,247.04	\$193,247.04	(\$193,247.04)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$179,626.60	\$46,019.01	(\$43,651.01)	\$133,607.59	\$2,368.00
TECH - Replace energy management software	92006	\$82,000.00	\$81,156.79	(\$63,361.00)	\$843.21	\$17,795.79
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$140,015.09	\$140,015.09	(\$140,015.09)	\$0.00	\$0.00
	Allocated Budget	\$8,291,377.66	\$4,497,966.85	(\$3,229,945.02)	\$3,793,410.81	\$1,268,021.83



#### Overall Project Summary Report SANTA CLARITA ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0400000-90003 - Santa Clarita - Site Specific Master Plan (COMPLETED)	\$6,180.00	\$6,180.00	(\$6,180.00)	\$0.00	\$0.00
0400000-90005 - Santa Clarita - Window Tint/Blinds (COMPLETED)	\$779.07	\$779.07	(\$779.07)	\$0.00	\$0.00
0400000-90006 - Santa Clarita - IT Wireless Access Points (COMPLETED)	\$31,198.25	\$31,198.25	(\$31,198.25)	\$0.00	\$0.00
0400000-90007 - Santa Clarita - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0400000-90009 - Santa Clarita - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0400000-90010 - Santa Clarita - Kitchen & Food Service Upgrade	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0400000-91001 - Santa Clarita - Sec. Sys. Upgrade - Ext Door Locks (COMPLETED)	\$327,981.79	\$327,981.79	(\$327,981.79)	\$0.00	\$0.00
0400000-91002 - Santa Clarita - New Phone System (COMPLETED)	\$19,990.98	\$19,990.98	(\$19,990.98)	\$0.00	\$0.00
0400000-91006 - Santa Clarita - Fire Alarm Replacement (Winter 2020)	\$531,850.29	\$534,522.81	(\$30,394.25)	(\$2,672.52)	\$504,128.56
0400000-91007 - Santa Clarita - Single Point of Entry Fence	\$349,680.00	\$53,989.00	(\$53,989.00)	\$295,691.00	\$0.00
0400000-91009 - Santa Clarita - Communication System/PA (COMPLETED)	\$159,635.62	\$26,028.03	(\$23,660.03)	\$133,607.59	\$2,368.00
0400000-91011 - Santa Clarita - Seismic Upgrade	\$347,084.04	\$41,192.00	(\$20,660.00)	\$305,892.04	\$20,532.00
0400000-91013 - Santa Clarita - Lead Abatement	\$50,688.42	\$0.00	\$0.00	\$50,688.42	\$0.00
0400000-92001 - Santa Clarita - Switch Replace/Connectivity (IT) (COMPLETED)	\$108,816.84	\$108,816.84	(\$108,816.84)	\$0.00	\$0.00
0400000-92002 - Santa Clarita - Site Grading & Drainage	\$256,038.30	\$0.00	\$0.00	\$256,038.30	\$0.00
0400000-92003 - Santa Clarita - Site Lighting (COMPLETED)	\$317,000.00	\$315,744.66	(\$218,959.90)	\$1,255.34	\$96,784.76
0400000-92005 - Santa Clarita - Comprehensive Electrical Replcemnt	\$714,706.76	\$0.00	\$0.00	\$714,706.76	\$0.00
0400000-92006 - Santa Clarita - HVAC EMS (COMPLETED)	\$82,000.00	\$81,156.79	(\$63,361.00)	\$843.21	\$17,795.79
0400000-92007 - Santa Clarita - Site Plumbing	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0400000-92008 - Santa Clarita - HVAC Replacement (COMPLETED)	\$838,000.00	\$837,695.38	(\$655,269.51)	\$304.62	\$182,425.87
0400000-92016 - Santa Clarita - Comprehensive Plumbing Replacement	\$341,110.04	\$0.00	\$0.00	\$341,110.04	\$0.00
0400000-92021 - Santa Clarita - Interactive Flat Panels (COMPLETED)	\$193,247.04	\$193,247.04	(\$193,247.04)	\$0.00	\$0.00
0400000-93002 - Santa Clarita - Activity & Turf Areas (Play Equipment Completed) (Summer 2024)	\$396,129.45	\$427,129.13	(\$202,909.51)	(\$30,999.68)	\$224,219.62
0400000-93003 - Santa Clarita - Asphalt/Concrete Pavement - Play Courts (Summer 2024)	\$750,112.70	\$93,600.00	\$0.00	\$656,512.70	\$93,600.00
0400000-93004 - Santa Clarita - Shade Structure	\$190,836.00	\$0.00	\$0.00	\$190,836.00	\$0.00
0400000-93005 - Santa Clarita - Track & Playground Addition/Improvement	\$121,117.25	\$0.00	\$0.00	\$121,117.25	\$0.00
0400000-93006 - Santa Clarita - New Science Lab/Flex	\$286,254.00	\$51,306.84	(\$51,306.84)	\$234,947.16	\$0.00
0400000-93008 - Santa Clarita - Asphalt Concrete Pavement - Parking Lot	\$470,525.24	\$365,383.15	(\$365,383.15)	\$105,142.09	\$0.00
0400000-93009 - Santa Clarita - Roof Replacement (COMPLETED)	\$784,123.36	\$784,123.36	(\$660,367.66)	\$0.00	\$123,755.70
0400000-93013 - Santa Clarita - Flooring	\$492,072.67	\$156,101.73	(\$153,690.20)	\$335,970.94	\$2,411.53
0400000-93015 - Santa Clarita - Interior/Exterior Paint	\$64,973.34	\$41,800.00	(\$41,800.00)	\$23,173.34	\$0.00
0400000-93026 - Santa Clarita - Relocatable Classroom Demo/Removal	\$59,246.21	\$0.00	\$0.00	\$59,246.21	\$0.00
Grand Total:	\$8,291,377.66	\$4,497,966.85	(\$3,229,945.02)	\$3,793,410.81	\$1,268,021.83



#### Budget View Report CHARLES HELMERS ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$286,254.00	\$39,000.00	(\$39,000.00)	\$247,254.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$57,805.54	\$57,805.54	(\$57,805.54)	\$0.00	\$0.00
Improve security, door locks & monitoring systems	90005, 91001, 91007	\$579,729.87	\$414,574.87	(\$283,029.87)	\$165,155.00	\$131,545.00
Other Allowable Projects	90003, 90009, 91006, 93002, 93004, 93027	\$1,492,255.96	\$1,081,766.84	(\$877,357.19)	\$410,489.12	\$204,409.65
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$545,536.00	\$22,775.00	(\$22,775.00)	\$522,761.00	\$0.00
Repair/paint interior/exterior areas	93015	\$96,094.00	\$0.00	\$0.00	\$96,094.00	\$0.00
Repair/replace entry structure, doors, flooring and roofing	93009, 93013, 93031	\$2,081,869.00	\$1,488,753.09	(\$1,488,753.09)	\$593,115.91	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$1,564,000.00	\$1,562,328.08	(\$1,559,670.86)	\$1,671.92	\$2,657.22
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$131,000.00	\$130,428.11	(\$123,906.71)	\$571.89	\$6,521.40
Repair/replace plumbing	92007	\$222,642.00	\$0.00	\$0.00	\$222,642.00	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$10,387,878.00	\$516,889.80	(\$251,125.53)	\$9,870,988.20	\$265,764.27
Survey/repair/replace underground utilities	92004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$274,741.43	\$268,780.62	(\$268,780.62)	\$5,960.81	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$198,649.52	\$45,980.80	(\$45,980.80)	\$152,668.72	\$0.00
TECH - Replace energy management software	92006	\$83,500.00	\$83,024.96	(\$78,873.70)	\$475.04	\$4,151.26
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$172,205.87	\$172,205.87	(\$171,857.87)	\$0.00	\$348.00
	Allocated Budget	\$18,174,161.19	\$5,884,313.58	(\$5,268,916.78)	\$12,289,847.61	\$615,396.80



#### Overall Project Summary Report CHARLES HELMERS ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0450000-90003 - Charles Helmers - Site Specific Master Plan (COMPLETED)	\$5,288.50	\$5,288.50	(\$5,288.50)	\$0.00	\$0.00
0450000-90005 - Charles Helmers - Window Tint/Blinds (COMPLETED)	\$5,063.93	\$5,063.93	(\$5,063.93)	\$0.00	\$0.00
0450000-90006 - Charles Helmers - IT Wireless Access Points (COMPLETED)	\$23,591.29	\$23,591.29	(\$23,243.29)	\$0.00	\$348.00
0450000-90007 - Charles Helmers - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-90008 - Charles Helmers - Audio Visual System (COMPLETED)	\$35,000.00	\$29,039.19	(\$29,039.19)	\$5,960.81	\$0.00
0450000-90009 - Charles Helmers - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-91001 - Charles Helmers - Sec Sys Upgrade - Ext Door Locks (COMPLETED)	\$274,665.94	\$274,665.94	(\$274,665.94)	\$0.00	\$0.00
0450000-91002 - Charles Helmers - New Phone System (COMPLETED)	\$21,449.52	\$21,449.52	(\$21,449.52)	\$0.00	\$0.00
0450000-91006 - Charles Helmers - Fire Alarm Replacement (COMPLETED)	\$866,383.00	\$866,382.44	(\$866,382.44)	\$0.56	\$0.00
0450000-91007 - Charles Helmers - Single Point of Entry Fence (Fall 2020)	\$300,000.00	\$134,845.00	(\$3,300.00)	\$165,155.00	\$131,545.00
0450000-91009 - Charles Helmers - Communication System/PA (COMPLETED)	\$177,200.00	\$24,531.28	(\$24,531.28)	\$152,668.72	\$0.00
0450000-92001 - Charles Helmers - Switch Replace/Connectivity (IT) (COMPLETED)	\$148,614.58	\$148,614.58	(\$148,614.58)	\$0.00	\$0.00
0450000-92002 - Charles Helmers - Site Grading & Drainage (COMPLETED)	\$57,805.54	\$57,805.54	(\$57,805.54)	\$0.00	\$0.00
0450000-92003 - Charles Helmers - Site Lighting (COMPLETED)	\$131,000.00	\$130,428.11	(\$123,906.71)	\$571.89	\$6,521.40
0450000-92004 - Charles Helmers - Survey Underground Utilities	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-92005 - Charles Helmers - Electrical Upgrade	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0450000-92006 - Charles Helmers - HVAC EMS (COMPLETED)	\$83,500.00	\$83,024.96	(\$78,873.70)	\$475.04	\$4,151.26
0450000-92007 - Charles Helmers - Site Plumbing	\$222,642.00	\$0.00	\$0.00	\$222,642.00	\$0.00
0450000-92008 - Charles Helmers - HVAC Replacement (COMPLETED)	\$1,564,000.00	\$1,562,328.08	(\$1,559,670.86)	\$1,671.92	\$2,657.22
0450000-92021 - Charles Helmers - Interactive Flat Panels (COMPLETED)	\$239,741.43	\$239,741.43	(\$239,741.43)	\$0.00	\$0.00
0450000-93002 - Charles Helmers - Activity & Turf Areas (Summer 2021)	\$231,715.46	\$146,514.58	(\$4,631.25)	\$85,200.88	\$141,883.33
0450000-93003 - Charles Helmers - Asphalt/Concrete Pavement - Play Courts (Summer 2021)	\$340,960.00	\$13,665.00	(\$13,665.00)	\$327,295.00	\$0.00
0450000-93004 - Charles Helmers - Shade Structure (Summer 2021)	\$75,000.00	\$63,581.32	(\$1,055.00)	\$11,418.68	\$62,526.32
0450000-93006 - Charles Helmers - New Science Lab/Flex (Summer 2021)	\$286,254.00	\$39,000.00	(\$39,000.00)	\$247,254.00	\$0.00
0450000-93008 - Charles Helmers - Asphalt Concrete Pavement - Parking Lot (Summer 2021)	\$204,576.00	\$9,110.00	(\$9,110.00)	\$195,466.00	\$0.00
0450000-93009 - Charles Helmers - Roof Replacement (COMPLETED)	\$1,433,254.00	\$1,433,253.69	(\$1,433,253.69)	\$0.31	\$0.00
0450000-93013 - Charles Helmers - Flooring	\$480,471.00	\$55,499.40	(\$55,499.40)	\$424,971.60	\$0.00
0450000-93015 - Charles Helmers - Interior/Exterior Painting (Fall 2024)	\$96,094.00	\$0.00	\$0.00	\$96,094.00	\$0.00
0450000-93026 - Charles Helmers - Relocatable Classroom Demo/Removal (COMPLETED)	\$137,878.00	\$0.00	\$0.00	\$137,878.00	\$0.00
0450000-93027 - Charles Helmers - Ceiling Tile Replacement	\$313,869.00	\$0.00	\$0.00	\$313,869.00	\$0.00
0450000-93031 - Charles Helmers - Exterior Doors and Hardware	\$168,144.00	\$0.00	\$0.00	\$168,144.00	\$0.00
0450000-93035 - Charles Helmers - Classroom Building Addition (Summer 2021)	\$10,250,000.00	\$516,889.80	(\$251,125.53)	\$9,733,110.20	\$265,764.27
Grand Total:	\$18,174,161.19	\$5,884,313.58	(\$5,268,916.78)	\$12,289,847.61	\$615,396.80



#### Budget View Report SKYBLUE MESA ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$35,500.00	\$35,500.00	(\$35,500.00)	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92010	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001	\$139,360.09	\$139,360.09	(\$139,360.09)	\$0.00	\$0.00
Improve/upgrade office/lobby/health office areas	91007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 91011, 91012, 93002	\$5,652.50	\$5,652.50	(\$5,652.50)	\$0.00	\$0.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$53,000.00	\$53,000.00	(\$53,000.00)	\$0.00	\$0.00
Repair/replace flooring, doors, windows, ceiling tile, wall tile, cabinetry, gate hardware and roofing	93009, 93013, 93020, 93024, 93025, 93027	\$32,872.45	\$32,872.45	(\$32,872.45)	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace plumbing, drinking fountains and restrooms including terrazzo	92016	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 98007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Survey/repair/replace underground utilities	92004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$172,371.19	\$172,371.19	(\$172,371.19)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$19,585.13	\$19,585.13	(\$19,585.13)	\$0.00	\$0.00
TECH - Replace energy management software	92006	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$123,769.57	\$123,769.57	(\$123,769.57)	\$0.00	\$0.00
	Allocated Budget	\$582,110.93	\$582,110.93	(\$582,110.93)	\$0.00	\$0.00



#### Overall Project Summary Report SKYBLUE MESA ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0500000-90003 - Skyblue Mesa - Site Specific Master Plan (COMPLETED)	\$5,652.50	\$5,652.50	(\$5,652.50)	\$0.00	\$0.00
0500000-90007 - Skyblue Mesa - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-91001 - Skyblue Mesa - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$139,360.09	\$139,360.09	(\$139,360.09)	\$0.00	\$0.00
0500000-91002 - Skyblue Mesa - New Phone System (COMPLETED)	\$17,595.75	\$17,595.75	(\$17,595.75)	\$0.00	\$0.00
0500000-91007 - Skyblue Mesa - Single Point of Entry Fence	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-91009 - Skyblue Mesa - Communication System/PA (COMPLETED)	\$1,989.38	\$1,989.38	(\$1,989.38)	\$0.00	\$0.00
0500000-91011 - Skyblue Mesa - Seismic Upgrade	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-91012 - Skyblue Mesa - Asbestos/Lead Abatement	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92001 - Skyblue Mesa - Switch Replace/Connectivity (IT) (COMPLETED)	\$123,769.57	\$123,769.57	(\$123,769.57)	\$0.00	\$0.00
0500000-92003 - Skyblue Mesa - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92004 - Skyblue Mesa - Survey Underground Utilities (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92005 - Skyblue Mesa - Comprehensive Electrical Replacemnt	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92006 - Skyblue Mesa - HVAC EMS (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92008 - Skyblue Mesa - HVAC Replacement (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92010 - Skyblue Mesa - Site Storm Drain System	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92016 - Skyblue Mesa - Comprehensive Plumbing Replacemnt	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-92021 - Skyblue Mesa - Interactive Flat Panels (COMPLETED)	\$172,371.19	\$172,371.19	(\$172,371.19)	\$0.00	\$0.00
0500000-93002 - Skyblue Mesa - Activity & Turf Areas	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93003 - Skyblue Mesa - Asphalt Concrete Pavement - Play Courts	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93004 - Skyblue Mesa - Shade Structure	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93006 - Skyblue Mesa - New Science Lab/Flex (CFD) (COMPLETED)	\$35,500.00	\$35,500.00	(\$35,500.00)	\$0.00	\$0.00
0500000-93008 - Skyblue Mesa - Asphalt Concrete Pavement - Parking Lot	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93009 - Skyblue Mesa - Roof Replacement (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93013 - Skyblue Mesa - Flooring (CFD) (Partially COMPLETED)	\$32,872.45	\$32,872.45	(\$32,872.45)	\$0.00	\$0.00
0500000-93015 - Skyblue Mesa - Interior/Exterior Paint	\$53,000.00	\$53,000.00	(\$53,000.00)	\$0.00	\$0.00
0500000-93020 - Skyblue Mesa - Casework/Countertop Repair/Replace	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93024 - Skyblue Mesa - Replace Terrazzo w/Ceramic Tile	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93025 - Skyblue Mesa - Window System	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93026 - Skyblue Mesa - Relocatable Classroom Demo/Removal (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-93027 - Skyblue Mesa - Replace Celiling & Wall Tiles	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0500000-98007 - Skyblue Mesa - New Library & Classroom Building (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$582,110.93	\$582,110.93	(\$582,110.93)	\$0.00	\$0.00



#### Budget View Report JAMES FOSTER ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$286,254.00	\$0.00	\$0.00	\$286,254.00	\$0.00
Add walk-track	93005	\$121,117.25	\$0.00	\$0.00	\$121,117.25	\$0.00
Improve ADA compliant pathways	91008	\$213,736.32	\$0.00	\$0.00	\$213,736.32	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks monitoring systems and parking lot control gates	91001, 91004	\$231,860.34	\$231,860.34	(\$228,245.13)	\$0.00	\$3,615.21
Modernize the Office/Lobby for efficiency and security	91003	\$639,654.23	\$639,654.23	(\$639,654.23)	\$0.00	\$0.00
Other Allowable Projects	90003, 93002, 93033	\$173,849.08	\$54,372.28	(\$54,372.28)	\$119,476.80	\$0.00
Provide shade structures for weather protection	93004	\$2,099,196.00	\$0.00	\$0.00	\$2,099,196.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$622,252.59	\$0.00	\$0.00	\$622,252.59	\$0.00
Repair/paint interior/exterior areas	93015	\$88,625.07	\$88,100.00	(\$88,100.00)	\$525.07	\$0.00
Repair/replace flooring	93013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting and upgrade electrical capacity and infrastructure	92003, 92005	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace plumbing, drinking fountains & restrooms	92019	\$279,023.81	\$0.00	\$0.00	\$279,023.81	\$0.00
Repair/replace roofing	93009	\$753,313.11	\$0.00	\$0.00	\$753,313.11	\$0.00
Replace aging portable classrooms with new permanent classrooms	93026, 98005	\$38,783.23	\$0.00	\$0.00	\$38,783.23	\$0.00
Survey/repair/replace underground utilities	92004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$219,832.69	\$194,832.74	(\$194,832.74)	\$24,999.95	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$187,911.47	\$45,384.67	(\$45,384.67)	\$142,526.80	\$0.00
TECH - Replace energy management software	92006	\$111,097.80	\$0.00	\$0.00	\$111,097.80	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$156,394.93	\$156,394.93	(\$156,133.93)	\$0.00	\$261.00
	Allocated Budget	\$6,222,901.92	\$1,410,599.19	(\$1,406,722.98)	\$4,812,302.73	\$3,876.21



#### Overall Project Summary Report JAMES FOSTER ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0550000-90003 - James Foster - Site Specific Master Plan (COMPLETED)	\$6,358.20	\$6,358.20	(\$6,358.20)	\$0.00	\$0.00
0550000-90006 - James Foster - IT Wireless Access Points (COMPLETED)	\$28,560.73	\$28,560.73	(\$28,299.73)	\$0.00	\$261.00
0550000-90007 - James Foster - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-90008 - James Foster - Audio Visual System (COMPLETED)	\$24,999.95	\$0.00	\$0.00	\$24,999.95	\$0.00
0550000-91001 - James Foster - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$231,860.34	\$231,860.34	(\$228,245.13)	\$0.00	\$3,615.21
0550000-91002 - James Foster - New Phone System (COMPLETED)	\$17,612.01	\$17,612.01	(\$17,612.01)	\$0.00	\$0.00
0550000-91003 - James Foster - Lobby Remodel/Single Point of Entry (COMPLETED)	\$639,654.23	\$639,654.23	(\$639,654.23)	\$0.00	\$0.00
0550000-91004 - James Foster - Parking Lot Control Gates (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-91008 - James Foster - ADA Pathway	\$213,736.32	\$0.00	\$0.00	\$213,736.32	\$0.00
0550000-91009 - James Foster - Communication System/PA (COMPLETED)	\$170,299.46	\$27,772.66	(\$27,772.66)	\$142,526.80	\$0.00
0550000-92001 - James Foster - Switch Replace/Connectivity (IT) (COMPLETED)	\$127,834.20	\$127,834.20	(\$127,834.20)	\$0.00	\$0.00
0550000-92002 - James Foster - Site Grading & Drainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92003 - James Foster - Site Lighting (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92004 - James Foster - Survey Underground Utilities	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92005 - James Foster - Comprehensive Electrical Replacement	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92006 - James Foster - HVAC EMS (COMPLETED)	\$111,097.80	\$0.00	\$0.00	\$111,097.80	\$0.00
0550000-92008 - James Foster - HVAC (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0550000-92019 - James Foster - Building Plumbing Repair	\$279,023.81	\$0.00	\$0.00	\$279,023.81	\$0.00
0550000-92021 - James Foster - Interactive Flat Panels (COMPLETED)	\$194,832.74	\$194,832.74	(\$194,832.74)	\$0.00	\$0.00
0550000-93002 - James Foster - Activity & Turf Areas	\$142,490.88	\$48,014.08	(\$48,014.08)	\$94,476.80	\$0.0
0550000-93003 - James Foster - Asphalt/Concrete Pavement - Play Courts	\$349,484.33	\$0.00	\$0.00	\$349,484.33	\$0.0
0550000-93004 - James Foster - Shade Structure	\$2,099,196.00	\$0.00	\$0.00	\$2,099,196.00	\$0.00
0550000-93005 - James Foster - Track & Playground Addition/Improvement	\$121,117.25	\$0.00	\$0.00	\$121,117.25	\$0.00
0550000-93006 - James Foster - New Science Lab/Flex	\$286,254.00	\$0.00	\$0.00	\$286,254.00	\$0.00
0550000-93008 - James Foster - Asphalt Concrete Pavement - Parking Lot	\$272,768.26	\$0.00	\$0.00	\$272,768.26	\$0.0
0550000-93009 - James Foster - Roof Replacement (COMPLETED)	\$753,313.11	\$0.00	\$0.00	\$753,313.11	\$0.00
0550000-93013 - James Foster - Flooring (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.0
0550000-93015 - James Foster - Interior/Exterior Paint (Interior COMPLETED)	\$88,625.07	\$88,100.00	(\$88,100.00)	\$525.07	\$0.0
0550000-93026 - James Foster - Relocatable Classroom Demo/Removal	\$38,783.23	\$0.00	\$0.00	\$38,783.23	\$0.00
0550000-93033 - James Foster - Vinyl Wall Fabric replacement	\$25,000.00	\$0.00	\$0.00	\$25,000.00	\$0.0
0550000-98005 - James Foster - New Classroom Building (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$6,222,901.92	\$1,410,599.19	(\$1,406,722.98)	\$4,812,302.73	\$3,876.23



#### Budget View Report BOUQUET CANYON (TEMPORARY HOUSING)



	BOUQUET CANYON (TEMPORAR					
Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Other Allowable Projects	90009, 92003, 92006, 92008	\$385,000.00	\$383,659.33	(\$364,476.38)	\$1,340.67	\$19,182.95
	Allocated Budge	\$385,000.00	\$383,659.33	(\$364,476.38)	\$1,340.67	\$19,182.95



#### **Overall Project Summary Report** BOUQUET CANYON (TEMPORARY HOUSING)





Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0600000-90009 - Bouquet Canyon (Temporary Housing) - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0600000-92003 - Bouquet Canyon (Temporary Housing) - Site Lighting (COMPLETED)	\$37,000.00	\$36,013.81	(\$34,213.12)	\$986.19	\$1,800.69
0600000-92006 - Bouquet Canyon (Temporary Housing) - HVAC EMS (COMPLETED)	\$26,000.00	\$25,715.35	(\$24,429.59)	\$284.65	\$1,285.76
0600000-92008 - Bouquet Canyon (Temporary Housing) - HVAC Replacement (COMPLETED)	\$322,000.00	\$321,930.17	(\$305,833.67)	\$69.83	\$16,096.50
Grand Total:	\$385,000.00	\$383,659.33	(\$364,476.38)	\$1,340.67	\$19,182.95



#### Budget View Report PLUM CANYON ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add parking lot gate control	91004	\$91,174.72	\$8,450.00	(\$8,450.00)	\$82,724.72	\$0.00
Add science lab & equipment	93006	\$291,834.00	\$0.00	\$0.00	\$291,834.00	\$0.00
Add walk-track	93005	\$123,478.21	\$0.00	\$0.00	\$123,478.21	\$0.00
Improve grading, landscaping, irrigation systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91005	\$671,660.67	\$683,371.10	(\$328,612.94)	(\$11,710.43)	\$354,758.16
Other Allowable Projects	90003, 90009, 91006, 93002	\$633,131.01	\$430,534.11	(\$45,011.27)	\$202,596.90	\$385,522.84
Provide shade structures for weather protection	93004	\$123,251.23	\$0.00	\$0.00	\$123,251.23	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,152,316.28	\$0.00	\$0.00	\$1,152,316.28	\$0.00
Repair/paint interior/exterior areas	93015	\$102,882.69	\$0.00	\$0.00	\$102,882.69	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$814,000.00	\$813,368.66	(\$611,539.23)	\$631.34	\$201,829.43
Repair/replace inefficient lighting	92003	\$196,000.00	\$195,073.76	(\$157,606.67)	\$926.24	\$37,467.09
Repair/replace plumbing	92007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace roofing and flooring	93009, 93013	\$1,782,903.55	\$714,499.43	(\$608,266.77)	\$1,068,404.12	\$106,232.66
Replace aging portable classrooms with new permanent classrooms	93026, 93035	\$12,052,663.30	\$10,986,322.94	(\$3,602,950.45)	\$1,066,340.36	\$7,383,372.49
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$240,129.57	\$240,128.44	(\$223,200.48)	\$1.13	\$16,927.96
TECH - Improve telephone, data, and communication systems	91002, 91009	\$123,716.03	\$44,880.33	(\$42,512.33)	\$78,835.70	\$2,368.00
TECH - Replace energy management software	92006	\$184,000.00	\$183,392.10	(\$143,117.59)	\$607.90	\$40,274.51
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$150,856.09	\$150,856.09	(\$150,856.09)	\$0.00	\$0.00
	Allocated Budget	\$18,733,997.35	\$14,450,876.96	(\$5,922,123.82)	\$4,283,120.39	\$8,528,753.14



#### Overall Project Summary Report PLUM CANYON ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0650000-90003 - Plum Canyon - Site Specific Master Plan (COMPLETED)	\$7,500.00	\$7,500.00	(\$7,500.00)	\$0.00	\$0.00
0650000-90006 - Plum Canyon - IT Wireless Access Points (COMPLETED)	\$22,737.12	\$22,737.12	(\$22,737.12)	\$0.00	\$0.00
0650000-90007 - Plum Canyon - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-90008 - Plum Canyon - Audio Visual System (COMPLETED)	\$24,999.97	\$24,998.84	(\$24,998.84)	\$1.13	\$0.00
0650000-90009 - Plum Canyon - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-91001 - Plum Canyon - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$299,751.08	\$311,461.51	(\$299,751.08)	(\$11,710.43)	\$11,710.43
0650000-91002 - Plum Canyon - New Phone System (COMPLETED)	\$18,852.30	\$18,852.30	(\$18,852.30)	\$0.00	\$0.00
0650000-91004 - Plum Canyon - Parking Lot Control Gates (COMPLETED)	\$91,174.72	\$8,450.00	(\$8,450.00)	\$82,724.72	\$0.00
0650000-91005 - Plum Canyon - Site Fencing (Fall 2020)	\$371,909.59	\$371,909.59	(\$28,861.86)	\$0.00	\$343,047.73
0650000-91006 - Plum Canyon - Fire Alarm Replacement	\$295,787.72	\$42,061.64	(\$23,488.09)	\$253,726.08	\$18,573.55
0650000-91009 - Plum Canyon - Communication System/PA (COMPLETED)	\$104,863.73	\$26,028.03	(\$23,660.03)	\$78,835.70	\$2,368.00
0650000-92001 - Plum Canyon - Switch Replace/Connectivity (IT) (COMPLETED)	\$128,118.97	\$128,118.97	(\$128,118.97)	\$0.00	\$0.00
0650000-92002 - Plum Canyon - Site Grading & Drainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-92003 - Plum Canyon - Site Lighting (COMPLETED)	\$196,000.00	\$195,073.76	(\$157,606.67)	\$926.24	\$37,467.09
0650000-92006 - Plum Canyon - HVAC EMS (COMPLETED)	\$184,000.00	\$183,392.10	(\$143,117.59)	\$607.90	\$40,274.51
0650000-92007 - Plum Canyon - Site Plumbing	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0650000-92008 - Plum Canyon - HVAC Replacement (COMPLETED)	\$814,000.00	\$813,368.66	(\$611,539.23)	\$631.34	\$201,829.43
0650000-92021 - Plum Canyon - Interactive Flat Panels (COMPLETED)	\$215,129.60	\$215,129.60	(\$198,201.64)	\$0.00	\$16,927.96
0650000-93002 - Plum Canyon - Activity & Turf Areas	\$329,843.29	\$380,972.47	(\$14,023.18)	(\$51,129.18)	\$366,949.29
0650000-93003 - Plum Canyon - Asphalt Concrete Pavement - Play Courts	\$712,593.78	\$0.00	\$0.00	\$712,593.78	\$0.00
0650000-93004 - Plum Canyon - Shade Structure	\$123,251.23	\$0.00	\$0.00	\$123,251.23	\$0.00
0650000-93005 - Plum Canyon - Track & Playground Addition/Improvement	\$123,478.21	\$0.00	\$0.00	\$123,478.21	\$0.00
0650000-93006 - Plum Canyon - New Science Lab/Flex	\$291,834.00	\$0.00	\$0.00	\$291,834.00	\$0.00
0650000-93008 - Plum Canyon - Asphalt Concrete Pavement - Parking Lot	\$439,722.50	\$0.00	\$0.00	\$439,722.50	\$0.00
0650000-93009 - Plum Canyon - Roof Replacement (COMPLETED)	\$1,122,568.90	\$714,499.43	(\$608,266.77)	\$408,069.47	\$106,232.66
0650000-93013 - Plum Canyon - Flooring	\$660,334.65	\$0.00	\$0.00	\$660,334.65	\$0.00
0650000-93015 - Plum Canyon - Interior/Exterior Painting	\$102,882.69	\$0.00	\$0.00	\$102,882.69	\$0.00
0650000-93026 - Plum Canyon - Relocatable Classroom Demo/Removal (COMPLETED)	\$52,663.30	\$0.00	\$0.00	\$52,663.30	\$0.00
0650000-93035 - Plum Canyon - Classroom Building Addition	\$12,000,000.00	\$10,986,322.94	(\$3,602,950.45)	\$1,013,677.06	\$7,383,372.49
Grand Total:	\$18,733,997.35	\$14,450,876.96	(\$5,922,123.82)	\$4,283,120.39	\$8,528,753.14



#### Budget View Report NORTH PARK ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
Improve landscaping, drainage, irrigation, and storm drain and gutter systems	90007, 92002, 92015, 93012	\$265,954.73	\$6,455.00	(\$6,455.00)	\$259,499.73	\$0.00
Improve security, door locks & monitoring systems	91001, 91003, 91005, 91007	\$662,123.56	\$662,123.56	(\$491,856.93)	\$0.00	\$170,266.63
Other Allowable Projects	90003, 90009, 91006, 93002, 93004	\$716,737.68	\$329,567.83	(\$244,322.83)	\$387,169.85	\$85,245.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,071,615.69	\$0.00	\$0.00	\$1,071,615.69	\$0.00
Repair/maintain heating, ventilation and air conditioning systems for energy efficiency	92008	\$1,053,000.00	\$1,052,136.34	(\$808,766.68)	\$863.66	\$243,369.66
Repair/paint interior/exterior areas	93015	\$157,698.41	\$127,350.00	(\$83,591.50)	\$30,348.41	\$43,758.50
Repair/replace inefficient lighting	92003	\$245,000.00	\$244,738.21	(\$232,501.29)	\$261.79	\$12,236.92
Repair/replace interior wall coverings, windows, exterior doors, flooring, and roofing	93009, 93013, 93025, 93031, 93033, 93034	\$1,524,905.63	\$1,069,758.99	(\$945,855.80)	\$455,146.64	\$123,903.19
Repair/replace plumbing	92007, 93032	\$783,097.05	\$0.00	\$0.00	\$783,097.05	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$257,477.69	\$257,476.60	(\$257,476.60)	\$1.09	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$162,598.63	\$47,245.58	(\$44,877.58)	\$115,353.05	\$2,368.00
TECH - Replace energy management software	92006	\$222,000.00	\$221,817.28	(\$173,628.91)	\$182.72	\$48,188.37
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$160,769.29	\$160,769.29	(\$159,842.29)	\$0.00	\$927.00
Widen access to play/activity courts (comingled with other allowable)	99999	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Allocated Budget	\$7,580,392.36	\$4,221,438.68	(\$3,491,175.41)	\$3,358,953.68	\$730,263.27



#### Overall Project Summary Report NORTH PARK ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0700000-90003 - North Park - Site Specific Master Plan (COMPLETED)	\$5,288.50	\$5,288.50	(\$5,288.50)	\$0.00	\$0.00
0700000-90006 - North Park - IT Wireless Access Points (COMPLETED)	\$34,063.78	\$34,063.78	(\$33,136.78)	\$0.00	\$927.00
0700000-90007 - North Park - Landscaping	\$10,000.00	\$6,455.00	(\$6,455.00)	\$3,545.00	\$0.00
0700000-90008 - North Park - Audio Visual System (COMPLETED)	\$24,999.82	\$24,998.73	(\$24,998.73)	\$1.09	\$0.00
0700000-90009 - North Park - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-91001 - North Park - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$257,272.00	\$257,272.00	(\$247,646.56)	\$0.00	\$9,625.44
0700000-91002 - North Park - New Phone System (COMPLETED)	\$21,217.55	\$21,217.55	(\$21,217.55)	\$0.00	\$0.00
0700000-91003 - North Park - Lobby Remodel/Single Point of Entry (COMPLETED)	\$45,562.82	\$45,562.82	(\$45,562.82)	\$0.00	\$0.00
0700000-91005 - North Park - Site Fencing (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-91006 - North Park - Fire Alarm Replacement	\$377,377.14	\$86,370.00	(\$1,350.00)	\$291,007.14	\$85,020.00
0700000-91007 - North Park - Single Point of Entry Fence (COMPLETED)	\$359,288.74	\$359,288.74	(\$198,647.55)	\$0.00	\$160,641.19
0700000-91009 - North Park - Communication System/PA (COMPLETED)	\$141,381.08	\$26,028.03	(\$23,660.03)	\$115,353.05	\$2,368.00
0700000-92001 - North Park - Switch Replace/Connectivity (IT) (COMPLETED)	\$126,705.51	\$126,705.51	(\$126,705.51)	\$0.00	\$0.00
0700000-92002 - North Park - Site Grading & Drainage	\$190,014.50	\$0.00	\$0.00	\$190,014.50	\$0.00
0700000-92003 - North Park - Site Lighting (COMPLETED)	\$245,000.00	\$244,738.21	(\$232,501.29)	\$261.79	\$12,236.92
0700000-92006 - North Park - HVAC EMS (COMPLETED)	\$222,000.00	\$221,817.28	(\$173,628.91)	\$182.72	\$48,188.37
0700000-92007 - North Park - Site Plumbing	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-92008 - North Park - HVAC Replacement (COMPLETED)	\$1,053,000.00	\$1,052,136.34	(\$808,766.68)	\$863.66	\$243,369.66
0700000-92015 - North Park - Roof Gutter/Downspout System (COMPLETED)	\$14,124.10	\$0.00	\$0.00	\$14,124.10	\$0.00
0700000-92021 - North Park - Interactive Flat Panels (COMPLETED)	\$232,477.87	\$232,477.87	(\$232,477.87)	\$0.00	\$0.00
0700000-93002 - North Park - Activity & Turf Areas (COMPLETED)	\$215,106.44	\$237,909.33	(\$237,684.33)	(\$22,802.89)	\$225.00
0700000-93003 - North Park - Asphalt Concrete Pavement - Play Courts	\$584,517.65	\$0.00	\$0.00	\$584,517.65	\$0.00
0700000-93004 - North Park - Shade Structure	\$118,965.60	\$0.00	\$0.00	\$118,965.60	\$0.00
0700000-93006 - North Park - New Science Lab/Flex	\$297,414.00	\$42,000.00	(\$42,000.00)	\$255,414.00	\$0.00
0700000-93008 - North Park - Asphalt Concrete Pavement - Parking Lot	\$487,098.04	\$0.00	\$0.00	\$487,098.04	\$0.00
0700000-93009 - North Park - Roof Replacement (COMPLETED)	\$850,319.19	\$850,319.19	(\$726,416.00)	\$0.00	\$123,903.19
0700000-93012 - North Park - Site Slopes Irrigation/Planting	\$51,816.13	\$0.00	\$0.00	\$51,816.13	\$0.00
0700000-93013 - North Park - Flooring	\$200,000.00	\$184,156.80	(\$184,156.80)	\$15,843.20	\$0.00
0700000-93015 - North Park - Interior/Exterior Paint (COMPLETED)	\$157,698.41	\$127,350.00	(\$83,591.50)	\$30,348.41	\$43,758.50
0700000-93025 - North Park - Windows Upgrade	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0700000-93031 - North Park - Exterior Doors and Hardware	\$42,036.00	\$0.00	\$0.00	\$42,036.00	\$0.00
0700000-93032 - North Park - Plumbing, Heating, AC & Electrical (COMPLETED)	\$783,097.05	\$0.00	\$0.00	\$783,097.05	\$0.00
0700000-93033 - North Park - Vinyl Wall Fabric replacement	\$403,545.60	\$35,283.00	(\$35,283.00)	\$368,262.60	\$0.00



## Overall Project Summary Report

NORTH PARK ELEMENTARY SCHOOL





Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0700000-93034 - North Park - Exterior HM Window System	\$29,004.84	\$0.00	\$0.00	\$29,004.84	\$0.00
0700000-99999 - North Park - Widen Access (Building Fund) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$7,580,392.36	\$4,221,438.68	(\$3,491,175.41)	\$3,358,953.68	\$730,263.27



#### Budget View Report BRIDGEPORT ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	93006	\$297,414.00	\$39,000.00	(\$39,000.00)	\$258,414.00	\$0.00
Add walk-track	93005	\$125,839.00	\$0.00	\$0.00	\$125,839.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems	90007, 92002	\$568,697.12	\$508,928.62	(\$472,798.39)	\$59,768.50	\$36,130.23
Improve security, door locks & monitoring systems	91001, 91003, 91005	\$569,807.57	\$566,189.17	(\$443,066.42)	\$3,618.40	\$123,122.75
Improve/upgrade kitchen hood and ceramic tile finishes	93018, 93019	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Other Allowable Projects	90003, 90009, 91006, 93002	\$328,817.31	\$466,767.75	(\$344,139.94)	(\$137,950.44)	\$122,627.81
Provide shade structures for weather protection	93004	\$239,312.58	\$239,312.58	(\$223,333.08)	\$0.00	\$15,979.50
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$1,425,869.00	\$18,500.00	(\$18,500.00)	\$1,407,369.00	\$0.00
Repair/paint interior/exterior areas, including wood trim	93015, 93017	\$191,183.00	\$126,325.27	(\$126,325.27)	\$64,857.73	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$1,140,000.00	\$1,138,880.84	(\$874,596.45)	\$1,119.16	\$264,284.39
Repair/replace inefficient lighting	92003	\$307,000.00	\$306,591.68	(\$278,208.15)	\$408.32	\$28,383.53
Repair/replace laminate at cabinetry	93020	\$157,110.00	\$52,800.00	(\$50,160.00)	\$104,310.00	\$2,640.00
Replace floor finishes	93013	\$884,260.00	\$217,971.60	(\$217,971.60)	\$666,288.40	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	90008, 92021	\$301,521.95	\$301,521.95	(\$299,695.73)	\$0.00	\$1,826.22
TECH - Improve telephone, data, and communication systems	91002, 91009	\$47,978.07	\$47,978.07	(\$45,610.07)	\$0.00	\$2,368.00
TECH - Replace energy management software	92006	\$212,000.00	\$210,598.76	(\$179,846.37)	\$1,401.24	\$30,752.39
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	90006, 92001	\$158,821.50	\$158,821.50	(\$158,821.50)	\$0.00	\$0.00
	Allocated Budget	\$6,955,631.10	\$4,400,187.79	(\$3,772,072.97)	\$2,555,443.31	\$628,114.82



## Overall Project Summary Report BRIDGEPORT ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0750000-90003 - Bridgeport - Site Specific Master Plan (COMPLETED)	\$5,288.51	\$5,288.51	(\$5,288.51)	\$0.00	\$0.00
0750000-90006 - Bridgeport - IT Wireless Access Points (COMPLETED)	\$20,099.20	\$20,099.20	(\$20,099.20)	\$0.00	\$0.00
0750000-90007 - Bridgeport - Landscaping (COMPLETED)	\$568,697.12	\$508,928.62	(\$472,798.39)	\$59,768.50	\$36,130.23
0750000-90008 - Bridgeport - Audio Visual System (COMPLETED)	\$29,865.53	\$29,865.53	(\$28,039.31)	\$0.00	\$1,826.22
0750000-90009 - Bridgeport - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-91001 - Bridgeport - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$295,806.53	\$295,806.53	(\$291,025.15)	\$0.00	\$4,781.38
0750000-91002 - Bridgeport - New Phone System (COMPLETED)	\$21,950.04	\$21,950.04	(\$21,950.04)	\$0.00	\$0.00
0750000-91003 - Bridgeport - Lobby Remodel - Single Point of Entry (COMPLETED)	\$49,001.04	\$49,001.04	(\$49,001.04)	\$0.00	\$0.00
0750000-91005 - Bridgeport - Site Fencing (COMPLETED)	\$225,000.00	\$221,381.60	(\$103,040.23)	\$3,618.40	\$118,341.37
0750000-91006 - Bridgeport - Fire Alarm Replacement (NOT NEEDED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-91009 - Bridgeport - Communication System/PA (COMPLETED)	\$26,028.03	\$26,028.03	(\$23,660.03)	\$0.00	\$2,368.00
0750000-92001 - Bridgeport - Switch Replace/Connectivity (IT) (COMPLETED)	\$138,722.30	\$138,722.30	(\$138,722.30)	\$0.00	\$0.00
0750000-92002 - Bridgeport - Site Grading & Drainage (with activity area) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-92003 - Bridgeport - Site Lighting (COMPLETED)	\$307,000.00	\$306,591.68	(\$278,208.15)	\$408.32	\$28,383.53
0750000-92006 - Bridgeport - HVAC EMS (COMPLETED)	\$212,000.00	\$210,598.76	(\$179,846.37)	\$1,401.24	\$30,752.39
0750000-92008 - Bridgeport - HVAC Replacement (COMPLETED)	\$1,140,000.00	\$1,138,880.84	(\$874,596.45)	\$1,119.16	\$264,284.39
0750000-92021 - Bridgeport - Interactive Flat Panels (COMPLETED)	\$271,656.42	\$271,656.42	(\$271,656.42)	\$0.00	\$0.00
0750000-93002 - Bridgeport - Activity & Turf Areas	\$323,528.80	\$461,479.24	(\$338,851.43)	(\$137,950.44)	\$122,627.81
0750000-93003 - Bridgeport - Asphalt/Concrete Pavement - Play Courts	\$717,363.00	\$18,500.00	(\$18,500.00)	\$698,863.00	\$0.00
0750000-93004 - Bridgeport - Shade Structure (COMPLETED)	\$239,312.58	\$239,312.58	(\$223,333.08)	\$0.00	\$15,979.50
0750000-93005 - Bridgeport - Track & Playground Addition/Improvement	\$125,839.00	\$0.00	\$0.00	\$125,839.00	\$0.00
0750000-93006 - Bridgeport - New Science Lab/Flex	\$297,414.00	\$39,000.00	(\$39,000.00)	\$258,414.00	\$0.00
0750000-93008 - Bridgeport - Asphalt Concrete Pavement - Parking Lot	\$708,506.00	\$0.00	\$0.00	\$708,506.00	\$0.00
0750000-93013 - Bridgeport - Flooring	\$884,260.00	\$217,971.60	(\$217,971.60)	\$666,288.40	\$0.00
0750000-93015 - Bridgeport - Interior/Exterior Paint (Exterior COMPLETED)	\$191,183.00	\$126,325.27	(\$126,325.27)	\$64,857.73	\$0.00
0750000-93017 - Bridgeport - Exterior Wood Material & Trim (part of exterior painting) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-93018 - Bridgeport - Kitchen - Deep Clean, Regrout (RRM) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-93019 - Bridgeport - Kitchen Hood - Noise (RRM) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0750000-93020 - Bridgeport - Casework/Countertop Repair/Replace	\$157,110.00	\$52,800.00	(\$50,160.00)	\$104,310.00	\$2,640.00
Grand Total:	\$6,955,631.10	\$4,400,187.79	(\$3,772,072.97)	\$2,555,443.31	\$628,114.82



## Budget View Report TESORO ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add lunch shelter (Comingled with Provide Shade Structures project)	99998	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Add walk-track	93005	\$105,090.00	\$0.00	\$0.00	\$105,090.00	\$0.00
Improve drainage at stairs (Comingled with Improve Grading projects)	99999	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve grading, landscaping, irrigation systems	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve science lab and equipment	93006	\$297,414.00	\$36,000.00	(\$36,000.00)	\$261,414.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91007, 93014	\$229,537.75	\$229,537.75	(\$229,537.75)	\$0.00	\$0.00
Other Allowable Projects	90009, 91006, 91010, 93002	\$47,080.32	\$2,080.00	(\$1,045.00)	\$45,000.32	\$1,035.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain heating, ventilation and air conditioning systems for energy efficiency	92008	\$770,000.00	\$769,832.67	(\$550,009.79)	\$167.33	\$219,822.88
Repair/maintain plumbing	92007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace flooring, door/gate hardware and roofing	93009, 93013	\$325,000.00	\$0.00	\$0.00	\$325,000.00	\$0.00
Repair/replace inefficient lighting	92003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$190,131.74	\$190,131.74	(\$190,131.74)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$17,966.06	\$17,966.06	(\$17,966.06)	\$0.00	\$0.00
TECH - Replace energy management software	92006, 92013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$122,148.93	\$122,148.93	(\$122,148.93)	\$0.00	\$0.00
	Allocated Budget	\$2,104,368.80	\$1,367,697.15	(\$1,146,839.27)	\$736,671.65	\$220,857.88



## Overall Project Summary Report TESORO ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0800000-90007 - Tesoro - Landscaping	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-90009 - Tesoro - Energy Efficiency (CLOSED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-91001 - Tesoro - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED	) \$194,580.80	\$194,580.80	(\$194,580.80)	\$0.00	\$0.00
0800000-91002 - Tesoro - New Phone System (COMPLETED)	\$17,966.06	\$17,966.06	(\$17,966.06)	\$0.00	\$0.00
0800000-91006 - Tesoro - Fire Alarm Replacement	\$0.00	\$2,080.00	(\$1,045.00)	(\$2,080.00)	\$1,035.00
0800000-91007 - Tesoro - Single Point of Entry Fence (COMPLETED)	\$34,956.95	\$34,956.95	(\$34,956.95)	\$0.00	\$0.00
0800000-91009 - Tesoro - Communication System/PA (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-91010 - Tesoro - Stair Storm Drain/Nuisance Water	\$47,080.32	\$0.00	\$0.00	\$47,080.32	\$0.00
0800000-92001 - Tesoro - Switch Replace/Connectivity (IT) (COMPLETED)	\$122,148.93	\$122,148.93	(\$122,148.93)	\$0.00	\$0.00
0800000-92002 - Tesoro - Site Grading & Drainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92003 - Tesoro - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92006 - Tesoro - HVAC EMS (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92007 - Tesoro - Site Plumbing (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92008 - Tesoro - HVAC Replacement (COMPLETED)	\$770,000.00	\$769,832.67	(\$550,009.79)	\$167.33	\$219,822.88
0800000-92013 - Tesoro - EMS Software Program (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-92021 - Tesoro - Interactive Flat Panels (COMPLETED)	\$190,131.74	\$190,131.74	(\$190,131.74)	\$0.00	\$0.00
0800000-93002 - Tesoro - Activity & Turf Areas (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93003 - Tesoro - Asphalt/Concrete Pavement - Play Courts	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93004 - Tesoro - Shade Structure (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93005 - Tesoro - Track & Playground Addition/Improvement	\$105,090.00	\$0.00	\$0.00	\$105,090.00	\$0.00
0800000-93006 - Tesoro - New Science Lab/Flex	\$297,414.00	\$36,000.00	(\$36,000.00)	\$261,414.00	\$0.00
0800000-93008 - Tesoro - Asphalt Concrete Pavement - Parking Lot	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93009 - Tesoro - Roof Replacement	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93013 - Tesoro - Flooring	\$325,000.00	\$0.00	\$0.00	\$325,000.00	\$0.00
0800000-93014 - Tesoro - Door & Gate Hardware (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-93015 - Tesoro - Interior/Exterior Painting (CFD) (Summer 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-99998 - Tesoro - Add lunch shelter (93004) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0800000-99999 - Tesoro - Drainage at Stairs (92002)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total	: \$2,104,368.80	\$1,367,697.15	(\$1,146,839.27)	\$736,671.65	\$220,857.88



## Budget View Report WEST CREEK ELEMENTARY SCHOOL



Project Group	Project Types	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
Add science lab & equipment	98001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve grading, landscaping, irrigation, and storm drain systems, including upgrades to turfed playfield	90007, 92002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Improve security, door locks & monitoring systems	91001, 91005	\$110,737.11	\$110,737.11	(\$110,737.11)	\$0.00	\$0.00
Provide shade structures for weather protection	93004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/maintain asphalt & concrete pavements in playcourts, activity areas and parking lots	93003, 93008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/paint interior/exterior areas	93015	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace flooring	93013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace heating, ventilation and air conditioning systems for energy efficiency	92008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Repair/replace inefficient lighting	92003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Replace play structure sand areas with artificial material	93002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Add interactive whiteboards, computer systems, projectors, servers, classroom technology and teaching equipment to enhance instruction	92021	\$295,625.22	\$295,625.22	(\$295,625.22)	\$0.00	\$0.00
TECH - Improve telephone, data, and communication systems	91002, 91009	\$21,095.33	\$21,095.33	(\$21,095.33)	\$0.00	\$0.00
TECH - Replace energy management software	92006, 92013	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
TECH - Upgrade electrical capacity, technology infrastructure and hardware including fiber/wireless access	92001	\$200,977.61	\$200,977.61	(\$200,977.61)	\$0.00	\$0.00
	Allocated Budget	\$628,435.27	\$628,435.27	(\$628,435.27)	\$0.00	\$0.00



## Overall Project Summary Report WEST CREEK ELEMENTARY SCHOOL



Project	Total Budget	Encumbered	Expenditures	Remaining Budget	Encumbered Balance
0850000-90007 - West Creek - Landscaping (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-91001 - West Creek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	\$110,737.11	\$110,737.11	(\$110,737.11)	\$0.00	\$0.00
0850000-91002 - West Creek - New Phone System (COMPLETED)	\$21,095.33	\$21,095.33	(\$21,095.33)	\$0.00	\$0.00
0850000-91005 - West Creek - Site Fencing (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-91009 - West Creek - Communication System/PA (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92001 - West Creek - Switch Replace/Connectivity (IT) (COMPLETED)	\$200,977.61	\$200,977.61	(\$200,977.61)	\$0.00	\$0.00
0850000-92002 - West Creek - Site Grading & Drainage (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92003 - West Creek - Site Lighting (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92006 - West Creek - HVAC EMS (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92008 - West Creek - HVAC Replacement (CFD)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92013 - West Creek - EMS Software Program (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-92021 - West Creek - Interactive Flat Panels (COMPLETED)	\$295,625.22	\$295,625.22	(\$295,625.22)	\$0.00	\$0.00
0850000-93002 - West Creek - Activity & Turf Areas (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93003 - West Creek - Asphalt/Concrete Pavement - Play Courts (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93004 - West Creek - Shade Structure (CFD) (Summer 2021)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93008 - West Creek - Asphalt Concrete Pavement - Parking Lot (CFD) (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93013 - West Creek - Flooring (CFD) (?)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-93015 - West Creek - Interior/Exterior Painting (CFD) (Winter 2025)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
0850000-98001 - West Creek - Classroom Addition & Science Lab/Flex (CFD) (COMPLETED)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Grand Total:	\$628,435.27	\$628,435.27	(\$628,435.27)	\$0.00	\$0.00

## **2014 Measure EE G.O. BOND ELECTION** *Expenditure Backup*

**Expenditure Backup** 







Project: 0000000-00000 - District	roject: 0000000-00000 - District Office - Bond Project Support								
Vendor	Encumbrance	Expenditure	Balance	Description					
AALRR	\$4,780.89	(\$4,780.89)	\$0.00	Legal Costs					
Amazon.com	\$93.36	(\$93.36)	\$0.00	Materials and Supplies					
Atkinson, Andelson, Loya, Rudd	\$2,966.25	(\$2,966.25)	\$0.00	Legal/Auditors					
Bowie, Arneson, Wiles & Giannone	\$14,750.00	(\$14,750.00)	\$0.00	Legal/Auditors					
C Financial Investments Inc	\$380,000.00	(\$183,437.51)	\$196,562.49	Project Planning Support					
Eide Bailly LLP	\$5,000.00	(\$5,000.00)	\$0.00	CPA					
Golden State Labor Compliance	\$0.00	\$0.00	\$0.00	Contracted Services					
Koppel & Gruber Public Finance	\$16,150.22	(\$16,150.22)	\$0.00	Consultant Costs					
La County Registrar-Recorder	\$0.00	\$0.00	\$0.00	Other Planning Costs					
Office Depot	\$1,903.26	(\$1,903.26)	\$0.00	Materials and Supplies					
Orbach Huff Suarez & Henderson	\$142.50	(\$142.50)	\$0.00	Legal Costs					
Procore Technologies, Inc	\$60,000.00	(\$60,000.00)	\$0.00	Technology Costs					
US Bank	\$1,750.00	(\$1,750.00)	\$0.00	Debt Service Payment					
Vavrinek, Trine, Day & Co. LLP	\$18,000.00	(\$18,000.00)	\$0.00	Legal/Auditors					
Project Total:	\$505,536.48	(\$308,973.99)	\$196,562.49	000000-00000 - District Office - Bond Project Support					

Project: 0000000-90001 - District Office - Long Range Comp Master Plan (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
HMC Architects, Inc	\$177,522.01	(\$177,522.01)	\$0.00	Architect Fees				
Project Total:	\$177,522.01	(\$177,522.01)	\$0.00	0000000-90001 - District Office - Long Range Comp Master Plan (COMPLETED)				

Project: 0000000-90002 - District Office - State New Const. & Mod. Elig								
Vendor	Encumbrance	Expenditure	Balance	Description				
School Facility Consultants	\$137,740.00	(\$99,587.50)	\$38,152.50	Consultant Costs				
Project Total:	\$137,740.00	(\$99,587.50)	\$38,152.50	0000000-90002 - District Office - State New Const. & Mod. Elig				

## Project: 0000000-90004 - District Office - Science Classroom Performa (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$111.74	(\$111.74)	\$0.00	Printing Costs				
HMC Architects, Inc	\$29,500.00	(\$29,500.00)	\$0.00	Architect Fees				
JTS Modular Inc	\$23,140.45	(\$23,140.45)	\$0.00	Portable/Modular Building Designer/Builder				
Project Total:	\$52,752.19	(\$52,752.19)	\$0.00	0000000-90004 - District Office - Science Classroom Performa (COMPLETED)				





Project: 0000000-90006 - District Office - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$22,452.22	(\$22,452.22)	\$0.00	Technology Costs			
Project To	otal: \$22,452.22	(\$22,452.22)	\$0.00	0000000-90006 - District Office - IT Wireless Access Points (COMPLETED)			

Project: 0000000-90009 - District Office - Energy Efficiency (CLOSED)									
Vendor	Encumbrance	Expenditure	Balance	Description					
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency					
Golden State Labor Compliance	\$0.00	\$0.00	\$0.00	Contracted Services					
Project Total:	\$0.00	\$0.00	\$0.00	0000000-90009 - District Office - Energy Efficiency (CLOSED)					

Project: 0000000-91001 - District Office - Sec Sys. Upgrade - Ext. Door Locks (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$305.45	(\$305.45)	\$0.00	Printing Costs				
Kratos Public Safety & Security	\$9,661.54	(\$9,661.54)	\$0.00	Security Door Locks				
Redrock Security & Cabling, Inc.	\$55,434.21	(\$53,770.80)	\$1,663.41	Security Door Locks				
Traka USA, LLC	\$5,608.65	(\$5,608.65)	\$0.00	Key Cabinet/Locker System Installer				
Project Total:	\$71,009.85	(\$69,346.44)	\$1,663.41	0000000-91001 - District Office - Sec Sys. Upgrade - Ext. Door Locks (COMPLETED)				

Project: 0000000-91002 - District Office - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Bowie, Arneson, Wiles & Giannone	\$1,665.00	(\$1,665.00)	\$0.00	Legal/Auditors			
Sigmanet, Inc	\$110,819.22	(\$110,819.22)	\$0.00	Technology Costs			
Project Total:	\$112,484.22	(\$112,484.22)	\$0.00	0000000-91002 - District Office - New Phone System (COMPLETED)			

Project: 0000000-91009 - District Office - Communication System/PA (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Time and Alarm Systems	\$1,110.34	(\$1,110.34)	\$0.00	Technology Costs				
Project Total:	\$1,110.34	(\$1,110.34)	\$0.00	0000000-91009 - District Office - Communication System/PA (COMPLETED)				

Project: 0000000-92001 - District Office - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$375,700.17	(\$375,700.17)	\$0.00	Technology Costs			
Bowie, Arneson, Wiles & Giannone	\$922.50	(\$922.50)	\$0.00	Legal/Auditors			
Project Total:	\$376,622.67	(\$376,622.67)	\$0.00	0000000-92001 - District Office - Switch Replace/Connectivity (IT) (COMPLETED)			





Project: 0000000-92003 - District Office - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$6,755.89	(\$687.70)	\$6,068.19	Energy Efficiency			
Golden State Labor Compliance	\$49,436.00	(\$18,861.28)	\$30,574.72	Contracted Services			
Project Total:	\$56,191.89	(\$19,548.98)	\$36,642.91	0000000-92003 - District Office - Site Lighting (COMPLETED)			

Project: 0000000-92006 - District	Project: 0000000-92006 - District Office - HVAC EMS (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description					
Climatec LLC	\$18,363.63	(\$1,869.25)	\$16,494.38	Energy Efficiency					
Project Total:	\$18,363.63	(\$1,869.25)	\$16,494.38	0000000-92006 - District Office - HVAC EMS (COMPLETED)					

Project: 0000000-92021 - District Office - Interactive Flat Panels (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Bowie, Arneson, Wiles & Giannone	\$8,733.60	(\$8,733.60)	\$0.00	Legal/Auditors			
CDW Government, Inc.	\$362.96	(\$362.96)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$1,526.00	(\$1,526.00)	\$0.00	Technology Costs			
ELB US Inc.	\$22,049.42	(\$22,049.42)	\$0.00	Technology Costs			
Signal Multimedia	\$1,422.00	(\$1,422.00)	\$0.00	Advertising			
Project Total:	\$34,093.98	(\$34,093.98)	\$0.00	0000000-92021 - District Office - Interactive Flat Panels (COMPLETED)			

Project: 0000000-92022 - District Office - New Servers & Power Upgrade for IT (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Sigmanet, Inc	\$216,159.39	(\$216,159.39)	\$0.00	Technology Costs				
Project Total:	\$216,159.39	(\$216,159.39)	\$0.00	0000000-92022 - District Office - New Servers & Power Upgrade for IT (COMPLETED)				

Project: 0000000-93001 - District	Project: 0000000-93001 - District Office - HVAC Zone Upgrade for District Office 2nd Floor (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description					
Pacific Mechanical Service, Inc.	\$10,850.00	(\$10,850.00)	\$0.00	HVAC					
Project Total:	\$10,850.00	(\$10,850.00)	\$0.00	0000000-93001 - District Office - HVAC Zone Upgrade for District Office 2nd Floor (COMPLETED)					





Vendor	Encumbrance	Expenditure	Balance	Description
Balfour Beatty Construction	\$3,406,300.41	(\$3,406,300.41)	\$0.00	Construction Costs
Bowie, Arneson, Wiles & Giannone	\$13,497.75	(\$13,497.75)	\$0.00	Legal/Auditors
Ca Department Of Education	\$1,680.00	(\$1,680.00)	\$0.00	Plan Check Fees
Carmichael-Kemp	\$272,236.11	(\$272,236.11)	\$0.00	Architect Fees
Division Of The State Architect	\$27,895.80	(\$27,895.80)	\$0.00	Plan Check Fees
Machado Environmental	\$0.00	\$0.00	\$0.00	Environmental Costs
McCarthy Inspection Services, Inc	\$82,041.33	(\$82,041.33)	\$0.00	DSA Inspector
Nv5 West, Inc	\$5,168.50	(\$5,168.50)	\$0.00	Other Construction Costs
Office Depot	\$0.00	\$0.00	\$0.00	Materials and Supplies
Reliable Floor Covering, Inc.	\$0.00	\$0.00	\$0.00	Flooring Costs
S.U.S.D.	(\$3,808,819.90)	\$3,808,819.90	\$0.00	District Support Costs
Santa Clarita Valley School Food Service	\$0.00	\$0.00	\$0.00	Contracted Services
Project Total:	\$0.00	\$0.00	\$0.00	0000000-98301 - Charles Helmers - HVAC/Roof/Fire Alarm (COMPLETED)

## Project: 0000007-91002 - Maintenance & Operations - New Phone System (COMPLETED)

			-	
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$5,370.64	(\$5,370.64)	\$0.00	Technology Costs
Project Total:	\$5,370.64	(\$5,370.64)	\$0.00	0000007-91002 - Maintenance & Operations - New Phone System (COMPLETED)

## Project: 0000007-92001 - Maintenance & Operations - Switch Replace/Connectivity (IT) (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Allconnected Inc	\$25,407.13	(\$25,407.13)	\$0.00	Technology Costs
Project Total:	\$25,407.13	(\$25,407.13)	\$0.00	0000007-92001 - Maintenance & Operations - Switch Replace/Connectivity (IT) (COMPLETED)

## Project: 0070000-90009 - Maintenance & Operations - Energy Efficiency (CLOSED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency
Project Total:	\$0.00	\$0.00	\$0.00	0070000-90009 - Maintenance & Operations - Energy Efficiency (CLOSED)

## Project: 0070000-91001 - Maintenance & Operations - Ext. Door Locks (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Redrock Security & Cabling, Inc.	\$59,999.00	(\$56,999.05)	\$2,999.95	Security Door Locks
Project Total:	\$59,999.00	(\$56,999.05)	\$2,999.95	0070000-91001 - Maintenance & Operations - Ext. Door Locks (COMPLETED)







Project: 0070000-92003 - Maintenance & Operations - Site Lighting (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
ACDD, Inc.	\$21,627.68	(\$18,570.30)	\$3,057.38	Lighting Contractor		
Climatec LLC	\$12,971.91	(\$1,320.42)	\$11,651.49	Energy Efficiency		
Greenshine New Energy	\$36,797.36	(\$36,797.36)	\$0.00	Solar Light Poles Providers		
Project Total:	\$71,396.95	(\$56,688.08)	\$14,708.87	0070000-92003 - Maintenance & Operations - Site Lighting (COMPLETED)		

Project: 0070000-92006 - Maintenance & Operations - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$5,798.27	(\$590.21)	\$5,208.06	Energy Efficiency			
Project Total:	\$5,798.27	(\$590.21)	\$5,208.06	0070000-92006 - Maintenance & Operations - HVAC EMS (COMPLETED)			

Project: 0070000-93009 - Maintenance & Operations - Roof Replacement (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Affordable Inspections	\$975.00	(\$975.00)	\$0.00	Inspection Costs		
National Roofing Consultants, Inc.	\$5,450.00	(\$5,450.00)	\$0.00	Roofing Consultants		
Rey-Crest Construction	\$94,100.00	(\$94,100.00)	\$0.00	Roofing & Waterproofing Installer		
Project Total:	\$100,525.00	(\$100,525.00)	\$0.00	0070000-93009 - Maintenance & Operations - Roof Replacement (COMPLETED)		

Project: 0070000-93015 - Maintenance & Operations - Interior/Exterior Paint (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Cali Painting Inc.	\$31,800.00	(\$31,800.00)	\$0.00	Painting Costs			
Project Total:	\$31,800.00	(\$31,800.00)	\$0.00	0070000-93015 - Maintenance & Operations - Interior/Exterior Paint (COMPLETED)			

Project: 0100000-90003 - Cedarcreek - Site Specific Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Rachlin Partners, Inc.	\$7,735.00	(\$7,735.00)	\$0.00	Architect Fees			
Project Total:	\$7,735.00	(\$7,735.00)	\$0.00	0100000-90003 - Cedarcreek - Site Specific Master Plan (COMPLETED)			

## Project: 0100000-90006 - Cedarcreek - IT Wireless Access Points (COMPLETED)

,			<u>``</u>	
Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$20,325.35	(\$20,325.35)	\$0.00	Technology Costs
George Kwiter	\$4,422.00	(\$4,422.00)	\$0.00	General Contractor
Project Total:	\$24,747.35	(\$24,747.35)	\$0.00	0100000-90006 - Cedarcreek - IT Wireless Access Points (COMPLETED)





Project: 0100000-90007 - Cedarcreek - Landscaping (Edible Schoolyard) (Spring 2021)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Kenneth M Pate	\$13,995.00	(\$13,995.00)	\$0.00	Landscaping Costs		
SGH Architects, Inc.	\$53,820.00	(\$25,875.00)	\$27,945.00	Architect Fees		
Verde Design Inc	\$4,297.50	(\$4,297.50)	\$0.00	Landscape Designer		
Project Total:	\$72,112.50	(\$44,167.50)	\$27,945.00	0100000-90007 - Cedarcreek - Landscaping (Edible Schoolyard) (Spring 2021)		

Project: 0100000-90009 - Cedarcreek - Energy Efficiency (CLOSED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0100000-90009 - Cedarcreek - Energy Efficiency (CLOSED)			

Project: 0100000-91001 - Cedarcreek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Access Hardware Supply Inc	\$4,399.16	(\$4,399.16)	\$0.00	Materials and Supplies		
Kratos Public Safety & Security	\$86,090.96	(\$86,090.96)	\$0.00	Security Door Locks		
Redrock Security & Cabling, Inc.	\$231,057.71	(\$43,900.96)	\$187,156.75	Security Door Locks		
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer		
Project Total:	\$327,156.45	(\$139,999.70)	\$187,156.75	0100000-91001 - Cedarcreek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)		

Project: 0100000-91002 - Cedarc	reek - New Ph	ione System (C	OMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$17,904.95	(\$17,904.95)	\$0.00	Technology Costs
Project Total:	\$17,904.95	(\$17,904.95)	\$0.00	0100000-91002 - Cedarcreek - New Phone System (COMPLETED)

## Project: 0100000-91003 - Cedarcreek - Lobby Remodel/Single Point of Entry (Spring 2022)

Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$89.09	(\$89.09)	\$0.00	Printing Costs
Division Of The State Architect	\$2,970.00	(\$2,970.00)	\$0.00	Plan Check Fees
Nv5 West, Inc	\$10,488.00	\$0.00	\$10,488.00	Other Construction Costs
SGH Architects, Inc.	\$205,920.00	(\$17,550.00)	\$188,370.00	Architect Fees
Signal Multimedia	\$4,089.00	(\$4,089.00)	\$0.00	Advertising
Project Total:	\$223,556.09	(\$24,698.09)	\$198,858.00	0100000-91003 - Cedarcreek - Lobby Remodel/Single Point of Entry (Spring 2022)



Project: 0100000-91005 - Cedarc				
Vendor	Encumbrance	Expenditure	Balance	Description
Division Of The State Architect	\$0.00	\$0.00	\$0.00	Plan Check Fees
Signal Multimedia	\$0.00	\$0.00	\$0.00	Advertising
Project Total:	\$0.00	\$0.00	\$0.00	0100000-91005 - Cedarcreek - Site Fencing (Fall 2020)

Project: 0100000-91007 - Cedarcreek - Single Point of Entry Fence (in with site fencing) (CLOSED))							
Vendor	ndor Encumbrance Expenditure Balance Description						
Division Of The State Architect	\$0.00	\$0.00	\$0.00	Plan Check Fees			
Project Total:	\$0.00	\$0.00	\$0.00	0100000-91007 - Cedarcreek - Single Point of Entry Fence (in with site fencing) (CLOSED))			

Project: 0100000-91009 - Cedarcreek - Communication System/PA (COMPLETED)							
Vendor Encumbrance Expenditure Balance Description				Description			
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs			
Reliable Cabling Solutions Inc	\$17,000.00	\$0.00	\$17,000.00	Technology Installer			
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs			
Project Total:	\$26,028.03	(\$7,510.03)	\$18,518.00	0100000-91009 - Cedarcreek - Communication System/PA (COMPLETED)			

Project: 0100000-91011 - Cedarcreek - Seismic Upgrade (Spring 2022)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Division Of The State Architect	\$6,000.00	(\$6,000.00)	\$0.00	Plan Check Fees			
HMC Architects, Inc	\$36,192.00	(\$15,660.00)	\$20,532.00	Architect Fees			
Project Total:	\$42,192.00	(\$21,660.00)	\$20,532.00	0100000-91011 - Cedarcreek - Seismic Upgrade (Spring 2022)			

Project: 0100000-92001 - Cedarcreek - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$109,726.43	(\$109,726.43)	\$0.00	Technology Costs			
Project Total:	\$109,726.43	(\$109,726.43)	\$0.00	0100000-92001 - Cedarcreek - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0100000-92003 - Cedarcreek - Site Lighting Upgrade/Addition (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$343,763.58	(\$163,241.89)	\$180,521.69	Energy Efficiency			
Project Total:	\$343,763.58	(\$163,241.89)	\$180,521.69	0100000-92003 - Cedarcreek - Site Lighting Upgrade/Addition (COMPLETED)			





Project: 0100000-92004 - Cedarcreek - Survey Underground Utilities (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
PSOMAS	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services			
Project Total:	\$38,500.00	(\$38,500.00)	\$0.00	0100000-92004 - Cedarcreek - Survey Underground Utilities (COMPLETED)			

## Project: 0100000-92006 - Cedarcreek - HVAC EMS (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	De	escription
Climatec LLC	\$80,257.42	(\$62,319.44)	\$17,937.98	Energy Efficiency	
Project Total	: \$80,257.42	(\$62,319.44)	\$17,937.98	0100000-92006 - Cedarcreek - HVAC EMS (COMPLETED)	

Project: 0100000-92008 - Cedarc	reek - HVAC R	eplacement (C	OMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$569,179.44	(\$445,537.11)	\$123,642.33	Energy Efficiency
Project Total:	\$569,179.44	(\$445,537.11)	\$123,642.33	0100000-92008 - Cedarcreek - HVAC Replacement (COMPLETED)

## Project: 0100000-92021 - Cedarcreek - Interactive Flat Panels (COMPLETED)

,			``	
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$604.95	(\$604.95)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$6,104.00	(\$6,104.00)	\$0.00	Technology Costs
ELB US Inc.	\$152,636.15	(\$152,636.15)	\$0.00	Technology Costs
Project Total:	\$159,345.10	(\$159,345.10)	\$0.00	0100000-92021 - Cedarcreek - Interactive Flat Panels (COMPLETED)

## Project: 0100000-93002 - Cedarcreek - Activity & Turf Areas (included in new building) (Spring 2021)

-			2	
Vendor	Encumbrance	Expenditure	Balance	Description
Dave Bang Associates, Inc. Of California	\$459,840.34	\$0.00	\$459,840.34	Playground Equipment
Jeffrey Thomas Davis	\$1,100.00	\$0.00	\$1,100.00	Artificial Turf
SGH Architects, Inc.	\$9,880.00	(\$3,087.50)	\$6,792.50	Architect Fees
Project Total:	\$470,820.34	(\$3,087.50)	\$467,732.84	0100000-93002 - Cedarcreek - Activity & Turf Areas (included in new building) (Spring 2021)

## Project: 0100000-93004 - Cedarcreek - Shade Structure (Spring 2021)

Vendor	Encumbrance	Expenditure	Balance	Description			
Nv5 West, Inc	\$8,875.50	\$0.00	\$8,875.50	Other Construction Costs			
Shade Structures, Inc.	\$49,807.92	\$0.00	\$49,807.92	Shade Structure Contractor			
Project Total:	\$58,683.42	\$0.00	\$58,683.42	0100000-93004 - Cedarcreek - Shade Structure (Spring 2021)			





Project: 0100000-93006 - Cedarcreek - New Science Lab/Flex (Summer 2022)						
Vendor	Encumbrance	Expenditure	Balance	Description		
California Geological Survey	\$1,800.00	(\$1,800.00)	\$0.00	Other Construction Costs		
Division Of The State Architect	\$6,930.00	(\$6,930.00)	\$0.00	Plan Check Fees		
HMC Architects, Inc	\$69,626.25	(\$38,162.83)	\$31,463.42	Architect Fees		
JTS Modular Inc	\$590,000.00	(\$233,282.00)	\$356,718.00	Portable/Modular Building Designer/Builder		
Leach Group Inc.	\$5,150.00	\$0.00	\$5,150.00	DSA In-plant Inspector		
Nv5 West, Inc	\$25,366.50	\$0.00	\$25,366.50	Other Construction Costs		
RMA Group	\$12,650.00	(\$12,650.00)	\$0.00	Geotechnical Services Consultant		
SGH Architects, Inc.	\$53,820.00	\$0.00	\$53,820.00	Architect Fees		
Signal Multimedia	\$1,036.40	(\$520.70)	\$515.70	Advertising		
Project Total:	\$766,379.15	(\$293,345.53)	\$473,033.62	0100000-93006 - Cedarcreek - New Science Lab/Flex (Summer 2022)		

## Project: 0100000-93009 - Cedarcreek - Roof Replacement (COMPLETED)

······································						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs		
Decker Environmental	\$6,600.00	(\$6,060.00)	\$540.00	Environmental Consulting		
Eberhard	\$586,968.80	(\$382,125.67)	\$204,843.13	Roofing Installer		
Golden State Labor Compliance	\$230.00	(\$230.00)	\$0.00	Contracted Services		
National Roofing Consultants, Inc.	\$25,625.00	(\$8,900.00)	\$16,725.00	Roofing Consultants		
Signal Multimedia	\$1,769.00	(\$1,769.00)	\$0.00	Advertising		
Project Total:	\$621,273.79	(\$399,165.66)	\$222,108.13	0100000-93009 - Cedarcreek - Roof Replacement (COMPLETED)		

## Project: 0100000-93038 - Cedarcreek - New Multipurpose Building (Spring 2021)

Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$129.29	(\$129.29)	\$0.00	Printing Costs
California Geological Survey	\$5,400.00	(\$5,400.00)	\$0.00	Other Construction Costs
County Of Los Angeles	\$1,530.00	(\$1,530.00)	\$0.00	Permits & Fees
Department of Public Health	\$167.00	(\$167.00)	\$0.00	Plan Check Fees
Division Of The State Architect	\$112,360.00	(\$112,360.00)	\$0.00	Plan Check Fees
Fire Ace Inc	\$350.00	(\$350.00)	\$0.00	Fire Protection
PSOMAS	\$1,800.00	(\$1,800.00)	\$0.00	Contracted Services
Placeworks, Inc.	\$8,220.00	(\$8,220.00)	\$0.00	CEQA Consultant
RMA Geoscience	\$0.00	\$0.00	\$0.00	Geotechnical
RMA Group	\$26,785.00	(\$26,785.00)	\$0.00	Geotechnical Services Consultant
SGH Architects, Inc.	\$480,720.00	(\$272,908.50)	\$207,811.50	Architect Fees
Signal Multimedia	\$1,036.40	(\$520.70)	\$515.70	Advertising
Project Total:	\$638,497.69	(\$430,170.49)	\$208,327.20	0100000-93038 - Cedarcreek - New Multipurpose Building (Spring 2021)





<b>•</b>				
Project: 0150000-90003 - Embler	n - Site Specif	fic Master Plan	(COMPLETE	D)
Vendor	Encumbrance	Expenditure	Balance	Description
Gonzalez Goodale Architects	\$8,010.00	(\$8,010.00)	\$0.00	Architect Fees
Project Total:	\$8,010.00	(\$8,010.00)	\$0.00	0150000-90003 - Emblem - Site Specific Master Plan (COMPLETED)

### Project: 0150000-91001 - Emblem - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$5.16	(\$5.16)	\$0.00	Printing Costs				
Redrock Security & Cabling, Inc.	\$60,605.00	(\$60,605.00)	\$0.00	Security Door Locks				
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising				
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer				
Project Total:	\$60,826.12	(\$60,826.12)	\$0.00	0150000-91001 - Emblem - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)				

Project: 0150000-91002 - Emblem - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$21,829.92	(\$21,829.92)	\$0.00	Technology Costs			
Project Total:	\$21,829.92	(\$21,829.92)	\$0.00	0150000-91002 - Emblem - New Phone System (COMPLETED)			

Project: 0150000-92001 - Emblem - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor Encumbrance Expenditure Balance Description				Description			
Allconnected Inc	\$180,339.20	(\$180,339.20)	\$0.00	Technology Costs			
Project Total:	\$180,339.20	(\$180,339.20)	\$0.00	0150000-92001 - Emblem - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0150000-92021 - Embler	n - Interactive	Flat Panels (	COMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$1,374.40	(\$1,374.40)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$10,376.80	(\$10,376.80)	\$0.00	Technology Costs
ELB US Inc.	\$265,829.00	(\$265,829.00)	\$0.00	Technology Costs
Project Total:	\$277,580.20	(\$277,580.20)	\$0.00	0150000-92021 - Emblem - Interactive Flat Panels (COMPLETED)

## Project: 0200000-90003 - Highlands - Site Specific Master Plan (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
HMC Architects, Inc	\$7,500.00	(\$7,500.00)	\$0.00	Architect Fees
Project Total:	\$7,500.00	(\$7,500.00)	\$0.00	0200000-90003 - Highlands - Site Specific Master Plan (COMPLETED)



Vendor

Project: 0200000-90006 - Highlands - IT Wir



nds - IT Wirele	ess Access Poi	nts (COMPLE	TED)		
Encumbrance	Expenditure	Balance		Description	
\$18,889.94	(\$18,889.94)	\$0.00	Technology Costs		
\$5.782.00	(\$5,782.00)	\$0.00	General Contractor		

Convergeone, Inc	\$18,889.94	(\$18,889.94)	\$0.00	Technology Costs
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor
Reliable Cabling Solutions Inc	\$609.00	(\$609.00)	\$0.00	Technology Installer
Project Total:	\$25,280.94	(\$25,280.94)	\$0.00	0200000-90006 - Highlands - IT Wireless Access Points (COMPLETED)

Project: 0200000-90008 - Highla	nds - Audio Vi	sual System (C	OMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
ELB US Inc.	\$24,998.51	(\$24,998.51)	\$0.00	Technology Costs
Project Total:	\$24,998.51	(\$24,998.51)	\$0.00	0200000-90008 - Highlands - Audio Visual System (COMPLETED)

Project: 0200000-90009 - Highlands - Energy Efficiency (CLOSED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0200000-90009 - Highlands - Energy Efficiency (CLOSED)			

Project: 0200000-91001 - Highlands - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Access Hardware Supply Inc	\$1,167.58	(\$1,167.58)	\$0.00	Materials and Supplies		
Integrated Security & Communications	\$13,856.66	(\$13,856.66)	\$0.00	Security Door Locks		
Redrock Security & Cabling, Inc.	\$98,930.27	(\$94,199.38)	\$4,730.89	Security Door Locks		
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer		
Tutela, Inc.	\$71,611.52	(\$71,611.52)	\$0.00	Security Door Locks		
Project Total:	\$191,174.65	(\$186,443.76)	\$4,730.89	0200000-91001 - Highlands - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)		

Project: 0200000-91002 - Highlands - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$17,872.43	(\$17,872.43)	\$0.00	Technology Costs			
Project Total:	\$17,872.43	(\$17,872.43)	\$0.00	0200000-91002 - Highlands - New Phone System (COMPLETED)			

Project: 0200000-91005 - Highlands - Site Fencing (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Carter Fence Company Inc.	\$32,145.00	(\$32,145.00)	\$0.00	Fencing Costs			
Project Total:	\$32,145.00	(\$32,145.00)	\$0.00	0200000-91005 - Highlands - Site Fencing (COMPLETED)			





Project: 0200000-91007 - Highla	nds - Single Pc	oint of Entry F	ence (COMP	LETED)
Vendor	Encumbrance	Expenditure	Balance	Description
Magnum Fence And Security, Inc.	\$10,797.00	(\$10,797.00)	\$0.00	Fencing Costs
Project Total:	\$10,797.00	(\$10,797.00)		0200000-91007 - Highlands - Single Point of Entry Fence (COMPLETED)

## Project: 0200000-91009 - Highlands - Communication System/PA (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description		
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs		
Reliable Cabling Solutions Inc	\$17,000.00	(\$16,150.00)	\$850.00	Technology Installer		
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs		
Project Total:	\$26,028.03	(\$23,660.03)	\$2,368.00	0200000-91009 - Highlands - Communication System/PA (COMPLETED)		

Project: 0200000-92001 - Highlands - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$137,451.23	(\$137,451.23)	\$0.00	Technology Costs			
Project Total:	\$137,451.23	(\$137,451.23)	\$0.00	0200000-92001 - Highlands - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0200000-92002 - Highlands - Site Grading & Drainage (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Carter Fence Company Inc.	\$2,950.00	(\$2,950.00)	\$0.00	Fencing Costs		
PSOMAS	\$20,225.00	(\$20,225.00)	\$0.00	Contracted Services		
R.C. Becker & Son, Inc.	\$108,896.25	(\$108,896.25)	\$0.00	Land Improvements		
Signal Multimedia	\$947.48	(\$947.48)	\$0.00	Advertising		
Project Total:	\$133,018.73	(\$133,018.73)	\$0.00	0200000-92002 - Highlands - Site Grading & Drainage (COMPLETED)		

Project: 0200000-92003 - Highlands - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$102,744.91	(\$97,607.67)	\$5,137.24	Energy Efficiency			
Project Total:	\$102,744.91	(\$97,607.67)	\$5,137.24	0200000-92003 - Highlands - Site Lighting (COMPLETED)			

Project: 0200000-92006 - Highlands - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$44,865.22	(\$34,966.86)	\$9,898.36	Energy Efficiency			
Project Total	: \$44,865.22	(\$34,966.86)	\$9,898.36	0200000-92006 - Highlands - HVAC EMS (COMPLETED)			





Project: 0200000-92008 - Highlands - HVAC Replacement (Partially COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$378,875.78	(\$295,066.00)	\$83,809.78	Energy Efficiency			
Project Total	\$378.875.78	(\$295.066.00)	\$83,809,78	0200000-92008 - Highlands - HVAC Replacement (Partially COMPLETED)			

Project: 0200000-92021 - Highlands - Interactive Flat Panels (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
CDW Government, Inc.	\$574.70	(\$574.70)	\$0.00	Technology Costs		
Collaboration Solutions, Inc	\$5,798.80	(\$5,798.80)	\$0.00	Technology Costs		
ELB US Inc.	\$134,182.75	(\$134,182.75)	\$0.00	Technology Costs		
Project Total:	\$140,556.25	(\$140,556.25)	\$0.00	0200000-92021 - Highlands - Interactive Flat Panels (COMPLETED)		

Project: 0200000-93002 - Highlands - Activity & Turf Areas (Play equipment is COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ABC Playground Safety (JTD)	\$700.00	(\$700.00)	\$0.00	Playground Safety Testing			
Dave Bang Associates, Inc. Of California	\$297,277.05	(\$263,051.94)	\$34,225.11	Playground Equipment			
Jeffrey Thomas Davis	\$1,300.00	(\$1,300.00)	\$0.00	Artificial Turf			
Nv5 West, Inc	\$16,968.00	\$0.00	\$16,968.00	Other Construction Costs			
SGH Architects, Inc.	\$16,017.88	(\$15,428.88)	\$589.00	Architect Fees			
Project Total:	\$332,262.93	(\$280,480.82)	\$51,782.11	0200000-93002 - Highlands - Activity & Turf Areas (Play equipment is COMPLETED)			

Project: 0200000-93003 - Highlands - Asphalt/Concrete Pavement - Play Court (Summer 2021)							
Vendor Encumbrance Expenditure Balance Description							
Mission Paving and Sealing, Inc	\$0.00	\$0.00	\$0.00	Paving & Sealing			
Project Total:	\$0.00	\$0.00	\$0.00	0200000-93003 - Highlands - Asphalt/Concrete Pavement - Play Court (Summer 2021)			





~

<b>Reystone</b> solutions		Enc	undran	ice Report Vendor Summary	Saugus Union School District
Project: 0200000-93006 - High	hlands - New Scie	nce Lab/Flex			
Vendor	Encumbrance	Expenditure	Balance		Description
ARC Document Solutions, Llc	\$1,435.98	(\$1,435.98)	\$0.00	Printing Costs	
California Geological Survey	\$3,600.00	(\$3,600.00)	\$0.00	Other Construction Costs	
Division Of The State Architect	\$9,110.00	(\$9,110.00)	\$0.00	Plan Check Fees	
Fire Ace Inc	\$175.00	(\$175.00)	\$0.00	Fire Protection	
HMC Architects, Inc	\$11,805.75	(\$11,805.75)	\$0.00	Architect Fees	
JTS Modular Inc	\$0.00	\$0.00	\$0.00	Portable/Modular Building Designer/Builder	
Koury Engineering & Testing, Inc.	\$10,600.00	(\$10,600.00)	\$0.00	Testing & Surveys	
Leach Group Inc.	\$0.00	\$0.00	\$0.00	DSA In-plant Inspector	
Nv5 West, Inc	\$0.00	\$0.00	\$0.00	Other Construction Costs	

Nv5 West, Inc	\$0.00	\$0.00	\$0.00	Other Construction Costs
PSOMAS	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services
Placeworks, Inc.	\$5,077.00	(\$5,077.00)	\$0.00	CEQA Consultant
Signal Multimedia	\$1,687.60	(\$1,687.60)	\$0.00	Advertising
The Signal	\$1,669.60	(\$1,669.60)	\$0.00	Advertising
Project Total:	\$83,660.93	(\$83,660.93)	\$0.00	0200000-93006 - Highlands - New Science Lab/Flex

Project: 0200000-93008 - Highlands - Asphalt Concrete Pavement - Parking Lot							
Vendor	Encumbrance	Expenditure	Balance	Description			
Mission Paving and Sealing, Inc	\$55,713.00	(\$55,713.00)	\$0.00	Paving & Sealing			
Project Total:	\$55,713.00	(\$55,713.00)	\$0.00	0200000-93008 - Highlands - Asphalt Concrete Pavement - Parking Lot			

Project: 0200000-93009 - Highlands - Roof Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs			
Danny Letner Inc.	\$495,990.00	(\$471,190.50)	\$24,799.50	Roofing			
Decker Environmental	\$6,600.00	(\$5,640.00)	\$960.00	Environmental Consulting			
Golden State Labor Compliance	\$730.00	(\$730.00)	\$0.00	Contracted Services			
National Roofing Consultants, Inc.	\$19,775.00	(\$3,820.00)	\$15,955.00	Roofing Consultants			
Signal Multimedia	\$1,642.54	(\$1,642.54)	\$0.00	Advertising			
Project Total:	\$524,818.53	(\$483,104.03)	\$41,714.50	0200000-93009 - Highlands - Roof Replacement (COMPLETED)			

Project: 0200000-93013 - Highlands - Flooring							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$118,028.47	(\$118,028.47)	\$0.00	Flooring Costs			
Project Total:	\$118,028.47	(\$118,028.47)	\$0.00	0200000-93013 - Highlands - Flooring			





ool District	

Project: 020000-93015 - Highlands - Interior/Exterior Paint (Exterior COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Prime Painting Contractors, Inc.	\$77,850.00	(\$73,957.50)	\$3,892.50	Painting Contractor			
Project Total:	\$77,850.00	(\$73,957.50)	\$3,892.50	0200000-93015 - Highlands - Interior/Exterior Paint (Exterior COMPLETED)			

## Project: 0200000-93036 - Highlands - Modernize Existing Permanent Building (Winter 2021)

, ,				
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$92.64	(\$92.64)	\$0.00	Printing Costs
Division Of The State Architect	\$32,050.00	(\$32,050.00)	\$0.00	Plan Check Fees
HMC Architects, Inc	\$590,295.78	(\$234,795.59)	\$355,500.19	Architect Fees
Project Total:	\$622,438.42	(\$266,938.23)	\$355,500.19	0200000-93036 - Highlands - Modernize Existing Permanent Building (Winter 2021)

Project: 0250000-90003 - Mountainview - Site Specific Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Gonzalez Goodale Architects	\$6,840.00	(\$6,840.00)	\$0.00	Architect Fees			
Project Total:	\$6,840.00	(\$6,840.00)	\$0.00	0250000-90003 - Mountainview - Site Specific Master Plan (COMPLETED)			

Project: 0250000-90006 - Mountainview - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$31,224.42	(\$31,224.42)	\$0.00	Technology Costs			
G&Y General Contractors, Inc.	\$7,142.00	(\$7,142.00)	\$0.00	General Contractor			
Project Total:	\$38,366.42	(\$38,366.42)	\$0.00	0250000-90006 - Mountainview - IT Wireless Access Points (COMPLETED)			

Project: 0250000-90008 - Mountainview - Audio Visual System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ELB US Inc.	\$24,999.94	(\$24,998.84)	\$1.10	Technology Costs			
Project Total:	\$24,999.94	(\$24,998.84)	\$1.10	0250000-90008 - Mountainview - Audio Visual System (COMPLETED)			

Project: 0250000-90009 - Mountainview - Energy Efficiency (CLOSED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0250000-90009 - Mountainview - Energy Efficiency (CLOSED)			





Project: 0250000-91001 - Mountainview - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$92.18	(\$92.18)	\$0.00	Printing Costs		
Dan Lyman Construction, Inc.	\$556,658.72	(\$556,658.72)	\$0.00	Doors, Frames & Hardware		
Golden State Labor Compliance	\$3,035.00	(\$3,035.00)	\$0.00	Contracted Services		
Mariscal Painting	\$12,500.00	(\$12,500.00)	\$0.00	Painting Contractor		
Signal Multimedia	\$1,105.00	(\$1,105.00)	\$0.00	Advertising		
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer		
Project Total:	\$578,999.52	(\$578,999.52)	\$0.00	0250000-91001 - Mountainview - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)		

Project: 0250000-91002 - Mountainview - New Phone System (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Sigmanet, Inc	\$22,446.65	(\$22,446.65)	\$0.00	Technology Costs		
Project Total:	\$22,446.65	(\$22,446.65)	\$0.00	0250000-91002 - Mountainview - New Phone System (COMPLETED)		

Project: 0250000-91005 - Mountainview - Site Fencing						
Vendor	Encumbrance	Expenditure	Balance	Description		
Magnum Fence And Security, Inc.	\$29,481.00	(\$29,481.00)	\$0.00	Fencing Costs		
Project Total:	\$29,481.00	(\$29,481.00)	\$0.00	0250000-91005 - Mountainview - Site Fencing		

## Project: 0250000-91009 - Mountainview - Communication System/PA (COMPLETED)

,		,		
Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$26,211.08	(\$26,211.08)	\$0.00	Technology Costs
G&Y General Contractors, Inc.	\$1,610.00	(\$1,610.00)	\$0.00	General Contractor
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs
Project Total:	\$31,002.28	(\$31,002.28)	\$0.00	0250000-91009 - Mountainview - Communication System/PA (COMPLETED)

Project: 0250000-92001 - Mountainview - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$141,658.24	(\$141,658.24)	\$0.00	Technology Costs			
Project Total:	\$141,658.24	(\$141,658.24)	\$0.00	0250000-92001 - Mountainview - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0250000-92003 - Mountainview - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$287,469.81	(\$273,096.33)	\$14,373.48	Energy Efficiency			
Project Total:	\$287,469.81	(\$273,096.33)	\$14,373.48	0250000-92003 - Mountainview - Site Lighting (COMPLETED)			





Project: 0250000-92006 - Mountainview - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$128,990.02	(\$100,529.97)	\$28,460.05	Energy Efficiency			
Project Total:	\$128,990.02	(\$100,529.97)	\$28,460.05	0250000-92006 - Mountainview - HVAC EMS (COMPLETED)			

## Project: 0250000-92008 - Mountainview - HVAC Replacement (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$410,491.32	(\$319,184.16)	\$91,307.16	Energy Efficiency
Excel Acoustics, Inc.	\$16,540.00	(\$15,713.00)	\$827.00	Ceiling/Acoustical Contractor
Project Total:	\$427,031.32	(\$334,897.16)	\$92,134.16	0250000-92008 - Mountainview - HVAC Replacement (COMPLETED)

Project: 0250000-92021 - Mountainview - Interactive Flat Panels (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
CDW Government, Inc.	\$937.67	(\$937.67)	\$0.00	Technology Costs		
Collaboration Solutions, Inc	\$9,461.20	(\$9,461.20)	\$0.00	Technology Costs		
ELB US Inc.	\$249,421.75	(\$249,421.75)	\$0.00	Technology Costs		
Project Total:	\$259,820.62	(\$259,820.62)	\$0.00	0250000-92021 - Mountainview - Interactive Flat Panels (COMPLETED)		

#### Project: 0250000-93002 - Mountainview - Activity & Turf Areas (Play equipment partially COMPLETED) Balance Vendor Encumbrance Expenditure Description Dave Bang Associates, Inc. Of California \$363,535.84 (\$35,150.00) \$328,385.84 Playground Equipment Department of General Services \$58.79 (\$58.79) \$0.00 DSA Fees Hangsafe Hooks \$22,737.46 \$0.00 \$22,737.46 Materials and Supplies Jeffrey Thomas Davis \$1,100.00 \$0.00 \$1,100.00 Artificial Turf Nv5 West, Inc \$8,484.00 \$8,484.00 Other Construction Costs \$0.00 SGH Architects, Inc. \$28,245.28 (\$25,858.28) \$2,387.00 Architect Fees T. Figg Casework Installations \$4,500.00 \$0.00 \$4,500.00 Construction Costs Project Total: \$428,661.37 (\$61,067.07) \$367,594.30 0250000-93002 - Mountainview - Activity & Turf Areas (Play equipment partially COMPLETED)

## Project: 0250000-93003 - Mountainview - Asphalt Concrete Pavement - Play Courts

Vendor	Encumbrance	Expenditure	Balance	Description
Mission Paving and Sealing, Inc	\$22,172.00	(\$22,172.00)	\$0.00	Paving & Sealing
Project Total:	\$22,172.00	(\$22,172.00)	\$0.00	0250000-93003 - Mountainview - Asphalt Concrete Pavement - Play Courts



Project: 0250000-93004 - Mountainview - Shade Structure							
Vendor	Encumbrance	Expenditure	Balance	Description			
SGH Architects, Inc.	\$45,760.00	\$0.00	\$45,760.00	Architect Fees			
Project Total:	\$45,760.00	\$0.00	\$45,760.00	0250000-93004 - Mountainview - Shade Structure			

## Project: 0250000-93006 - Mountainview - New Science Lab/Flex

Vendor	Encumbrance	Expenditure	Balance	Description	
Gonzalez Goodale Architects	\$1,518.75	(\$1,518.75)	\$0.00	Architect Fees	
Koury Engineering & Testing, Inc.	\$10,600.00	(\$10,600.00)	\$0.00	Testing & Surveys	
PSOMAS	\$42,000.00	(\$42,000.00)	\$0.00	Contracted Services	
Placeworks, Inc.	\$5,077.00	(\$5,077.00)	\$0.00	CEQA Consultant	
Project Total:	\$59,195.75	(\$59,195.75)	\$0.00	0250000-93006 - Mountainview - New Science Lab/Flex	

Project: 0250000-93008 - Mountainview - Asphalt Concrete Pavement - Parking Lot						
Vendor	Encumbrance	Expenditure	Balance	Description		
Mission Paving and Sealing, Inc	\$24,996.00	(\$24,996.00)	\$0.00	Paving & Sealing		
Project Total:	\$24,996.00	(\$24,996.00)	\$0.00	0250000-93008 - Mountainview - Asphalt Concrete Pavement - Parking Lot		

## Project: 0250000-93009 - Mountainview - Roof Replacement (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$22.94	(\$22.94)	\$0.00	Printing Costs		
Affordable Inspections	\$8,550.00	(\$8,550.00)	\$0.00	Inspection Costs		
Golden State Labor Compliance	\$6,121.50	(\$6,121.50)	\$0.00	Contracted Services		
National Roofing Consultants, Inc.	\$26,825.00	(\$26,825.00)	\$0.00	Roofing Consultants		
Pacific Mechanical Service, Inc.	\$8,000.00	(\$8,000.00)	\$0.00	HVAC		
Pacific Single Ply Inc.	\$995,623.00	(\$995,623.00)	\$0.00	Roofing Contractor		
Plumbing Authority	\$822.00	(\$822.00)	\$0.00	Plumbing Costs		
Signal Multimedia	\$2,785.40	(\$2,785.40)	\$0.00	Advertising		
Project Total:	\$1,048,749.84	(\$1,048,749.84)	\$0.00	0250000-93009 - Mountainview - Roof Replacement (COMPLETED)		

## Project: 0250000-93013 - Mountainview - Flooring (COMPLETED)

,		31	,	
Vendor	Encumbrance	Expenditure	Balance	Description
Floor Connection, Inc.	\$205,541.79	(\$205,541.79)	\$0.00	Flooring Costs
Reliable Floor Covering, Inc.	\$149,900.00	(\$132,050.00)	\$17,850.00	Flooring Costs
Project Total:	\$355,441.79	(\$337,591.79)	\$17,850.00	0250000-93013 - Mountainview - Flooring (COMPLETED)





Project: 0250000-93015 - Mountainview - Interior/Exterior Paint (Exterior COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
C&M Painters, Inc	\$91,550.00	(\$91,550.00)	\$0.00	Painting Contractor			
Project Total:	\$91,550.00	(\$91,550.00)	\$0.00	0250000-93015 - Mountainview - Interior/Exterior Paint (Exterior COMPLETED)			

Project: 0250000-93031 - Mountainview - Replace Exterior Door Locks & Hardware (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Dan Lyman Construction, Inc.	\$102,500.00	(\$102,500.00)	\$0.00	Doors, Frames & Hardware			
Project Total:	\$102,500.00	(\$102,500.00)	\$0.00	0250000-93031 - Mountainview - Replace Exterior Door Locks & Hardware (COMPLETED)			

Project: 0300000-90003 - Rio Vista - Site Specific Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Rachlin Partners, Inc.	\$6,247.50	(\$6,247.50)	\$0.00	Architect Fees			
Project Total:	\$6,247.50	(\$6,247.50)	\$0.00	0300000-90003 - Rio Vista - Site Specific Master Plan (COMPLETED)			

Project: 0300000-90006 - Rio Vista - IT Wireless Access Points (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Convergeone, Inc	\$19,131.79	(\$19,131.79)	\$0.00	Technology Costs		
G&Y General Contractors, Inc.	\$4,422.00	(\$4,422.00)	\$0.00	General Contractor		
Project Total:	\$23,553.79	(\$23,553.79)	\$0.00	0300000-90006 - Rio Vista - IT Wireless Access Points (COMPLETED)		

Project: 0300000-90008 - Rio Vista - Audio Visual System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ELB US Inc.	\$24,998.73	(\$24,998.73)	\$0.00	Technology Costs				
Project Total:	\$24,998.73	(\$24,998.73)	\$0.00	0300000-90008 - Rio Vista - Audio Visual System (COMPLETED)				

Project: 0300000-90009 - Rio Vista - Energy Efficiency (CLOSED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0300000-90009 - Rio Vista - Energy Efficiency (CLOSED)				

Project: 0300000-91001 - Rio Vista - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Access Hardware Supply Inc	\$4,750.12	(\$4,750.12)	\$0.00	Materials and Supplies		
Redrock Security & Cabling, Inc.	\$233,372.34	(\$223,335.09)	\$10,037.25	Security Door Locks		
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer		
Project Total:	\$243,731.08	(\$233,693.83)	\$10,037.25	0300000-91001 - Rio Vista - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)		







Project: 0300000-91002 - Rio Vista - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$24,294.82	(\$24,294.82)	\$0.00	Technology Costs			
Project Total:	\$24,294.82	(\$24,294.82)	\$0.00	0300000-91002 - Rio Vista - New Phone System (COMPLETED)			

## Project: 0300000-91005 - Rio Vista - Site Fencing (Partially COMPLETED)

,		3 ( )	,	
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$20.00	(\$20.00)	\$0.00	Printing Costs
California Fencing, Inc	\$72,633.00	(\$72,633.00)	\$0.00	Fence Costs
Signal Multimedia	\$1,678.60	(\$1,678.60)	\$0.00	Advertising
Project Total:	\$74,331.60	(\$74,331.60)	\$0.00	0300000-91005 - Rio Vista - Site Fencing (Partially COMPLETED)

Project: 0300000-91006 - Rio Vista - Fire Alarm Replacement (Spring 2021)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Division Of The State Architect	\$1,632.13	(\$1,632.13)	\$0.00	Plan Check Fees			
HMC Architects, Inc	\$90,070.24	(\$49,798.45)	\$40,271.79	Architect Fees			
Signal Multimedia	\$2,069.20	(\$1,039.60)	\$1,029.60	Advertising			
Project Total:	\$93,771.57	(\$52,470.18)	\$41,301.39	0300000-91006 - Rio Vista - Fire Alarm Replacement (Spring 2021)			

## Project: 0300000-91009 - Rio Vista - Communication System/PA (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs			
Reliable Cabling Solutions Inc	\$17,000.00	\$0.00	\$17,000.00	Technology Installer			
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs			
Project Total:	\$26,028.03	(\$7,510.03)	\$18,518.00	0300000-91009 - Rio Vista - Communication System/PA (COMPLETED)			

#### Project: 0300000-91011 - Rio Vista - Seismic Upgrade Encumbrance Vendor Expenditure Description Balance Division Of The State Architect \$5,000.00 (\$5,000.00) \$0.00 Plan Check Fees (\$26,516.03) \$34,788.00 HMC Architects, Inc \$8,271.97 Architect Fees \$39,788.00 (\$31,516.03) \$8,271.97 030000-91011 - Rio Vista - Seismic Upgrade Project Total:

Project: 0300000-92001 - Rio Vista - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$126,299.79	(\$126,299.79)	\$0.00	Technology Costs			
Project Total:	\$126,299.79	(\$126,299.79)	\$0.00	0300000-92001 - Rio Vista - Switch Replace/Connectivity (IT) (COMPLETED)			





Project: 0300000-92003 - Rio Vista - Site Lighting (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$276,278.71	(\$237,122.57)	\$39,156.14	Energy Efficiency				
Project Total:	\$276,278.71	(\$237,122.57)	\$39,156.14	0300000-92003 - Rio Vista - Site Lighting (COMPLETED)				

### Project: 0300000-92006 - Rio Vista - HVAC EMS (COMPLETED)

			· ·			
Vendor		Encumbrance	Expenditure	Balance		Description
Climatec LLC		\$62,824.52	(\$49,144.95)	\$13,679.57	Energy Efficiency	
	Project Total:	\$62,824.52	(\$49,144.95)	\$13,679.57	0300000-92006 - Rio Vista - HVAC EMS (COMPLETED)	

Project: 0300000-92008 - Rio Vis	ta - HVAC - Re	placement (CC	OMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$692,226.71	(\$540,712.17)	\$151,514.54	Energy Efficiency
Excel Acoustics, Inc.	\$16,540.00	(\$15,713.00)	\$827.00	Ceiling/Acoustical Contractor
Pacific Mechanical Service, Inc.	\$24,600.00	(\$24,600.00)	\$0.00	HVAC
Sigler Wholesale Distributors	\$45,726.06	(\$45,726.06)	\$0.00	HVAC Supplies
Project Total:	\$779,092.77	(\$626,751.23)	\$152,341.54	0300000-92008 - Rio Vista - HVAC - Replacement (COMPLETED)

# Project: 030000-92009 - Rio Vista - HVAC Replacement (COMPLETED) Vendor Encumbrance Expenditure Balance Description Pacific Mechanical Service, Inc. \$0.00 \$0.00 \$0.00 HVAC Project Total: \$0.00 \$0.00 \$0.00 O30000-92009 - Rio Vista - HVAC Replacement (COMPLETED)

Project: 0300000-92021 - Rio Vis	ta - Interactiv	e Flat Panels (0	COMPLETED	)
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$756.19	(\$756.19)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$7,630.00	(\$7,630.00)	\$0.00	Technology Costs
ELB US Inc.	\$181,881.00	(\$181,881.00)	\$0.00	Technology Costs
Project Total:	\$190,267.19	(\$190,267.19)	\$0.00	0300000-92021 - Rio Vista - Interactive Flat Panels (COMPLETED)





Project: 0300000-93002 - Rio Vis	ta - Activity &	Turf Areas (C	OMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
ABC Playground Safety (JTD)	\$900.00	(\$900.00)	\$0.00	Playground Safety Testing
Dave Bang Associates, Inc. Of California	\$247,603.54	(\$222,115.62)	\$25,487.92	Playground Equipment
Hangsafe Hooks	\$18,406.51	\$0.00	\$18,406.51	Materials and Supplies
Jeffrey Thomas Davis	\$900.00	(\$900.00)	\$0.00	Artificial Turf
Nv5 West, Inc	\$16,968.00	\$0.00	\$16,968.00	Other Construction Costs
SGH Architects, Inc.	\$15,010.23	(\$14,421.23)	\$589.00	Architect Fees
T. Figg Casework Installations	\$4,500.00	\$0.00	\$4,500.00	Construction Costs
Project Total:	\$304,288.28	(\$238,336.85)	\$65,951.43	0300000-93002 - Rio Vista - Activity & Turf Areas (COMPLETED)

Project: 0300000-93003 - Rio Vista - Asphalt/Concrete Pavement - Play Court (Spring 2021)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Mission Paving and Sealing, Inc	\$20,655.00	(\$20,655.00)	\$0.00	Paving & Sealing			
Project Total:	\$20,655.00	(\$20,655.00)	\$0.00	0300000-93003 - Rio Vista - Asphalt/Concrete Pavement - Play Court (Spring 2021)			

Project: 0300000-93006 - Rio Vista - New Science Lab/Flex								
Vendor	Encumbrance	Expenditure	Balance	Description				
PSOMAS	\$42,000.00	(\$42,000.00)	\$0.00	Contracted Services				
Project Total:	\$42,000.00	(\$42,000.00)	\$0.00	0300000-93006 - Rio Vista - New Science Lab/Flex				

Project: 0300000-93008 - Rio Vista - Asphalt Concrete Pavement Parking Lot							
Vendor Encumbrance Expenditure Balance Description							
Mission Paving and Sealing, Inc	\$13,770.00	(\$13,770.00)	\$0.00	Paving & Sealing			
Project Total:	\$13,770.00	(\$13,770.00)	\$0.00	0300000-93008 - Rio Vista - Asphalt Concrete Pavement Parking Lot			

Project: 0300000-93013 - Rio Vista - Flooring (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$310,865.43	(\$154,577.57)	\$156,287.86	Flooring Costs			
Project Total:	\$310,865.43	(\$154,577.57)	\$156,287.86	0300000-93013 - Rio Vista - Flooring (COMPLETED)			

Project: 0300000-93015 - Rio Vis	ta - Interior/E	xterior Paint (C		
Vendor	Encumbrance	Expenditure	Balance	Description
Cali Painting Inc.	\$223,597.00	(\$115,698.60)	\$107,898.40	Painting Costs
Project Total:	\$223,597.00	(\$115,698.60)	\$107,898.40	0300000-93015 - Rio Vista - Interior/Exterior Paint (COMPLETED)





Project: 0350000-90003 - Rosedell - Site Specific Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
HMC Architects, Inc	\$7,500.00	(\$7,500.00)	\$0.00	Architect Fees			
Project Total:	\$7,500.00	(\$7,500.00)	\$0.00	0350000-90003 - Rosedell - Site Specific Master Plan (COMPLETED)			

Project: 0350000-90006 - Rosedell - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance Expenditure Balance Description						
Convergeone, Inc	\$19,857.35	(\$19,857.35)	\$0.00	Technology Costs			
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor			
Project Total:	\$25,639.35	(\$25,639.35)	\$0.00	0350000-90006 - Rosedell - IT Wireless Access Points (COMPLETED)			

Project: 0350000-90008 - Rosedell - Audio Visual System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ELB US Inc.	\$24,998.88	(\$24,998.88)	\$0.00	Technology Costs			
Project Total:	\$24,998.88	(\$24,998.88)	\$0.00	0350000-90008 - Rosedell - Audio Visual System (COMPLETED)			

Project: 0350000-90009 - Rosedell - Energy Efficiency (CLOSED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency				
Project Total:	\$0.00	\$0.00	\$0.00	0350000-90009 - Rosedell - Energy Efficiency (CLOSED)				

## Project: 0350000-91001 - Rosedell - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

· ·			`	
Vendor	Encumbrance	Expenditure	Balance	Description
Access Hardware Supply Inc	\$3,326.47	(\$3,326.47)	\$0.00	Materials and Supplies
Redrock Security & Cabling, Inc.	\$206,005.81	(\$105,799.42)	\$100,206.39	Security Door Locks
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer
Project Total:	\$214,940.90	(\$114,734.51)	\$100,206.39	0350000-91001 - Rosedell - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

Project: 0350000-91002 - Rosedell - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$20,081.40	(\$20,081.40)	\$0.00	Technology Costs			
Project Total:	\$20,081.40	(\$20,081.40)	\$0.00	0350000-91002 - Rosedell - New Phone System (COMPLETED)			





Project: 0350000-91006 - Rosedell - Fire Alarm Replacement (Spring 2021)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Division Of The State Architect	\$1,758.56	(\$1,758.56)	\$0.00	Plan Check Fees				
HMC Architects, Inc	\$91,444.08	(\$50,558.03)	\$40,886.05	Architect Fees				
Signal Multimedia	\$2,065.50	(\$1,037.80)	\$1,027.70	Advertising				
Project Total:	\$95,268.14	(\$53,354.39)	\$41,913.75	0350000-91006 - Rosedell - Fire Alarm Replacement (Spring 2021)				

## Project: 0350000-91009 - Rosedell - Communication System/PA (COMPLETED)

.,							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs			
Reliable Cabling Solutions Inc	\$17,000.00	(\$17,000.00)	\$0.00	Technology Installer			
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs			
Project Total:	\$26,028.03	(\$24,510.03)	\$1,518.00	0350000-91009 - Rosedell - Communication System/PA (COMPLETED)			

Project: 0350000-91011 - Rosedell - Seismic Upgrade							
Vendor	Encumbrance	Expenditure	Balance	Description			
Division Of The State Architect	\$5,000.00	(\$5,000.00)	\$0.00	Plan Check Fees			
HMC Architects, Inc	\$36,192.00	(\$15,660.00)	\$20,532.00	Architect Fees			
Project Total:	\$41,192.00	(\$20,660.00)	\$20,532.00	0350000-91011 - Rosedell - Seismic Upgrade			

Project: 0350000-92001 - Rosedell - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$135,424.86	(\$135,424.86)	\$0.00	Technology Costs			
Project Total:	\$135,424.86	(\$135,424.86)	\$0.00	0350000-92001 - Rosedell - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0350000-92003 - Rosedell - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$221,507.04	(\$203,047.33)	\$18,459.71	Energy Efficiency			
Project Total:	\$221,507.04	(\$203,047.33)	\$18,459.71	0350000-92003 - Rosedell - Site Lighting (COMPLETED)			

Project: 0350000-92006 - Rosedell - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$71,882.01	(\$56,241.92)	\$15,640.09	Energy Efficiency			
Project Total:	\$71,882.01	(\$56,241.92)	\$15,640.09	0350000-92006 - Rosedell - HVAC EMS (COMPLETED)			







Project: 0350000-92008 - Rosedell - HVAC - Replacement (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$368,015.08	(\$288,260.47)	\$79,754.61	Energy Efficiency				
Project Total:	\$368,015.08	(\$288,260.47)	\$79,754.61	0350000-92008 - Rosedell - HVAC - Replacement (COMPLETED)				

Project: 0350000-92021 - Rosedell - Interactive Flat Panels (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
CDW Government, Inc.	\$967.92	(\$967.92)	\$0.00	Technology Costs				
Collaboration Solutions, Inc	\$9,766.40	(\$9,766.40)	\$0.00	Technology Costs				
ELB US Inc.	\$239,485.53	(\$239,485.53)	\$0.00	Technology Costs				
Project Total:	\$250,219.85	(\$250,219.85)	\$0.00	0350000-92021 - Rosedell - Interactive Flat Panels (COMPLETED)				

Project: 0350000-93002 - Rosedell - Activity & Turf Areas (Play Equipment COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Dave Bang Associates, Inc. Of California	\$396,518.95	(\$337,796.84)	\$58,722.11	Playground Equipment			
Jeffrey Thomas Davis	\$1,500.00	(\$1,500.00)	\$0.00	Artificial Turf			
Nv5 West, Inc	\$23,825.00	\$0.00	\$23,825.00	Other Construction Costs			
SGH Architects, Inc.	\$29,492.54	(\$27,942.54)	\$1,550.00	Architect Fees			
T. Figg Casework Installations	\$12,580.00	(\$11,951.00)	\$629.00	Construction Costs			
Project Total:	\$463,916.49	(\$379,190.38)	\$84,726.11	0350000-93002 - Rosedell - Activity & Turf Areas (Play Equipment COMPLETED)			

Project: 0350000-93005 - Rosedell - Track & Playground Addition/Improvement (with Classroom Building Addition) (Summer 2023)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Verde Design Inc	\$32,385.60	(\$27,846.61)	\$4,538.99	Landscape Designer			
Project Total:	\$32,385.60	(\$27,846.61)	\$4,538.99	0350000-93005 - Rosedell - Track & Playground Addition/Improvement (with Classroom Building Addition) (Summer 2023)			

## Project: 0350000-93006 - Rosedell - New Science Lab/Flex (with Classroom Building Addition) (Summer 2023)

Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$91.37	(\$91.37)	\$0.00	Printing Costs
HMC Architects, Inc	\$303.75	(\$303.75)	\$0.00	Architect Fees
PSOMAS	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services
Project Total:	\$38,895.12	(\$38,895.12)	\$0.00	0350000-93006 - Rosedell - New Science Lab/Flex (with Classroom Building Addition) (Summer 2023)





<b>S</b>					
Project: 0350000-93015 - Rosede	ell - Interior/Ex	terior Paint (F	Partially CO№	1PLETED) (Summer 2024)	
Vendor	Encumbrance	Expenditure	Balance	Description	

Vendor	Encumbrance	Expenditure	Balance	Description
Cali Painting Inc.	\$47,200.00	(\$47,200.00)	\$0.00	Painting Costs
Prime Painting Contractors, Inc.	\$14,890.00	(\$14,890.00)	\$0.00	Painting Contractor
Project Total:	\$62,090.00	(\$62,090.00)	\$0.00	0350000-93015 - Rosedell - Interior/Exterior Paint (Partially COMPLETED) (Summer 2024)

## Project: 0350000-93035 - Rosedell - Classroom Building Addition (Summer 2023)

Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$319.90	(\$319.90)	\$0.00	Printing Costs			
California Geological Survey	\$3,600.00	(\$3,600.00)	\$0.00	Other Construction Costs			
Division Of The State Architect	\$39,250.00	(\$39,250.00)	\$0.00	Plan Check Fees			
HMC Architects, Inc	\$644,998.00	(\$271,837.40)	\$373,160.60	Architect Fees			
Koury Engineering & Testing, Inc.	\$15,200.00	(\$15,200.00)	\$0.00	Testing & Surveys			
Project Total:	\$703,367.90	(\$330,207.30)	\$373,160.60	0350000-93035 - Rosedell - Classroom Building Addition (Summer 2023)			

## Project: 0400000-90003 - Santa Clarita - Site Specific Master Plan (COMPLETED)

,			· ·	·
Vendor	Encumbrance	Expenditure	Balance	Description
Gonzalez Goodale Architects	\$6,180.00	(\$6,180.00)	\$0.00	Architect Fees
Project Total:	\$6,180.00	(\$6,180.00)	\$0.00	0400000-90003 - Santa Clarita - Site Specific Master Plan (COMPLETED)

# Project: 040000-90005 - Santa Clarita - Winds WTint/Blinds (COMPLETED) Vendor Encumbrance Expenditure Balance Description Blinds & Shutters Of All Kinds, Inc. \$779.07 (\$779.07) \$0.00 Blinds and Shutters Project Total: \$779.07 (\$779.07) \$0.00 Odd0000-90005 - Santa Clarita - Window Tint/Blinds (COMPLETED)

Project: 0400000-90006 - Santa Clarita - IT Wireless Access Points (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Convergeone, Inc	\$24,936.25	(\$24,936.25)	\$0.00	Technology Costs		
G&Y General Contractors, Inc.	\$6,262.00	(\$6,262.00)	\$0.00	General Contractor		
Project Total:	\$31,198.25	(\$31,198.25)	\$0.00	0400000-90006 - Santa Clarita - IT Wireless Access Points (COMPLETED)		

Project: 0400000-90009 - Santa Clarita - Energy Efficiency (CLOSED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0400000-90009 - Santa Clarita - Energy Efficiency (CLOSED)			





Project: 0400000-91001 - Santa Clarita - Sec. Sys. Upgrade - Ext Door Locks (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$5.16	(\$5.16)	\$0.00	Printing Costs			
Redrock Security & Cabling, Inc.	\$322,368.01	(\$322,368.01)	\$0.00	Security Door Locks			
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer			
Project Total:	\$327,981.79	(\$327,981.79)	\$0.00	0400000-91001 - Santa Clarita - Sec. Sys. Upgrade - Ext Door Locks (COMPLETED)			

## Project: 0400000-91002 - Santa Clarita - New Phone System (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$19,990.98	(\$19,990.98)	\$0.00	Technology Costs
Project To	al: \$19,990.98	(\$19,990.98)	\$0.00	0400000-91002 - Santa Clarita - New Phone System (COMPLETED)

## Project: 0400000-91006 - Santa Clarita - Fire Alarm Replacement (Winter 2020)

Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$201.85	(\$201.85)	\$0.00	Printing Costs			
Division Of The State Architect	\$2,859.24	(\$2,859.24)	\$0.00	Plan Check Fees			
Gonzalez Goodale Architects	\$41,670.72	(\$24,842.16)	\$16,828.56	Architect Fees			
JAM Fire Protection, Inc.	\$487,300.00	\$0.00	\$487,300.00	Fire & Safety			
Signal Multimedia	\$2,491.00	(\$2,491.00)	\$0.00	Advertising			
Project Total:	\$534,522.81	(\$30,394.25)	\$504,128.56	0400000-91006 - Santa Clarita - Fire Alarm Replacement (Winter 2020)			

## Project: 0400000-91007 - Santa Clarita - Single Point of Entry Fence

Vendor	Encumbrance	Expenditure	Balance	Description
Magnum Fence And Security, Inc.	\$53,000.00	(\$53,000.00)	\$0.00	Fencing Costs
Newhall-Valencia Lock & Key	\$989.00	(\$989.00)	\$0.00	Security Costs
Project Total:	\$53,989.00	(\$53,989.00)	\$0.00	0400000-91007 - Santa Clarita - Single Point of Entry Fence

## Project: 0400000-91009 - Santa Clarita - Communication System/PA (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description	
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs	
Reliable Cabling Solutions Inc	\$17,000.00	(\$16,150.00)	\$850.00	Technology Installer	
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs	
Project Total:	\$26,028.03	(\$23,660.03)	\$2,368.00	0400000-91009 - Santa Clarita - Communication System/PA (COMPLETED)	



Project: 0400000-91011 - Santa Clarita - Seismic Upgrade							
Vendor	Encumbrance	Expenditure	Balance	Description			
Division Of The State Architect	\$5,000.00	(\$5,000.00)	\$0.00	Plan Check Fees			
HMC Architects, Inc	\$36,192.00	(\$15,660.00)	\$20,532.00	Architect Fees			
Project Total:	\$41,192.00	(\$20,660.00)	\$20,532.00	0400000-91011 - Santa Clarita - Seismic Upgrade			

Project: 0400000-92001 - Santa Clarita - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$108,816.84	(\$108,816.84)	\$0.00	Technology Costs			
Project Total:	\$108,816.84	(\$108,816.84)	\$0.00	0400000-92001 - Santa Clarita - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0400000-92003 - Santa Clarita - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ACDD, Inc.	\$12,217.23	(\$11,606.37)	\$610.86	Lighting Contractor			
Climatec LLC	\$280,529.13	(\$184,355.23)	\$96,173.90	Energy Efficiency			
Greenshine New Energy	\$22,998.30	(\$22,998.30)	\$0.00	Solar Light Poles Providers			
Project Total:	\$315,744.66	(\$218,959.90)	\$96,784.76	0400000-92003 - Santa Clarita - Site Lighting (COMPLETED)			

Project: 0400000-92006 - Santa Clarita - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$81,156.79	(\$63,361.00)	\$17,795.79	Energy Efficiency			
Project Total:	\$81,156.79	(\$63,361.00)	\$17,795.79	0400000-92006 - Santa Clarita - HVAC EMS (COMPLETED)			

Project: 0400000-92008 - Santa Clarita - HVAC Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$837,695.38	(\$655,269.51)	\$182,425.87	Energy Efficiency			
Project Total:	\$837,695.38	(\$655,269.51)	\$182,425.87	0400000-92008 - Santa Clarita - HVAC Replacement (COMPLETED)			

## Project: 0400000-92021 - Santa Clarita - Interactive Flat Panels (COMPLETED)

,				·
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$695.69	(\$695.69)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$7,019.60	(\$7,019.60)	\$0.00	Technology Costs
ELB US Inc.	\$185,531.75	(\$185,531.75)	\$0.00	Technology Costs
Project Total:	\$193,247.04	(\$193,247.04)	\$0.00	0400000-92021 - Santa Clarita - Interactive Flat Panels (COMPLETED)





Project: 0400000-93002	- Santa Clarita - A	Activity & Turf Are	eas (Play Equipment	Completed) (Summer 2024	)
		· · · · · · · · · · · · · · · · · · ·	···· / ··· / · · · · ·		<i>y</i>

Vendor	Encumbrance	Expenditure	Balance	Description
ABC Playground Safety (JTD)	\$900.00	(\$900.00)	\$0.00	Playground Safety Testing
Dave Bang Associates, Inc. Of California	\$401,840.45	(\$184,235.83)	\$217,604.62	Playground Equipment
Department of General Services	\$2,378.03	(\$2,378.03)	\$0.00	DSA Fees
Jeffrey Thomas Davis	\$900.00	(\$900.00)	\$0.00	Artificial Turf
Knowland Construction Services	\$262.65	(\$262.65)	\$0.00	DSA Inspector
Nv5 West, Inc	\$6,687.00	(\$1,033.00)	\$5,654.00	Other Construction Costs
SGH Architects, Inc.	\$14,161.00	(\$13,200.00)	\$961.00	Architect Fees
Project Total:	\$427,129.13	(\$202,909.51)	\$224,219.62	0400000-93002 - Santa Clarita - Activity & Turf Areas (Play Equipment Completed) (Summer 2024)

Project: 0400000-93003 - Santa Clarita - Asphalt/Concrete Pavement - Play Courts (Summer 2024)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Dave Bang Associates, Inc. Of California	\$0.00	\$0.00	\$0.00	Playground Equipment			
Gonzalez Goodale Architects	\$93,600.00	\$0.00	\$93,600.00	Architect Fees			
Project Total:	\$93,600.00	\$0.00	\$93,600.00	0400000-93003 - Santa Clarita - Asphalt/Concrete Pavement - Play Courts (Summer 2024)			

Project: 0400000-93006 - Santa Clarita - New Science Lab/Flex								
Vendor	Encumbrance	Expenditure	Balance	Description				
Gonzalez Goodale Architects	\$2,025.00	(\$2,025.00)	\$0.00	Architect Fees				
Koury Engineering & Testing, Inc.	\$7,733.34	(\$7,733.34)	\$0.00	Testing & Surveys				
PSOMAS	\$38,500.00	(\$38,500.00)	\$0.00	Contracted Services				
Placeworks, Inc.	\$3,048.50	(\$3,048.50)	\$0.00	CEQA Consultant				
Verde Design Inc	\$0.00	\$0.00	\$0.00	Landscape Designer				
Project Total:	\$51,306.84	(\$51,306.84)	\$0.00	0400000-93006 - Santa Clarita - New Science Lab/Flex				

## Project: 0400000-93008 - Santa Clarita - Asphalt Concrete Pavement - Parking Lot

,	· · ·			
Vendor	Encumbrance	Expenditure	Balance	Description
Department of General Services	\$8,311.11	(\$8,311.11)	\$0.00	DSA Fees
Golden State Labor Compliance	\$7,030.00	(\$7,030.00)	\$0.00	Contracted Services
Knowland Construction Services	\$7,522.50	(\$7,522.50)	\$0.00	DSA Inspector
Nv5 West, Inc	\$1,959.00	(\$1,959.00)	\$0.00	Other Construction Costs
PSOMAS	\$18,744.00	(\$18,744.00)	\$0.00	Contracted Services
R.C. Becker & Son, Inc.	\$321,816.54	(\$321,816.54)	\$0.00	Land Improvements
Project Tota	l: \$365,383.15	(\$365,383.15)	\$0.00	0400000-93008 - Santa Clarita - Asphalt Concrete Pavement - Parking Lot





Project: 0400000-93009 - Santa Clarita - Roof Replacement (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs				
Decker Environmental	\$6,600.00	(\$6,600.00)	\$0.00	Environmental Consulting				
Eberhard	\$749,600.50	(\$637,909.80)	\$111,690.70	Roofing Installer				
Golden State Labor Compliance	\$570.00	(\$570.00)	\$0.00	Contracted Services				
National Roofing Consultants, Inc.	\$25,625.00	(\$13,560.00)	\$12,065.00	Roofing Consultants				
Signal Multimedia	\$1,646.87	(\$1,646.87)	\$0.00	Advertising				
Project Total:	\$784,123.36	(\$660,367.66)	\$123,755.70	0400000-93009 - Santa Clarita - Roof Replacement (COMPLETED)				


Project: 0400000-93013 - Santa Clarita - Flooring								
Vendor	Encumbrance	Expenditure	Balance	Description				
Floor Connection, Inc.	\$156,101.73	(\$153,690.20)	\$2,411.53	Flooring Costs				
Project Total	\$156,101.73	(\$153,690.20)	\$2,411.53	0400000-93013 - Santa Clarita - Flooring				

Project: 0400000-93015 - Santa Clarita - Interior/Exterior Paint								
Vendor	Encumbrance	Expenditure	Balance	Description				
Cali Painting Inc.	\$23,800.00	(\$23,800.00)	\$0.00	Painting Costs				
Mariscal Painting	\$4,200.00	(\$4,200.00)	\$0.00	Painting Contractor				
Prime Painting Contractors, Inc.	\$13,800.00	(\$13,800.00)	\$0.00	Painting Contractor				
Project Total:	\$41,800.00	(\$41,800.00)	\$0.00	0400000-93015 - Santa Clarita - Interior/Exterior Paint				

Project: 0450000-90003 - Charles Helmers - Site Specific Master Plan (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
DLR Group, Inc	\$5,288.50	(\$5,288.50)	\$0.00	Architect Fees				
Project Total:	\$5,288.50	(\$5,288.50)	\$0.00	0450000-90003 - Charles Helmers - Site Specific Master Plan (COMPLETED)				

Project: 0450000-90005 - Charles Helmers - Window Tint/Blinds (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Blinds & Shutters Of All Kinds, Inc.	\$3,971.57	(\$3,971.57)	\$0.00	Blinds and Shutters				
Xlint Tint of Anaheim, Inc.	\$1,092.36	(\$1,092.36)	\$0.00	Window Tint Installer				
Project Total:	\$5,063.93	(\$5,063.93)	\$0.00	0450000-90005 - Charles Helmers - Window Tint/Blinds (COMPLETED)				





n School District	

Project: 0450000-90006 - Charles Helmers - IT Wireless Access Points (COMPLETED)								
Vendor	Vendor Encumbrance Expenditure Balance Description							
Convergeone, Inc	\$23,243.29	(\$23,243.29)	\$0.00	Technology Costs				
Reliable Cabling Solutions Inc	\$348.00	\$0.00	\$348.00	Technology Installer				
Project Total:	\$23,591.29	(\$23,243.29)	\$348.00	0450000-90006 - Charles Helmers - IT Wireless Access Points (COMPLETED)				

Project: 0450000-90008 - Charles Helmers - Audio Visual System (COMPLETED)								
Vendor Encumbrance Expenditure Balance Description								
ELB US Inc.	\$29,039.19	(\$29,039.19)	\$0.00	Technology Costs				
Project Total:	\$29,039.19	(\$29,039.19)	\$0.00	0450000-90008 - Charles Helmers - Audio Visual System (COMPLETED)				

Project: 0450000-90009 - Charles Helmers - Energy Efficiency (CLOSED)									
Vendor Encumbrance Expenditure Balance Description									
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency					
Project Total:	\$0.00	\$0.00	\$0.00	0450000-90009 - Charles Helmers - Energy Efficiency (CLOSED)					

Project: 0450000-91001 - Charles Helmers - Sec Sys Upgrade - Ext Door Locks (COMPLETED)								
Vendor	Vendor Encumbrance Expenditure Balance Description							
Redrock Security & Cabling, Inc.	\$269,057.32	(\$269,057.32)	\$0.00	Security Door Locks				
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer				
Project Total:	\$274,665.94	(\$274,665.94)	\$0.00	0450000-91001 - Charles Helmers - Sec Sys Upgrade - Ext Door Locks (COMPLETED)				

Project: 0450000-91002 - Charles Helmers - New Phone System (COMPLETED)									
Vendor Encumbrance Expenditure Balance Description									
Sigmanet, Inc	\$21,449.52	(\$21,449.52)	\$0.00	Technology Costs					
Project Total:	\$21,449.52	(\$21,449.52)	\$0.00	0450000-91002 - Charles Helmers - New Phone System (COMPLETED)					

Project: 0450000-91006 - Charles Helmers - Fire Alarm Replacement (COMPLETED)							
Vendor Encumbrance Expenditure Balance Description							
S.U.S.D.	\$866,382.44	(\$866,382.44)	\$0.00	District Support Costs			
Project Total:	\$866,382.44	(\$866,382.44)	\$0.00	0450000-91006 - Charles Helmers - Fire Alarm Replacement (COMPLETED)			

Project: 0450000-91007 - Charles Helmers - Single Point of Entry Fence (Fall 2020)							
Vendor	Encumbrance	Expenditure	Balance	Description			
California Fencing, Inc	\$131,545.00	\$0.00	\$131,545.00	Fence Costs			
Division Of The State Architect	\$3,300.00	(\$3,300.00)	\$0.00	Plan Check Fees			
Project Total:	\$134,845.00	(\$3,300.00)	\$131,545.00	0450000-91007 - Charles Helmers - Single Point of Entry Fence (Fall 2020)			





ol District	

Project: 0450000-91009 - Charles Helmers - Communication System/PA (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$9,116.28	(\$9,116.28)	\$0.00	Technology Costs				
G&Y General Contractors, Inc.	\$15,415.00	(\$15,415.00)	\$0.00	General Contractor				
Project Total:	\$24,531.28	(\$24,531.28)	\$0.00	0450000-91009 - Charles Helmers - Communication System/PA (COMPLETED)				

Project: 0450000-92001 - Charles Helmers - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor Encumbrance Expenditure Balance Description				Description				
Allconnected Inc	\$148,614.58	(\$148,614.58)	\$0.00	Technology Costs				
Project Total:	\$148,614.58	(\$148,614.58)	\$0.00	0450000-92001 - Charles Helmers - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0450000-92002 - Charles Helmers - Site Grading & Drainage (COMPLETED)							
Vendor	Vendor Encumbrance Expenditure Balance Description						
R.C. Becker & Son, Inc.	\$57,805.54	(\$57,805.54)	\$0.00	Land Improvements			
Project Total:	\$57,805.54	(\$57,805.54)	\$0.00	0450000-92002 - Charles Helmers - Site Grading & Drainage (COMPLETED)			

Project: 0450000-92003 - Charles Helmers - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$130,428.11	(\$123,906.71)	\$6,521.40	Energy Efficiency			
Project Total:	\$130,428.11	(\$123,906.71)	\$6,521.40	0450000-92003 - Charles Helmers - Site Lighting (COMPLETED)			

Project: 0450000-92006 - Charles Helmers - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$83,024.96	(\$78,873.70)	\$4,151.26	Energy Efficiency			
Project Total:	\$83,024.96	(\$78,873.70)	\$4,151.26	0450000-92006 - Charles Helmers - HVAC EMS (COMPLETED)			

Project: 0450000-92008 - Charles Helmers - HVAC Replacement (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Climatec LLC	\$53,144.31	(\$50,487.09)	\$2,657.22	Energy Efficiency		
S.U.S.D.	\$1,509,183.77	(\$1,509,183.77)	\$0.00	District Support Costs		
Project Total:	\$1,562,328.08	(\$1,559,670.86)	\$2,657.22	0450000-92008 - Charles Helmers - HVAC Replacement (COMPLETED)		





	Jaugus	Union .	School	District
Descript	ion			

Project: 0450000-92021 - Charles Helmers - Interactive Flat Panels (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
CDW Government, Inc.	\$907.43	(\$907.43)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$9,156.00	(\$9,156.00)	\$0.00	Technology Costs			
ELB US Inc.	\$229,678.00	(\$229,678.00)	\$0.00	Technology Costs			
Project Total:	\$239,741.43	(\$239,741.43)	\$0.00	0450000-92021 - Charles Helmers - Interactive Flat Panels (COMPLETED)			

#### Project: 0450000-93002 - Charles Helmers - Activity & Turf Areas (Summer 2021)

-				
Vendor	Encumbrance	Expenditure	Balance	Description
Dave Bang Associates, Inc. Of California	\$0.00	\$0.00	\$0.00	Playground Equipment
Great Western Installations, Inc	\$136,634.58	\$0.00	\$136,634.58	Playground Equipment Installer
SGH Architects, Inc.	\$9,880.00	(\$4,631.25)	\$5,248.75	Architect Fees
Project Total:	\$146,514.58	(\$4,631.25)	\$141,883.33	0450000-93002 - Charles Helmers - Activity & Turf Areas (Summer 2021)

# Project: 0450000-93003 - Charles Helmers - Asphalt/Concrete Pavement - Play Courts (Summer 2021)

Vendor	Encumbrance	Expenditure	Balance	Description
Mission Paving and Sealing, Inc	\$13,665.00	(\$13,665.00)	\$0.00	Paving & Sealing
Project Total:	\$13,665.00	(\$13,665.00)	\$0.00	0450000-93003 - Charles Helmers - Asphalt/Concrete Pavement - Play Courts (Summer 2021)

#### Project: 0450000-93004 - Charles Helmers - Shade Structure (Summer 2021)

Vendor	Encumbrance	Expenditure	Balance	Description		
Division Of The State Architect	\$1,055.00	(\$1,055.00)	\$0.00	Plan Check Fees		
Koury Engineering & Testing, Inc.	\$6,850.00	\$0.00	\$6,850.00	Testing & Surveys		
Nv5 West, Inc	\$9,689.00	\$0.00	\$9,689.00	Other Construction Costs		
Shade Structures, Inc.	\$45,987.32	\$0.00	\$45,987.32	Shade Structure Contractor		
Project Total:	\$63,581.32	(\$1,055.00)	\$62,526.32	0450000-93004 - Charles Helmers - Shade Structure (Summer 2021)		

# Project: 0450000-93006 - Charles Helmers - New Science Lab/Flex (Summer 2021) Vendor Encumbrance Expenditure Balance Description PSOMAS \$39,000.00 \$39,000.00 \$0.00 Contracted Services Project Total: \$39,000.00 \$0.00 045000-93006 - Charles Helmers - New Science Lab/Flex (Summer 2021)

Project: 0450000-93008 - Charles Helmers - Asphalt Concrete Pavement - Parking Lot (Summer 2021)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Mission Paving and Sealing, Inc	\$9,110.00	(\$9,110.00)	\$0.00	Paving & Sealing			
Project Total:	\$9,110.00	(\$9,110.00)	\$0.00	0450000-93008 - Charles Helmers - Asphalt Concrete Pavement - Parking Lot (Summer 2021)			





Joint Joint J	Saugus Union School District

Project: 0450000-93009 - Charles Helmers - Roof Replacement (COMPLETED)							
Vendor		Encumbrance	Expenditure	Balance	Description		
S.U.S.D.		\$1,433,253.69	(\$1,433,253.69)	\$0.00	District Support Costs		
Pr	roject Total:	\$1,433,253.69	(\$1,433,253.69)	\$0.00	0450000-93009 - Charles Helmers - Roof Replacement (COMPLETED)		

# Project: 0450000-93013 - Charles Helmers - Flooring

Vendor	Encumbrance	Expenditure	Balance	Description
Floor Connection, Inc.	\$28,217.40	(\$28,217.40)	\$0.00	Flooring Costs
Reliable Floor Covering, Inc.	\$27,282.00	(\$27,282.00)	\$0.00	Flooring Costs
Project Total:	\$55,499.40	(\$55,499.40)	\$0.00	0450000-93013 - Charles Helmers - Flooring

#### Project: 0450000-93035 - Charles Helmers - Classroom Building Addition (Summer 2021)

Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$245.28	(\$245.28)	\$0.00	Printing Costs		
Division Of The State Architect	\$72,750.00	(\$72,750.00)	\$0.00	Plan Check Fees		
Fire Ace Inc	\$370.00	(\$370.00)	\$0.00	Fire Protection		
Koury Engineering & Testing, Inc.	\$15,900.00	(\$15,900.00)	\$0.00	Testing & Surveys		
PSOMAS	\$7,800.00	(\$5,800.00)	\$2,000.00	Contracted Services		
Placeworks, Inc.	\$7,321.00	(\$7,321.00)	\$0.00	CEQA Consultant		
SGH Architects, Inc.	\$412,503.52	(\$148,739.25)	\$263,764.27	Architect Fees		
Project Total:	\$516,889.80	(\$251,125.53)	\$265,764.27	0450000-93035 - Charles Helmers - Classroom Building Addition (Summer 2021)		

#### Project: 0500000-90003 - Skyblue Mesa - Site Specific Master Plan (COMPLETED)

			,	· · ·
Vendor	Encumbrance	Expenditure	Balance	Description
Rachlin Partners, Inc.	\$5,652.50	(\$5,652.50)	\$0.00	Architect Fees
Project Total:	\$5,652.50	(\$5,652.50)	\$0.00	0500000-90003 - Skyblue Mesa - Site Specific Master Plan (COMPLETED)

#### Project: 0500000-91001 - Skyblue Mesa - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

, ,		, 13		
Vendor	Encumbrance	Expenditure	Balance	Description
Access Hardware Supply Inc	\$3,312.34	(\$3,312.34)	\$0.00	Materials and Supplies
Kratos Public Safety & Security	\$136,047.75	(\$136,047.75)	\$0.00	Security Door Locks
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer
Project Total:	\$139,360.09	(\$139,360.09)	\$0.00	0500000-91001 - Skyblue Mesa - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)





Project: 0500000-91002 - Skyblue Mesa - New Phone System (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Sigmanet, Inc	\$17,595.75	(\$17,595.75)	\$0.00	Technology Costs				
Project Tota	l: \$17,595.75	(\$17,595.75)	<b>*</b> ~ ~ ~	0500000-91002 - Skyblue Mesa - New Phone System (COMPLETED)				

Project: 0500000-91009 - Skyblue Mesa - Communication System/PA (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Pacificom	\$1,989.38	(\$1,989.38)	\$0.00	Technology Costs			
Project Total:	\$1,989.38	(\$1,989.38)	\$0.00	0500000-91009 - Skyblue Mesa - Communication System/PA (COMPLETED)			

Project: 0500000-92001 - Skyblue Mesa - Switch Replace/Connectivity (IT) (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Allconnected Inc	\$123,769.57	(\$123,769.57)	\$0.00	Technology Costs		
Project Total:	\$123,769.57	(\$123,769.57)	\$0.00	0500000-92001 - Skyblue Mesa - Switch Replace/Connectivity (IT) (COMPLETED)		

#### Project: 0500000-92021 - Skyblue Mesa - Interactive Flat Panels (COMPLETED)

, , , , , , , , , , , , , , , , , , , ,			<u>``</u>	· · ·
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$756.19	(\$756.19)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$7,630.00	(\$7,630.00)	\$0.00	Technology Costs
ELB US Inc.	\$163,985.00	(\$163,985.00)	\$0.00	Technology Costs
Project Total:	\$172,371.19	(\$172,371.19)	\$0.00	0500000-92021 - Skyblue Mesa - Interactive Flat Panels (COMPLETED)

Project: 0500000-93006 - Skyblue Mesa - New Science Lab/Flex (CFD) (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
PSOMAS	\$35,500.00	(\$35,500.00)	\$0.00	Contracted Services		
Project Total:	\$35,500.00	(\$35,500.00)	\$0.00	0500000-93006 - Skyblue Mesa - New Science Lab/Flex (CFD) (COMPLETED)		

Project: 0500000-93013 - Skyblue Mesa - Flooring (CFD) (Partially COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$32,872.45	(\$32,872.45)	\$0.00	Flooring Costs			
Project To	tal: \$32,872.45	(\$32,872.45)	\$0.00	0500000-93013 - Skyblue Mesa - Flooring (CFD) (Partially COMPLETED)			

Project: 0500000-93015 - Skyblue Mesa - Interior/Exterior Paint						
Vendor	Encumbrance	Expenditure	Balance	Description		
Prime Painting Contractors, Inc.	\$53,000.00	(\$53,000.00)	\$0.00	Painting Contractor		
Project Total:	\$53,000.00	(\$53,000.00)	\$0.00	0500000-93015 - Skyblue Mesa - Interior/Exterior Paint		





Project: 0550000-90003 - James Foster - Site Specific Master Plan (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$178.20	(\$178.20)	\$0.00	Printing Costs		
Gonzalez Goodale Architects	\$6,180.00	(\$6,180.00)	\$0.00	Architect Fees		
Project Total:	\$6,358.20	(\$6,358.20)	\$0.00	0550000-90003 - James Foster - Site Specific Master Plan (COMPLETED)		

Project: 0550000-90006 - James Foster - IT Wireless Access Points (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Convergeone, Inc	\$22,517.73	(\$22,517.73)	\$0.00	Technology Costs		
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor		
Reliable Cabling Solutions Inc	\$261.00	\$0.00	\$261.00	Technology Installer		
Project Total:	\$28,560.73	(\$28,299.73)	\$261.00	0550000-90006 - James Foster - IT Wireless Access Points (COMPLETED)		

Project: 0550000-90008 - James Foster - Audio Visual System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ELB US Inc.	\$0.00	\$0.00	\$0.00	Technology Costs			
Project Total:	\$0.00	\$0.00	\$0.00	0550000-90008 - James Foster - Audio Visual System (COMPLETED)			

Project: 0550000-91001 - James Foster - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Access Hardware Supply Inc	\$1,167.58	(\$1,167.58)	\$0.00	Materials and Supplies		
Kratos Public Safety & Security	\$152,311.23	(\$152,311.23)	\$0.00	Security Door Locks		
Redrock Security & Cabling, Inc.	\$72,772.91	(\$69,157.70)	\$3,615.21	Security Door Locks		
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer		
Project Total:	\$231,860.34	(\$228,245.13)	\$3,615.21	0550000-91001 - James Foster - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)		

Project: 0550000-91002 - James Foster - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$17,612.01	(\$17,612.01)	\$0.00	Technology Costs			
Project Total:	\$17,612.01	(\$17,612.01)	\$0.00	0550000-91002 - James Foster - New Phone System (COMPLETED)			





Project: 0550000-91003 - James R	roject: 0550000-91003 - James Foster - Lobby Remodel/Single Point of Entry (COMPLETED)					
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$1,308.67	(\$1,308.67)	\$0.00	Printing Costs		
Blinds & Shutters Of All Kinds, Inc.	\$1,817.77	(\$1,817.77)	\$0.00	Blinds and Shutters		
CDW Government, Inc.	\$1,786.87	(\$1,786.87)	\$0.00	Technology Costs		
Department of General Services	\$8,117.29	(\$8,117.29)	\$0.00	DSA Fees		
Division Of The State Architect	\$4,100.00	(\$4,100.00)	\$0.00	Plan Check Fees		
Gonzalez Goodale Architects	\$18,358.00	(\$18,358.00)	\$0.00	Architect Fees		
Home Depot Credit Services	\$146.73	(\$146.73)	\$0.00	Materials and Supplies		
Office Depot	\$2,170.08	(\$2,170.08)	\$0.00	Materials and Supplies		
Plumbing Authority	\$2,871.00	(\$2,871.00)	\$0.00	Plumbing Costs		
Pyrotection Specialists, Inc.	\$1,250.00	(\$1,250.00)	\$0.00	Fire Protection		
Redrock Security & Cabling, Inc.	\$1,916.72	(\$1,916.72)	\$0.00	Security Door Locks		
Signal Multimedia	\$1,137.40	(\$1,137.40)	\$0.00	Advertising		
Spec Compliance Service	\$3,575.00	(\$3,575.00)	\$0.00	DSA Inspector		
T. Figg Casework Installations	\$26,770.00	(\$26,770.00)	\$0.00	Construction Costs		
The Nazerian Group	\$564,328.70	(\$564,328.70)	\$0.00	Construction Costs		
Project Total:	\$639,654.23	(\$639,654.23)	\$0.00	0550000-91003 - James Foster - Lobby Remodel/Single Point of Entry (COMPLETED)		

Project: 0550000-91009 - James Foster - Communication System/PA (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Convergeone, Inc	\$27,522.66	(\$27,522.66)	\$0.00	Technology Costs		
Redrock Security & Cabling, Inc.	\$250.00	(\$250.00)	\$0.00	Security Door Locks		
Project Total:	\$27,772.66	(\$27,772.66)	\$0.00	0550000-91009 - James Foster - Communication System/PA (COMPLETED)		

Project: 0550000-92001 - James Foster - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$127,834.20	(\$127,834.20)	\$0.00	Technology Costs			
Project Total:	\$127,834.20	(\$127,834.20)	\$0.00	0550000-92001 - James Foster - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0550000-92021 - James Foster - Interactive Flat Panels (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
CDW Government, Inc.	\$725.94	(\$725.94)	\$0.00	Technology Costs		
Collaboration Solutions, Inc	\$7,324.80	(\$7,324.80)	\$0.00	Technology Costs		
ELB US Inc.	\$186,782.00	(\$186,782.00)	\$0.00	Technology Costs		
Project Total:	\$194,832.74	(\$194,832.74)	\$0.00	0550000-92021 - James Foster - Interactive Flat Panels (COMPLETED)		





Project: 0550000-93002 - James Foster - Activity & Turf Areas						
Vendor	Encumbrance	Expenditure	Balance	Description		
ABC Playground Safety (JTD)	\$700.00	(\$700.00)	\$0.00	Playground Safety Testing		
Dave Bang Associates, Inc. Of California	\$47,314.08	(\$47,314.08)	\$0.00	Playground Equipment		
Project Total:	\$48,014.08	(\$48,014.08)	\$0.00	0550000-93002 - James Foster - Activity & Turf Areas		

#### Project: 0550000-93009 - James Foster - Roof Replacement (COMPLETED)

		•		·
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$0.00	\$0.00	\$0.00	Printing Costs
Decker Environmental	\$0.00	\$0.00	\$0.00	Environmental Consulting
Eberhard	\$0.00	\$0.00	\$0.00	Roofing Installer
National Roofing Consultants, Inc.	\$0.00	\$0.00	\$0.00	Roofing Consultants
Signal Multimedia	\$0.00	\$0.00	\$0.00	Advertising
Project Total:	\$0.00	\$0.00	\$0.00	0550000-93009 - James Foster - Roof Replacement (COMPLETED)

#### Project: 0550000-93013 - James Foster - Flooring (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description		
Floor Connection, Inc.	\$0.00	\$0.00	\$0.00	Flooring Costs		
Universal Metro, Inc	\$0.00	\$0.00	\$0.00	Flooring Installer		
Project Total:	\$0.00	\$0.00	\$0.00	0550000-93013 - James Foster - Flooring (COMPLETED)		

# Project: 0550000-93015 - James Foster - Interior/Exterior Paint (Interior COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Mariscal Painting	\$88,100.00	(\$88,100.00)	\$0.00	Painting Contractor
Prime Painting Contractors, Inc.	\$0.00	\$0.00	\$0.00	Painting Contractor
Project Total:	\$88,100.00	(\$88,100.00)	\$0.00	0550000-93015 - James Foster - Interior/Exterior Paint (Interior COMPLETED)

Project: 0550000-93033 - James Foster - Vinyl Wall Fabric replacement								
Vendor	Encumbrance	Expenditure	Balance	Description				
Excel Acoustics, Inc.	\$0.00	\$0.00	\$0.00	Ceiling/Acoustical Contractor				
Project Total:	\$0.00	\$0.00	\$0.00	0550000-93033 - James Foster - Vinyl Wall Fabric replacement				

Project: 0600000-90009 - Bouquet Canyon (Temporary Housing) - Energy Efficiency (CLOSED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency		
Project Total:	\$0.00	\$0.00	\$0.00	0600000-90009 - Bouquet Canyon (Temporary Housing) - Energy Efficiency (CLOSED)		





nool District	

2

Project: 0600000-92003 - Bouquet Canyon (Temporary Housing) - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$36,013.81	(\$34,213.12)	\$1,800.69	Energy Efficiency			
Project Total:	\$36,013.81	(\$34,213.12)	\$1,800.69	0600000-92003 - Bouquet Canyon (Temporary Housing) - Site Lighting (COMPLETED)			

Project: 0600000-92006 - Bouquet Canyon (Temporary Housing) - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$25,715.35	(\$24,429.59)	\$1,285.76	Energy Efficiency			
Project Total:	\$25,715.35	(\$24,429.59)	\$1,285.76	0600000-92006 - Bouquet Canyon (Temporary Housing) - HVAC EMS (COMPLETED)			

Project: 0600000-92008 - Bouquet Canyon (Temporary Housing) - HVAC Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$321,930.17	(\$305,833.67)	\$16,096.50	Energy Efficiency			
Project Total:	\$321,930.17	(\$305,833.67)	\$16,096.50	0600000-92008 - Bouquet Canyon (Temporary Housing) - HVAC Replacement (COMPLETED)			

Project: 0650000-90003 - Plum Canyon - Site Specific Master Plan (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
HMC Architects, Inc	\$7,500.00	(\$7,500.00)	\$0.00	Architect Fees		
Project Total:	\$7,500.00	(\$7,500.00)	\$0.00	0650000-90003 - Plum Canyon - Site Specific Master Plan (COMPLETED)		

Project: 0650000-90006 - Plum Canyon - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$16,955.12	(\$16,955.12)	\$0.00	Technology Costs			
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor			
Project Total:	\$22,737.12	(\$22,737.12)	\$0.00	0650000-90006 - Plum Canyon - IT Wireless Access Points (COMPLETED)			

Project: 0650000-90008 - Plum Canyon - Audio Visual System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ELB US Inc.	\$24,998.84	(\$24,998.84)	\$0.00	Technology Costs			
Project Total:	\$24,998.84	(\$24,998.84)	\$0.00	0650000-90008 - Plum Canyon - Audio Visual System (COMPLETED)			

Project: 0650000-90009 - Plum Canyon - Energy Efficiency (CLOSED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0650000-90009 - Plum Canyon - Energy Efficiency (CLOSED)			





Project: 0650000-91001 - Plum Canyon - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Redrock Security & Cabling, Inc.	\$305,852.89	(\$294,142.46)	\$11,710.43	Security Door Locks			
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer			
Project Total:	\$311,461.51	(\$299,751.08)	\$11,710.43	0650000-91001 - Plum Canyon - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)			

Project: 0650000-91002 - Plum Canyon - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$18,852.30	(\$18,852.30)	\$0.00	Technology Costs			
Project Total:	\$18,852.30	(\$18,852.30)	\$0.00	0650000-91002 - Plum Canyon - New Phone System (COMPLETED)			

Project: 0650000-91004 - Plum Canyon - Parking Lot Control Gates (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Carter Fence Company Inc.	\$8,450.00	(\$8,450.00)	\$0.00	Fencing Costs		
Project Total:	\$8,450.00	(\$8,450.00)	\$0.00	0650000-91004 - Plum Canyon - Parking Lot Control Gates (COMPLETED)		

#### Project: 0650000-91005 - Plum Canyon - Site Fencing (Fall 2020)

Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$13.69	(\$13.69)	\$0.00	Printing Costs		
Cali Painting Inc.	\$48,400.00	\$0.00	\$48,400.00	Painting Costs		
Division Of The State Architect	\$1,437.50	(\$1,437.50)	\$0.00	Plan Check Fees		
Golden State Labor Compliance	\$190.00	(\$190.00)	\$0.00	Contracted Services		
HMC Architects, Inc	\$34,086.00	(\$25,261.27)	\$8,824.73	Architect Fees		
Nv5 West, Inc	\$8,623.00	\$0.00	\$8,623.00	Other Construction Costs		
Signal Multimedia	\$1,959.40	(\$1,959.40)	\$0.00	Advertising		
Woodcliff Corporation	\$277,200.00	\$0.00	\$277,200.00	General Contractor		
Project Total:	\$371,909.59	(\$28,861.86)	\$343,047.73	0650000-91005 - Plum Canyon - Site Fencing (Fall 2020)		

# Project: 0650000-91006 - Plum Canyon - Fire Alarm Replacement

Vendor	Encumbrance	Expenditure	Balance	Description
Division Of The State Architect	\$754.56	(\$754.56)	\$0.00	Plan Check Fees
HMC Architects, Inc	\$39,236.08	(\$21,693.03)	\$17,543.05	Architect Fees
Signal Multimedia	\$2,071.00	(\$1,040.50)	\$1,030.50	Advertising
Project Total:	\$42,061.64	(\$23,488.09)	\$18,573.55	0650000-91006 - Plum Canyon - Fire Alarm Replacement







Project: 0650000-91009 - Plum Canyon - Communication System/PA (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs				
Reliable Cabling Solutions Inc	\$17,000.00	(\$16,150.00)	\$850.00	Technology Installer				
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs				
Project Total:	\$26,028.03	(\$23,660.03)	\$2,368.00	0650000-91009 - Plum Canyon - Communication System/PA (COMPLETED)				

Project: 0650000-92001 - Plum Canyon - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$128,118.97	(\$128,118.97)	\$0.00	Technology Costs			
Project Total:	\$128,118.97	(\$128,118.97)	\$0.00	0650000-92001 - Plum Canyon - Switch Replace/Connectivity (IT) (COMPLETED)			

Project: 0650000-92003 - Plum Canyon - Site Lighting (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$195,073.76	(\$157,606.67)	\$37,467.09	Energy Efficiency			
Project Total:	\$195,073.76	(\$157,606.67)	\$37,467.09	0650000-92003 - Plum Canyon - Site Lighting (COMPLETED)			

Project: 0650000-92006 - Plum Canyon - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$183,392.10	(\$143,117.59)	\$40,274.51	Energy Efficiency			
Project Total:	\$183,392.10	(\$143,117.59)	\$40,274.51	0650000-92006 - Plum Canyon - HVAC EMS (COMPLETED)			

Project: 0650000-92008 - Plum Canyon - HVAC Replacement (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$813,368.66	(\$611,539.23)	\$201,829.43	Energy Efficiency			
Project Total:	\$813,368.66	(\$611,539.23)	\$201,829.43	0650000-92008 - Plum Canyon - HVAC Replacement (COMPLETED)			

#### Project: 0650000-92021 - Plum Canyon - Interactive Flat Panels (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
CDW Government, Inc.	\$786.44	(\$786.44)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$7,935.20	(\$7,935.20)	\$0.00	Technology Costs			
ELB US Inc.	\$206,407.96	(\$189,480.00)	\$16,927.96	Technology Costs			
Project Total:	\$215,129.60	(\$198,201.64)	\$16,927.96	0650000-92021 - Plum Canyon - Interactive Flat Panels (COMPLETED)			





Project: 0650000-93002 - Plum Canyon - Activity & Turf Areas						
Vendor	Encumbrance	Expenditure	Balance	Description		
Dave Bang Associates, Inc. Of California	\$355,504.29	\$0.00	\$355,504.29	Playground Equipment		
Jeffrey Thomas Davis	\$2,000.00	\$0.00	\$2,000.00	Artificial Turf		
Nv5 West, Inc	\$8,484.00	\$0.00	\$8,484.00	Other Construction Costs		
SGH Architects, Inc.	\$14,984.18	(\$14,023.18)	\$961.00	Architect Fees		
Project Total:	\$380,972.47	(\$14,023.18)	\$366,949.29	0650000-93002 - Plum Canyon - Activity & Turf Areas		

#### Project: 0650000-93009 - Plum Canyon - Roof Replacement (COMPLETED)

,	,	\		
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$126.93	(\$126.93)	\$0.00	Printing Costs
Decker Environmental	\$6,600.00	(\$4,830.00)	\$1,770.00	Environmental Consulting
Eberhard	\$685,653.10	(\$583,785.44)	\$101,867.66	Roofing Installer
Golden State Labor Compliance	\$570.00	(\$570.00)	\$0.00	Contracted Services
National Roofing Consultants, Inc.	\$19,775.00	(\$17,180.00)	\$2,595.00	Roofing Consultants
Signal Multimedia	\$1,774.40	(\$1,774.40)	\$0.00	Advertising
Project Total:	\$714,499.43	(\$608,266.77)	\$106,232.66	0650000-93009 - Plum Canyon - Roof Replacement (COMPLETED)

Project: 0650000-93035 - Plum Canyon - Classroom Building Addition						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$2,206.11	(\$2,206.11)	\$0.00	Printing Costs		
Colombo Construction Co., Inc	\$309,187.00	(\$82,556.53)	\$226,630.47	Other Construction Costs		
DDLN	\$10,000.00	(\$4,440.00)	\$5,560.00	Scheduling Services		
Dave Bang Associates, Inc. Of California	\$6,607.03	(\$6,607.03)	\$0.00	Playground Equipment		
Golden State Labor Compliance	\$9,009.00	(\$9,009.00)	\$0.00	Contracted Services		
HMC Architects, Inc	\$377,184.20	(\$230,554.47)	\$146,629.73	Architect Fees		
Knowland Construction Services	\$156,702.60	(\$156,702.60)	\$0.00	DSA Inspector		
Koury Engineering & Testing, Inc.	\$1,194.00	\$0.00	\$1,194.00	Testing & Surveys		
Nv5 West, Inc	\$108,497.00	(\$76,663.60)	\$31,833.40	Other Construction Costs		
Pyrotection Specialists, Inc.	\$100.00	(\$100.00)	\$0.00	Fire Protection		
Verdical Group LLC	\$19,836.00	(\$9,804.00)	\$10,032.00	Commissioning Consultant		
Woodcliff Corporation	\$9,985,800.00	(\$3,024,307.11)	\$6,961,492.89	General Contractor		
Project Total:	\$10,986,322.94	(\$3,602,950.45)	\$7,383,372.49	0650000-93035 - Plum Canyon - Classroom Building Addition		

Project: 0700000-90003 - North Park - Site Specific Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
DLR Group, Inc	\$5,288.50	(\$5,288.50)	\$0.00	Architect Fees			
Project Total:	\$5,288.50	(\$5,288.50)	\$0.00	0700000-90003 - North Park - Site Specific Master Plan (COMPLETED)			





Project: 0700000-90006 - North Park - IT Wireless Access Points (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Convergeone, Inc	\$27,354.78	(\$27,354.78)	\$0.00	Technology Costs				
G&Y General Contractors, Inc.	\$5,782.00	(\$5,782.00)	\$0.00	General Contractor				
Reliable Cabling Solutions Inc	\$927.00	\$0.00	\$927.00	Technology Installer				
Project Total:	\$34,063.78	(\$33,136.78)	\$927.00	0700000-90006 - North Park - IT Wireless Access Points (COMPLETED)				

Project: 0700000-90007 - North Park - Landscaping							
Vendor	Encumbrance	Expenditure	Balance	Description			
Verde Design Inc	\$6,455.00	(\$6,455.00)	\$0.00	Landscape Designer			
Project Total:	\$6,455.00	(\$6,455.00)	\$0.00	0700000-90007 - North Park - Landscaping			

Project: 0700000-90008 - North Park - Audio Visual System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ELB US Inc.	\$24,998.73	(\$24,998.73)	\$0.00	Technology Costs			
Project Total:	\$24,998.73	(\$24,998.73)	\$0.00	0700000-90008 - North Park - Audio Visual System (COMPLETED)			

Project: 0700000-90009 - North Park - Energy Efficiency (CLOSED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0700000-90009 - North Park - Energy Efficiency (CLOSED)			

Project: 0700000-91001 - North Park - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)					
Vendor	Encumbrance	Expenditure	Balance	Description	
Kratos Public Safety & Security	\$185,065.12	(\$185,065.12)	\$0.00	Security Door Locks	
Redrock Security & Cabling, Inc.	\$66,382.30	(\$56,756.86)	\$9,625.44	Security Door Locks	
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising	
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer	
Project Total:	\$257,272.00	(\$247,646.56)	\$9,625.44	0700000-91001 - North Park - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)	

Project: 0700000-91002 - North Park - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$21,217.55	(\$21,217.55)	\$0.00	Technology Costs			
Project Tota	: \$21,217.55	(\$21,217.55)	\$0.00	0700000-91002 - North Park - New Phone System (COMPLETED)			





Project: 0700000-91003 - North Park - Lobby Remodel/Single Point of Entry (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
Karnak Developments, Inc	\$42,817.82	(\$42,817.82)	\$0.00	Construction Costs		
Rachlin Partners, Inc.	\$2,745.00	(\$2,745.00)	\$0.00	Architect Fees		
Project Tota	l: \$45,562.82	(\$45,562.82)	\$0.00	0700000-91003 - North Park - Lobby Remodel/Single Point of Entry (COMPLETED)		

Project: 0700000-91005 - North Park - Site Fencing (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Signal Multimedia	\$0.00	\$0.00	\$0.00	Advertising				
Project Total:	\$0.00	\$0.00	\$0.00	0700000-91005 - North Park - Site Fencing (COMPLETED)				

Project: 0700000-91006 - North Park - Fire Alarm Replacement						
Vendor	Encumbrance	Expenditure	Balance	Description		
DLR Group, Inc	\$85,020.00	\$0.00	\$85,020.00	Architect Fees		
Division Of The State Architect	\$1,350.00	(\$1,350.00)	\$0.00	Plan Check Fees		
Project Total:	\$86,370.00	(\$1,350.00)	\$85,020.00	0700000-91006 - North Park - Fire Alarm Replacement		

Project: 0700000-91007 - North Park - Single Point of Entry Fence (COMPLETED)					
Vendor	Encumbrance	Expenditure	Balance	Description	
ARC Document Solutions, Llc	\$136.04	(\$136.04)	\$0.00	Printing Costs	
DLR Group, Inc	\$36,899.20	(\$26,593.91)	\$10,305.29	Architect Fees	
Division Of The State Architect	\$5,362.50	(\$5,362.50)	\$0.00	Plan Check Fees	
Golden State Labor Compliance	\$230.00	(\$230.00)	\$0.00	Contracted Services	
Knowland Construction Services	\$350.20	(\$350.20)	\$0.00	DSA Inspector	
Nv5 West, Inc	\$7,999.00	(\$617.00)	\$7,382.00	Other Construction Costs	
Radfall Company	\$306,188.00	(\$163,234.10)	\$142,953.90	General Contractor	
Signal Multimedia	\$2,123.80	(\$2,123.80)	\$0.00	Advertising	
Project Total:	\$359,288.74	(\$198,647.55)	\$160,641.19	0700000-91007 - North Park - Single Point of Entry Fence (COMPLETED)	

# Project: 0700000-91009 - North Park - Communication System/PA (COMPLETED)

,		,	· ·	,
Vendor	Encumbrance	Expenditure	Balance	Description
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs
Reliable Cabling Solutions Inc	\$17,000.00	(\$16,150.00)	\$850.00	Technology Installer
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs
Project Total:	\$26,028.03	(\$23,660.03)	\$2,368.00	0700000-91009 - North Park - Communication System/PA (COMPLETED)





Project: 0700000-92001 - North Park - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$126,705.51	(\$126,705.51)	\$0.00	Technology Costs			
Project Total:	\$126,705.51	(\$126,705.51)	\$0.00	0700000-92001 - North Park - Switch Replace/Connectivity (IT) (COMPLETED)			

#### Project: 0700000-92003 - North Park - Site Lighting (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$244,738.21	(\$232,501.29)	\$12,236.92	Energy Efficiency
Project Total:	\$244,738.21	(\$232,501.29)	\$12,236.92	0700000-92003 - North Park - Site Lighting (COMPLETED)

Project: 0700000-92006 - North Park - HVAC EMS (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Climatec LLC	\$221,817.28	(\$173,628.91)	\$48,188.37	Energy Efficiency				
Project Total:	\$221,817.28	(\$173,628.91)	\$48,188.37	0700000-92006 - North Park - HVAC EMS (COMPLETED)				

#### Project: 0700000-92008 - North Park - HVAC Replacement (COMPLETED)

,		1 <u> </u>	· · ·	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$1,052,136.34	(\$808,766.68)	\$243,369.66	Energy Efficiency
Project Total:	\$1,052,136.34	(\$808,766.68)	\$243,369.66	0700000-92008 - North Park - HVAC Replacement (COMPLETED)

#### Project: 0700000-92021 - North Park - Interactive Flat Panels (COMPLETED)

,			`	
Vendor	Encumbrance	Expenditure	Balance	Description
CDW Government, Inc.	\$937.67	(\$937.67)	\$0.00	Technology Costs
Collaboration Solutions, Inc	\$9,461.20	(\$9,461.20)	\$0.00	Technology Costs
ELB US Inc.	\$222,079.00	(\$222,079.00)	\$0.00	Technology Costs
Project Total:	\$232,477.87	(\$232,477.87)	\$0.00	0700000-92021 - North Park - Interactive Flat Panels (COMPLETED)

#### Project: 0700000-93002 - North Park - Activity & Turf Areas (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description			
ABC Playground Safety (JTD)	\$900.00	(\$900.00)	\$0.00	Playground Safety Testing			
Dave Bang Associates, Inc. Of California	\$165,686.03	(\$165,686.03)	\$0.00	Playground Equipment			
Hangsafe Hooks	\$17,865.14	(\$17,865.14)	\$0.00	Materials and Supplies			
Jeffrey Thomas Davis	\$700.00	(\$700.00)	\$0.00	Artificial Turf			
Knowland Construction Services	\$437.75	(\$437.75)	\$0.00	DSA Inspector			
R.C. Becker & Son, Inc.	\$47,820.41	(\$47,820.41)	\$0.00	Land Improvements			
T. Figg Casework Installations	\$4,500.00	(\$4,275.00)	\$225.00	Construction Costs			
Project Total:	\$237,909.33	(\$237,684.33)	\$225.00	0700000-93002 - North Park - Activity & Turf Areas (COMPLETED)			



Project: 0700000-93006 - North Park - New Science Lab/Flex							
Vendor	Encumbrance	Expenditure	Balance	Description			
PSOMAS	\$42,000.00	(\$42,000.00)	\$0.00	Contracted Services			
Project Total:	\$42,000.00	(\$42,000.00)	\$0.00	0700000-93006 - North Park - New Science Lab/Flex			

#### Project: 0700000-93009 - North Park - Roof Replacement (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$80.99	(\$80.99)	\$0.00	Printing Costs		
Decker Environmental	\$6,600.00	(\$4,620.00)	\$1,980.00	Environmental Consulting		
Eberhard	\$821,449.20	(\$699,636.01)	\$121,813.19	Roofing Installer		
Golden State Labor Compliance	\$630.00	(\$630.00)	\$0.00	Contracted Services		
National Roofing Consultants, Inc.	\$19,775.00	(\$19,665.00)	\$110.00	Roofing Consultants		
Signal Multimedia	\$1,784.00	(\$1,784.00)	\$0.00	Advertising		
Project Total:	\$850,319.19	(\$726,416.00)	\$123,903.19	0700000-93009 - North Park - Roof Replacement (COMPLETED)		

Project: 0700000-93013 - North Park - Flooring							
Vendor	Encumbrance	Expenditure	Balance	Description			
Floor Connection, Inc.	\$184,156.80	(\$184,156.80)	\$0.00	Flooring Costs			
Project Total:	\$184,156.80	(\$184,156.80)	\$0.00	0700000-93013 - North Park - Flooring			

#### Project: 0700000-93015 - North Park - Interior/Exterior Paint (COMPLETED)

,			`	·
Vendor	Encumbrance	Expenditure	Balance	Description
Dave Bang Associates, Inc. Of California	\$0.00	\$0.00	\$0.00	Playground Equipment
Mariscal Painting	\$13,450.00	(\$12,750.00)	\$700.00	Painting Contractor
Prime Painting Contractors, Inc.	\$113,900.00	(\$70,841.50)	\$43,058.50	Painting Contractor
Project Total:	\$127,350.00	(\$83,591.50)	\$43,758.50	0700000-93015 - North Park - Interior/Exterior Paint (COMPLETED)

# Vendor Encumbrance Expenditure Balance

Excel Acoustics, Inc.	\$35,283.00	(\$35,283.00)	\$0.00	Ceiling/Acoustical Contractor
Project Total	: \$35,283.00	(\$35,283.00)	\$0.00	0700000-93033 - North Park - Vinyl Wall Fabric replacement

Project: 0750000-90003 - Bridgeport - Site Specific Master Plan (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
DLR Group, Inc	\$5,288.51	(\$5,288.51)	\$0.00	Architect Fees			
Project Total:	\$5,288.51	(\$5,288.51)	\$0.00	0750000-90003 - Bridgeport - Site Specific Master Plan (COMPLETED)			

Description





Project: 0750000-90006 - Bridgeport - IT Wireless Access Points (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Convergeone, Inc	\$20,099.20	(\$20,099.20)	\$0.00	Technology Costs			
Project Total:	\$20,099.20	(\$20,099.20)	\$0.00	0750000-90006 - Bridgeport - IT Wireless Access Points (COMPLETED)			

#### Project: 0750000-90007 - Bridgeport - Landscaping (COMPLETED)

, ,						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$604.53	(\$604.53)	\$0.00	Printing Costs		
American Landscape, Inc.	\$71,438.00	(\$56,600.05)	\$14,837.95	Landscaping Costs		
Division Of The State Architect	\$4,950.00	(\$4,950.00)	\$0.00	Plan Check Fees		
Golden State Labor Compliance	\$470.00	(\$470.00)	\$0.00	Contracted Services		
HMC Architects, Inc	\$49,660.00	(\$41,478.12)	\$8,181.88	Architect Fees		
Hall Masonry Inc.	\$57,937.50	(\$57,937.50)	\$0.00	Masonry Contractor		
R.C. Becker & Son, Inc.	\$181,606.19	(\$171,623.29)	\$9,982.90	Land Improvements		
Signal Multimedia	\$3,467.00	(\$3,467.00)	\$0.00	Advertising		
Sun Country Playgrounds, Inc.	\$62,550.00	(\$59,422.50)	\$3,127.50	Playground Equipment		
Verde Design Inc	\$76,245.40	(\$76,245.40)	\$0.00	Landscape Designer		
Project Total:	\$508,928.62	(\$472,798.39)	\$36,130.23	0750000-90007 - Bridgeport - Landscaping (COMPLETED)		

Project: 0750000-90008 - Bridgeport - Audio Visual System (COMPLETED)					
Vendor	Encumbrance	Expenditure	Balance	Description	
ELB US Inc.	\$29,865.53	(\$28,039.31)	\$1,826.22	Technology Costs	
Project Total	\$29,865.53	(\$28,039.31)	\$1,826.22	0750000-90008 - Bridgeport - Audio Visual System (COMPLETED)	

# Project: 0750000-90009 - Bridgeport - Energy Efficiency (CLOSED)

Vendor		Encumbrance	Expenditure	Balance	Description
Climatec LLC		\$0.00	\$0.00	\$0.00	Energy Efficiency
Pro	ject Total:	\$0.00	\$0.00	\$0.00	0750000-90009 - Bridgeport - Energy Efficiency (CLOSED)

# Project: 0750000-91001 - Bridgeport - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

, ,	,	13		
Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$5.16	(\$5.16)	\$0.00	Printing Costs
Redrock Security & Cabling, Inc.	\$289,976.79	(\$285,195.41)	\$4,781.38	Security Door Locks
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising
Traka USA, LLC	\$5,608.62	(\$5,608.62)	\$0.00	Key Cabinet/Locker System Installer
Project Total:	\$295,806.53	(\$291,025.15)	\$4,781.38	0750000-91001 - Bridgeport - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)





9				
Project: 0750000-91002 - Bridger	port - New Pho	one System (C(	OMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
Sigmanet, Inc	\$21,950.04	(\$21,950.04)	\$0.00	Technology Costs
Project Total	\$21 950 04	(\$21,950,04)	\$0.00	0750000-91002 - Bridgeport - New Phone System (COMPLETED)

Project: 0750000-91003 - Bridgeport - Lobby Remodel - Single Point of Entry (COMPLETED)					
Vendor	Encumbrance	Expenditure	Balance	Description	
Karnak Developments, Inc	\$46,256.04	(\$46,256.04)	\$0.00	Construction Costs	
Rachlin Partners, Inc.	\$2,745.00	(\$2,745.00)	\$0.00	Architect Fees	
Project Total:	\$49,001.04	(\$49,001.04)	\$0.00	0750000-91003 - Bridgeport - Lobby Remodel - Single Point of Entry (COMPLETED)	

Project: 0750000-91005 - Bridgeport - Site Fencing (COMPLETED)					
Vendor	Encumbrance	Expenditure	Balance	Description	
California Fencing, Inc	\$220,331.00	(\$101,989.63)	\$118,341.37	Fence Costs	
Knowland Construction Services	\$1,050.60	(\$1,050.60)	\$0.00	DSA Inspector	
Project Total:	\$221,381.60	(\$103,040.23)	\$118,341.37	0750000-91005 - Bridgeport - Site Fencing (COMPLETED)	

Project: 0750000-91009 - Bridgeport - Communication System/PA (COMPLETED)					
Vendor	Encumbrance	Expenditure	Balance	Description	
Convergeone, Inc	\$5,846.83	(\$4,328.83)	\$1,518.00	Technology Costs	
Reliable Cabling Solutions Inc	\$17,000.00	(\$16,150.00)	\$850.00	Technology Installer	
Time and Alarm Systems	\$3,181.20	(\$3,181.20)	\$0.00	Technology Costs	
Project Total: \$26,028.03 (\$23,660.03) \$2,368.00 0750000-91009 - Bridgeport - Communication System/PA (COMPLETED)					

Project: 0750000-92001 - Bridgeport - Switch Replace/Connectivity (IT) (COMPLETED)				
Vendor	Encumbrance	Expenditure	Balance	Description
Allconnected Inc	\$138,722.30	(\$138,722.30)	\$0.00	Technology Costs
Project Total:	\$138,722.30	(\$138,722.30)	\$0.00	0750000-92001 - Bridgeport - Switch Replace/Connectivity (IT) (COMPLETED)

Project: 0750000-92003	- Bridgeport - Site Light	ing (COMPLETED)
------------------------	---------------------------	-----------------

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$306,591.68	(\$278,208.15)	\$28,383.53	Energy Efficiency
Project Total:	\$306,591.68	(\$278,208.15)	\$28,383.53	0750000-92003 - Bridgeport - Site Lighting (COMPLETED)



t [	<u>O</u>
-----	----------

Project: 0750000-92006 - Bridgeport - HVAC EMS (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
American Building Automation, Inc.	\$71,653.00	(\$71,653.00)	\$0.00	HVAC			
Climatec LLC	\$138,945.76	(\$108,193.37)	\$30,752.39	Energy Efficiency			
Project Total:	\$210,598.76	(\$179,846.37)	\$30,752.39	0750000-92006 - Bridgeport - HVAC EMS (COMPLETED)			

Project: 0750000-92008 - Bridge	port - HVAC R	eplacement (C	OMPLETED)	
Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$1,138,880.84	(\$874,596.45)	\$264,284.39	Energy Efficiency
Project Total:	\$1,138,880.84	(\$874,596.45)	\$264,284.39	0750000-92008 - Bridgeport - HVAC Replacement (COMPLETED)

Project: 0750000-92021 - Bridgeport - Interactive Flat Panels (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
CDW Government, Inc.	\$1,058.66	(\$1,058.66)	\$0.00	Technology Costs		
Collaboration Solutions, Inc	\$10,682.00	(\$10,682.00)	\$0.00	Technology Costs		
ELB US Inc.	\$259,915.76	(\$259,915.76)	\$0.00	Technology Costs		
Project Total:	\$271,656.42	(\$271,656.42)	\$0.00	0750000-92021 - Bridgeport - Interactive Flat Panels (COMPLETED)		

#### Project: 0750000-93002 - Bridgeport - Activity & Turf Areas

Vendor	Encumbrance	Expenditure	Balance	Description				
C&G Supply, Inc	\$10,675.32	\$0.00	\$10,675.32	Turf Supplier				
Courts and Greens, Inc.	\$59,369.00	\$0.00	\$59,369.00	Turf Installer				
Dave Bang Associates, Inc. Of California	\$339,447.80	(\$297,662.31)	\$41,785.49	Playground Equipment				
Hangsafe Hooks	\$20,030.62	(\$20,030.62)	\$0.00	Materials and Supplies				
Jeffrey Thomas Davis	\$2,400.00	(\$900.00)	\$1,500.00	Artificial Turf				
Nv5 West, Inc	\$8,484.00	\$0.00	\$8,484.00	Other Construction Costs				
Plumbing Authority	\$665.00	(\$665.00)	\$0.00	Plumbing Costs				
SGH Architects, Inc.	\$15,907.50	(\$15,318.50)	\$589.00	Architect Fees				
T. Figg Casework Installations	\$4,500.00	(\$4,275.00)	\$225.00	Construction Costs				
Project Total:	\$461,479.24	(\$338,851.43)	\$122,627.81	0750000-93002 - Bridgeport - Activity & Turf Areas				

# Project: 0750000-93003 - Bridgeport - Asphalt/Concrete Pavement - Play Courts

Vendor	Encumbrance	Expenditure	Balance	Description
Mission Paving and Sealing, Inc	\$18,500.00	(\$18,500.00)	\$0.00	Paving & Sealing
Project Total:	\$18,500.00	(\$18,500.00)	\$0.00	0750000-93003 - Bridgeport - Asphalt/Concrete Pavement - Play Courts





Project: 0750000-93004 - Bridgeport - Shade Structure (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
ARC Document Solutions, Llc	\$403.30	(\$403.30)	\$0.00	Printing Costs		
GHM Construction & Engineering	\$14,973.00	(\$14,973.00)	\$0.00	General Contractor		
Greenshine New Energy	\$22,228.78	(\$22,228.78)	\$0.00	Solar Light Poles Providers		
HMC Architects, Inc	\$0.00	\$0.00	\$0.00	Architect Fees		
Mark Beall & Associates	\$2,790.00	(\$2,790.00)	\$0.00	Landscape Architecture		
Nv5 West, Inc	\$29,411.50	(\$13,432.00)	\$15,979.50	Other Construction Costs		
Shade Structures, Inc.	\$148,422.00	(\$148,422.00)	\$0.00	Shade Structure Contractor		
The Nazerian Group	\$18,584.00	(\$18,584.00)	\$0.00	Construction Costs		
Valley Pest Control	\$2,500.00	(\$2,500.00)	\$0.00	Pest Control		
Project Total:	\$239,312.58	(\$223,333.08)	\$15,979.50	0750000-93004 - Bridgeport - Shade Structure (COMPLETED)		

Project: 0750000-93006 - Bridgeport - New Science Lab/Flex								
Vendor	Encumbrance	Expenditure	Balance	Description				
PSOMAS	\$39,000.00	(\$39,000.00)	\$0.00	Contracted Services				
Project Total:	\$39,000.00	(\$39,000.00)	\$0.00	0750000-93006 - Bridgeport - New Science Lab/Flex				

Project: 0750000-93013 - Bridgeport - Flooring						
Vendor	Encumbrance	Expenditure	Balance	Description		
Floor Connection, Inc.	\$170,679.60	(\$170,679.60)	\$0.00	Flooring Costs		
Reliable Floor Covering, Inc.	\$47,292.00	(\$47,292.00)	\$0.00	Flooring Costs		
Project Total:	\$217,971.60	(\$217,971.60)	\$0.00	0750000-93013 - Bridgeport - Flooring		

# Project: 0750000-93015 - Bridgeport - Interior/Exterior Paint (Exterior COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
ARC Document Solutions, Llc	\$136.07	(\$136.07)	\$0.00	Printing Costs
Mariscal Painting	\$8,300.00	(\$8,300.00)	\$0.00	Painting Contractor
Signal Multimedia	\$1,646.20	(\$1,646.20)	\$0.00	Advertising
US National Corp	\$116,243.00	(\$116,243.00)	\$0.00	Painting Contractor
Project Total:	\$126,325.27	(\$126,325.27)	\$0.00	0750000-93015 - Bridgeport - Interior/Exterior Paint (Exterior COMPLETED)

Project: 0750000-93020 - Bridgeport - Casework/Countertop Repair/Replace							
Vendor	Encumbrance Expenditure Balance Description						
T. Figg Casework Installations	\$52,800.00	(\$50,160.00)	\$2,640.00	Construction Costs			
Project Total:	\$52,800.00	(\$50,160.00)	\$2,640.00	0750000-93020 - Bridgeport - Casework/Countertop Repair/Replace			



Project: 0800000-90009 - Tesoro - Energy Efficiency (CLOSED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Climatec LLC	\$0.00	\$0.00	\$0.00	Energy Efficiency			
Project Total:	\$0.00	\$0.00	\$0.00	0800000-90009 - Tesoro - Energy Efficiency (CLOSED)			

#### Project: 0800000-91001 - Tesoro - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

	<i>,</i> ,	3	``	, ,
Vendor	Encumbrance	Expenditure	Balance	Description
Redrock Security & Cabling, Inc.	\$192,064.84	(\$192,064.84)	\$0.00	Security Door Locks
Santa Clarita Elevators	\$2,300.00	(\$2,300.00)	\$0.00	Elevator Costs
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer
Project Total:	\$194,580.80	(\$194,580.80)	\$0.00	0800000-91001 - Tesoro - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)

Project: 0800000-91002 - Tesoro - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$17,966.06	(\$17,966.06)	\$0.00	Technology Costs			
Project Total:	\$17,966.06	(\$17,966.06)	\$0.00	0800000-91002 - Tesoro - New Phone System (COMPLETED)			

Project: 0800000-91006 - Tesoro	- Fire Alarm F	Replacement		
Vendor	Encumbrance	Expenditure	Balance	Description
Signal Multimedia	\$2,080.00	(\$1,045.00)	\$1,035.00	Advertising
Project Total:	\$2,080.00	(\$1,045.00)	\$1,035.00	0800000-91006 - Tesoro - Fire Alarm Replacement

Project: 0800000-91007 - Tesoro	Project: 0800000-91007 - Tesoro - Single Point of Entry Fence (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description			
Blinds & Shutters Of All Kinds, Inc.	\$328.90	(\$328.90)	\$0.00	Blinds and Shutters			
Floor Connection, Inc.	\$0.00	\$0.00	\$0.00	Flooring Costs			
Karnak Developments, Inc	\$15,653.05	(\$15,653.05)	\$0.00	Construction Costs			
Mariscal Painting	\$0.00	\$0.00	\$0.00	Painting Contractor			
Office Depot	\$0.00	\$0.00	\$0.00	Materials and Supplies			
Rachlin Partners, Inc.	\$0.00	\$0.00	\$0.00	Architect Fees			
T. Figg Casework Installations	\$0.00	\$0.00	\$0.00	Construction Costs			
The Nazerian Group	\$18,975.00	(\$18,975.00)	\$0.00	Construction Costs			
Vertical V, Inc.	\$0.00	\$0.00	\$0.00	Blinds & Shutters			
Project Total:	\$34,956.95	(\$34,956.95)	\$0.00	0800000-91007 - Tesoro - Single Point of Entry Fence (COMPLETED)			





Project: 0800000-92001 - Tesoro - Switch Replace/Connectivity (IT) (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Allconnected Inc	\$122,148.93	(\$122,148.93)	\$0.00	Technology Costs			
Project Total:	\$122,148.93	(\$122,148.93)	\$0.00	0800000-92001 - Tesoro - Switch Replace/Connectivity (IT) (COMPLETED)			

# Project: 0800000-92008 - Tesoro - HVAC Replacement (COMPLETED)

Vendor	Encumbrance	Expenditure	Balance	Description
Climatec LLC	\$769,832.67	(\$550,009.79)	\$219,822.88	Energy Efficiency
Project Tota	: \$769,832.67	(\$550,009.79)	\$219,822.88	0800000-92008 - Tesoro - HVAC Replacement (COMPLETED)

Project: 0800000-92021 - Tesoro - Interactive Flat Panels (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
CDW Government, Inc.	\$725.94	(\$725.94)	\$0.00	Technology Costs			
Collaboration Solutions, Inc	\$7,324.80	(\$7,324.80)	\$0.00	Technology Costs			
ELB US Inc.	\$182,081.00	(\$182,081.00)	\$0.00	Technology Costs			
Project Total:	\$190,131.74	(\$190,131.74)	\$0.00	0800000-92021 - Tesoro - Interactive Flat Panels (COMPLETED)			

Project: 0800000-93006 - Tesoro - New Science Lab/Flex							
Vendor	Encumbrance	Expenditure	Balance	Description			
PSOMAS	\$36,000.00	(\$36,000.00)	\$0.00	Contracted Services			
Project Total:	\$36,000.00	(\$36,000.00)	\$0.00	0800000-93006 - Tesoro - New Science Lab/Flex			

Project: 0850000-91001 - West Creek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
ARC Document Solutions, Llc	\$5.15	(\$5.15)	\$0.00	Printing Costs			
Redrock Security & Cabling, Inc.	\$110,516.00	(\$110,516.00)	\$0.00	Security Door Locks			
Signal Multimedia	\$215.96	(\$215.96)	\$0.00	Advertising			
Traka USA, LLC	\$0.00	\$0.00	\$0.00	Key Cabinet/Locker System Installer			
Project Total:	\$110,737.11	(\$110,737.11)	\$0.00	0850000-91001 - West Creek - Sec. Sys. Upgrade - Ext. Door Locks (COMPLETED)			

Project: 0850000-91002 - West Creek - New Phone System (COMPLETED)							
Vendor	Encumbrance	Expenditure	Balance	Description			
Sigmanet, Inc	\$21,095.33	(\$21,095.33)	\$0.00	Technology Costs			
Project Total:	\$21,095.33	(\$21,095.33)	\$0.00	0850000-91002 - West Creek - New Phone System (COMPLETED)			





Project: 0850000-92001 - West Creek - Switch Replace/Connectivity (IT) (COMPLETED)								
Vendor	Encumbrance	Expenditure	Balance	Description				
Allconnected Inc	\$200,977.61	(\$200,977.61)	\$0.00	Technology Costs				
Project	Fotal: \$200,977.61	(\$200,977.61)	\$0.00	0850000-92001 - West Creek - Switch Replace/Connectivity (IT) (COMPLETED)				

Project: 0850000-92021 - West Creek - Interactive Flat Panels (COMPLETED)						
Vendor	Encumbrance	Expenditure	Balance	Description		
CDW Government, Inc.	\$1,028.42	(\$1,028.42)	\$0.00	Technology Costs		
Collaboration Solutions, Inc	\$10,376.80	(\$10,376.80)	\$0.00	Technology Costs		
ELB US Inc.	\$284,220.00	(\$284,220.00)	\$0.00	Technology Costs		
Project Total:	\$295,625.22	(\$295,625.22)	\$0.00	0850000-92021 - West Creek - Interactive Flat Panels (COMPLETED)		

Project: Salaries & Benefits - Measure EE Staff						
Vendor	Encumbrance	Expenditure	Balance	Description		
CALPERS	\$35,112.01	(\$35,112.01)	\$0.00	District Support Costs		
Keenan & Associates	\$349.92	(\$349.92)	\$0.00	District Support Costs		
Metropolitan Life Ins. Co.	\$487.37	(\$487.37)	\$0.00	District Support Costs		
S.U.S.D.	\$1,426,603.05	(\$1,426,603.05)	\$0.00	District Support Costs		
SIRMA III	\$13,619.31	(\$13,619.31)	\$0.00	District Support Costs		
Standard Insurance Co	\$3,146.56	(\$3,146.56)	\$0.00	District Support Costs		
State of California	\$112.96	(\$112.96)	\$0.00	District Support Costs		
Project Total:	\$1,479,431.18	(\$1,479,431.18)	\$0.00	Salaries & Benefits - Measure EE Staff		
Grand Total:	\$59,500,596.93	(\$42,489,800.04)	\$17,010,796.89	Saugus Union School District		